PUBLIC WORKS, IRELAND.

TWENTY-THIRD REPORT

FROM THE

BOARD OF PUBLIC WORKS, IRELAND:

WITH

APPENDICES.

1854.

Presented to both Houses of Parliament by Command of Her Majesty.

DUBLIN:
PRINTED BY ALEXANDER THOM AND SONS, 87, ABBEY-STREET,
FOR HER MAJESTY'S STATIONERY OFFICE.

1855.

Printed image digitised by the University of Southampton Library Digitisation Unit

Printed image digitised by the University of Southampton Library Digitisation Unit

CONTENTS.

REPORT.

	Page
Loans and Grants for Public Works,	6
For Loans,	6
For Grants,	8
Land Improvement,	8
Farm Buildings,	9
Sums Expended, and Progress of the Works during the Year 1854,	11
Of the Drainage,	12
Distribution of the Fund,	12
Northern District,	13
Midland and Eastern District,	14
Western District,	16
South and South-Western District,	19
Public Buildings,	22
New Female Convict Prison,	23
Queen's Colleges,	23
District Lunatic Asylums,	23
Belfast Custom House,	23
Coast-Guard and Constabulary Buildings,	23
Roads and Bridges,	23
Post Roads,	23
Arterial Drainage,	23
Piers and Harbours,	25
Kingstown Harbour,	26
Inland Navigations,	26
The Shannon, the Boyne, the Tyrone, and the Maig Navigations,	26

APPENDIX.

Appendix A.—Accounts:—

(A.)—Abstract of the Accounts of Commissioners of Public Works for One Year, ended December 31, 1854, . . . 28

(A. 1.)—Abstract of Loans made by the Commissioners of Public Works, under the provisions of Act 1 & 2 Wm. IV., cap. 33, and subsequent Acts, to the 31st December, 1854, . . . 29

(A. 2.)—Statement of Loans made by the Commissioners of Public Works, under the Act 1 & 2 Wm IV., cap. 33, for One Year, . . . 30

(A. 3.)—Statement of Loans made by the Commissioners of Public Works pursuant to Acts 6 & 7 Vic., cap. 44, . . . 32

(A. 4.)—Shannon Navigation—Statement of Loans by the Commissioners acting in execution of the provisions of the Act 2 & 3 Vic., cap. 61, . . . 42

(A. 5.)—Statement of Outstanding Loans made by the "late Commissioners for the Issue of Loans out of the Consolidated Fund," pursuant to the provisions of the 57th Geo. III., cap. 34, and subsequent Acts, . . . 42

(A. 6.)—Grant Loans—Account of the Receipt and Expenditure of the Commissioners of Public Works, in the Year ended 31st December, 1854, . . . 42

(A. 7.)—River Drainage—Account showing the Receipt and Expenditure of the Commissioners of Public Works, in the Year ended 31st Dec., 1854, . . . 44

(A. 8.)—Piers, Harbours, and Fisheries—Account showing the Receipt and Expenditure of the Commissioners of Public Works, in the Year ended 31st Dec., 1854, 52

Printed image digitised by the University of Southampton Library Digitisation Unit

Appendix A.—Accounts:—*continued.* Page

(A. 9.)—Land Improvement—Account showing the Receipt and Expenditure of the Commissioners of Public Works, in the Year ended 31st Dec., 1854, . 54

(A. 10.)—Shannon Navigation—Account showing the Receipt and Expenditure of the Commissioners of Public Works, in the Year ended 31st Dec., 1854, . 54

(A. 11.)—Parliamentary Votes and Grants—Account showing the Receipt and Expenditure of the Commissioners of Public Works, in the Year ended 31st Dec., 1854, 56

(A. 12.)—Maintenance of Roads' Service—Account showing the Receipt and Expenditure of the Commissioners of Public Works, in the Year ended 31st Dec., 1854, 62

(A. 13.)—Employment of Labouring Poor—Account showing the Receipt and Expenditure of the Commissioners of Public Works, in the Year ended 31st Dec., 1854, ... 64

(A. 14.)—Miscellaneous Services—Account showing the Receipt and Expenditure of the Commissioners of Public Works, in the Year ended 31st Dec., 1854, . 66

Appendix B.—Land Improvement:—

Land Improvement Acts—Schedule showing the Proprietors who have applied for and obtained Loans, the amount applied for, sanctioned, and issued, . . 72

Appendix C.—Arterial Drainage:— 110

Schedule No. 1.—Abstract of Awards made Final up to the 31st December, 1854, and Repayments thereon up to 5th of January, 1855, . . . 110

" 2.—Return of Districts in Hands, with the Expenditure and Employment thereon, for Year ending 31st December, 1854, . . . 114

" 3.—Return of Districts in which Works not yet commenced, . . 116

Extracts from the Annual Reports for 1854 of the following District Engineers, viz.:—

No. 1.—Barry, Frederick, c.e., counties Mayo and Galway, stationed at Farmhill, Claremorris, ... 117

" 2.—Battersby, Chas. J., c.e., counties of Meath, Westmeath, Longford, and Cavan, stationed at Balnalack, Rathowen, ... 118

" 3.—Forsyth, William, c.e., King's County, stationed at Dublin, per Mr. John Brosnahan, Overseer, Kinnitty, ... 120

" 4.—Gibbons, Barry D., c.e., Report on Youghal District, . . . 120

" 5.—Kane, H. J. B., c.e., counties Westmeath and King's, stationed at Kilbeggan, ... 121

" 6.—Kelly, John W., c.e., counties Clare and Galway, stationed at Ennis, . 123

" 7.—Lyons, A. O., c.e., county Galway, stationed at Eyrecourt, . . 124

" 8.—Manning, Robert, c.e., counties of Louth, Meath, Monaghan, and Cavan, stationed at Castlebellingham, ... 127

" 9.—Mason, J. S., c.e., county Kilkenny, stationed at Callan, . . 127

" 10.—Mulvany, Thomas J., c.e., counties Cavan, Fermanagh, Leitrim, Longford, Roscommon, and Monaghan, stationed at Belturbet, . . 129

" 11.—Ottley, Charles S., c.e., counties Antrim, Derry, Down, Tyrone, and Armagh, stationed at Castledawson, ... 136

" 12.—Roberts, Samuel U., c.e., counties Galway and Mayo, stationed at Galway, 140

" 13.—Smith, T., c.e., county Wexford, stationed at Bridgetown, . . 144

" 14.—Tarrant, George, c.e., counties Galway and Mayo, stationed at Tuam, . 145

Printed image digitised by the University of Southampton Library Digitisation Unit

PUBLIC WORKS, IRELAND.

TWENTY-THIRD ANNUAL REPORT

FROM

THE BOARD OF PUBLIC WORKS IN IRELAND.

TO THE LORDS COMMISSIONERS OF HER MAJESTY'S TREASURY.

MAY IT PLEASE YOUR LORDSHIPS,

WE have the honor to submit our Twenty-Third Annual Report, embracing, in the usual manner, the several services intrusted to our management, viz.:—

Accounts:—
- Loans and Grants for Public Works.
- Repayments to Her Majesty's Exchequer.
- Sanctions for Grants.

Landed Property Improvement.

Arterial Drainage.

Public Buildings:—
- Government Buildings in and near Dublin.
- Queen's Colleges.
- Lunatic Asylums.
- Customs Buildings.
- Constabulary Buildings.

Roads and Bridges.

Post Roads.

Piers and Harbours.

Inland Navigation.

Printed image digitised by the University of Southampton Library Digitisation Unit

LOANS AND GRANTS FOR PUBLIC WORKS.

STATEMENTS of LOANS made for PUBLIC WORKS will be found in the APPENDIX; and the following is an Abstract of the Funds which have from time to time been made applicable thereto, showing the amounts issued on account of each description of Loans, and the Amounts Repaid, to January 5, 1855.

		£ s. d.	£ s. d.
A. 1 & A. 2.	Original Appropriation by Act, 1 & 2 Wm 4, c. 33,	500,000 0 0	
	Re-issued pursuant to Act 1 & 2 Wm. 4, c. 33,	244,650 0 0	
	Additional sum by Act 6 & 7 Wm. 4, c. 108, .	100,000 0 0	
	Of £50,000 by Act 1 & 2 Vic. c. 88, £4,000 was appropriated to Grants, leaving for Loan, .	46,000 0 0	
	Total issued in Exchequer Bills, .		890,650 0 0
A. 1 & A. 3.	By Act 6 & 7 Vic., c. 44, £15,000 per quarter, commencing 10th October, 1843, when Exchequer Bill Issues ceased, . . .	210,000 0 0	
	By Act 9 & 10 Vic., c. 108, in aid of Relief Works, 9 Vic., c. 1, ...	145,000 0 0	
	By Act 9 & 10 Vic., c. 85, £15,000 per quarter, for five years, from 5th April, 1847, to 5th January, 1852, inclusive, . . .	300,000 0 0	
	By Act, 10 & 11 Vic., c. 100, for Arterial Drainage, ...	370,000 0 0	
	Re-issued pursuant to Act 11 & 12 Vic., c. 51, of Repayments under Act 10 & 11 Vic., c. 87, for the completion of Relief Works and Arterial Drainage, ...	138,648 15 7	
	By Act 12 Vic., c 23, for Arterial Drainage, .	200,000 0 0	
	By Act 13 & 14 Vic. c. 31, for Arterial Drainage and other Public Works, . .	800,000 0 0	
	By Act 14 & 15 Vic., c. 51, £15,000 per quarter, for five years, from 5th April, 1852, to 5th January, 1857, ...	300,000 0 0	
			2,463,648 15 7
A. 4.	By Act 2 & 3 Vic., c. 61, for the Improvement of the Navigation of the River Shannon (Loan portion), ...	—	294,090 0 0
	By Act 9 & 10 Vic., c. 107, for the Employment of the Labouring Poor, . . .	4,848,235 2 6	
	Less returned to the Exchequer by this Board,	48,785 0 0	
			4,799,450 2 6
	Viz.:—		
	Advanced to Proprietors for Drainage, . £199,870 9 2		
	Recovered from Counties, Act 10 & 11 Vic., c 87, . . 301,802 10 0		
	Remitted pursuant to Acts 10 & 11 Vic., c. 87, 16 & 17 Vic., c. 75, 4,297,776 17 4		
	£4,799,450 2 6		
	By Act 10 Vic., c. 32, for the Improvement of Land, ...	1,500,000 0 0	
	By Act, 12 Vic., c. 23, do., . .	300,000 0 0	
	By Act, 13 & 14 Vic., c. 31, do., . .	200,000 0 0	
			2,000,000 0 0
	Total Sanctions for Loans, . . .	—	10,447,838 18 1
	Total Remissions, as shown below, . .	—	4,501,711 18 10
	Net Amount of Funds for Loans, . .		5,946,126 19 3

		Issues.	Remission.	Net Sum to be repaid.
		£ s. d.	£ s. d.	£ s. d.
	Out of the sums sanctioned, as above, issues have been made as follows:—			
A. 1, A. 2.	By Exchequer Bills, 1 & 2 Wm. 4, c. 33 (ordinary Loans), . . .	890,650 0 0	866 6 0	889,783 14 0
	Carried forward, .			

Printed image digitised by the University of Southampton Library Digitisation Unit

LOANS AND GRANTS—*continued.*

		Issues.	Remissions.	Total.
		£ s. d.	£ s. d.	£ s. d.
	Brought forward, .	890,650 0 0	866 6 0	889,773 14 0
	By Act 6 & 7 Vic. c. 44, out of Consolidated Fund:—			
A. 1, A. 3.	For ordinary Loans, . £315,917 9 5	—	—	315,917 9 5
	For Arterial Drainage, 1,492,978 15 6	—	Pursuant to 16 & 17 Vic., c. 136. 46,390 13 8	1,446,588 1 10
	For Relief Works, 9 Vic., c. 1, 226,349 19 11	—	Pursuant to 16 & 17 Vic., c. 78. 156,678 1 10	69,671 18 1
		2,035,246 4 10		
A. 4.	By Act 2 & 3 Vic. c. 61, for Shannon Navigation, .	294,090 0 0	—	294,090 0 0
	By Act 9 & 10 Vic., c. 107, for the Employment of the Labouring Poor, . .	4,799,450 2 6	Pursuant to 10 & 11 Vic., c. 87; 16 & 17 Vic., c. 78. 4,297,776 17 4	501,673 5 2
	By Act 10 Vic., c. 32, &c., for the Improvement of Landed Property, . .	1,396,049 14 7	—	1,396,049 14 7
	Total Issues, .	9,415,486 1 11	4,501,711 18 10	4,913,774 3 1
	Leaving to be issued, viz.:— For ordinary Loans and Drainage, £428,402 10 9 For Land Improvement, 603,950 5 5	—	—	1,032,352 16 2
	Agreeing with net Funds, sanctioned as above, .	—	—	5,946,126 19 3

TOTAL REPAYMENTS TO HER MAJESTY'S EXCHEQUER, to January 5, 1855.

		Principal.	Interest.	Total.
		£ s. d.	£ s. d.	£ s. d.
A. 1, A. 2.	By Transfers on account of Act 1 & 2 Wm. 4, c. 33, .	705,035 11 5	251,610 9 8	956,646 1 1
A. 1, A. 3,	By Transfers on account of Act 6 & 7 Vic., c. 44, &c., for ordinary Loans and Drainage, . .	196,971 11 11	161,448 6 3	358,419 18 2
	By Transfers for Relief Works, per Act 9 Vic., c. 1,	69,671 18 1	18,666 3 2	88,338 1 3
A. 4.	By Transfers on account of Act 2 & 3 Vic., c. 61, for Shannon Navigation, .	254,679 5 4	53,608 17 7	308,288 2 11
		1,226,358 6 9	485,333 16 8	1,711,692 3 5
	By Transfers on account of Act, 10 & 11 Vic., c. 87, Employment of Labouring Poor:— From Counties, . £301,802 16 0 From Proprietors, . 83,330 6 9	Repaid on the principle	of an Annuity, . .	385,133 2 9
	By Transfers on account of Act, 10 Vic., c. 32, for Improvement of Landed Property, . .	Ditto,	Ditto, .	432,174 11 8
	Total, . .			2,528,999 17 10

Printed image digitised by the University of Southampton Library Digitisation Unit

SANCTIONS FOR GRANTS.

	£	s.	d.	£	s.	d.
By Act 1 & 2 Wm. 4, c. 33, for Public Works, .	50,000	0	0			
By Act 1 Vic., c. 21, for Public Works, .	50,000	0	0			
By Act 1 & 2 Vic., c. 88 (portion of £50,000), appropriated to Grant for Public Works, .	4,000	0	0			
By Act 6 & 7 Vic., c. 44, for Public Works, .	21,000	0	0			
				125,000	0	0
By Act 9 Vic., c. 1, in aid of Relief Works, .	50,000	0	0			
By Act 9 & 10 Vic, c. 108, do., . .	175,000	0	0			
				*225,000	0	0
By Act 2 & 3 Vic. c. 61, in aid of the Improvement of the Shannon Navigation, . .	—			290,717	0	0
By Act 9 Vic., c. 3, for Piers and Harbours, .	50,000	0	0			
By Act 10 & 11 Vic., c. 75, for do., .	40,000	0	0			
				90,000	0	0
For Navigation in connexion with Drainage, Act 5 & 6 Vic., c. 89, . . .	—			141,073	0	0
				871,790	0	0

LAND IMPROVEMENT ACTS.

Land Improvement.

In making our Annual Report on the working of the Land Improvement Acts, during the year 1854, being the Eighth since the commencement of our operations, we have to state, that although the extent of the works at present in progress is comparatively small, when compared with those undertaken in the years 1848, 1849, and 1850, still it is considerable; and we still find that the introduction of our operations into a new locality always exerts a beneficial influence in the neighbourhood, and leads to the extension of the system of thorough draining and subsoiling adopted by us; and when these works are followed by the improved system of rotative husbandry, the result is sufficiently striking to induce imitation by proprietors, who execute drainage works, either with their own capital or through loans obtained from our Board, under the provisions of the Land Improvement Acts.

Owing to the present high prices of agricultural produce, the cultivation of wheat has increased, and will probably continue to increase in this country; and it has been observed, that the produce obtained from cold, tenacious, clayey lands, which have been drained and subsoiled, is superior in quality as well as quantity to that obtained from undrained uplands, heretofore known and valued as prime wheat-producing soils; and it is now also admitted, that the wet and heretofore unproductive lands, when thorough drained to the depth of four feet or upwards, and subsoiled either by the spade or plough to the depth of about fifteen inches can be advantageously tilled, both in Autumn and early Spring; while the uplands, though moderately dry at the surface, are so wet and retentive of moisture a few inches beneath it, that ploughing cannot be successfully commenced except in very dry weather, either in Autumn or Spring. Hence all reflecting farmers see the necessity and find their advantage in thorough draining lands heretofore classed as dry uplands, as well as the retentive clay and moory soils.

The striking success which has attended the deep system of thorough draining adopted by us, according to which the parallel drains are sunk to the depth of four feet, at distances of from thirty-six to forty feet apart, as compared with drains sunk only to the depth of two feet six inches, and twenty-four feet apart, shows that the injury sustained from moisture is derived rather from springs from beneath than from surface-water; and experience has proved that the under springs are rarely met with at a less depth than from three feet six to four feet beneath the surface, and this fact holds good in all clayey soils or clayey loams, and frequently in gravelly loams; and hence, from the experience obtained in Ireland during the last seven years, the deep-draining system is now universally adopted, excepting where rock occurs near the surface, or where there is a deficiency of outfall.

* See also Statement for Loans, for amount remitted on account of Loans advanced in aid of these Works.

Printed image digitised by the University of Southampton Library Digitisation Unit

Land Improvement.

The successful working of the Land Improvement Acts has been so frequently and so fully described in our previous Reports that it is unnecessary again to enter into any detail on the subject, the only impediment now experienced by landed proprietors in carrying out their works as rapidly and extensively as might be desired, being the difficulty of procuring a sufficient number of labourers at the proper seasons; but the present unusually high prices for all kinds of agricultural produce, must give an increased stimulus to exertion, and enable proprietors, by proportionably increasing the rate of wages, to attract labourers and induce them to undertake works of thorough draining and subsoiling by the spade.

In the present agricultural position of this country, consequent on the extensive and rapid transfer of land, and the introduction of a new proprietary, the erection of suitable farm buildings becomes one of the most important operations in connexion with the Land Improvement Acts; and on this head we have the pleasure to state that there has been no diminution within the last year, notwithstanding the great increase in the prices of building materials, particularly in timber and slates, as well as in the wages of artificers and ordinary labourers. In regard to this department we beg to introduce an extract from the Report of Mr. James H. Owen, of the Architect's office of the Board, who has been entrusted with the inspection of the farm building operations.

He states:—"As mentioned in a former Report, the applications for loans proceed very steadily, without any diminution in their number as compared to former years, which is satisfactory, inasmuch as in drainage operations there has been a material decrease during the last three years.

"This steady progress, in the farm buildings may be attributed to various agencies now at work—emigration, and the consequent consolidation of farms, new proprietors, and thorough drainage; for nothing is more common than when a proprietor has effected a change in his wet and sterile pasture lands, and fitted them to receive the plough by means of a *thorough drainage* loan, he immediately applies for a *farm building* loan, to enable him to work the land under tillage.

"Farm buildings in Ireland are, generally speaking, *sui generis*; few, even moderately extensive farms, are entirely under tillage, although very extensive farms, particularly in the western and some in the midland counties, are devoted almost exclusively to pasture; in consequence, many of the farm steadings erected by means of loans obtained under the Act, have been designed to meet the requirements of a comparatively small portion of arable attached to a large area of permanent pasture, a state of things well suited to the circumstances of this country, from climate, markets, &c.; and in consequence, our Irish farm buildings, though suited to Ireland, present a marked contrast with English and Scotch steadings erected for farms of similar extent and fertility, and exhibit a meagre contrast with the amount of accommodation required for the system of high farming as practised in England and Scotland, but which have been erected at prices that would appear fabulously small when compared with the expenditure usually incurred in the sister countries."

The number of new applications for farm buildings made during the year ending 31st December, 1854, has been twenty-eight, and the total number from the commencement has been 125, which are located as shown in the following Table:—

Farm Buildings.

RETURN showing the Amounts applied for, sanctioned, &c., to 30th Dec., 1854, and the State of the Works on 1st March, 1855.

No.	County.	Applicant.	Amount applied for.			Amount sanctioned.			Amount issued.			State of Works.
			£	s.	d.	£	s.	d.	£	s.	d.	
1	Antrim,	George A. Wray,	250	0	0	200	0	0	200	0	0	Complete.
2	"	Ditto,	100	0	0	100	0	0	100	0	0	Do.
3	"	Arthur Henry,	250	0	0	250	0	0	250	0	0	
4	Carlow,	The Knight of Kerry,	579	0	0	200	0	0	200	0	0	Complete.
5	Cavan,	John C. Jones,	1,000	0	0	400	0	0	400	0	0	Do.
6	"	William H. Enery,	150	0	0	150	0	0	150	0	0	Do.
7	"	Ditto,	150	0	0	150	0	0	150	0	0	Do.
8	Cork,	Arthur H. Lucas,	216	17	0	200	0	0	200	0	0	Do.
9	"	Edmond B. Roche,	1,000	0	0	1,000	0	0	1,000	0	0	Do.
10	"	John T. Cramer,	263	7	0	250	0	0	250	0	0	Do.
11	"	Thomas Franks,	700	0	0	400	0	0	400	0	0	Do.
12	"	Nicholas P. Leader,	1,000	0	0	1,000	0	0	200	0	0	

Printed image digitised by the University of Southampton Library Digitisation Unit

Land Improvement.

Farm Buildings—continued.

RETURN showing the Amounts applied for, sanctioned, &c., to 30th Dec., 1854, and the State of the Works on 1st March, 1855.

No.	County.	Applicant.	Amount applied for. £	s.	d.	Amount sanctioned. £	s.	d.	Amount issued. £	s.	d.	State of Works.
13	Cork—*con.*	J. O. Radcliff, and T. C. Webber,	400	0	0	400	0	0	400	0	0	Complete.
14	"	G. F. Hodder,	300	0	0	300	0	0	60	0	0	
15	"	N. P. Leader,	340	0	0	300	0	0	60	0	0	
16	Clare,	Samuel Caswell,	642	0	0	600	0	0	480	0	0	
17	"	Pierce Creagh,	100	0	0	100	0	0	100	0	0	Complete.
18	Donegal,	Sir Robert Bateson,	230	0	0	200	0	0	200	0	0	Do.
19	"	Ditto,	650	0	0	300	0	0	240	0	0	
20	Down,	John Keown,	897	0	0	600	0	0	480	0	0	
21	"	Ditto,	200	0	0	200	0	0	40	0	0	
22	Dublin,	James M'Owen,	200	0	0	200	0	0	200	0	0	Complete.
23	"	Ditto,	100	0	0	100	0	0	100	0	0	Do.
24	"	Anna Maria Dease,	950	0	0	950	0	0	570	0	0	Do.
25	Fermanagh,	Robert Noble,	100	0	0	100	0	0	100	0	0	Do.
26	Galway,	Edward Blaquiere,	500	0	0	350	0	0	210	0	0	
27	"	Peter D. Smyth,	200	0	0	200	0	0	200	0	0	
28	"	Thos. O'C. Donnellan	100	0	0	100	0	0	100	0	0	Complete.
29	"	John Dennis,	341	0	0	300	0	0	300	0	0	Do.
30	"	St Geo. F. Caulfield,	376	0	0	300	0	0	180	0	0	
31	"	Robert R. Smyth,	382	0	0	350	0	0	140	0	0	
32	"	Cornelius J. O'Kelly,	071	0	0	650	0	0	520	0	0	
33	"	Charles D. O'Rorke,	739	0	0	400	0	0	—			
34	Kerry,	Maurice FitzMaurice	360	0	0	150	0	0	—			
35	"	Henry A. Herbert,	860	0	0	600	0	0	480	0	0	
36	"	Samuel M. Hussey,	200	0	0	200	0	0	160	0	0	Complete.
37	"	Earl of Listowel,	450	0	0	450	0	0	450	0	0	Do.
38	"	John F. FitzGerald,	150	0	0	150	0	0	150	0	0	
39	"	Henry A. Herbert,	1,116	0	0	400	0	0	80	0	0	
40	"	Alexander Elliott,	153	0	0	150	0	0	30	0	0	
41	Kildare,	John Bonham,	356	9	7	250	0	0	250	0	0	Complete.
42	"	Thos. C. Wakefield,	312	2	6	250	0	0	200	0	0	
43	"	Richard Doyne,	100	0	0	100	0	0	100	0	0	Complete.
44	"	Lady C. S. Wolfe,	438	0	0	400	0	0	400	0	0	
45	"	Thos. C. Wakefield,	350	0	0	300	0	0	120	0	0	
46	"	John Green,	226	0	0	—			—			
47	"	Thos. C. Wakefield,	400	0	0	300	0	0	—			
48	Kilkenny,	Sir Henry Marsh,	200	0	0	200	0	0	40	0	0	
49	"	Thomas Wright,	250	0	0	250	0	0	250	0	0	Complete.
50	King's,	Sandford Palmer,	350	0	0	350	0	0	350	0	0	Do.
51	Limerick,	William C. Frend,	485	0	0	400	0	0	320	0	0	
52	"	John Croker,	300	0	0	200	0	0	200	0	0	
53	"	Sir Richard Bourke,	466	12	10	450	0	0	420	0	0	Complete.
54	"	John Croker,	100	0	0	100	0	0	100	0	0	
55	"	William N. Lee,	500	0	0	500	0	0	500	0	0	Complete.
56	"	Charles L. Tuthill,	500	0	0	500	0	0	500	0	0	
57	"	John W. Shelton,	522	0	0	500	0	0	400	0	0	
58	"	John Anster,	300	0	0	300	0	0	120	0	0	
59	"	Robert Ferguson,	150	0	0	100	0	0	—			
60	"	Thomas Prosser,	500	0	0	300	0	0	60	0	0	
61	"	John Franks,	1,275	0	0	650	0	0	130	0	0	
62	"	George Fosberry,	1,000	0	0	1,000	0	0	200	0	0	
63	Longford,	Samuel W. Blackall,	200	0	0	200	0	0	200	0	0	Complete.
64	"	Thomas Gosselin,	450	0	0	400	0	0	80	0	0	
65	Louth,	Antony Garstin,	446	0	0	400	0	0	80	0	0	
66	Mayo,	Earl of Lucan,	1,000	0	0	1,000	0	0	1,000	0	0	Complete.
67	"	Ditto,	700	0	0	700	0	0	700	0	0	Do.
68	"	Ditto,	1,000	0	0	1,000	0	0	200	0	0	
69	"	Ditto,	360	0	0	300	0	0	300	0	0	Complete.
70	"	Isidore Bourke,	500	0	0	450	0	0	450	0	0	
71	"	Hugh Bourke,	309	15	11	300	0	0	240	0	0	
72	"	Viscount Avonmore,	200	0	0	200	0	0	120	0	0	
73	"	John C. L. Bucknall,	900	0	0	700	0	0	700	0	0	
74	"	William Orme,	400	0	0	400	0	0	400	0	0	Complete.
75	"	Thomas Strickland,	400	0	0	400	0	0	400	0	0	Do.
76	"	William Orme,	200	0	0	200	0	0	40	0	0	
77	Meath,	John Barlow,	900	0	0	700	0	0	700	0	0	Complete.
78	"	Ditto,	200	0	0	200	0	0	200	0	0	Do.
79	"	James G. Murphy,	150	0	0	150	0	0	—			
80	"	Leonard Cornwall,	500	0	0	500	0	0	100	0	0	
81	Queen's,	George Adair,	1,000	0	0	900	0	0	900	0	0	Complete.
82	"	Ditto,	100	0	0	100	0	0	100	0	0	Do.

Printed image digitised by the University of Southampton Library Digitisation Unit

Farm Buildings—continued.

RETURN showing the Amounts applied for, sanctioned, &c., to 30th Dec., 1854, and the State of the Works on 1st March, 1855.

No.	County.	Applicant.	Amount applied for.			Amount sanctioned.			Amount issued.			State of Works.
			£	s.	d.	£	s.	d.	£	s.	d.	
83	Queen's—*con.*	Christoph. St. George	268	12	3	200	0	0	200	0	0	
84	,,	Charles H. Bowen,	547	0	0	500	0	0	400	0	0	Complete.
85	Roscommon,	Hon. H. Pakenham,	650	0	0	550	0	0	550	0	0	Do.
86	,,	Lord Crofton, .	1,000	0	0	1,000	0	0	1,000	0	0	Do.
87	,,	Guy Lloyd, . .	500	0	0	300	0	0	300	0	0	
88	,,	Ditto, . .	200	0	0	200	0	0	160	0	0	
89	,,	James Kirkwood, .	553	0	0	500	0	0	200	0	0	
90	,,	Henry S. P. Mahon,	400	0	0	200	0	0	40	0	0	
91	,,	Charles A. O'Connor,	300	0	0	250	0	0	50	0	0	
92	,,	Travers R. Blackley,	630	0	0	000	0	0	480	0	0	
93	,,	Lord Crofton, .	275	0	0	250	0	0	200	0	0	
94	,,	C. French, . .	112	0	0	100	0	0	60	0	0	Complete.
95	,,	Ditto, . .	350	0	0	350	0	0	210	0	0	Do.
96	,,	Ditto, . .	120	0	0	100	0	0	60	0	0	Do.
97	,,	John L Hackett, .	400	0	0	300	0	0	60	0	0	
98	Sligo, . .	Richard G. Brinkley,	1,000	0	0	1,000	0	0	1,000	0	0	Complete.
99	,,	Hon Edw Wingfield,	700	0	0	700	0	0	560	0	0	
100	,,	John W King, . .	585	0	0	550	0	0	110	0	0	
101	Tipperary, .	John Carden, .	1,000	0	0	1,000	0	0	1,000	0	0	Complete.
102	,,	John Lanigan, .	1,100	0	0	850	0	0	—			
103	,,	John Prior, . .	600	0	0	200	0	0	200	0	0	Complete.
104	,,	William Ryan, .	400	0	0	400	0	0	240	0	0	Do.
105	,,	Richard E. Phillips,	416	19	9	400	0	0	400	0	0	Do.
106	,,	Arthur H. Read, .	411	0	0	400	0	0	240	0	0	
107	,,	Edward Galwey, .	480	0	0	200	0	0	200	0	0	Complete.
108	,,	John Bayly, . .	200	0	0	150	0	0	150	0	0	
109	,,	Ditto, . .	300	0	0	300	0	0	300	0	0	
110	,,	Henry C. Bowen, .	299	0	0	200	0	0	200	0	0	Complete.
111	,,	J. O. Radcliff, and	450	0	0	400	0	0	400	0	0	Do.
112	,,	Chas. T. Webber,										
113	,,	Earl of Donoughmore	500	0	0	500	0	0	400	0	0	Do.
	,,	Joshua R. Minnett,	306	0	0	250	0	0	250	0	0	
114	,,	Henry C. Bowen, .	250	0	0	250	0	0	50	0	0	
115	,,	M. E Robbins, .	350	0	0	350	0	0	—			
116	,,	Wm. Pennefather, .	200	0	0	200	0	0	40	0	0	
117	,,	Nicholas Roche, .	350	0	0	200	0	0	—			
118	,,	J. O. Radcliff, .	300	0	0	300	0	0	—			
119	,,	H. A. Lee, . .	412	0	0	400	0	0	80	0	0	
120	Tyrone, .	Hugh Auchinleck, .	420	0	0	250	0	0	250	0	0	Complete.
121	Westmeath,	Arthur S. Upton, .	600	0	0	450	0	0	450	0	0	
122	,,	Wm. Fetherston H.,	257	0	0	150	0	0	150	0	0	Complete.
123	Wexford, .	John C. Pounden, .	300	0	0	300	0	0	300	0	0	Do.
124	Wicklow, .	Chas. J. Tottenham,	200	0	0	200	0	0	200	0	0	Do.
125	,,	Ditto, . .	525	0	0	300	0	0	300	0	0	Do.

PROGRESS of DRAINAGE and other LAND IMPROVEMENT WORKS during the Year 1854.

Statement of Expenditure.

In our Report for the year 1853 we stated, that up to the 31st December of that year the total sum applied for amounted to £4,194,002, while the gross amount of loans granted, deducting those relinquished was £1,911,253, leaving a balance on hand up to that date, exclusive of £19,838 allocated, of £68,909, out of the sum of £2,000,000, previously voted by Parliament.

Up to the 31st of December, 1854, the number of applications for loans under the Land Improvement Acts was 3,725, amounting to the sum of £4,264,244; and the number of loans sanctioned by your Lordships, deducting those relinquished, was 2,996, amounting to £1,931,316, leaving an apparent balance on hand of £68,684. But at the above date, investigations had been completed, and allocations made, relating to new loans not then recommended for your Lordships' sanction, but which have been, or will be immediately submitted for approval, amounting to £5,400, leaving an unappropriated balance of £63,284* out of the original fund.

* This balance is greater than it would otherwise have been, in consequence of the loans which have been relinquished during the year 1854, the amount of which is now available for the purposes of the Acts.

Printed image digitised by the University of Southampton Library Digitisation Unit

Land Improvement.

The gross amount issued on loans from the commencement up to the 31st of December, 1854, is £1,401,334, of which £46,479 was issued during the year 1854.

According to the several reports of our Inspectors, it appears that the sum of £1,075,550 has been expended in thorough draining, subsoiling, making farm roads, &c., up to the 31st of December, 1854; and the sum of £279,305, being the amount of instalments last issued to the several proprietors, may be said to be in progress of expenditure.

The number of loans which have been completed and for which final certificates have been issued is 1,304, amounting to the sum of £744,230; and the number of loans, the works of which are still in progress of execution is 1,692, amounting to the sum of £657,104.

Out of the several totals as above stated, 125 loans, amounting to the sum of £46,250, have been sanctioned to proprietors for the erection of farm buildings, of which fifty-seven cases amounting to the sum of £21,050, have been completed, and on the remainder considerable progress has been made.

The foregoing table exhibits the number and present state of the farm buildings' loans, up to the 31st of December, 1854.

Progress of the Drainage Works.

The total area that has been thorough-drained under the Land Improvement Acts, up to the date of this Report, 31st December, 1854, amounts to 158,660 acres, which has been effected at an average cost of £4 16s. per acre, of which 5,500 acres have been drained during the year 1854, and a considerable portion of the land has been subsoiled.

Distribution of the Fund.

Appendix B.

In addition to our general Schedule given in the Appendix, we herewith submit an Abstract, which shows the proportion of the total amount of the Land Improvement Fund of £2,000,000, which has been apportioned to the different counties and districts in Ireland, arranged in groups, as North, Midland and East, West, and South; and which exhibits the amount applied for, the amount sanctioned, and the amount issued in each county.

If we take the Northern counties, we find the following sums have been applied for, sanctioned, and issued, viz.:—

Counties.	Total Amount applied for.			Amount sanctioned.			Amount issued.		
	£	s.	d.	£	s.	d.	£	s.	d.
Antrim,	233,468	0	3	94,350	0	0	59,410	0	0
Londonderry,	106,959	16	2	39,160	0	0	33,430	0	0
Donegal,	105,015	1	6	111,350	0	0	81,430	0	0
Fermanagh,	89,234	12	9	41,640	0	0	10,190	0	0
Tyrone,	99,997	17	11	03,570	0	0	37,757	0	0
Armagh,	42,602	19	6	26,200	0	0	11,210	0	0
Down,	37,701	14	0	22,950	0	0	15,560	0	0

In the same manner, if reference be made to the Midland and Eastern District, which comprehends 14 counties, we find as follow:—

Counties.	Total Amount applied for.			Amount sanctioned.			Amount issued.		
	£	s.	d.	£	s.	d.	£	s.	d.
Cavan,	57,027	15	8	36,150	0	0	14,500	0	0
Monaghan,	72,786	15	2	39,350	0	0	20,870	0	0
Longford,	40,918	11	0	32,000	0	0	22,950	0	0
Louth,	59,636	15	7	25,550	0	0	17,220	0	0
Meath,	98,491	4	5	50,750	0	0	34,186	0	0
Westmeath,	47,718	11	7	25,150	0	0	18,090	0	0
Dublin,	40,093	10	5	22,270	0	0	14,812	0	0
Kildare,	47,921	4	8	27,600	0	0	18,310	0	0
King's,	51,147	1	1	30,750	0	0	18,020	0	0
Queen's,	123,896	10	11	62,800	0	0	39,970	0	0
Wicklow,	83,093	16	10	49,873	0	0	36,797	0	0
Carlow,	95,952	5	0	56,000	0	0	35,300	0	0
Kilkenny,	116,463	9	5	75,060	0	0	36,800	0	0
Wexford,	145,773	6	10	78,150	0	0	59,330	0	0

Printed image digitised by the University of Southampton Library Digitisation Unit

In the Western Districts, which includes 6 counties, we find that for—

Counties.	Total Amount applied for.			Amount sanctioned.			Amount issued.		
	£	s.	d.	£	s.	d.	£	s.	d.
Sligo,	111,669	16	11	53,750	0	0	35,697	0	0
Leitrim,	94,114	17	0	50,500	0	0	32,664	0	0
Mayo,	309,262	17	11	180,750	0	0	94,136	0	0
Roscommon,	127,073	3	6	77,500	0	0	56,580	0	0
Galway,	306,157	2	1	107,150	0	0	88,880	0	0
Clare,	153,272	11	7	79,500	0	0	40,830	0	0

In the Southern District, comprehending 5 counties, we find that for—

Counties.	Total Amount applied for.			Amount sanctioned.			Amount issued.		
	£	s.	d.	£	s.	d.	£	s.	d.
Limerick,	273,084	14	1	169,170	0	0	113,379	0	0
Tipperary,	150,913	2	5	95,613	0	0	65,603	0	0
Waterford,	82,711	0	9	53,130	0	0	30,290	0	0
Cork,	324,085	19	2	168,410	0	0	103,843	0	0
Kerry,	428,863	0	0	180,200	0	0	93,690	0	0

The grand totals being—

	£	s.	d.
Total Amount applied for,	4,264,244	0	0
Gross Amount sanctioned,	2,287,246	0	0*
Amount issued,	1,401,334	0	0

Northern District.

Following the arrangement heretofore adopted, we now proceed to review the drainage works which have been executed under the Land Improvement Acts during the last year, by quoting extracts from the Reports of our several Inspectors of Drainage.

Northern District, comprehending the counties of Antrim, Londonderry, Donegal, Fermanagh, Tyrone, Armagh, and Down.

We shall commence with the Northern Division or District, which comprehends the counties of Antrim, Londonderry, Donegal, Fermanagh, Tyrone, Armagh, and Down.

In this District, the sum of £4,800 has been issued during the year 1854, in the following proportions, viz.:—Antrim, £830; Londonderry, £310; Donegal, £800; Fermanagh, £250; Tyrone, £1,320; Armagh, £930; Down, £360.

In making a review of the works executed during the year, we shall commence with the county of Antrim, and beg to refer to the following extracts from the Report of the Inspectors of Drainage employed.

County of Antrim and part of Down. Mr. G. B. Brooke, Inspector of Drainage.

Mr. G. B. Brooke, Inspector of Drainage for the County of Antrim and part of Down, states:—

"In making my Annual Report on the working of the Land Improvement Act "for the year 1854, I beg to inform you that nothing of a novel character has "occurred during that period in carrying out the various drainage works in this "district.

"With the exception of the works executed by Lord Templetown, at Temple-"patrick, and the late Hugh Anderson, Esq., at Bushmills, there have not been "any extensive works in progress during the past year, and I have much "pleasure in stating that the above have been executed in a very satisfactory "manner.

"In other parts of the district the operations have been chiefly confined to "completing works commenced during previous years, in several of which the "progress has been much retarded, owing to the scarcity of hands and the con-"sequent high rate of wages—the latter having increased fully 15 per cent. "during the year.

"I cannot speak of the striking improvements which have been effected in "this county (Antrim) in too high terms, by means of the loans obtained under "the Act since the year 1847, and the lasting benefit which it has conferred on "the landed proprietors, by enabling the tenantry to till their farms at the proper "seasons, and in a much superior manner to that practised by them previously "to the commencement of the works of drainage and subsoiling. The increase in

* This sum includes the loans or portions of loans which have been transferred to other lands, or relinquished or cancelled from various causes.

Printed image digitised by the University of Southampton Library Digitisation Unit

Land Improvement.

"the produce in every case has stimulated industry, and the approved system of "rotative husbandry is now generally practised."

Counties of Londonderry, Tyrone, and Donegal. Mr. James Sinclair, Inspector of Drainage.

Mr. James Sinclair, Inspector of Drainage for the counties of Londonderry, Tyrone, and Donegal, states that:—

"In forwarding his Report on the working of the Land Improvement Act for "the past year he has no observations to make which differ from those of former "years. The system of thorough drainage was not previously understood in "this District, and the particular information on this subject now generally dif-"fused, is, perhaps, one of the chief benefits derived from the large sums which "have been expended under the Act, as very many of the small holders have "improved their farms at their own expense, who would not, in all probability, "have done so, if they had not been induced by the example set them on every "side, by proprietors who obtained loans under the Land Improvement Act, "which I consider one of the greatest boons ever offered to this country.

"Owing to the great scarcity of labourers (the employment of whom induced "many persons to apply for loans), the applications in 1854 have been but "three in this District, viz., those of Archdeacon Goold, Rev. M. Wilson, and "Mr. D. White; nor is it probable, that any considerable sums will be bor-"rowed for land improvement, for the reason above stated."

Midland and Eastern District, comprehending the counties of Cavan, Monaghan, Longford, Louth, Meath, Westmeath, Dublin, Kildare, King's County, Queen's County, Wicklow, Carlow, Kilkenny, and Wexford.

MIDLAND AND EASTERN DISTRICT.

We shall next refer to the works, consisting chiefly of thorough draining and subsoiling, which have been executed during the past year in the Midland and Eastern District, which comprehends the counties of Cavan, Monaghan, Longford, Louth, Meath, Westmeath, Dublin, Kildare, King's County, Queen's County, Wicklow, Carlow, Kilkenny, and Wexford.

In this district, the sum of £16,380 has been issued during the year 1854, in the following proportions, viz.:—Cavan, £300; Monaghan, £120; Longford, £1,190; Louth, £120; Meath, £1,620; Westmeath, 620; Dublin, £1,980; Kildare, £2,910; King's County, £2,840; Queen's County, £440; Wicklow, £740; Carlow, £2,170; Kilkenny, £100; Wexford, £1,230.

County of Longford. Mr. Henry Bond, Inspector of Drainage.

Mr. Henry Bond, Inspector of Drainage, employed in the county of Longford, states that:—

"Without repeating the statements made in former Reports, I have little "to add as to the progress of the Land Improvement Acts during the last year.

"The only works in progress in the year 1854 were those on the properties of "Colonel Palliser, in the barony of Moydow, and Richard P. O'Reilly, Esq., M.D., "in the barony of Ratheline. On both, the works are well and satisfactorily "executed; and Dr. O'Reilly was so well pleased with the improvements effected "at Derrylough, and Derrahawn, which consisted of main and thorough drainage, "fencing, levelling, and farm road making, that he has applied for a further loan "of £500, to be expended on the same townlands.

"Although the improvements on the several properties in this district have "given very general satisfaction, yet from the difficulty of procuring hands, and "the high wages now demanded, it is not likely that many new applications for "loans will be made. The fact of Dr. O'Reilly being obliged to bring men from "the county Meath to carry out his works in this county, shows the great "alteration that has taken place in a locality where labourers were heretofore "superabundant."

Counties of Louth, Meath, Westmeath, Kildare, and Dublin. Mr. W. F. Irwin, Inspector of Drainage.

Mr. W. F. Irwin, Inspector of Drainage, for counties of Louth, Meath, Westmeath, Kildare, and Dublin, reports that:—

"During the past year, 1854, works of improvement have been executed "with less expedition and extent than heretofore: this diminution is not to be "attributed to any want of energy on the part of proprietors, but to the diffi-"culty of obtaining a sufficient number of labourers, and the increased rate of "wages consequent on their diminution. These obstacles have, however, been "overcome by several proprietors, who have completed the works commenced in "former years, and twenty new loans have been obtained in the District under "my immediate inspection. It gives me much pleasure to add, that all parties "who have executed Land Improvement works under the Acts, admit the benefit "they have derived from them, many regretting they did not commence the "works when labourers were abundant.

Printed image digitised by the University of Southampton Library Digitisation Unit

Land Improvement.

"I may mention one case which has lately occurred, proving the benefit which "may be derived from loans made under these Acts. Towards the end of the "year 1853, Mrs. A. M. Dease purchased the townland of Palmerstown, situate "thirteen miles north of Dublin, containing five hundred and fifty acres, the "greater part of which, when possession was obtained, was found to be so much "exhausted, and in so worn out a state from overcropping without manure, that no "respectable tenant offered who would undertake to pay more than a very low rent "for it. Under these circumstances, Mrs. Dease applied for and obtained two "loans, one of £2,000 for draining, fencing, &c.; and the other for £900, to be "expended on erecting a suitable farm steading. Of the first loan, £800 has "already been satisfactorily expended. The land drained having been properly "tilled, limed, and manured; good crops of Swedes, oats, and vetches have been "produced.

"The farm buildings and a suitable residence have been erected, and in one "of the cattle-sheds, thirty-two head of cattle are now stall-feeding. These, "together with plough-bullocks, horses, and sheep, are doing well, and fed solely "on the produce raised from a farm the cultivation of which no tenant would "undertake previously to the commencement of the drainage operations. No "doubt, a successful example of this kind will induce neighbouring proprietors "to undertake works of a similar character."

Queen's County. Mr. Wm. Hamilton, Inspector of Drainage.

Mr. William Hamilton, Inspector of Drainage for the Queen's County, states:—

"Since I had the honor to forward to the Board my Annual Report for the "year 1853, in addition to progress Reports, I have been called upon to inspect "the estate of Sir E. D. Burrowes, Bart., in the barony of Upperwoods, for a "considerable loan, obtained at the instance and at the entire cost, as I understand, "of an enterprising gentleman, who has recently become tenant to the property. "Having availed himself of the Act in other districts, he is able to appreciate its "advantages, and rightly prefers having his land in a healthy condition, at a small "increase of rent, to its being comparatively unproductive at a nominally cheaper "rate; and I have the pleasure to report that Mr. West, the gentleman alluded "to, is carrying on the works with much activity and success.

"At the present time there is a decided difficulty in obtaining labourers suffi-"cient to carry on extensive undertakings, independent of those required for "ordinary farm operations; and this circumstance has much impeded the progress "of the works under various loans made in former years, which, to my knowledge, "has had the effect of preventing new applications, and, in my opinion, to an undue "extent in some places; for although labour is happily nowhere so abundant as "to call imperatively for extraordinary efforts to provide employment, there are "still situations in which drainage might be carried on most beneficially between "the periods of the more active agricultural operations.

"Several of the proprietors to whom considerable loans were sanctioned are "steadily proceeding, and employing every hand that can be obtained in the "neighbourhood, and pushing them on as rapidly as possible, consistently with "the more immediate necessities of their farms, and a reasonable attention to "economy. As instances, I may name the Viscount de Vesci, and Mr. Stubber, "whose loans were originally £6,000 and £4,800 respectively. It is difficult to "overrate the importance of having these permanent sources of employment "always open to the labourers of extensive districts, securing them against casual "want of work and consequent hardship, while the prudence of the proprietors "prevents any injurious influence upon the labour market, and at the same time "secures the attainment of the grand object, the permanent improvement of their "lands."

Counties of Carlow and Kilkenny. Mr. Joseph Fishbourne, Inspector of Drainage.

Mr. Joseph Fishbourne, Inspector of Drainage for the counties of Carlow and Kilkenny, observes that:—

"Every day's experience proves the correctness of the statements made "by me, with regard to the successful working of the Land Improvement Acts, "in the several Reports I made during the last six years. Nothing could "have tended more to the advantage of those persons who have obtained loans "under the provisions of the Acts than the successful manner in which the works "have been carried out, and the remunerative crops produced by the drained "lands since the works have been completed.

Printed image digitised by the University of Southampton Library Digitisation Unit

Land Improvement.

"Few new loans have been reported on in this district during the year 1854; "some are in progress of expenditure, the works under others previously granted "are approaching to completion. Estimates were prepared for the execution of "these works when labourers could be procured on cheaper terms than at present, "therefore, it is only when the ordinary farm works have been finished that works "under these Acts are carried on, although, even now, labourers can be procured "at from 1*s.* to 1*s.* 4*d.* per day, and these rates of wages being higher than were "commonly given heretofore, parties are reluctant to press on the execution of "any works except such as are absolutely indispensable.

"In previous Reports I stated many facts within my knowledge, which tend "to strengthen the conviction that the benefits derivable from thorough drain-"age are very great; I shall now mention a farm of 300 acres, on which the "proprietor often tried to feed a few sheep, previous to 1850. Most of them "died of rot and dropsy, so that he then gave up all attempts to keep them there. "In 1851, a loan amounting to £500 was expended on this farm, by which the "greater part of the wet lands were thorough drained. During the years 1853 and "1854 400 sheep have been kept there: some were ewes and lambs, part store "sheep; the flock was healthy and proved highly remunerative. It is now "proved to be a good sheep farm.

"In every case where I have conversed with occupiers of lands which have "been improved under the provisions of this Act, they universally testify to the "highly satisfactory results.

"It is to be regretted that the Act authorizing loans for the erection of farm "buildings has not been extensively taken advantage of; probably proprietors "would agree to erect suitable cattle sheds, if plans were prepared according to "which the objects required could be attained at a cost of £3 per head. I believe "a moderate amount of capital could be most beneficially devoted to the erection "of such buildings, after a farm has been properly drained, fenced, and divided; "the present high prices of grain tend to encourage such a course."

County of Wexford and part of Carlow. Mr. Henry Newton, Inspector of Drainage.

Mr. Henry Newton, Inspector of Drainage for the county of Wexford, and part of Carlow, reports that:—

"The inspections of works in progress under the Land Improvement Act "in the year 1854 have been comparatively few in my district, and only one "preliminary inspection for a new loan has been made during the year 1854. "The want of a sufficient number of labourers has prevented proprietors from "undertaking works of land improvement, as, in fact, the only portion of the year "during which hands can be procured for such work is between the month of "March and the commencement of the harvest in August.

"One of the most successful works of improvement lately completed has been "that undertaken by Mrs. Frances Irwin, who has converted a large tract of "waste land into cultivation, by thorough-drainage, levelling useless and making "new fences, on Glenraney, Barony of Ballaghkeene, and the thorough-drainage "on other portions of her property have been very effective. In my last report, "I mentioned the great increase in the value of land, by clearing stones and sub-"soiling on the property of Stephen Ram, Esq. At a final inspection lately made "of works executed under his loan in the Barony of Bantry, I was much struck "by seeing a very healthy and heavy crop of Swedish turnips growing on land "which before was waste, and of no agricultural value.

"Mr. Richard Gason has nearly expended his loan on the townland of Knock-"anure, Barony of Scarawalsh, in a very profitable manner.

"Mrs. Edwards has likewise successfully expended the greater part of the loan "obtained by her on the land of Harristown, in the Barony of Forth; and her "tenant declares that the entire expenditure will be repaid in one year. The "proprietors in general are well satisfied with the increase in the value of their "lands, from the expenditure of money under this Act. In some few instances "drains have become inoperative, owing to fibrous roots having grown in the "conduits.

Western District, comprehending the counties of Sligo, Leitrim, Mayo, Roscommon, Galway, and Clare.

Western District.

We next proceed to consider the various works executed during the past year in six of the western counties, viz.:—Sligo, Leitrim, Mayo, Roscommon, Galway, and Clare, comprehending the province of Connaught, with the addition of Clare.

In this district the sum of £10,270 has been issued during the year 1854, in

Printed image digitised by the University of Southampton Library Digitisation Unit

the following proportions, viz.:—Sligo, £570; Leitrim, £90; Mayo, £3,530; Roscommon, £1,780; Galway, £2,050; and Clare, £2,250.

Land Improvement.

Counties of Leitrim, Cavan, parts of Sligo, Fermanagh, and Roscommon. Mr. William P. Prendergast, Inspector of Drainage.

Mr. William P. Prendergast, Inspector of Drainage for the counties of Leitrim, Cavan, parts of Sligo, Fermanagh and Roscommon, states:—

"During the past year there have been but few new applications for loans in "the above District, but those that have been made were either by owners of "land on which former loans had been expended, and the results so satisfactory "as to induce a further expenditure, or by gentlemen recently undertaking the "management of land in the immediate proximity of estates already improved, "and on which a highly remunerative improvement has been effected.

"This state of things, while it betokens the continued want of enterprise in the "main body of the Irish farmers, and that absence of commercial spirit in agri-"cultural pursuits which in previous Reports I have remarked on, as being one "of the causes that account for the system of land improvement not spreading "more generally among ordinary tenants, is, at the same time, a testimony to "the success of the measure where tried on land in the occupation of owners or "such tenants as have had courage to depart from the old and do-nothing system.

"The absence also of the almost unlimited supply of labour that formerly "existed in the agricultural districts of Ireland at almost nominal wages, has "caused a reluctance among the farmers to expend money on tillage or general "improvement; for although the wages are still far below those of other parts of "the empire and still insufficient to enable the labourer to supply himself and "family with a sufficient amount of the cheapest food, still they are decidedly "higher than what the farmers have been accustomed to pay.

"The change must be gradual, but will, doubtless, ultimately ensue; and no "measures can be better adapted to facilitate it than the Land Improvement Acts, "under the provisions of which examples of solid permanent agricultural progress "have been dotted all over the country by the principal proprietors, which a new "and better educated class of tenant farmers will take advantage of.

"In regard to details, I may mention, that I have met with no instance of a "proprietor repenting the expenditure of loans (which he is now repaying by "instalments) on land in his own occupation; and with reference to the kind "of drainage most approved, I think it is quite decided that deep drains (that is, "not less than four feet at least where the outfall admits of it) are the most suc-"cessful; the distance apart depends on circumstances, and perhaps, in some cases "too wide a distance may have been adopted, such as forty, forty-two, or forty-"five feet, where thirty or thirty-six would have effected a speedy or more com-"plete change in the land; but I meet no instances of actual failure even in these "cases.

"Pipe-tiles, as a material, I consider to have been amply tested, and proved "beyond a doubt to be the best for thorough drainage, and nothing but a dislike "to novelty, or a mistaken idea of economy, because stones happen to be nearer "at hand, has led to persistence in using them. On my last visit to East Lothian "broken stones were never alluded to as a material for drains, and I am glad to "find the demand for tiles in the north-west of Ireland is increasing in every "locality in which drainage works are in progress."

County of Mayo. Mr. Thomas Elwood, Inspector of Drainage.

Mr. Thomas Elwood, Inspector of Drainage for the county of Mayo, observes that:—

"In forwarding my Annual Report for 1854, on the working of the Land "Improvement Acts, the remarks made in my former Reports, in regard to "the manner in which the works have been executed, and the beneficial results "which continue to be derived from them, have, as a whole, been fully borne out.

"Only a few loans have been obtained during the past year: in consequence "the operations have been limited, and chiefly confined to the final completion "of works previously commenced.

"The attention of proprietors has been directed of late to the reclamation of "mountain farms by means of a system of shallow-surface draining, commonly "called 'sheep-drainage;' and extensive tracts have already been so improved "on the estates of the Marquess of Sligo, General Thompson, and the Rev. Dr. "Sadlier, with such immediate effect, that applications for loans for similar "works are in contemplation by other proprietors in this district.

Printed image digitised by the University of Southampton Library Digitisation Unit

Land Improvement.

"The applications for loans for farm buildings have not been so numerous as I "anticipated, which may be attributed principally to the very great rise in the "prices of timber, and all other building materials. But those which have been "sanctioned have, in every instance, been completed in a satisfactory manner.

"In a former Report, remarks were made upon the general neglect of the pro-"prietors in preserving the main open drains in a clean and efficient state; and "it is to be regretted that no measures have yet been taken to remedy the evil.

County of Roscommon and part of Mayo. Mr. Richard Irwin, Inspector of Drainage.

Mr. Richard Irwin, Inspector of Drainage for the county of Roscommon and part of Mayo, reports that:—

"The gradual decrease in the number of labourers employed in works under "the Land Improvement Acts (already noticed in two previous Reports), "has been even greater than heretofore in the year just past; and, although a "few new loans are now being commenced, it is probable that, in the course of "the present year, a considerable further reduction will take place. Limited, "however, in extent as the works now are, when compared with the extensive "operations carried out during the first five years of the working of the Acts, "they still afford an amount of employment sufficient to afford the means of "living to very many industrious labourers, who without this aid, would be "utterly unable to maintain themselves and their families; thus retaining in their "respective localities the valuable services of a class of men, who, notwithstand-"ing their diminished numbers, even now find it nearly as difficult as heretofore "to obtain continuous employment. For this reason, they still look upon emi-"gration as their ultimate resource, since the high wages of a few weeks' labour "in spring and autumn, cannot compensate them for the forced inaction of so "many months; consequently, it is no unusual occurrence that on the cessation "of works under the Acts, the best labourers at once leave the district and pro-"ceed directly to the United States or Canada.

"During the past year, various improvements have been in progress on the "estates of Mr. W. R. W. Sandford, Lord Crofton, Mr. C. French, Miss Alice "Mulloy, the Hon. and Very Rev. H. M. Browne, Mr. Grace, M.P., Rev. C. C. "Mulloy, Sir M. D. Bellew, Mrs. S. Morton, Mr. John L. Hackett, and Captain "Gilbert Mahon; but the principal loans had been nearly expended in previous "years. Of the others, however, a few instalments still remain; and these, "together with the new loans recently granted to Mr. Fitzstephen French, M.P., "Mr. N. Balfe, Mr. R. O'Conor, and Mr. P. Grehan, may be expected to afford "valuable employment in the ensuing year.

"The several farm buildings mentioned in the last Annual Report of this "District, have, notwithstanding the unusually high prices of timber and slates, "progressed in a satisfactory manner, the greater part being completed. Farm "buildings are also in progress on the property of Mr. C. French, who is execut-"ing the works in a very substantial and creditable manner.

"No applications have as yet been made for the building of "Scutch mills for "flax," but an efficient mill, furnished with the most improved scutching "machinery, has been recently erected with private funds (at Mount Plunket, in "the barony of Athlone) by Mr. P. Grehan, a gentleman favourably known to "the Board as one of the borrowers under the Land Improvement Acts. The "motive power is a twenty horse-power steam-engine, of the best construction, "which also drives the machinery of a farmsteading of unusual extent, containing "in addition to the ordinary farm machines, an excellent corn mill with two "pair of stones, a saw bench, and several other useful adjuncts to a large farming "establishment.

"With respect to the beneficial result of the many and various works executed "in this District, under the Land Improvement Acts, it is sufficient to state that "it is now universally acknowledged, and that even a few persons who until very "lately expressed doubts of the remunerative nature of some of the works (more "particularly thorough drainage and the reclamation of bog) as compared with "their cost, now freely admit that in every case, the improvement has been such "as to afford an ample return for the amount expended. This assertion, as well "as what has been already stated in former Reports, of the increasing appreciation "of the value of land improvement, may, perhaps, appear inconsistent with "the preceding statement of the continued falling off of employment in works under "the Acts. But for this apparent contradiction, sufficient reasons may be assigned:

Printed image digitised by the University of Southampton Library Digitisation Unit

Land Improvement.

"One, perhaps the most important cause of the decrease, may be attributed to "the fact, that most extensive proprietors of the District, as Lord de Freyne, "Viscount Dillon, Mr. W. R. W. Sandford, and Mr. M. M'Causland, and others, "whose example and exertions have so much tended to diffuse the knowledge of "Land Improvement, are now debarred from obtaining further loans by the "operation of the '£5,000 clause;' whilst of the less extensive proprietors, many "have already completed works to an amount which they probably think suffi-"cient for present purposes.

County of Galway. Mr. Charles S. Cooper, Inspector of Drainage.

Mr Charles S. Cooper, Inspector of Drainage for the county of Galway, states that:—

"In this District, viz., including the county of Galway, the barony of Burrin, "county Clare, and that of Moycarn, county Roscommon, the operations of this "Act continue to be executed in the same satisfactory manner as heretofore.

"The works are principally confined to the completion of those in progress "during former years, and the beneficial effects arising from the system of deep "drainage adopted, continue to be acknowledged by all.

"The greater part of the works carried out are upon lands lately purchased in "the Incumbered Estates Court, or on farms till recently occupied by a cottier "tenantry, and it is generally acknowledged, that from the improvements effected "under the Acts, the proprietors have been enabled, either themselves to farm "the lands with advantage, or to let them, so improved, at rents which will amply "repay the outlay.

"The works of most importance, which comprise every description of improve-"ment contemplated by the Act, are situated on the estates of Colonel Henry "White, in the county of Clare; Mr. Wm. C. Kyle, county Roscommon; Lord "Cloubrock, Mr. John Digby, Sir Michael D. Bellew, Bart., Charles D. O'Rorke, "Esq., and many others in the county of Galway; amongst the latter, Mr. James "M. Bourchier, of Rathglass, near Loughrea, has successfully expended a loan of "£700 under this Act. Mr. Bourchier, who farms his own estate, has informed "me, that his returns last season have doubled those of former years, and that "the quantity as well as the quality of the produce has, on the improved portions "of his estate, much exceeded that of other portions which were formerly con-"sidered to be of much greater value than those which have been drained.

"Loans for farm buildings have been sought for in this District, in addition to "those referred to in last Report, viz.:—on the properties of C. D. O'Rorke, "David Rutledge, John Cannon, and James M. Bourchier. Some of these loans "have been already sanctioned, and additional applications are about being made. "Many proprietors in this District have applied to the Commissioners of Public "Works for a revision of the Estimates prepared when labour was abundant, "and the cost of materials less; and, in the improvement of land, as well as that "by farm buildings, such Estimates have in consequence been proportionably "increased. In conclusion, it is a pleasing duty to be enabled to report, that the "working of the Land Improvement Acts in this District, continues to afford the "utmost satisfaction.

South and South-western District, comprehending the counties of Limerick, Tipperary, Waterford, Cork, and Kerry.

South and South-western District.

We have, lastly, to refer to the Southern and South-western District, which comprehends the counties of Limerick, Tipperary, Waterford, Cork, and Kerry.

In this district the sum of £13,765 has been issued during the year 1854, in the following proportions, viz.:—Limerick, £4,470; Tipperary, £2,290; Waterford, £550; Cork, £3,305; Kerry, £3,150.

County of Limerick. Mr. John Cox, Inspector of Drainage.

Mr. John Cox, Inspector of Drainage for the county of Limerick, observes that:—

"In submitting my annual report, relative to the practical working within "the county of Limerick of the Landed Property Improvement Acts, I am happy "in being able to add to antecedent reports the undiminished success which has "continued to attend the Land Improvement operations; but at the present time, "owing to the high price of agricultural labour, consequent on the diminution of "the population, through emigration, no proprietors or tenant farmers have ven-"tured to apply for new loans, though they fully admit the advantage they have "derived from the drainage effected through loans obtained during the period

Printed image digitised by the University of Southampton Library Digitisation Unit

Land Improvement.

"when labourers were abundant and prices moderate; but they omit to take into "consideration the increased price of all kinds of agricultural produce, which is "greater in proportion than the increase in the cost of labour; at the same time "all admit that the country is deriving important advantages from the works that "have been already completed, and that the Land Improvement Acts gave a "timely impetus to exertion at a period when much required, in proof of which "the following extracts of letters received in reply to inquiries made, will bear "ample testimony."

"Mr. Edward Curling, Resident Agent to the Trustees of the Devon Estates "in the county of Limerick, for which two loans amounting to £10,000 have "been obtained, states:—

"'Newcastle, West, Limerick,
"'*February* 5, 1855.

"'I cannot hesitate to bear testimony to the important benefits conferred on "'the properties under my management by the Land Improvement Act. The "'new roads which have been completed have opened a field of enterprise in "'districts which were previously almost inaccessible, and reclamation is now "'rapidly progressing where limestone had formerly to be conveyed on women's "'backs for distances which, if I were here to mention it, would appear almost "'incredible, and would prove incontestably the imperative necessity which "'existed to remove the obstacles which impeded the exertions of the inhabitants "'of the mountain districts.

"'The improvement of the principal water-courses which flow through the "'low lands has been most beneficial, and has placed within the reach of all the "'tenants who choose to avail themselves of it, the facility of properly draining "'their farms.

"'The works of thorough drainage which have been executed have been most "'advantageous, not only by showing the profit which is certain to result from "'such a proceeding, but by affording a stimulus to other tenants to undertake "'works of the same nature at their own cost. All the tenants on the Devon "'Estate whose lands have been drained are cheerfully paying 5 per cent. "'interest as additional rent on the sums expended, and I have repeated applica- "'tions from others who desire that the same benefits may be extended to them.

"'A considerable portion of land has been drained at the cost of the tenants "'for labour, by my providing them with tiles for the drains; and the demand has "'latterly so much increased that my stock of drainage tiles is nearly exhausted.

"'On the estate of the late General Locke, also under my superintendence, "'the tenants are so satisfied with the results of the drainage already effected that "'they have voluntarily offered to pay 6½ per cent. on the expenditure as additional "'rent, to induce the trustees to apply for an additional loan.'

"Mr. Daniel Clanchy, who obtained two loans—one in this county and the "other in the county of Cork—writes as follows:—

"'Charleville,
"'*February* 21, 1855.

"'I have much pleasure in stating that my lands drained under the Act have "'been considerably improved, and now sustain one-fourth more stock than they "'were able to do formerly; the herbage has improved in quality, and from being "'coarse and swampy the land has become a healthy and superior sheep-walk. "'I farm the lands myself, and therefore have the best opportunity of testing "'the merits of the system pursued under the Board of Works, and the great "'advantages it has conferred wherever put in practice.'

"The Board made two small loans, amounting to £350, to William Mason, "Esq., of Cooleen, in this county, and by a letter received from him it appears "he has derived considerable advantage from the draining operations:—

"'The grass land has been improved to the value of fifteen per cent., and the "'tillage to the amount of from twenty to twenty-five, with the additional "'advantage of being enabled to plant and barrow during wet seasons.

"With respect to farm buildings, my attention has not been called to many "cases within the past year, the applications for loans having been limited to

Printed image digitised by the University of Southampton Library Digitisation Unit

"six, viz.:—C. L. Tuthill, W. C. Freind, Wm. N. Lee, J. W. Shelton, Thomas "Prosser, and J. Anster, LL.D.; but it appears more than likely that several "additional applications will be made in the course of the coming season to "provide barn and cattle accommodation, the want of which is much felt on "many valuable farms in this county, and to obtain which there is a manifestly "increasing popular desire among respectable and extensive farmers."

Land Improvement.

Mr. Arthur U. Roberts, Inspector of Drainage for the county of Waterford, reports that:—

County of Waterford. Mr. Arthur U. Roberts, Inspector of Drainage.

"No new works have been undertaken during the year 1854 in this county; "the works for which loans have been obtained have all been completed, with "the exception of three, which are in a forward state.

"Nearly the whole of the land has been tilled, and is now yielding a consi-"derable profit over and above the instalments payable on the loans."

"In a former report I stated the improvement which was taking place in the "system of drainage amongst the tenantry. This is undoubted; and it is satis-"factory to see that in any fencing, draining, or subsoiling which they have "executed on their own farms, the system laid down by the Board in this country "has been strictly adhered to."

Mr. James Poe, Inspector of Drainage for the county of Tipperary and part of King's County, reports that:—

County of Tipperary and part of King's County. Mr. James Poe, Inspector of Drainage.

"But little has been executed under the Land Improvement Act during "the year 1854. The applications for new loans reported on being limited to "four—three of which are in Tipperary, and one in the King's County. There "have been but twelve cases of progress inspections, which chiefly related to the "completion of the loans made in previous years.

"The benefits conferred by this Act are so universally admitted, and so obvious "even to a casual observer, that it is unnecessary to enter on the subject at "present, further than to remark that they are not confined to the locality "actually worked upon, but tend to the example of what can be done by a judi-"cious system of drainage, which has induced many persons to execute works of "improvement out of their own funds who never worked before."

Mr. Poe further states:—"That the several works executed, so far as he has "had an opportunity of judging in passing through the district, have been "maintained in good order and repair, and a very marked improvement in the "aspect of the country, consequent on the drainage operations, is observable."

Mr. Samuel M. Hussey, Inspector of Drainage for the Middle and Eastern Districts of the county of Cork, reports that:—

County of Cork, Middle and Eastern Districts. Mr. Samuel M. Hussey, Inspector of Drainage.

"The Act appears to have given general satisfaction; and now that agricul-"tural produce has attained to a price highly remunerative to the occupier of "land, the per centage payable under the Act is considered in the light of but a "small deduction from the general benefits of the money expended on the lands. "Amongst all the proprietors who have obtained loans, I have heard but one "opinion of the working of the Act, namely, that much advantage was derived by "the proprietors from the attention and advice they received from the Board, "through their inspectors, in regard to the most economical and effective manner "of carrying out the works. Since the passing of the Act, the country has been "daily improving, and land that produced nothing but heath and rushes is now "cultivated and producing crops, placing Ireland in a better position to meet the "increased demand for grain; and thus the Act has been of great advantage; "but I conceive it to be still more so, in the example it has shown farmers of "what may be done by the drainage, subsoiling, and proper fencing of land, and "it can be now daily seen throughout Ireland that farmers who, previous to the "working of the Act, never contemplated these improvements, are now carrying "them out according to the specifications which the Board require to be followed "out by the persons to whom they grant loans. But few new loans have been "obtained this year; and, as works must now be carried on much slower than "previously, in consequence of the scarcity of labour, persons who hitherto "fancied that by obtaining a loan they could finish off the work in a year or "two, and reap at once the advantages derived from the increased value of their "land, now find that it is impossible to execute more than a small portion of

Printed image digitised by the University of Southampton Library Digitisation Unit

Land Improvement.

"improvement annually, whatever capital they might obtain; and this small "annual improvement, the agricultural prosperity of the country enables the "occupiers to effect from their own means."

"And as a proof that the Act is popular amongst those best qualified to judge "of it, I need only refer to the accounts of the Commissioners, where it will be "seen that Edmund Burke Roche, Esq., of Trabolgan, and St. John Jeffreyes, "Esq., of Blarney (who are the most extensive and distinguished farmers in this "large county), were amongst the first applicants for loans; and, having expended "the loans obtained with profit to themselves, and advantage to the labouring "classes, they now may be found amongst the list of the latest applications for "fresh loans, which I have no doubt but that, notwithstanding the increase in price "of labour, they will carry out on nearly as reasonable terms as before; for while, "in the commencement of this work it was difficult to find a labourer acquainted "with the works carried on under the Land Improvement Act, it is now rare to "find one unacquainted with them."

County of Cork, West Riding. Mr. Adam Numan Meade, Inspector of Drainage.

Mr. Adam Numan Meade, Inspector of Drainage for the West Riding of the county of Cork, reports that:—

"Loans for works under the Land Improvement Act have been very nearly "brought to a conclusion in his district; but he has much pleasure in being able "to state that all the works he inspected during the past year were executed in "a satisfactory manner.

"Within the year 1854 there have been very few applications for new loans, "and any that have been made are from tenant farmers, who either hold under "leases sufficient in themselves to constitute them proprietors under the Act, or "have induced their landlords to make the application on condition of their "paying the whole of the instalments as they become due during twenty-two years.

"These facts show that the ordinary tenant farmers are beginning to appreciate "the value of thorough drainage, to which, on the passing of the Act, they were "generally opposed.

"In consequence of the present high price of food, and the emigration which "has now continued for several years, the price of labour has risen fully one "third, still labourers are sufficiently abundant, and can be procured for any "work of improvement at rates which will be remunerative to the employer."

County of Kerry. Mr. Robert Bell, Inspector of Drainage.

Mr. Robert Bell, Inspector of Drainage, for the county of Kerry, reports that:—

"I have little that is new to communicate in regard to the working of the "Land Improvement Act. In this District, during the past year, there has been "a great falling off in the amount of employment afforded under its provisions as "compared with preceding years; but labour being now less plentiful, the decrease "in such employment has not been felt by the labouring population. Still there has "been a good deal done in the way of land improvement in several parts of the "county, which may be expected to continue, though on a diminished scale, the "Act having laid the foundation for the progressive improvement of the agricul-"ture of the county; and already a better system of farm management may be "observed in the cultivation of the land and the introduction of a more profitable "breed of cattle and sheep. Turnips are now very extensively grown on the "thorough-drained land, and heavy crops are produced. I mention this crop "particularly as it is the mainspring of good farming, and good crops can only "be raised on naturally dry or thorough-drained land. The cereal crops were "also, in the drained districts, produced abundantly last harvest, and generally the "results of the operations under the Land Improvement Act are admitted to be "very satisfactory in this county.

Public Buildings.

PUBLIC BUILDINGS.

The different public buildings in and about Dublin, under the charge of this department, have had the usual works of repair and maintenance executed to them, and are in good order.

The additions to the Vice-Regal residence in the Phœnix Park have been completed.

Printed image digitised by the University of Southampton Library Digitisation Unit

Public Buildings.

Female Convict Prison.

The plans for the new Female Convict Prison having been completed and approved, the Board have obtained, by public advertisement, tenders for the execution of the work, which are now under consideration.

Queen's Colleges :—8 & 9 Vict., cap. 66.

Various works of improvement and repair have been carried into effect at those buildings, the cost being defrayed by the amounts voted by Parliament for the purpose.

District Lunatic Asylums.

The Board have brought to a completion the buildings of the Lunatic Asylums of Sligo and Dublin districts respectively, and the same have been handed over to the Local Boards of Governors. Of the seven Lunatic Asylums ordered to be built by the Lord Lieutenant in Council, all are now erected, except that at Mullingar, which is very nearly completed.

The extensions and alterations ordered at Belfast Lunatic Asylum are progressing satisfactorily.

Belfast Custom House.

The Board have obtained a contractor for this building and the works have progressed satisfactorily.

The foundations, which are laid on piles, are all set.

Coast Guard and Constabulary Buildings.

Works of repair and improvement have been effected at sixteen Custom Houses, and nineteen Coast Guard Stations, at a total expense of £1,841 15*s.* 4*d.*

An expenditure of £578 3*s.* 2*d.* has also been made on Constabulary buildings. This includes a sum of £560, incurred for the erection of a Constabulary Barrack at Farnaght, in the County of Leitrim.

ROADS AND BRIDGES.

Roads and Bridges.

Acts 6 Geo. IV. cap. 101, and 1 and 2 Wm. IV. cap. 33.

Pursuant to the provisions of the Act 16 and 17 Vict. cap. 136, the various roads which were constructed under the abovementioned Acts, and which hitherto were maintained by this department, were given over on 1st July last to the charge of the counties through which they respectively pass.

Post Roads :—Act 6 & 7 Wm. IV., cap. 116.

On the application of the Postmaster-General, under the 61st section of the above Act, repairs have been executed during the past year on 15 roads, situated in the following counties, viz. :—

Clare.	Kerry.	Monaghan.
Cork.	Kilkenny.	Roscommon.
Donegal.	Limerick.	Tipperary.
Galway.	Mayo.	Westmeath.

These repairs have been executed under the superintendence of the respective County Surveyors, at a cost of £1,162 7*s.* 11*d.*, repayable by Grand Jury presentment at subsequent Assizes.

ARTERIAL DRAINAGE,

Arterial Drainage.

With Improvement of Navigation and Water-Power, under the Acts 5 & 6 Vict., cap. 89; 8 & 9 Vict., cap. 69.; 9 Vict., cap. 4; 10 & 11 Vict., cap. 79; and 16 & 17 Vict., cap. 130.

Under this head we have only to record the steps taken during 1854, towards closing the Arterial Drainage Works, which have been commenced.

During the year, the works of the eleven districts, which were reported upon in 1853, by the Commissioners of Special Inquiry, and which had been previously suspended, have been urged forward as much as possible, as well as those which had not been so suspended; but the scarcity of labour, which is generally complained of by the engineers employed, has retarded their progress, and is increasing the cost at which they are proceeded with, and to a similar extent diminishing the inducements to further expenditure upon them. During the year final awards

Printed image digitised by the University of Southampton Library Digitisation Unit

Arterial Drainage.

were made for seven districts; the amounts charged upon the lands by those awards, and the amounts remitted under the provisions of the 16 & 17 Vic., c. 130, being as follows:—

Districts.	Date of Award.	Area Improved.			Expenditure.			Amount charged on District			Amount remitted		
	1854.	A.	R.	P.	£	s.	d.	£	s.	d.	£	s.	d.
Clonakilty, . .	Sept. 5,	292	0	30	10,825	6	2	10,793	4	11	—		
Ardee, . . .	Sept. 18,	3,252	0	11	22,280	5	8	9,920	12	5	11,004	8	2
Loughans, . .	Sept. 26,	548	1	2	4,167	7	4	1,800	0	0	2,273	7	4
Borris-in-Ossory, .	Sept. 27,	3,624	3	27	20,020	5	1	10,000	0	0	9,049	8	8
Deel, . . .	Oct. 18,	4,499	3	36	20,783	12	7	13,700	0	0	4,986	15	3
Castlemartyr, .	Oct. 20,	1,114	1	5	7,389	19	6	4,940	0	0	1,836	13	1
Quin, . . .	Oct. 25,	4,305	0	29	20,055	11	0	14,000	0	0	4,976	12	8

The responsibility of the public with respect to the first of these districts, has not, however, been closed by the award. The work was undertaken for the reclamation of a tract of slob-land from the sea, with a view to its being transferred to the adjoining proprietors, subject to the charge of the sum expended on its reclamation, and to any payment the Commissioners of Woods and Forests might deem it right to demand, on account of the rights of the Crown. But as the expenditure exceeded the value of the land, which has not proved to be of as good quality as had been expected, and the adjoining proprietors declined to receive it, it was considered advisable, with the concurrence of the Commissioners of Woods and Forests, and with the approval of your Lordships, to make an award, as a record of the transaction, and to sell the land, as Crown property, by public auction. It was accordingly offered for sale at Cork; but the highest bidding was so low that it was not considered right to part with it. Tenders were then called for, but the highest tender received was but little in advance of the former bidding, and was, moreover, a conditional offer dependent on the definition of the Crown boundary on the sea shore. Under these circumstances the land remains unsold.

Supplemental awards were made during the year by the direction of your Lordships, on the recommendation of the Commissioners of Special Inquiry, for five districts: the amount remitted in each case being as follows:—

District.	Date of Supplemental Award.	Amount remitted.		
		£	s.	d.
Templemore, . .	July 1, 1854 . .	7,030	12	3
Fane, . . .	July, 1, 1854 . .	1,000	0	0
Kilmannock, . .	August 18, 1854 . .	2,000	0	0
Annagh, . . .	Oct. 25, 1854 . .	813	13	1

During the past year the arbitration clauses of the 16 & 17 Vic., c. 130, have been first brought into action, and have been frequently resorted to. The majority of the cases referred to the arbitrators appointed by your Lordships have related either to the purchase of property required for the works, or to compensation for temporary injury inflicted on the occupiers of land during their progress. But a few unexpected demands for compensation have been made by some of the proprietors, for whose benefit, with that of others, the works were undertaken, for alleged injuries, on account of changes, which are a necessary consequence of the works; and in several cases, demands for compensation have been made, although the injury inflicted either has been, or will be, fully compensated by the relief afforded to the lands occupied by the claimant, for a greater or less period before the charge is imposed on them, which charge cannot be increased by reason of the advantage thus derived. The adjustment of claims of this description, which have now become very numerous, is the principal source of difficulty, and the cause of considerable expenditure, and some delay, in closing these undertakings.

It has been our duty during this year to bring to the notice of your Lordships the peculiar circumstances affecting the navigation works which have been commenced in Ireland under the powers of the Arterial Drainage Acts. By these Acts it is provided, that if a moiety, or more of the expense of a navigation, undertaken in connexion with drainage, be given as a free grant by Parliament, the other moiety, or the remainder, shall, with interest thereon, be chargeable on

Printed image digitised by the University of Southampton Library Digitisation Unit

the district immediately benefited according to proportions to be determined by the Commissioners of Public Works. Five navigation projects were accordingly brought under the notice of Parliament, and free grants were voted by Parliament, equal to one-half of their estimated cost. Of these projects, four have been either wholly or partially commenced, and are connected with the works of five drainage districts; but the sum expended on the works of these navigations, which will still require a considerable expenditure to complete, *in accordance* with the original designs for which the grants were voted, has exceeded the moiety for which, under the enactments above referred to, the districts would at present be liable if the works were completed. As the 16th and 17th Vic., c. 130, which has given power to your Lordships to modify the works and to remit a part of the expenditure incurred on the drainage projects undertaken, has not conferred such powers with respect to the navigation works commenced, as will enable the difficulties in which they are now involved, by their unexpected cost, to be removed, it has been our duty to bring the subject to your notice. *Arterial Drainage.*

The whole expenditure charged against the different undertakings commenced under the Arterial Drainage Acts, deducting the sums received in repayments for works chargeable to counties, amounted at the end of 1854 to £1,910,161, of which £161,720 is due to the expenditure during 1854; the sum of £49,656, included in the last-mentioned amount being interest on the loans obtained for the districts not completed. Of this expenditure £338,107 may be considered to have been charged on the completed districts; £46,390 to have been remitted; and £1,525,664 to be chargeable to districts not yet closed. Of the amount above mentioned as charged on the completed districts, £113,594 has been already repaid.

The usual returns connected with the expenditure on these works, and the usual extracts from the reports of the engineers in charge of them, are appended to this report.

PIERS AND HARBOURS.

Piers and Harbours.

Pursuant to the provisions of the Act 16 & 17 Vic., cap. 136, the Board have handed over the undermentioned Piers to the charge of the different counties in which they are situate, viz.:—

Cahore.
Arthurstown.
Ballinacourty.
Quay at Worldsend, Harbour of Kinsale.
Quay at Cove of Kinsale.
Courtmacsherry.
Glandore.
Baltimore.
Cape Clear.
Laurence Cove, Bere Island.
Coulagh Bay.
Kenmare.
Castlemaine.
Kilbaha.
Liscannor.
Burren.
Dooros.
Ardfry.
Kilcolgan
Claddagh (Piers).
Barna.
Spiddle.
Pier on Island of Gorumna, Greatman's Bay.
Killeany.
The Pass of Bealadangan.
Roundstone.
Clifden.
Clegan Bay.
Leenane, Killary Bay.
Cashla Bay.
Clare Island (2 small Piers).
Blacksod Bay, (Pier at Tarmon).
Belmullet (Pier).
Blacksod Bay (Pier at Saleen).
Raghley.
Bruckless.
Killybegs.
Teelin Harbour.
Rathmullen.
Green Castle,
Portmuck.
Carrickfergus.
Lambay Island (Pier at).
Island of Innishturk (Pier at).
Broadhaven.
Roigh (Clew Bay).
Ballyvaughan.
Annalong.
Aran Island.
Brandon.
Ballycottin.
Ballyness.
Bunowen.
Barnaderg.
Bunatrahan.
Blackwater.
Ballywalter.
Ballynagoul.
Carlingford.
Portoriel, Clogher Head.
Dingle.
Dunany.
Duncannon.
Errislannen.
Fethard.
Greystones.
Greenane.
Kilkieran.
Knightstown (Valencia).
Kilmackillogue.
Kilmore.
Moville.
Newport (Quay Wall, Mayo).
Newcastle.
Portnahlahy.
Rosroe.
Rush.
Mountcharles.
Slade.
Skull.
Tarrea.
Ventry.

In addition to the foregoing, the following Piers are undergoing certain repairs; and when same are effected, they will likewise be transferred to the respective counties.

Castletown Berehaven. | Cahersiveen.

Printed image digitised by the University of Southampton Library Digitisation Unit

Piers and Harbours.

Kingstown Harbour.

The works of the new packet pier have been suspended during the past season, pending the decision of your Lordships on certain alterations proposed in the plan for same by Mr. Rendel, C.E.

The usual works of repair and maintenance have been executed to the Harbour works generally. The damage done to the rubble slope at the back of the east pier during the late gales has been of a trifling nature. We submit the usual return of the vessels which entered Kingstown Harbour during the year 1854.

RETURN OF VESSELS WHICH ENTERED KINGSTOWN HARBOUR DURING THE YEAR 1854.

	Number of Ships.	Tonnage.
To and from the port of Dublin, waiting wind or tide, sailing vessels,	890	113,570
To and from the port of Dublin, waiting wind or tide, steamers,	77	25,656
From English, Irish, Scotch, and Foreign ports to Irish ports,	233	15,913
From English, Scotch, and Foreign ports to English and Scotch ports,	154	16,941
From Irish ports to English, Scotch, and Foreign ports,	223	13,407
From English and Scotch ports to Foreign ports,	68	29,724
For orders,	19	2,454
To Kingstown, discharging coals,	248	18,167
Men-of-war and cruisers,	13	—
Total,	1,925	235,832

When compared with the return for last year, it exhibits an increase in the tonnage, though a decrease in the number of vessels that entered the Harbour, viz.:—

	Numbers.	Tonnage.
1853	2,041	226,728
1854	1,925	235,832

The decrease is observable amongst the ships "from English, Scotch, and Foreign ports to English and Scotch ports," and in vessels "to Kingstown with coal." In the other shipping there is an increase in each item.

Inland Navigations.

INLAND NAVIGATIONS.

The usual works of repair and maintenance have been executed during the past year to all the navigations under the charge of the Board, viz.:—The Shannon, the Boyne, the Tyrone, the Maig.

We have the honor to be,

Your Lordship's obedient Servants,

RICHARD GRIFFITH.
J. RADCLIFF.
H. D. HARNESS.

E. HORNSBY, *Secretary.*

Office of Public Works, Dublin,
April 23, 1855.

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX A.

LOANS AND GRANTS.

ACCOUNTS.

Printed image digitised by the University of Southampton Library Digitisation Unit

ABSTRACT of the ACCOUNTS of the COMMISSIONERS of PUBLIC WORKS in IRELAND, showing the Total of Sums intrusted to their Management for Collection or Disbursement for One Year, ended 31st December, 1854

Reference to Statement	Page	Name of Account	Balances on the 31st December 1853.	Issues from Consolidated Fund or Loan.	Repayments on Account of Loans.	Received.	Balances Overdrawn on the 31st December 1854.	Totals.	Overdrawn Balances from Accounts of 1853.	Issued on Loan by Boards Certificates on the Paymaster of Civil Services.	Payments to the Consolidated Fund, through the Paymaster of Civil Services.	Disbursements on Account of Public Works or Services.	Balances on the 31st December, 1854.	Totals.
				Through the Paymaster of Civil Services.										
			£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.
		LOAN ACCOUNTS.												
A 1	28	Abstract of Total Issues and Repayments, under Acts 1 & 2 Wm. IV., c. 65, and 6 & 1 Vic. c. 44, Classified,	—	—	—	—	—	—	—	—	—	—	—	—
A 2	11	Public Works Loans (Exchequer Bills) 1 & 2 Wm. IV., c. 65,	—	—	4,679 12 8	—	—	4,679 12 8	—	—	—	—	—	4,679 12 8
A 3	36	Public Works and Arterial Drainage Loans (Consolidated Fund) 5 & 7 Vic. c. 44, &c.,	—	119,091 6 6	24,059 6 4	—	—	143,150 11 1	—	119,091 6 2	24,064 6 4	—	—	143,151 17 8
A 4	42	Shannon Loan (Exchequer Bills), 6 & 6 Vic., c. 61,	—	—	11,350 13 8	—	—	11,350 13 8	—	—	11,350 13 8	—	—	11,350 11 8
	41	Public Works Loans (Consolidated Fund) 1 & 1 Vic., c. 32 & 1,	—	—	—	—	—	—	—	—	—	—	—	—
—	—	Labour Rate (Consolidated Fund) 6 & 11 Vic. c. 107, and 11 & 11 Vic., c. 87,	—	—	107 19 1	—	—	107 19 1	—	—	101 16 1	—	—	107 19 1
—	—	Lisbonbrin Drainage (Consolidated Fund), 11 Vic. c. 10,	—	—	11,326 3 11	—	—	11,326 3 11	—	—	10,326 1 11	—	—	10,326 3 11
—	—	Land Improvement Loans (ditto) 10 Vic., c. 32	—	46,299 6 6	67,059 4 4	—	—	146,376 4 4	—	49,299 6 0	97,076 1 4	—	—	146,376 1 4
A 1	43	Loans by Loan Commissioners (ditto) 47 Geo. III., c. 24,	—	—	6,904 14 11	—	—	6,904 14 11	—	—	6,904 14 11	—	—	6,904 14 11
		SERVICE ACCOUNTS.												
A 6	11	Grant Loans, 1 & 2 Wm. IV., c. 33 and 1 & 6 Vic., c. 21 & 1,	3,356 6 2	—	—	351 1 8	—	3,701 10 10	—	—	—	668 6 6	3 193 1 6	3,701 23 15
A 1	44	River Drainage, 5 & 6 Vic., c. 89; 1 Vic. c. 4 and 6 & 1 Vic. c. 59, &c., viz.:—												
		1. Works Accounts,	—	—	—	149,430 2 8	115,622 11 7	264,564 1 6	13,666 16 3	—	—	101,336 1 1	—	264,666 3 4
		2. Preliminary Expenses,												
		3. Liability Accounts (Receivable),												
A 8	49	Piers, Harbours, and Fisheries, 1 Vic., c. 3, and 11 & 11 Vic., c. 18, 13 & 11 Vic. c. 18:—												
		1. Works Accounts (Piers and Harbours),	422 6 8	—	—	3,018 17 3	—	3,437 6 11	—	—	—	3,731 13 4	646 11 1	3,111 1 11
		2. Liability Accounts (Receivable)												
A 8	64	Land Improvement Preliminaries, 10 Vic., c. 32,	639 6 3	—	—	1,992 11 9	—	1,664 1 2	—	—	—	874 10 6	859 16 6	1,464 4 2
A 10	14	Shannon Navigation Rent and Tolls, 1 & 3 Vic., c. 61, &c.,	3,171 13 3	—	—	8,381 10 8	—	11,307 6 1	—	—	—	1 911 1 11	3,464 6 2	11,307 1 1
A 11	66	Parliamentary Votes and Grants, viz.:—												
		1 Salaries and Incidents of Office and Fisheries,												
		2. Public Buildings,												
		3 Inland Navigation, Tyrone and Malgue,												
		4. Harbours of Howth, Dunmore, and Donaghadee,												
		5. Insolvent Court,												
		6 Mechanics,												
		7 Kingstown Harbour,												
		8. Convict Depots and Compulsatory Barracks,	14,258 4 1	—	—	166,761 11 7	—	181,319 15 8	—	—	—	159,159 8 1	21,897 1 1	181,115 16 8
		9. Central Criminal Lunatic Asylum,												
		10 Maynooth College,												
		11 Female Convict Prison												
		12 Belfast Custom-House, Post Office &c.,												
		13 Expenses of the Queen's Visit, 1853,												
		14. Salaries and Incidents of Extraordinary Staff,												
		15 Navigation in connexion with Drainage,												
		11. King's Inns Society.												
A 18	62	Maintenance of Roads 1 & 6 Wm. IV., c. 58; 6 & 7 Wm. IV., c. 116; and 6 Geo. IV. c. 111, viz.:—												
		1. Repairs of Grand Roads,	1,853 21 7	—	—	6,359 13 6	—	8,213 6 1	—	—	—	1,876 11 1	855 12 6	8,213 6 1
		2. Ditto Post Roads,												
		3. Ditto Roads and Bridges,												
A 18	64	Employment of Labouring Poor, 6 & 10 Vic., c. 107	13,613 8 11	—	—	111 11 7	—	13,725 8 6	—	—	—	7,313 12 6	2,874 1 6	13,161 1 8
A 11	61	Miscellaneous Services, viz.:—												
		1 Boyne River Navigation												
		2 Minor uses of certain Turnpike Roads,												
		3. Fortunes Bridge,	1,116 12 7	—	—	20,366 7 3	6,673 17 7	61 643 11 4	—	—	—	11 643 11 1	For Contin.	11,643 17 1
		4 Limerick Floating Dock,												
		1 Receivers' Accounts for Loans,												
		1 Dublin Lunatic Asylum,												
		V Sundry Accounts,												
			48 052 7 7	165,391 1 1	157 016 11 1	560,066 1 1	122,301 11 3	958,367 1 16	13,666 11 1	168,391 1 3	167,715 21 6	170,011 11 0	37,111 1 9	906,100 7 11

JOHN THOMSON, Accountant.

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 1.)—ABSTRACT of LOANS made by the COMMISSIONERS of PUBLIC WORKS, under the Provisions of Acts 1 & 2 Wm. IV., cap. 33, and subsequent Acts, classified under Counties and other general heads, and showing the Total Issues and Repayments to the 31st December, 1854.

COUNTY, &c.	PURPOSE OF LOAN.	Amount of Exchequer Bills issued.			Issued under 6 & 7 Vict., c. 44.			REPAYMENTS. Principal.			REPAYMENTS. Interest.			Principal remitted.		
		£	s.	d.	£	s.	d.	£	s.	d.	£	s.	d.	£	s.	d.
Antrim County,	For making and improving roads, court-houses, &c.,	64,450	0	0	77,841	1	2	131,130	10	11	18,172	4	1	—		
Armagh County,	Ditto,	—			2,507	10	9	1,806	0	11	509	6	6	—		
Carlow County,	Ditto,	5,650	0	0	—			5,650	0	0	592	5	8	—		
Carrickfergus, (County of the Town,)	Ditto,	1,450	0	0	2,993	10	0	4,443	10	0	888	13	6	—		
Cavan County,	Ditto,	29,500	0	0	6,426	8	0	35,724	0	0	5,880	11	11	—		
Clare County,	Ditto,	17,250	0	0	529	11	8	17,439	4	6	1,865	1	8	—		
Cork County,	Ditto,	3,200	0	0	1,251	15	10	4,157	10	1	310	13	6	—		
Cork, County of the City,	Ditto,	—			1,500	0	0	1,500	0	0	271	11	8	—		
Donegal County,	Ditto,	14,150	0	0	3,187	5	0	17,099	3	11	1,834	14	1	—		
Down County,	Ditto,	5,950	0	0	—			5,950	0	0	288	18	4	—		
Dublin City,	Ditto,	—			1,211	8	8	1,211	6	8	42	11	11	—		
Dublin County,	Ditto,	2,450	0	0	3,088	11	1	5,240	19	0	638	16	2	—		
Fermanagh County,	Ditto,	4,950	0	0	100	0	0	4,950	0	0	871	1	7	—		
Galway County,	Ditto,	23,850	0	0	7,102	14	4	30,374	8	10	1,556	4	3	—		
Galway Town,	Ditto,	600	0	0	449	14	2	758	17	1	138	2	5	—		
Kerry County,	Ditto,	57,950	0	0	18,144	9	6	76,058	1	3	8,964	1	5	—		
Kildare County,	Ditto,	4,850	0	0	1,752	10	0	6,593	8	3	1,406	15	0	—		
Kilkenny County,	Ditto,	29,350	0	0	—			29,350	0	0	3,238	9	4	—		
King's County,	Ditto,	1,550	0	0	4,888	17	3	4,794	1	10	862	12	9	—		
Leitrim County,	Ditto,	7,650	0	0	—			7,650	0	0	1,233	2	4	—		
Limerick City,	Ditto,	1,150	0	0	2,781	8	8	2,824	17	0	695	6	0	—		
Limerick County,	Ditto,	2,700	0	0	9,745	18	9	8,467	17	11	1,528	1	4	—		
Londonderry Co.	Ditto,	1,250	0	0	—			1,250	0	0	304	10	9	—		
Longford County,	Ditto,	—			4,387	1	4	2,864	3	5	699	3	11	—		
Louth County,	Ditto,	6,250	0	0	3,300	0	0	9,284	5	3	1,343	18	0	—		
Mayo County,	Ditto,	9,150	0	0	3,288	0	0	12,037	1	9	1,406	10	7	—		
Meath County,	Ditto,	—			2,347	18	2	846	16	3	266	15	6	—		
Queen's County,	Ditto,	3,700	0	0	3,963	0	0	7,112	6	8	541	15	9	—		
Roscommon County,	Ditto,	18,350	0	0	1,434	0	0	19,784	0	0	1,316	11	9	—		
Sligo County,	Ditto,	2,100	0	0	5,770	6	9	6,809	19	4	996	19	3	—		
Tipperary County,	Ditto,	7,250	0	0	2,709	5	11	9,755	1	1	745	6	1	—		
Tyrone County,	Ditto,	2,300	0	0	—			2,300	0	0	370	4	3	—		
Waterford County,	Ditto,	1,850	0	0	398	14	0	2,248	14	0	122	10	0	—		
Waterford City,	Ditto,	1,550	0	0	—			1,550	0	0	75	7	5	—		
Wexford County,	Ditto,	35,550	0	0	15,042	0	0	43,337	15	9	5,451	2	5	—		
Wicklow County,	Ditto,	—			7,473	1	10	3,738	17	3	927	9	6	—		
Westmeath County,	Ditto,	—			1,065	1	8	488	15	1	117	10	10	—		
Roads & Bridges,	For Roads, Bridges, &c.,	40,700	0	0	3,000	0	0	30,815	17	3	13,298	3	1	—		
Sundry Harbours, Docks, &c.,	In aid of construction,	143,850	0	0	60,000	0	0	45,686	13	11	67,189	2	2	—		
Inland Navigation,	Improving Works, &c.,	34,750	0	0	20,000	0	0	8,379	4	8	20,731	8	8	—		
Public Buildings,	Erection and completion of Works, &c.,	128,250	0	0	5,050	0	0	129,071	9	3	49,767	12	1	868	6	0
Railways,	In aid of construction, &c.,	157,200	0	0	—			111,023	10	2	68,939	13	0	—		
Miscellaneous,	In aid of Sundry Works,	14,250	0	0	300	0	0	13,750	0	0	2,362	13	8	—		
Piers & Harbours,	Act 9 Vic. c. 3, and 10 & 11 Vic. c. 75,	—			30,886	6	11	896	18	4	1,140	17	8	—		
River Drainage,	Act 5 & 6 Vic. c. 89,	—			1,492,978	15	8	34,105	15	9	125,012	12	1	44,107	2	5
Exchequer Bills issued and afterwards relodged,		3,700	0	0	—			3,700	0	0	345	9	7	—		
		890,650	0	0	1,808,898	4	11	902,007	3	4	413,042	11	1	44,973	8	5

Office of Public Works, Dublin, March 23, 1855.

JOHN TRIMMER, *Accountant.*

Printed image digitised by the University of Southampton Library Digitisation Unit

(A. 2.)—A Statement of Loans made by the Commissioners of Public Works in Ireland, pursuant to the
the 1st of January, 1854, the Repayments within the Year,

No. of Loan.	NAME OF PARTY.	PURPOSE OF LOAN.	BALANCE outstanding, January 1, 1854. Principal. £	s.	d.	Interest. £	s.	d.
5	Limerick Navigation Company,	To improve Works,	5,400	0	0	599	19	9
70	Ditto,	Improving Quays, &c.,	4,268	15	0	512	15	0
15	Limerick Bridge Commissioners,	Completing Wellesley Bridge and Docks,	19,277	6	5	3,475	2	9
80	Ditto,	Purchasing Quayage and constructing new Quays,	40,000	0	0	7,210	19	2
108	Ditto,	Further extension of Quays,	5,000	0	0	1,126	14	3
20	Galway Dock Commissioners,	Constructing a Floating Dock,	12,402	14	10	496	2	4
126	Ditto,	In further aid of Works,	3,920	0	0	185	18	9
157	Ditto,	Completing Works of Harbour,	3,000	0	0	160	9	10
57	Boyne Navigation Company,	For improvements,	131	7	3	—		
113	Ditto,	For further improvements,	361	4	4	—		
26	Newry Navigation Company,	Improving Works,	5,878	3	9	235	2	5
255	Ditto,	For extension of Canal,	10,000	0	0	401	1	11
3	Ardglass Harbour Commissioners,	Completing Works of Harbour,	6,650	0	0	5,675	12	11
18	Athlunkard Bridge Commissioners,	Completing Works of the Bridge,	9,850	0	0	3,354	4	8
30	Dublin and Blessington Road Trustees,	For improvements,	1,137	10	0	320	12	4
143	Coleraine and Antrim Road Trustees,	For improvements,	62	10	10	4	17	6
31	Dublin and Kingstown Railway,	In aid of making Railway,	9,509	4	6	121	18	6
101	Ditto,	Extension to Forty-foot Road,	37,200	0	0	476	19	7
212	Ulster Canal Company,	Completion of Works,	10,000	0	0	6,530	19	1
109	Robert Bowie,	Embankment at Cannon Island,	800	0	0	621	12	7
142	Rev. T. Mathew,	Roman Catholic Chapel, Cork,	866	6	0	569	4	4
237	Rev. T. O'Shaughnessy,	Completion of R.C. Chapel, Ennis,	380	2	8	38	5	2
205	Dublin County,	Road, Grange to Murphystown,	17	10	3	0	4	5
185	Mayo County,	" Ballaghadereen to Swinford,	54	6	4	30	18	10
244	Ditto,	" Westport to Glinsk,	21	19	7	0	11	11
		£	186,189	1	9	32,170	8	0

Dr. The Account of the Commissioners of Public Works for Loans under 1 & 2 Wm. IV.,

	£	s.	d.	£	s.	d.
To Balance outstanding as per foregoing Account, Principal,	186,189	1	9			
Ditto, ditto, Interest,	32,170	8	0			
				218,359	9	9
To Interest accrued within the Year,				7,579	4	2
				225,938	13	11

Office of Public Works, Dublin,
March 23, 1855.

Pnnted image digitised by the University of Southampton Library Digitisation Unit

Provisions of the Act 1 & 2 Wm. IV., cap. 33, for One Year; showing the Balance of each Loan on and the Balance outstanding on 31st December, 1854.

Interest accrued within the Year.	Total.	Repayments.		Balance outstanding, December 31, 1854.		
		Principal.	Interest.	Principal.	Interest.	
£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	
216 0 0	6,205 19 9	—	—	5,400 0 0	815 19 9	
170 15 3	4,952 5 3	—	—	4,268 15 0	683 10 3	
771 1 7	23,523 10 9	—	—	19,277 6 5	4,246 4 4	
1,600 0 0	48,810 19 2	—	—	40,000 0 0	8,810 19 2	
250 0 0	6,376 14 3	—	—	5,000 0 0	1,376 14 3	
496 2 4	13,394 19 6	—	400 0 0	12,402 14 10	592 4 8	
156 16 0	4,262 14 9	—	—	3,920 0 0	342 14 9	
120 0 0	3,300 9 10	—	—	3,000 0 0	300 9 10	
5 4 10	136 12 1	—	5 4 10	131 7 3	—	
18 1 0	379 5 4	—	18 1 0	361 4 4	—	
235 2 5	6,348 8 7	—	428 7 5	5,878 3 9	41 17 5	
400 0 0	10,801 1 11	—	729 17 3	10,000 0 0	71 4 8	
266 0 0	12,591 12 11	—	—	6,650 0 0	5,941 12 11	
394 0 0	13,598 4 8	—	200 0 0	9,850 0 0	3,548 4 8	
45 10 5	1,503 12 9	—	—	1,137 10 0	366 2 9	
3 3 0	70 11 4	—	—	62 10 10	8 0 6	
380 7 3	10,011 10 3	532 14 8	502 5 9	8,976 9 10	—	
1,488 0 0	39,164 19 7	—	1,964 19 7	37,200 0 0	—	
500 0 0	17,030 19 1	—	—	10,000 0 0	7,030 19 1	
40 0 0	1,461 12 7	—	—	800 0 0	661 12 7	
—	1,435 10 4	866 6 0	569 4 4	—	—	Remitted.
18 18 0	437 5 10	24 8 3	55 12 11	355 14 5	1 10 3	
0 6 1	18 0 9	17 10 3	0 10 6	—	—	
2 14 0	87 19 2	—	—	54 8 4	33 12 10	
1 2 0	22 12 8	—	—	21 19 7	0 13 1	
7,579 4 2	225,938 13 11	Repaid. 574 13 2 Remitted. 866 6 0	Repaid. 4,304 19 3 Remitted. 569 4 4	184,748 2 7	34,875 8 7	

cap. 33, and other Acts, for One Year, ending December 31, 1854. *Cr.*

	£ s. d.	£ s. d.
By Amount repaid within the Year, Principal, ...	574 13 2	
Ditto, ditto, Interest, ...	4,304 19 3	4,879 12 5
By Amount remitted, Principal, ...	866 6 0	
Ditto, Interest, ...	569 4 4	1,435 10 4
By Balance outstanding, Principal, ...	184,748 2 7	
Ditto, Interest, ...	34,875 8 7	219,623 11 2
		225,938 13 11

John Trimmer, *Accountant.*

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 3.)—A Statement of Loans made by the Commissioners of Public Works in Ireland, pursuant to the Issues out of the Consolidated Fund, the Repayments within the

No. of Loan.	NAME OF PARTY.	PURPOSE OF LOAN.	Over-payments.	BALANCE outstanding, January 1, 1854. Principal.	BALANCE outstanding, January 1, 1854. Interest.	Amount issued within the Year.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.
880	Antrim County,	Road, Newtown Crommellin to Glenbush,	–	95 3 6	1 17 6	–
887	Ditto,	Road, Cullybacky to Kilrea, by Resharkin,	–	381 0 11	7 10 4	–
999	Ditto,	Road, Ballycastle to Bushmills, by Ballintoy	–	421 17 4	8 6 6	–
1000	Ditto,	Road, Bushmills to Giant's Causeway,	–	106 17 11	2 2 3	–
1073	Ditto,	Road, Portstewart to Bushmills,	–	77 5 7	1 10 5	–
1074	Ditto,	Road, Billychurch to Lisnagunnogue,	–	276 6 6	5 8 11	–
1075	Ditto,	Road, Ballycastle to Ballymena,	–	79 9 4	1 11 2	–
1076	Ditto,	Road, Billychurch to Lisnagunnogue Church,	–	103 11 1	2 1 1	–
1174	Ditto,	Road, Ballycastle to Ballymena, by Glenbush,	–	264 15 8	5 4 7	–
1175	Ditto,	Road, Ballycastle to Bushmills, by Clonohor,	–	189 2 3	3 14 7	–
1236	Ditto,	Building New Court House, Belfast,	–	2,401 10 4	47 7 7	–
1378	Ditto,	Road, Coleraine to Portrush,	–	99 6 0	1 19 1	–
1379	Ditto,	Road, Ballymena to Cushendall,	–	948 4 1	18 14 0	–
1380	Ditto,	Road, Ballymoney to Portrush,	–	1,360 2 4	26 16 7	–
1381	Ditto,	Completing ditto,	–	1,531 17 11	29 13 11	–
1382	Ditto,	Road, Ballymoney to Cushendall,	–	206 19 3	4 1 7	–
1383	Ditto,	Road, Ballymena to Portglenone,	–	3,703 9 6	73 0 11	–
1511	Ditto,	Road, Ballymena to Cushendall, by Glenariff	–	800 0 0	8 5 5	700 0 0
1532	Ditto,	Road, Larne to Carrickfergus,	–	600 0 0	2 1 1	5,200 0 0
948	Armagh County,	Road, Stewartstown to Antrim,	–	78 17 11	1 13 9	–
949	Ditto,	Road, Lurgan to Lisburn,	–	103 15 11	2 4 6	–
950	Ditto,	Road, Tanderagee to Portadown,	–	82 17 3	1 15 6	–
951	Ditto,	Road, Lurgan to Antrim,	–	97 3 3	2 1 6	–
953	Ditto,	Road, Lurgan to Stewartstown,	–	61 6 6	1 6 1	–
981	Ditto,	Road, Ballynary to Clancore,	–	100 9 0	2 2 9	–
982	Ditto,	Road, Richhill to Dungannon,	–	52 18 6	1 2 8	–
1044	Ditto,	Road, Portadown to Charlemont,	–	391 5 11	8 7 2	–
310	Carrickfergus Town,	Road, Carrickfergus to Ballynure,	–	36 14 3	0 14 4	–
325	Cavan County,	Road, Ballycounsll to Drumkeeran and Sligo,	–	375 2 9	8 9 6	–
1077	Ditto,	Road, Bailieboro' to Kingscourt,	–	226 4 3	5 2 2	–
1290	Clare County,	Road, Fermoyle to Caherbollog,	–	202 16 7	4 15 1	–
1424	Ditto,	Ditto, Ditto,	–	23 4 7	0 10 9	–
1482	Ditto,	Repairing Pier at Ballyvaughan,	–	161 15 3	3 15 11	–
1155	Cork County of the City	Widening Lower Glanmire Road,	–	81 13 7	1 12 7	–
1321	Cork County,	Road, Kanturk to Limerick,	–	180 14 2	3 4 0	–
1402	Ditto,	Road, Kanturk to Killarney,	–	228 14 2	4 0 11	–
1425	Ditto,	Road, Middleton and Cloyne to Whitegate,	–	131 9 2	2 6 4	–
705	Donegal County,	Road, Falcara Cross to Guidore,	–	276 12 5	5 18 5	–
1469	Ditto,	Part of Road, Bathmelton to Rossnakill,	–	87 2 4	1 17 2	–
1470	Ditto,	Ditto, Ditto (490 perches),	–	117 9 2	2 10 0	–
1471	Ditto,	Road, Milford to Glin,	–	109 8 1	1 17 10	50 0 0
1078	Dublin County,	Rebuilding Old Bawn Bridge,	–	297 12 1	1 5 4	–
1426	Farmanagh County,	Road, Liebellaw to Brookborough,	–	100 0 0	7 2 3	–
300	Galway County,	Road, Outerarda to Clifdan,	–	79 0 5	15 16 3	–
301	Ditto,	Road, Galway to Meenish,	–	8 17 8	1 7 11	–
302	Ditto,	Road, Galway to Graatman's Bay,	–	263 1 0	35 11 2	–
305	Ditto,	Court House and Bridewell, Portumna,	–	24 3 10	5 3 11	–
324	Ditto,	Road, Clifden and Outerarde to Carne,	–	40 12 5	6 10 2	–
330	Ditto,	Road, Outerarde to Kylesalia,	–	131 9 6	17 14 4	–
370	Ditto,	Road, Bellygar and Creggs to Athleague,	–	72 11 8	9 17 0	–
1488	Ditto,	Road, Ballygar to Castlerea, (196 perches),	–	102 18 0	6 8 0	–
1509	Ditto,	Road, Roscommon to Dunmore,	–	–	–	–
1512	Ditto,	Road, Athenry to Tuam,	–	140 0 0	3 11 4	23 16 0
1513	Ditto,	Bridge across River of Bunowen,	–	350 0 0	4 10 11	–
1514	Ditto,	Road, Ballinasloe to Ahascragh,	–	125 0 0	1 7 9	125 0 0
1516	Ditto,	Bridge at Coolaspuddane,	–	124 0 0	1 13 3	–
1403	Galway Town,	Road, Fahybeg to Nile Lodge,	–	150 0 0	4 1 9	50 0 0
1404	Ditto,	Sewerage Works in Town of Galway,	6 0 6	–	–	100 0 0
1456	Ditto,	Completing Works at Salt Hill,	–	76 8 4	0 2 11	20 0 0
268	Kerry County,	Road, Cahersiveen to St. Finan's Bay,	–	43 13 1	3 0 9	–
269	Ditto,	Road, Tralee to Ballybunnion,	–	31 11 7	2 4 2	–
276	Ditto,	Road, Castlemaine to Dingle,	–	34 16 5	2 8 4	–
306	Ditto,	Road, Cahersiveen to the Quay,	–	44 1 1	0 18 7	–
311	Ditto,	Road, Killarney to Bantry,	–	228 3 1	4 17 0	–
331	Ditto,	Wooden Bridge over the Sound at Cahersiveen,	–	85 4 9	1 15 10	–
1001	Kildare County,	Road, Johnstown Bridge to Naas,	–	30 0 9	0 13 1	–
1045	Ditto,	Road, Edenderry to Trim,	–	135 5 2	2 18 10	–
1046	Ditto,	Road, Carbury to Longford,	–	70 1 9	1 10 6	–
1253	King's County,	Completing unfinished Relief Works,	–	2,167 12 3	46 18 6	–
320	Limerick City,	Building a Court House,	–	249 17 7	5 8 3	–
1272	Ditto,	Road, Askeaton to Limerick,	–	511 1 1	11 1 2	–
1372	Ditto,	Road, Limerick to Askeaton,	–	261 18 4	5 13 5	–
1484	Ditto,	For completing the Ashbourne Road,	–	361 3 7	7 16 3	–
1261	Limerick County,	Road, Limerick to Kilmallock,	–	11 1 10	0 4 8	–
1262	Ditto,	Road, Kilfinane to Tipperary,	–	444 11 0	9 9 0	–
1263	Ditto,	Ditto, Ditto,	–	270 8 7	5 14 8	–
1264	Ditto,	Ditto to Bruff,	–	15 12 10	0 6 10	–
1265	Ditto,	For completing the Bridge of Bosnelstown,	–	64 4 1	1 7 3	–
1266	Ditto,	Road, Pallasgreen to Cappawhite,	–	51 13 8	1 2 1	–
1267	Ditto,	Ditto to Kilcommon,	–	170 7 1	3 12 2	–

Pnnted image digitised by the University of Southampton Library Digitisation Unit

Provisions of the Act 6 & 7 Vict., c. 44, showing the Balance of each Loan on the 1st January, 1854, the Year, and the Balance outstanding on December 31, 1854.

Interest accrued within the Year.	TOTAL.	REPAYMENTS.		BALANCE outstanding, December 31, 1854.		Over-payments.	No. of Loan.	—
		Principal.	Interest.	Principal.	Interest.			
£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.		
1 4 6	98 5 6	95 3 6	3 2 0	–	–	–	886	
4 19 1	393 10 4	381 0 11	12 0 5	–	–	–	887	
12 7 8	442 11 5	311 8 4	18 11 8	110 9 0	2 2 6	–	999	
3 0 0	112 0 2	83 16 8	4 13 4	23 1 3	0 8 11	–	1000	
2 14 1	81 10 1	41 6 5	3 10 7	35 10 2	0 13 11	–	1073	
9 6 10	291 2 8	160 2 1	12 10 11	116 4 5	2 4 10	–	1074	
2 13 10	83 14 4	45 12 2	3 11 10	33 17 2	0 13 2	–	1075	
3 11 0	100 3 2	58 14 4	4 14 8	44 16 6	0 17 5	–	1076	
11 5 7	281 5 10	71 4 8	12 15 2	193 11 2	8 15 0	–	1174	
7 0 1	109 16 11	87 16 4	8 15 8	101 5 11	1 19 0	–	1175	
50 19 3	2,508 17 2	2,147 11 3	102 8 0	253 19 1	4 18 1	–	1236	
4 9 11	105 15 0	17 2 8	4 17 4	82 3 4	1 11 8	–	1378	
42 6 4	1,009 4 5	185 1 1	46 5 7	763 3 0	14 14 9	–	1379	
61 9 3	1,448 8 2	238 17 9	60 12 6	1,121 4 7	21 13 1	–	1380	
68 7 0	1,629 18 10	300 1 4	74 5 0	1,231 16 7	23 15 11	–	1381	
9 7 6	220 8 4	35 18 8	10 3 0	171 0 7	3 6 1	–	1382	
157 13 7	3,944 4 0	638 17 8	181 10 8	3,064 11 10	59 4 0	–	1383	
41 7 3	1,549 12 8	627 9 6	32 10 0	872 10 6	17 2 2	–	1511	
66 14 11	5,862 16 0	2,856 4 1	26 0 11	2,940 15 11	89 15 1	–	1532	
3 6 6	83 18 2	20 16 8	3 15 0	58 1 3	1 4 9	–	948	
4 7 6	110 7 11	27 19 0	4 19 6	75 10 11	1 12 6	–	949	
3 9 10	88 2 7	22 5 9	3 10 3	60 11 6	1 6 1	–	950	
3 18 8	103 3 5	31 12 1	4 11 11	65 11 2	1 8 3	–	951	
2 11 0	65 3 7	16 10 3	2 18 3	44 7 3	0 18 10	–	953	
4 1 2	106 12 11	32 16 8	4 14 10	67 12 4	1 6 1	–	981	
2 4 2	56 5 4	14 16 11	2 10 7	38 1 7	0 16 3	–	682	
16 12 4	416 5 5	99 18 1	18 15 1	291 7 10	6 4 5	–	1044	
0 2 3	37 10 10	36 14 3	0 16 7	–	–	–	310	
7 19 8	391 11 11	340 5 2	15 17 10	25 17 7	0 11 4	–	325	
9 16 1	241 2 6	49 13 10	11 1 2	176 10 5	3 17 1	–	1077	
9 5 11	216 17 7	27 19 9	10 5 3	174 10 10	3 15 9	–	1209	
1 1 9	24 17 1	2 9 0	1 3 5	20 14 10	0 0 1	–	1424	
7 11 8	173 3 3	17 0 2	8 4 10	144 15 6	3 2 9	–	1482	
0 15 6	84 1 8	81 13 7	2 8 1	–	–	–	1155	
6 6 4	190 4 6	100 16 8	8 0 6	76 17 6	1 9 10	–	1321	
8 15 5	241 10 6	98 19 5	10 7 11	129 14 9	2 8 5	–	1402	
5 6 2	139 1 8	46 15 8	5 0 10	84 13 6	1 11 8	–	1425	
11 15 1	294 5 11	74 8 0	13 14 4	202 4 5	3 19 2	–	705	
2 17 0	91 17 0	47 10 0	3 16 0	36 12 4	0 15 8	–	1460	
1 9 2	121 8 4	161 0 10	3 19 2	–	–	73 11 8	1470	
3 10 2	164 16 1	89 12 1	4 2 11	69 16 0	1 5 1	–	1471	
14 18 0	313 15 5	–	–	297 12 1	16 3 4	–	1078	
5 0 0	112 2 3	–	–	106 0 0	12 2 3	–	1426	
1 0 5	96 3 1	79 0 5	17 2 8	–	–	–	300	
0 5 2	10 10 4	8 17 3	1 13 1	–	–	–	301	
4 11 10	303 4 0	263 1 0	40 3 0	–	–	–	302	
0 8 11	29 16 8	21 1 2	5 10 8	3 2 8	0 2 2	–	365	
0 11 7	47 14 2	40 12 5	7 1 9	–	–	–	324	
2 18 11	152 2 9	131 0 6	20 13 3	–	–	–	330	
1 8 3	83 17 0	72 11 3	11 5 9	–	–	–	370	
4 1 0	113 7 0	33 1 2	8 2 2	59 10 10	2 0 10	–	1483	
–	–	25 1 4	–	–	–	25 1 4	1509	
2 13 5	170 0 0	157 15 3	6 0 9	0 0 9	0 4 0	–	1512	
14 6 7	368 17 6	94 13 0	10 7 0	255 7 0	8 10 6	–	1513	
6 10 11	257 18 8	71 10 10	3 6 2	178 9 2	4 9 6	–	1514	
5 2 0	130 15 3	33 9 7	3 14 5	90 10 5	3 0 10	–	1518	
9 4 0	213 5 9	15 5 5	8 16 7	184 14 7	4 9 2	–	1403	
0 11 4	100 11 4	48 4 0	–	45 15 6	0 11 4	–	1404	
3 8 8	96 19 11	34 1 4	2 1 8	62 7 0	1 6 11	–	1456	
6 10 10	47 0 8	43 18 1	3 11 7	–	–	–	268	
6 7 11	84 3 8	31 11 7	2 12 1	–	–	–	269	
0 8 8	37 13 5	34 16 5	2 17 0	–	–	–	279	
1 8 2	40 7 10	28 4 8	2 0 9	15 16 10	0 6 0	–	306	
2 14 5	236 0 0	228 8 1	7 11 11	–	–	–	311	
2 16 6	89 11 1	02 13 4	3 17 8	22 11 5	0 8 8	–	331	
0 7 5	31 1 3	30 0 0	1 0 6	–	–	–	1001	
3 1 9	141 5 9	126 3 5	5 17 0	9 1 0	0 3 7	–	1045	
1 7 9	73 0 0	70 1 9	2 18 3	–	–	–	1046	
93 10 3	2,308 1 0	522 10 10	107 10 6	1,044 15 5	32 18 0	–	1253	
8 1 2	263 7 0	145 11 4	11 16 8	104 6 3	1 12 9	–	320	
23 10 8	545 12 11	66 3 1	27 11 7	444 18 0	7 0 3	–	1272	
12 2 8	276 14 5	31 4 9	14 3 4	230 13 7	3 12 9	–	1372	
17 0 2	386 0 0	84 9 9	19 13 5	326 13 10	5 3 0	–	1484	
6 9 11	11 16 5	1 13 4	0 10 10	9 8 6	0 3 9	–	1261	
20 5 8	474 5 8	68 12 11	21 19 9	375 18 1	7 14 6	–	1262	
12 6 7	288 4 10	41 1 7	13 7 1	229 2 0	4 14 2	–	1263	
0 14 5	16 14 1	2 9 1	0 15 11	13 3 9	0 5 4	–	1264	
2 17 7	68 8 11	11 8 7	3 8 1	52 15 6	1 1 9	–	1265	
2 7 3	55 3 0	7 18 9	2 11 3	43 14 11	0 18 1	–	1260	
7 14 10	181 14 1	25 14 2	8 7 10	143 12 11	2 19 2	–	1207	

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 3.)—A Statement of Loans made by the

No. of Loan.	NAME OF PARTY.	PURPOSE OF LOAN.	Over-payments.	BALANCE outstanding, January 1, 1854. Principal.	BALANCE outstanding, January 1, 1854. Interest.	Amount issued within the Year.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.
1268	Limerick County,	Road, Cappamore to Emly,	–	23 12 8	0 10 3	–
1269	Ditto,	Road, Pallasgreen to Cappawhite,	–	136 13 3	2 18 2	–
1270	Ditto,	Road, Limerick to Charleville,	–	25 4 10	0 10 8	–
1271	Ditto,	Road, Adare to Ballingarry,	–	24 14 11	0 10 8	–
1308	Ditto,	Road, Limerick to Croom,	–	265 0 8	5 12 7	–
1309	Ditto,	Road, Limerick to Askeaton,	–	1,124 0 2	23 17 4	–
1310	Ditto,	Road, Limerick to Pallaskenry,	–	102 2 0	2 3 4	–
1311	Ditto,	Road, Askeaton to Limerick,	–	13 13 3	0 5 11	–
1312	Ditto,	Road, Limerick to Pallaskenry,	–	34 1 0	0 14 5	–
1313	Ditto,	Road, Limerick to Askeaton,	–	20 5 3	0 8 6	–
1314	Ditto,	Road, Court Bridge to Rathkeale,	–	15 8 0	0 6 4	–
1315	Ditto,	Road, Doon to Newport,	–	87 16 10	1 17 4	–
1358	Ditto,	Road, Newcastle to Kilmallock,	–	888 5 0	18 17 1	–
1359	Ditto,	Road, Newcastle to Newmarket,	–	485 3 9	10 6 0	–
1360	Ditto,	Road, Newcastle to Listowel,	–	74 13 11	1 11 10	–
1361	Ditto,	Road, Newcastle to Kilmallock,	–	201 0 1	6 3 7	–
1362	Ditto,	Road, Bruff to Newport,	–	44 11 10	0 10 1	–
1363	Ditto,	Road, Kilfinane to Buttevant,	–	102 1 6	2 8 4	–
1364	Ditto,	Road, Galbally to Limerick,	–	118 10 7	2 10 6	–
1365	Ditto,	Road, Ballinlanders to Fermoy,	–	116 13 8	2 0 8	–
1427	Ditto,	Road, Cappamore to Limerick,	–	44 10 7	0 10 1	–
1428	Ditto,	Road, Limerick to Rathkeale,	–	60 13 8	1 6 7	–
1429	Ditto,	Road, Rathkeale to Askeaton,	–	91 15 0	1 19 1	–
1430	Ditto,	Road, Limerick to Waterford,	–	44 3 8	0 18 8	–
1431	Ditto,	Road, Pallasgreen to Emly,	–	23 2 0	0 9 0	–
1432	Ditto,	Road, Kilfinane to Tipperary,	–	144 9 8	3 1 2	–
1433	Ditto,	Road, Doon to Cappamore,	–	82 16 6	1 15 3	–
1434	Ditto,	Road, Bruff to Croom,	–	80 13 6	1 18 3	–
1435	Ditto,	Road, Croom to Adare,	–	58 6 1	1 4 8	–
1534	Ditto,	Road, Limerick to Tralee,	126 5 8	–	–	1,450 0 0
1226	Longford County,	Construction of Roads, Barony Ardagh,	–	174 0 6	3 17 3	–
1226	Ditto,	Ditto, Ditto, Moydow,	–	281 11 1	0 5 2	–
1227	Ditto,	Ditto, Ditto, Abbeyshrule,	–	84 9 4	1 17 4	–
1228	Ditto,	Ditto, Ditto, Granard,	–	370 12 11	8 4 8	–
1229	Ditto,	Ditto, Ditto, Longford,	–	458 6 5	10 3 4	–
1230	Ditto,	Ditto, Ditto, Rathcline,	–	420 8 3	9 6 5	–
1159	Louth County,	Road, Dundalk to Carrickmacross,	–	396 16 2	9 8 2	–
1160	Ditto,	Road, Ardee to Drumcondra,	–	34 3 5	0 16 2	–
1161	Ditto,	Road, Dundalk to Drumcondra,	–	34 3 5	0 16 2	–
1236	Ditto,	Road, Dundalk to Kingscourt,	–	105 3 9	2 0 9	–
257	Mayo County,	Road, Doughall to Cleggan,	–	7 8 4	0 3 9	–
268	Ditto,	Road, Glenamoy to Bangor,	–	161 11 6	2 11 11	–
307	Ditto,	Road, Castlebar to Newport,	–	203 16 10	4 14 3	–
1231	Meath County,	For completion of unfinished Relief Works,	–	453 8 8	10 10 8	–
1436	Ditto,	Road, Navan to Kingscourt,	–	80 13 7	0 15 1	–
1437	Ditto,	Road, Kingscourt to Dundalk,	–	303 15 3	7 7 5	–
1438	Ditto,	Road, Granard to Nevan,	–	51 14 1	1 5 3	–
1439	Ditto,	Road, Kingscourt to Moynalty,	–	607 17 5	14 14 10	–
1440	Ditto,	Road, Navan to Ardee,	–	107 3 3	2 11 11	–
1441	Ditto,	Road, Athboy to Navan,	–	148 17 11	3 9 10	–
1248	Queen's County,	Road, Strand Bridge to Tolerton,	–	203 17 1	4 10 0	–
1249	Ditto,	Road, Ardentackle to Killeshan,	–	116 11 9	2 11 7	–
1250	Ditto,	Road, Rosenna to the Douglass Bridge,	–	57 7 1	1 5 2	–
1251	Ditto,	Road, Ardentackle to P. Browne's House,	–	305 0 9	6 14 6	–
1243	Sligo County,	Road, Sligo to Ballyshannon,	–	31 12 6	0 14 3	–
1244	Ditto,	Road, Sligo to the Pool,	–	16 10 2	0 7 7	–
1245	Ditto,	Road, Lassadell to Mullaghanane,	–	20 8 10	0 8 11	–
1246	Ditto,	Completing Sewerage of the Town of Sligo,	–	120 18 9	2 17 8	–
1247	Ditto,	Road, Sligo to Ballina,	–	23 11 10	0 10 8	–
1301	Ditto,	Road, Collooney to Ballymote,	–	42 13 4	0 19 1	–
1366	Ditto,	Road, Mullaghanane to Kilcat,	–	76 0 2	1 13 0	–
1367	Ditto,	Completing the Victoria Road,	–	1,022 5 1	22 13 7	–
1515	Ditto,	Road, Ballymoate to Boyle,	–	64 0 0	1 4 0	300 0 0
1385	Tipperary County,	Road, Roscrea to Portumna,	–	64 18 3	1 6 9	–
1386	Ditto,	Ditto, Ditto,	–	55 2 0	1 2 7	–
1452	Ditto,	Road, Nenagh to Killaloe,	–	60 6 8	1 4 8	–
1453	Ditto,	Ditto, Ditto,	–	57 18 0	1 3 10	–
1454	Ditto,	Road, Borrisoleigh to Limerick,	–	55 16 5	1 3 0	–
1455	Ditto,	Road, Newport to Borrisoleigh,	–	48 6 4	0 19 0	–
1158	Westmeath County,	Road, Mullingar to Rochford Bridge,	–	120 9 10	2 13 11	–
1221	Ditto,	Road, Tyrrellspass to Ballymore,	–	86 10 5	1 19 1	–
1302	Ditto,	Road, Mullingar to Ballymahon,	–	117 14 2	2 13 0	–
1371	Ditto,	Road, Granard to Oldcastle,	–	265 0 0	5 19 1	–
1442	Ditto,	Road, Moate to Ballycumber,	–	98 15 8	2 2 3	–
1254	Wexford County,	Road, New Ross to Wexford,	–	148 16 1	3 4 6	–
255	Ditto,	Road, New Ross to Nash, Tinterne, &c.	–	43 5 1	0 18 8	–
1256	Ditto,	Road, Enniscorthy to Oulart,	–	246 16 9	6 6 11	–
1257	Ditto,	Ditto, Ditto,	–	557 8 9	12 1 2	–
1316	Ditto,	Road, Gahore to Enniscorthy,	–	277 12 4	6 0 4	–
1317	Ditto,	Road, Wexford to New Ross,	–	57 5 10	1 4 8	–
1318	Ditto,	Road, Enniscorthy to Kilkenny,	–	150 6 2	3 7 6	–
1319	Ditto,	Road, Tinahely to Gorey,	–	136 17 3	2 19 4	–
1368	Ditto,	Bridge on Road, Taghmon to Kilmore,	90 0 0	–	–	–
1443	Ditto,	Road, Enniscorthy and Taghmon to Kilmore,	–	1,090 10 8	23 12 3	–
1444	Ditto,	Road, Enniscorthy to Bagnalstown,	–	1,309 2 1	28 0 7	–
1445	Ditto,	Road, Wexford and Taghmon to New Ross,	–	132 0 7	2 17 2	100 0 0

Printed image digitised by the University of Southampton Library Digitisation Unit

Commissioners of Public Works, &c.—*continued.*

Interest accrued within the Year.	TOTAL.	REPAYMENTS.		BALANCE outstanding, December 31, 1854.		Over-payments.	No. of Loan.
		Principal.	Interest.	Principal.	Interest.		
£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	
1 1 8	25 4 7	3 11 0	1 8 8	20 1 2	0 8 3	–	1263
6 4 3	145 15 8	21 9 4	9 15 2	115 3 11	2 7 3	–	1269
1 3 1	26 13 7	3 14 11	1 5 1	21 6 11	0 8 8	–	1270
1 2 8	26 8 3	3 15 0	1 4 3	20 16 11	0 8 8	–	1271
12 4 4	282 17 7	36 1 11	13 2 6	228 18 6	4 14 2	–	1308
51 9 7	1,100 16 1	164 0 11	55 12 5	960 8 3	19 14 6	–	1309
4 14 0	100 0 1	13 17 6	5 1 2	88 5 3	1 16 2	–	1310
6 12 10	14 12 0	1 16 3	0 13 10	11 16 7	0 4 11	–	1311
1 11 3	36 6 3	4 12 5	1 13 0	29 8 7	0 11 11	–	1312
0 18 10	21 12 7	2 14 0	0 19 11	17 10 6	0 7 5	–	1313
0 13 9	16 8 1	2 4 7	0 14 6	13 3 5	0 6 4	–	1314
4 1 3	93 15 5	11 17 4	4 7 4	75 19 0	1 11 3	–	1315
41 6 3	648 8 0	107 7 3	44 2 9	780 17 9	16 1 0	–	1358
22 12 0	518 1 9	57 18 8	24 2 8	427 5 1	8 15 6	–	1359
3 9 10	70 15 7	8 18 0	3 14 6	65 15 11	1 7 2	–	1360
13 10 8	311 3 4	36 0 7	14 0 5	255 8 6	5 4 10	–	1361
2 1 5	47 12 4	5 12 2	2 4 6	38 19 8	0 10 0	–	1362
4 15 3	106 0 1	12 10 11	5 1 7	89 10 7	1 17 6	–	1363
5 10 3	126 17 4	14 14 8	5 18 0	104 1 11	2 2 9	–	1364
5 3 3	124 11 7	15 0 3	5 16 0	101 13 0	2 1 11	–	1365
2 1 5	47 11 1	5 2 0	2 4 9	39 8 7	0 16 0	–	1427
3 1 8	74 1 0	13 10 7	3 5 3	56 2 3	1 3 0	–	1428
4 5 7	98 0 2	10 11 7	4 11 5	81 3 11	1 13 8	–	1429
2 1 3	47 3 2	5 10 1	2 3 11	38 13 2	0 16 0	–	1430
1 1 11	24 14 5	2 12 8	1 3 0	20 10 1	0 8 8	–	1431
6 14 6	154 5 4	17 8 11	7 3 5	127 0 9	2 12 3	–	1432
3 17 6	88 9 3	9 9 11	4 2 0	73 6 7	1 10 0	–	1433
4 3 3	65 15 0	11 3 7	4 9 5	73 0 11	1 12 1	–	1434
2 14 5	62 5 2	6 15 11	2 17 9	51 10 2	1 1 4	–	1435
20 3 0	1,470 3 0	246 13 2	5 18 2	1,077 1 2	14 4 10	–	1534
7 19 11	186 3 7	24 0 0	3 12 8	150 6 5	3 4 9	–	1225
12 13 3	300 6 6	47 1 3	13 17 9	234 0 10	5 0 8	–	1226
3 17 5	90 4 1	11 12 4	4 3 4	72 17 0	1 11 5	–	1227
16 19 4	395 16 11	52 8 2	18 7 2	318 4 9	6 16 10	–	1228
20 14 4	486 4 1	73 6 2	22 12 0	385 0 3	8 5 8	–	1229
19 5 0	443 14 8	58 13 7	20 16 1	361 9 8	7 15 4	–	1236
15 19 11	422 4 3	131 1 5	19 6 4	265 14 9	8 1 9	–	1159
0 6 1	35 5 8	34 3 5	1 2 3	–	–	–	1160
0 6 1	35 5 8	34 3 5	1 2 3	–	–	–	1161
1 7 5	106 0 11	105 3 0	3 17 2	–	–	–	1235
0 7 1	7 19 2	–	–	7 3 4	0 10 10	–	257
6 11 11	170 15 4	38 4 6	4 9 2	123 7 0	4 14 8	–	283
11 6 11	310 1 0	99 19 10	12 10 3	103 17 0	3 13 11	–	307
20 14 1	435 2 5	61 19 8	22 6 6	391 9 2	9 4 3	–	1231
1 3 5	32 17 1	3 5 3	1 10 0	27 8 4	0 12 9	–	1436
14 3 6	325 6 2	32 12 0	15 3 2	271 3 3	6 7 9	–	1437
2 3 1	55 7 5	5 8 4	2 11 8	46 5 0	1 1 8	–	1438
28 6 6	650 18 0	66 7 1	30 5 11	541 10 4	12 15 5	–	1439
4 16 7	114 14 6	12 3 7	5 6 9	94 19 8	2 4 6	–	1440
6 14 0	154 1 9	15 12 6	7 3 6	123 5 5	3 0 4	–	1441
9 1 9	217 8 7	39 5 10	10 4 2	164 11 3	3 7 4	–	1248
5 3 8	124 7 0	22 12 6	5 16 10	93 10 3	1 18 5	–	1249
2 10 3	61 2 11	11 5 3	2 17 1	46 1 10	0 18 9	–	1250
13 11 2	325 0 5	58 19 9	15 5 3	246 1 0	5 0 5	–	1251
0 11 0	32 17 0	31 12 6	1 5 3	–	–	–	1243
0 6 0	17 3 9	16 10 2	0 13 7	–	–	–	1244
0 7 4	21 5 1	20 8 10	0 16 8	–	–	–	1245
2 6 3	135 1 11	129 18 0	5 3 11	–	–	–	1246
0 7 3	24 9 0	23 11 10	0 17 11	–	–	–	1247
1 2 3	44 14 8	32 3 8	1 16 10	10 9 8	0 4 6	–	1301
2 11 0	80 14 5	59 17 9	3 3 7	36 11 5	0 16 8	–	1360
46 16 1	1,091 14 9	139 1 7	49 13 3	883 3 6	19 16 5	–	1307
2 1 10	307 8 7	233 17 2	1 16 8	130 2 10	1 0 11	–	1515
2 18 10	66 3 10	11 13 7	8 8 5	53 4 8	0 19 2	–	1385
2 8 6	58 13 1	12 4 0	2 16 0	42 18 0	0 15 1	–	1386
2 13 11	64 5 3	11 18 3	3 1 9	48 3 5	0 16 10	–	1452
1 0 8	60 9 0	57 6 6	2 10 6	0 9 0	–	–	1453
1 17 10	58 17 3	33 6 11	2 13 1	22 0 0	0 7 9	–	1454
2 2 2	51 8 3	11 11 1	2 8 11	36 15 3	0 13 0	–	1455
5 8 8	123 12 5	10 2 3	5 16 7	101 7 7	2 6 0	–	1158
3 18 8	92 17 2	13 14 4	4 4 6	73 5 1	1 13 3	–	1221
5 7 7	125 14 9	16 12 3	5 14 7	101 1 11	2 6 0	–	1302
12 2 9	283 10 10	37 9 5	12 18 1	227 19 7	5 3 9	–	1371
4 1 1	99 19 0	21 3 3	4 10 1	72 12 5	1 13 3	–	1442
6 6 9	158 7 4	37 13 2	7 5 4	111 2 11	2 5 11	–	1254
1 16 8	46 0 5	11 4 11	2 2 1	32 0 2	0 13 8	–	1255
10 10 5	262 14 1	62 12 10	12 1 2	184 3 11	3 16 2	–	1256
23 17 0	593 6 11	137 15 7	27 4 5	419 13 2	8 13 9	–	1257
11 19 5	295 12 1	65 18 0	13 12 0	211 14 4	4 7 9	–	1316
2 10 4	61 0 10	11 17 8	2 16 4	45 8 2	0 18 8	–	1317
6 15 0	166 7 8	36 10 8	7 12 10	110 14 6	2 9 8	–	1318
5 19 1	145 15 8	30 12 5	6 14 7	106 4 10	2 3 10	–	1319
–	–	30 0 0	–	–	–	120 0 0	1368
49 5 1	1,163 8 0	182 3 3	54 1 9	908 7 5	18 15 7	–	1443
58 16 10	1,365 19 6	227 16 10	64 10 2	1,081 2 3	22 7 3	–	1444
3 3 6	243 6 3	45 1 9	7 8 3	186 13 10	3 17 5	–	1445

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 3.)—A Statement of Loans made by the

No. of Loan.	NAME OF PARTY.	PURPOSE OF LOAN.	Over-payments.	BALANCE outstanding, January 1, 1854. Principal.	BALANCE outstanding, January 1, 1854. Interest.	Amount issued within the Year.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.
1446	Wexford County,	Road, Ferns to Bagnalstown,	–	1,631 5 5	34 14 0	–
1447	Ditto,	Road, from the Sea to Enniscorthy,	–	337 18 5	7 6 4	–
1465	Ditto,	Road, Carnew to Clonghall,	–	93 0 8	2 0 3	100 0 0
1466	Ditto,	Road, Campile to Wexford,	–	128 3 0	0 12 11	–
1467	Ditto,	Building a Bridge over Road, Oulart to Enniscorthy,	–	1,104 5 0	13 1 10	400 0 0
1468	Ditto,	Completing Road, Oulart to Enniscorthy,	–	90 11 1	1 19 5	180 0 0
1485	Ditto,	Road, Wexford to Duncormack,	–	527 2 2	8 12 7	–
1486	Ditto,	Road, Enniscorthy to Kilmuckridge,	–	130 2 7	2 11 4	–
1535	Ditto,	Road, Campile to Enniscorthy,	35 14 9	–	–	200 0 6
943	Wicklow County,	Road, Blessington to Naas,	–	105 2 4	2 4 7	–
1154	Ditto,	Road, Blessington to Wicklow,	–	61 5 10	1 5 11	–
1163, &c.	Ditto,	Road, Kelshabeg to Lady Hutchinson's new road,	–	257 13 6	5 9 7	–
1164	Ditto,	Road, Kelshabounds to Kiltegan,	–	58 3 0	1 4 8	–
1165	Ditto,	Road, Donard to Snugboro' Bridge,	–	83 1 1	1 14 10	–
1166	Ditto,	Road, Donard to the Glen of Imaal,	–	25 3 4	0 10 8	–
1167	Ditto,	Road, Carnew to Ballinagate Bridge,	–	91 12 0	1 19 1	–
1168	Ditto,	Road, Rathdrum to Tinahely,	–	119 10 11	2 11 0	–
1169	Ditto,	Road, Kiltegan to Wicklow,	–	220 9 6	4 13 5	–
1237	Ditto,	Road, Blessington and Naas to Wicklow,	–	39 17 8	0 17 0	–
1238	Ditto,	Road, Ballinabarna Bridge, and River Dereen,	–	257 3 8	5 9 2	–
1239	Ditto,	Road, Ballinabarna and Ballineddin,	–	60 10 10	1 5 11	–
1241	Ditto,	Road, Crossford to Rathshanmore,	–	203 3 7	4 6 3	–
1242	Ditto,	Road, Wicklow to Roundwood,	–	281 18 2	5 19 9	–
1304	Ditto,	Road, Ballinguile Bridge to Talbotstown,	–	134 4 3	2 16 11	–
1305	Ditto,	Road, Baltinglass and Rathdrum to Wicklow,	–	131 14 3	2 16 1	–
1306	Ditto,	Road, Rathdrum to Tinahely,	–	782 10 2	16 12 6	–
1307	Ditto,	Road, Ballymanns Bridge to Ballygobbin,	–	284 9 1	0 0 8	100 0 0
1373	Ditto,	Road, Tynte Park and Carrigower Bridge,	–	125 14 1	2 13 6	–
1374	Ditto,	Road, Irishtown and Kilpoole,	–	203 16 10	4 6 8	–
1448	Ditto,	Road, Carnew to Rathdrum,	–	253 14 11	5 7 11	–
1449	Ditto,	Road, Carnew to Wicklow,	–	46 7 6	0 19 7	–
1487	Ditto,	Road, Baltinglass to Rathdrum,	45 0 0	–	–	240 0 0
1488	Ditto,	Road, Baltinglass to Bumbohall,	26 5 0	–	–	105 0 0
1510	Ditto,	Road, Carnew to Tullow,	31 2 6	–	–	249 0 0
255	Newry Navigation Company,	Extension of Canal,	–	20,000 0 0	302 3 10	–
322	Portrush Harbour Directors,	Protection of Pier and Harbour,	–	3,244 9 10	138 13 0	–
1544	Ditto,	Ditto,	–	1,000 0 0	6 19 9	–
402	Trustees of Limerick Roads,	For Improvements,	–	1,834 1 11	198 13 5	–
882	Limerick Bridge Commissioners,	Construction of Floating Docks,	–	52,000 0 0	6,761 2 9	2,000 0 6
336	Rev. P. Fleming,	Completing Malahide Chapel,	–	305 14 5	13 6 7	–
343	Earl of Courtown,	Road, Wexford to Dublin, through his Estate,	–	724 16 3	116 2 0	–
367	Rev. Thomas Barry,	Enlargement of Roman Catholic Chapel at Bantry,	–	600 0 0	169 3 2	–
506	Rev. Owen O'Reilly,	Aiding Erection of Roman Catholic Chapel at Virginia,	–	528 17 0	76 2 8	–
644	Rev. James Doheny,	Galleries to Roman Catholic Chapel at Dunmanway,	–	540 0 0	101 1 7	–
881	Rev. James Sheahan,	Completion of Roman Catholic Chapel in united Parishes of Kilmacabea and Kilfaugherabeg,	–	500 0 0	137 13 6	–
883	Rev. J. M'Davett,	Finishing Roman Catholic Chapel at Culduff,	–	50 2 7	0 18 6	–
888	Rt. Rev. E. Maginn,	Completion of Roman Catholic Chapel at Corkhill,	–	275 13 10	25 10 5	–
959	Rev. James Crawford,	Erection of Presbyterian Church, Londonderry,	–	500 0 0	106 7 4	–
1053	Annalong Pier,	In aid of Construction,	–	600 0 0	120 1 8	30 0 0
1055	Ballycotton Pier,	Ditto,	–	1,700 0 0	340 4 8	53 9 4
1060	Ballinakill Pier,	Ditto,	–	450 0 0	00 1 3	–
1066	Belmullet Canal,	Ditto,	–	4,000 0 0	571 17 9	–
1067	Bunowen Pier,	Ditto,	–	1,100 0 0	244 12 8	141 5 6
1069	Ballyness Pier,	Ditto,	–	160 0 0	32 0 5	–
1173	Ballinagaul Pier,	Ditto,	–	450 0 0	90 1 3	–
1387	Burren Pier,	Ditto,	–	400 0 0	50 14 3	81 6 8
1390	Ballywalter Pier,	Ditto,	–	1,000 0 0	60 7 5	20 2 3
1071	Brandon Pier,	Ditto,	–	–	–	168 19 11
1049	Courtown Pier,	Ditto,	–	2,000 0 0	400 5 6	–
1054	Carlingford Pier,	Ditto,	–	466 13 4	93 9 4	406 0 0
1064	Claddagh Pier,	Ditto,	–	1,333 6 8	266 14 8	–
1070	Clogher Head Pier,	Ditto,	–	225 0 0	45 0 7	–
1388	Cushendall Pier,	Ditto,	–	1,000 0 0	68 16 9	500 0 0
1059	Dingle Pier,	Ditto,	–	1,350 0 0	141 9 1	144 13 3
1391	Duncannon Pier,	Ditto,	–	750 0 0	76 10 2	85 4 4

Printed image digitised by the University of Southampton Library Digitisation Unit

Commissioners of Public Works, &c.—*continued.*

Interest accrued within the Year.	TOTAL.	REPAYMENTS. Principal.	REPAYMENTS. Interest.	BALANCE outstanding, December 31, 1854. Principal.	BALANCE outstanding, December 31, 1854. Interest.	Over-payments.	No. of Loan.	—
£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.		
73 6 4	1,739 2 6	290 7 9	60 2 3	1,340 17 8	27 15 1	–	1446	
15 4 11	360 9 8	56 12 0	16 15 0	281 6 5	5 16 3	–	1447	
8 1 7	203 2 6	49 1 8	7 2 3	143 19 5	2 10 7	–	1465	
5 6 0	134 4 11	31 16 4	4 2 2	96 6 8	1 19 9	–	1466	
57 5 10	1,574 12 8	275 9 10	44 19 2	1,228 15 2	25 8 6	–	1467	
7 6 5	285 16 11	53 4 5	4 16 7	223 6 8	4 12 3	–	1468	
24 1 8	559 10 5	78 11 6	28 8 6	448 10 8	9 5 0	–	1485	
5 19 0	138 13 8	18 7 3	6 4 9	111 15 4	2 6 4	–	1486	
1 12 1	201 12 1	71 9 6	–	92 15 9	1 12 1	–	1585	
4 6 3	111 13 2	32 9 5	5 0 7	72 12 11	1 10 3	–	943	
2 13 5	65 5 2	13 1 2	2 16 6	48 4 8	0 19 10	–	1154	
11 12 6	274 15 7	43 11 6	12 18 6	214 2 0	4 8 7	–	1103, &c.	
2 12 10	62 0 6	0 12 9	2 17 6	48 10 3	1 0 6	–	1164	
3 14 6	87 10 4	13 9 4	4 0 8	68 11 9	1 8 7	–	1165	
1 2 7	26 16 7	4 2 11	1 4 7	21 0 5	0 8 8	–	1166	
4 2 0	97 13 1	16 3 3	4 10 1	75 8 9	1 11 0	–	1167	
5 7 2	127 6 1	21 2 5	5 17 7	98 8 6	2 0 7	–	1168	
6 18 5	235 1 4	37 11 5	10 16 1	182 18 1	3 15 9	–	1169	
1 15 3	42 9 11	7 0 2	1 19 0	32 8 6	0 16 3	–	1237	
11 11 10	274 4 8	43 12 7	12 12 5	216 11 1	4 8 7	–	1238	
2 14 8	64 11 5	10 2 7	2 19 11	50 8 8	1 0 8	–	1239	
9 14 0	217 4 0	14 17 0	10 3 0	188 6 7	3 17 9	–	1241	
12 17 7	300 15 6	41 10 4	13 18 0	240 7 10	4 16 4	–	1242	
6 3 7	143 4 0	18 7 6	6 12 6	115 19 9	2 8 0	–	1304	
6 1 7	140 11 11	17 12 0	6 10 6	114 2 3	2 7 2	–	1305	
35 18 2	835 0 10	111 6 11	38 13 1	671 3 3	13 17 7	–	1306	
12 18 1	403 7 10	78 15 4	13 14 8	310 13 0	5 4 1	–	1307	
5 16 0	134 4 4	15 17 9	0 4 9	100 16 4	2 5 6	–	1376	
9 8 9	217 12 3	25 17 6	10 1 10	177 19 4	3 13 7	–	1374	
11 16 5	270 10 3	30 4 6	12 11 8	223 10 5	4 12 8	–	1448	
2 3 3	49 10 4	5 16 10	2 5 10	40 10 8	0 17 0	–	1449	
3 19 4	243 10 4	28 11 9	1 8 6	166 8 3	2 11 1	–	1487	
2 2 3	107 2 6	16 8 8	1 1 4	62 6 4	1 0 11	–	1488	
3 11 5	252 11 6	30 6 10	0 12 8	187 7 8	2 18 9	–	1510	
800 0 0	21,602 8 10	–	1,030 3 6	20,000 0 0	572 0 4	–	255	
162 4 0	3,545 0 10	–	–	3,244 9 10	300 17 0	–	822	
50 0 0	1,056 19 9	–	–	1,000 0 0	56 19 9	–	1544	
91 14 0	2,124 9 4	–	–	1,864 1 11	260 7 6	–	402	
2,656 17 0	63,417 19 6	–	–	54,000 0 0	9,417 19 0	–	882	
15 6 0	334 7 0	–	–	305 14 5	28 12 7	–	339	
27 6 8	868 4 11	724 16 3	143 8 8	–	–	–	343	
–	769 8 2	–	15 0 0	600 0 0	154 8 2	–	367	
26 9 0	631 8 8	–	–	528 17 0	102 11 8	–	506	
–	701 1 7	–	–	540 0 0	161 1 7	–	644	
25 0 0	662 13 6	–	–	500 0 0	162 13 6	–	881	
1 14 4	52 15 5	18 3 8	1 6 4	31 18 11	1 6 6	–	886	
99 7 6	400 11 9	275 13 10	124 17 11	–	–	–	888	Int. remitted.
25 0 0	631 7 4	–	–	500 0 0	131 7 4	–	956	
13 16 7	763 18 3	42 0 0	{ 120 1 8 13 16 7 }	588 0 0	–	–	1053	{ £120 1s. 8d. Int. remitted.
–	2,063 14 0	–	340 4 8	1,763 9 4	–	–	1055	Ditto.
7 9 4	547 10 7	{ 22 15 4 40 4 3	90 1 3 7 9 4 }	387 0 5	–	–	1060	{ £90 1s. 6d. Int. remitted.
–	4,571 17 9	4 18 6	571 17 9	3,995 1 6	–	–	1066	Ditto.
–	1,485 18 2	–	244 12 8	1,241 5 6	–	–	1067	Ditto.
–	192 0 5	0 4 9	32 0 5	159 15 3	–	–	1069	Ditto.
–	540 1 3	2 18 2	90 1 8	447 6 10	–	–	1173	Ditto.
–	532 0 11	–	50 14 3	481 6 8	–	–	1387	Ditto.
–	1,080 9 8	–	60 7 5	1,020 2 3	–	–	1390	Ditto.
–	168 19 11	–	–	168 19 11	–	–	1071	
–	2,400 5 6	1 14 9	400 5 6	1,998 5 6	–	–	1049	Int. remitted.
–	966 2 8	–	93 9 4	872 13 4	–	–	1054	Ditto.
13 6 5	1,613 7 9	{ 4 6 0 337 18 10	266 14 8 13 6 5 }	991 6 10	–	–	1064	{ £266 14s. 8d. Int. remitted.
–	270 0 7	4 13 9	45 0 7	220 6 6	–	–	1070	Ditto.
–	1,568 16 9	–	68 16 9	1,500 0 0	–	–	1088	Ditto.
–	1,636 2 4	–	141 9 1	1,494 16 6	–	–	1059	Ditto.
–	611 14 6	–	76 10 2	885 4 4	–	–	1391	Ditto.

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 3.)—A Statement of Loans made by the

No. of Loan.	NAME OF PARTY.	PURPOSE OF LOAN.	Over-payments.	BALANCE outstanding, January 1, 1854. Principal.	BALANCE outstanding, January 1, 1854. Interest.	Amount issued within the Year.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.
1056	Greystones Pier,	In aid of Construction,	–	200 0 0	40 0 7	–
1057	Kilkieran Pier,	Ditto,	–	1,150 0 0	212 15 6	–
1302	Kilmore Pier,	Ditto,	–	2,000 0 0	216 0 5	48 15 10 26 4 2
1065	Knightstown Pier,	Ditto,	–	850 0 0	185 8 2	6 10 6
1058	Kilmakeologue Pier,	Ditto,	–	600 0 0	96 18 8	97 11 0
1050	Mountcharles Pier,	Ditto,	–	1,088 0 0	217 15 0	–
1051	Newport Pier,	Ditto,	–	400 0 0	80 1 1	–
1068	Newcastle Pier,	Ditto,	–	1,500 0 0	300 4 1	475 0 0
1072	Portnablahy Pier,	Ditto,	–	400 0 0	80 1 1	–
1063	Rossroe Pier,	Ditto,	–	200 0 0	40 0 7	–
1052	Slade Pier,	Ditto,	–	600 0 0	120 1 8	–
1389	Skull Pier,	Ditto,	–	400 0 0	35 7 5	69 12 2
1172	Tarrea Pier,	Ditto,	–	1,117 10 0	199 1 9	–
1062	Ventry Pier,	Ditto,	–	1,100 0 0	182 16 2	–
		Drainage, &c.:—				
1030	Commissioners of Public Works,	Annagh District,	–	2,534 5 10	200 11 11	–
1034	Ditto,	Alick District,	–	2,480 1 11	51 14 4	–
1100	Ditto,	Ardee District,	–	8,720 16 11	483 5 3	–
299	Ditto,	Blackwater District,	–	0,030 11 0	120 18 0	–
314	Ditto,	Borrisokane District,	–	7,730 17 11	609 15 10	–
907	Ditto,	Ballycowan District,	–	403 6 10	8 2 6	–
912	Ditto,	Broadlough District,	–	1,040 1 7	24 10 10	–
971	Ditto,	Bolay District,	–	1,935 17 1	89 0 9	–
1005	Ditto,	Borris-in-Ossory District,	–	15,532 13 8	896 16 11	–
1011	Ditto,	Boyne District,	–	38,810 0 0	2,278 6 8	900 0 0
1016	Ditto,	Ballinamore and Ballyconnell District,	–	135,378 0 0	7,120 7 4	2,000 0 0
1018	Ditto,	Ballybay District,	–	448 17 4	61 6 1	–
1020	Ditto,	Brosna Ferbane District,	–	50,800 0 0	2,008 17 8	8,700 0 0
1025	Ditto,	Ballinhassig District,	–	6,744 17 1	369 5 6	–
1037	Ditto,	Ballyteigue District,	–	26,930 0 0	1,570 12 8	1,400 0 0
1109	Ditto,	Ballycasey District,	–	2,805 3 2	273 13 6	–
1113	Ditto,	Ballinderry District,	–	746 10 6	15 0 10	–
1156	Ditto,	Burren District,	–	15,389 9 11	908 16 0	–
1212	Ditto,	Balla District,	–	14,000 0 0	842 0 0	700 0 0
1214	Ditto,	Ballinahown District,	–	5,722 7 4	57 18 10	–
1191	Ditto,	Boardsmill District,	–	1,641 6 3	222 15 7	–
1305	Ditto,	Ballinaskea and Castlerickard District,	–	523 11 7	68 12 8	–
1410	Ditto,	Ballynaldill District,	–	217 4 7	26 6 4	–
896	Ditto,	Clonakilty District,	–	9,108 18 9	913 7 9	–
899	Ditto,	Cork Slob District,	–	5,020 7 11	399 11 3	–
901	Ditto,	Carrigower District,	–	2,681 0 1	54 1 2	–
909	Ditto,	Carrigans District,	–	2,047 2 2	41 5 6	–
911	Ditto,	Cuilmore District,	–	201 9 0	6 10 10	–
914	Ditto,	Cameloon District,	–	238 4 10	4 10 0	–
021	Ditto,	Castlebar Lakes District,	–	1,696 10 0	50 9 7	–
970	Ditto,	Carbury Mill Stream District,	–	516 9 0	10 8 1	–
973	Ditto,	Carrowmore Lakes District,	–	703 12 8	14 3 11	–
980	Ditto,	Clonlost District,	–	1,934 0 0	38 19 11	–
1013	Ditto,	Cappagh District,	–	6,900 0 0	882 19 11	3,990 0 0
1024	Ditto,	Comogue District,	–	2,069 14 0	86 3 0	–
1038	Ditto,	Castlebernard District,	–	11,300 0 0	626 11 1	1,750 0 0
1043	Ditto,	Cavetown District,	–	1,868 12 0	37 13 9	–
1097	Ditto,	Curragha District,	–	194 6 9	80 12 8	–
1179	Ditto,	Coolaney District,	–	4,531 19 7	91 7 8	–
1186	Ditto,	Castlemartyr District,	–	6,280 13 7	382 19 2	–
1207	Ditto,	Croghan District,	–	3,186 5 5	64 4 10	–
1217	Ditto,	Crosslough District,	–	340 0 0	20 6 0	–
967	Ditto,	Cahore District,	–	1,468 15 10	29 12 5	–
974	Ditto,	Derrylin District,	–	550 0 0	33 9 0	97 6 0
976	Ditto,	Drumbominy District,	–	270 11 3	5 11 8	–
1010	Ditto,	Dungolman District,	–	8,587 1 10	514 10 3	–
1021	Ditto,	Deel District,	–	14,895 0 0	865 12 11	250 0 0
1039	Ditto,	Dunkellin District,	–	21,700 0 0	1,277 7 8	4,100 0 0
1209	Ditto,	Dunmore District,	–	30,500 0 0	1,779 9 1	3,500 0 0
1219	Ditto,	Derryholmes District,	–	5,964 2 6	118 15 0	–
1178	Ditto,	Drumcliff District,	–	3,840 12 9	38 15 8	–
1180	Ditto,	Dunmoran District,	–	4,519 3 16	72 15 10	–
919	Ditto,	Eslin District,	–	7,933 6 1	79 19 7	–
908	Ditto,	Fergus District,	–	28,469 2 4	1,686 12 8	6,500 0 0
978	Ditto,	Foranwell District,	–	3,111 2 0	57 1 0	–
1252	Ditto,	Fane District,	–	1,095 15 6	101 18 5	–
906	Ditto,	Gorteen District,	–	2,146 18 8	22 8 5	–
969	Ditto,	Garr District,	–	3,067 8 9	61 16 10	–
1004	Ditto,	Glyde District,	–	26,252 13 10	1,504 10 10	4,500 0 0
1423	Ditto,	Glenariff District,	–	1,845 4 4	179 7 0	–
917	Ditto,	Hind District,	–	16,378 3 11	1,006 17 11	–
922	Ditto,	Hermitage District,	–	241 12 9	2 8 9	–
1030	Ditto,	Headford District,	–	768 4 7	11 6 6	–
1027	Ditto,	Inny District,	–	23,800 0 0	1,335 10 9	,700 0 0
900	Ditto,	Kilbride District,	–	0,446 11 11	380 5 0	–
902	Ditto,	Kilmurry District,	–	623 4 11	12 11 3	–
916	Ditto,	Kill District,	–	2,689 0 0	161 15 7	–

Printed image digitised by the University of Southampton Library Digitisation Unit

Commissioners of Public Works, &c.—*continued.*

Interest accrued within the Year.	TOTAL.	REPAYMENTS. Principal.	REPAYMENTS. Interest.	BALANCE outstanding, December 31, 1854. Principal.	BALANCE outstanding, December 31, 1854. Interest.	Over-payments.	No. of Loan.	—
£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.		
4 1 9	244 2 4	0 16 8 9 19 0	40 0 7 4 1 9	180 1 4	–	–	1056	£40 0s. 7d. Int. remitted.
–	1,362 15 0	150 0 0	212 15 0	1,000 0 0	–	–	1057	Ditto.
–	2,285 6 5	–	215 0 5	2,070 0 0	–	–	1802	Ditto.
–	991 18 8	–	135 8 2	856 10 6	–	–	1005	Ditto.
–	794 6 8	–	06 18 8	697 11 0	–	–	1058	Ditto.
–	1,305 15 0	245 18 5	217 15 0	842 1 7	–	–	1050	Ditto.
4 14 7	484 15 8	0 16 7 19 10 2	80 1 1 4 14 7	370 13 3	–	–	1051	£80 1 1 Int. remitted.
–	2,275 4 1	–	300 4 1	1,075 0 0	–	–	1068	Int. remitted.
–	480 1 1	48 8 7	80 1 1	351 11 5	–	–	1072	Ditto.
–	240 0 7	–	40 0 7	200 0 0	–	–	1063	Ditto.
–	720 1 8	4 19 7	120 1 8	595 0 5	–	–	1052	Ditto.
–	504 19 7	–	35 7 5	406 12 2	–	–	1389	Ditto.
–	1,316 11 9	–	100 1 0	1,117 10 0	–	–	1172	Ditto.
–	1,282 16 2	–	182 16 2	1,100 0 0	–	–	1062	Ditto.
79 10 8	2,814 8 5	813 13 1	–	1,720 12 0	280 2 7	–	1030	£813 13 1 Prin. remit.
67 13 8	2,638 9 11	–	–	2,486 1 11	149 8 0	–	1034	
115 12 10	9,319 15 0	8,720 16 11	–	–	508 18 1	–	1100	£8,720 16 11 Prin. rem.
241 4 10	6,398 9 4	–	–	6,030 11 0	367 18 4	–	299	
309 12 0	8,059 5 9	–	–	7,739 17 11	919 7 10	–	314	
16 2 5	427 11 0	–	–	408 6 10	24 4 11	–	907	
41 19 3	1,115 17 8	–	–	1,049 1 7	66 16 1	–	912	
77 8 10	2,052 0 8	–	–	1,935 17 1	120 9 7	–	971	
379 6 6	16,808 17 1	9,049 8 8	–	6,483 5 0	1,276 3 5	–	1005	£9,049 8 8 Prin. remit.
1,575 10 8	43,563 17 4	–	–	39,710 0 0	3,853 17 4	–	1011	
5,494 4 11	140,992 12 3	–	–	187,378 0 0	12,614 12 3	–	1016	
17 19 8	528 2 8	–	–	448 17 4	79 5 4	–	1018	
2,150 13 11	64,628 11 7	–	–	59,500 0 0	5,128 11 7	–	1020	
260 10 0	7,383 18 7	–	–	0,744 17 1	630 1 0	–	1025	
1,112 6 4	31,021 19 0	–	–	28,330 0 0	2,601 19 0	–	1037	
112 4 0	3,101 0 8	–	–	2,805 3 2	385 17 6	–	1109	
29 16 10	790 8 2	–	–	745 10 6	44 17 8	–	1113	
615 11 3	16,913 17 2	–	–	15,389 9 11	1,524 7 3	–	1156	
564 0 8	16,100 6 8	–	–	14,700 0 0	1,406 6 8	–	1212	
228 17 8	6,008 18 10	–	–	5,722 7 4	286 11 6	–	1214	
65 12 10	1,929 13 8	–	–	1,641 5 3	288 8 6	–	1191	
20 16 3	613 3 0	–	–	523 11 7	80 11 11	–	1395	
8 13 7	252 4 0	–	–	217 4 7	34 19 11	–	1416	
364 7 2	10,386 13 8	–	–	9,108 18 9	1,277 14 11	–	806	
236 16 0	6,556 15 2	–	–	5,020 7 11	686 7 3	–	899	
107 4 9	2,842 15 0	–	–	2,681 6 1	161 5 11	–	001	
81 17 7	2,170 5 8	–	–	2,047 2 2	123 3 1	–	909	
11 12 10	300 18 8	–	–	291 9 0	18 9 8	–	911	
9 10 5	252 11 3	–	–	238 4 10	14 6 5	–	914	
–	1,747 0 4	1,410 3 2	–	277 7 7	50 9 7	–	921	£1,410 3 2 Prin. remit.
20 12 10	547 0 11	–	–	516 0 0	31 0 11	–	970	
28 3 2	745 10 9	–	–	763 12 8	42 7 1	–	073	
77 7 3	2,050 7 8	–	–	1,934 0 0	116 7 2	–	980	
339 3 9	11,222 3 8	–	–	10,500 0 0	722 3 8	–	1013	
118 11 3	3,118 8 9	–	–	2,963 14 6	154 14 3	–	1924	
491 10 3	14,168 1 4	–	–	13,050 0 0	1,118 1 4	–	1038	
74 15 3	1,981 1 0	–	–	1,868 12 0	112 9 6	–	1043	
7 15 3	232 13 8	–	–	194 5 9	38 7 11	–	1097	
181 5 7	4,804 12 10	–	–	4,531 19 7	272 13 3	–	1176	
202 7 2	6,871 19 11	1,830 13 1	–	4,450 0 6	585 6 4	–	1186	£1,830 13 1 Prin. remit.
127 8 10	3,377 10 1	–	–	3,186 5 5	191 13 8	–	1207	
13 11 11	374 0 11	–	–	340 0 0	34 0 11	–	1217	
58 15 3	1,557 3 0	–	–	1,468 15 10	88 7 8	–	967	
23 11 7	710 0 7	–	–	653 0 0	57 0 7	–	974	
11 1 7	203 4 6	–	–	276 11 3	16 18 3	–	976	
343 9 7	9,445 10 8	–	–	8,587 1 10	858 8 10	–	1010	
471 10 4	10,482 3 3	4,086 15 3	–	10,158 4 9	1,337 3 3	–	1021	£4,086 15 3 Prin. remit.
921 6 7	27,908 14 3	–	–	25,800 0 0	2,108 14 3	–	1020	
1,274 6 5	37,053 15 0	203 0 4	–	33,706 19 8	3,053 16 6	–	1209	
238 11 3	6,321 8 8	–	–	5,964 2 5	357 6 3	–	1219	
153 17 7	4,039 0 0	–	–	3,846 12 9	192 13 3	–	1178	
180 15 8	4,772 14 11	–	–	4,519 3 10	253 11 1	–	1180	
317 6 5	8,330 12 1	–	–	7,033 6 1	307 0 0	–	919	
1,254 18 5	37,910 13 5	–	–	34,969 2 4	2,941 11 1	–	908	
124 8 10	3,292 12 4	–	–	3,111 2 6	181 9 10	–	978	
16 19 10	1,214 8 9	1,000 0 0	–	95 15 6	118 13 3	–	1252	£1,000 Prin. remitted.
85 17 7	2,255 4 8	–	–	2,146 18 8	108 6 0	–	906	
122 13 7	3,251 19 2	–	–	3,067 8 9	184 10 5	–	969	
1,089 14 7	33,346 10 3	–	–	30,752 13 10	2,594 5 5	–	1004	
73 16 0	2,098 8 1	–	–	1,845 4 4	253 3 9	–	1423	
654 17 0	18,039 18 10	9 0 0	–	16,369 3 11	1,661 14 11	–	917	
9 13 7	253 15 1	–	–	241 12 9	12 2 4	–	922	
30 14 4	810 5 4	–	–	768 4 7	42 0 9	–	1036	
1,052 13 7	31,888 4 4	–	–	29,500 0 0	2,388 4 4	–	1027	
256 19 6	7,083 16 5	47 0 0	–	6,309 11 5	037 4 6	–	900	
24 18 5	660 14 7	–	–	623 4 11	37 9 8	–	902	
107 11 3	2,958 6 10	–	–	2,689 0 0	269 6 10	–	916	

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 3.)—A Statement of Loans made by the

No. of Loan.	NAME OF PARTY.	PURPOSE OF LOAN.	Over-payments.	BALANCE outstanding, January 1, 1854. Principal.	BALANCE outstanding, January 1, 1854. Interest.	Amount issued within the Year.
		Drainage, &c.—*continued.*	£ s. d.	£ s. d.	£ s. d.	£ s. d.
968	Commissioners of Public Works,	Kilcock District,	–	1,500 2 1	32 1 2	–
975	Ditto,	Kinmeen District,	–	208 13 2	4 4 3	–
970	Ditto,	Kilmaganny District,	–	9,205 14 11	545 2 1	–
1012	Ditto,	Killimor District,	–	43,365 0 0	2,470 11 9	2,000 0 0
1022	Ditto,	Kilmaine District,	–	7,990 10 1	940 17 8	–
1031	Ditto,	Kilbeggan District,	–	15,500 0 0	877 15 0	3,250 0 0
1098	Ditto,	Kilmannock District,	–	5,707 18 9	457 14 1	–
1208	Ditto,	Keenagh District,	–	6,082 2 6	360 7 4	1,500 0 0
880	Ditto,	Lough Neagh District,	–	95,800 0 0	4,667 7 4	13,200 0 0
972	Ditto,	Leesboro' District,	–	4,028 0 0	235 14 9	–
1007	Ditto,	Longford District,	–	21,000 0 0	1,128 6 0	2,500 0 0
1008	Ditto,	Lorrha District,	–	2,304 10 3	317 10 11	–
1023	Ditto,	Loughs Gara, &c., District,	–	10,000 0 0	580 2 4	4,200 0 0
1032	Ditto,	Loughs Oughter, &c., District,	–	61,300 0 0	3,338 6 6	8,700 0 0
1035	Ditto,	Loughans District,	–	3,558 19 0	180 5 5	–
1042	Ditto,	Lough Crew District,	–	2,503 10 8	59 3 3	–
1047	Ditto,	Lough Corrib District,	–	141,125 10 10	7,471 4 9	6,000 0 0
1082	Ditto,	Lough na Saggart District,	–	100 0 0	18 0 7	–
1210	Ditto,	Lough Dalla District,	–	2,480 8 4	50 0 1	–
1211	Ditto,	Lavally District,	–	8,020 8 4	446 14 8	3,000 0 0
1213	Ditto,	Lough Mask District,	–	45,000 0 0	2,553 18 11	5,000 0 0
1218	Ditto,	Lisduff District,	–	1,515 3 5	16 15 0	–
1220	Ditto,	Lough Lannagh District,	–	14,252 0 0	802 11 6	500 0 0
904	Ditto,	Miles and Templebryan District,	–	1,203 8 6	25 0 4	–
913	Ditto,	Mullawn District,	–	304 12 4	6 3 0	–
1017	Ditto,	Moyour District,	–	6,909 11 10	130 6 9	–
1033	Ditto,	Mullafarry District,	–	699 13 0	14 2 3	–
1040	Ditto,	Maghera District,	–	1,243 1 8	25 1 3	–
1041	Ditto,	Moyne and Crosspatrick District,	–	252 13 0	40 4 6	–
1215	Ditto,	Monivea District,	–	13,000 0 0	782 2 0	1,000 0 0
1019	Ditto,	Nobber District,	–	5,134 3 4	506 1 2	–
897	Ditto,	Owenkeagh District,	–	1,028 2 5	10 18 1	–
1003	Ditto,	Oranhill District,	–	1,471 16 2	289 7 11	–
1015	Ditto,	Owenabrockagh District,	–	1,854 5 7	253 7 3	–
903	Ditto,	Quin District,	–	17,875 2 5	984 15 8	1,000 0 0
894	Ditto,	Red Bog District,	–	703 14 5	14 3 11	–
898	Ditto,	Ratooragh District,	–	508 3 6	10 4 11	–
905	Ditto,	Rhinn and Blackriver District,	–	12,470 5 9	757 8 5	5,738 0 0
1028	Ditto,	Rath or Clonsen District,	–	6,071 6 4	100 18 8	–
915	Ditto,	Shandrum District,	–	651 8 3	13 2 0	–
918	Ditto,	Sow District,	–	8,409 16 4	162 15 6	–
920	Ditto,	Shanagolden District,	–	4,772 4 7	287 2 1	–
900	Ditto,	Shandon District,	–	620 8 8	12 16 0	–
1006	Ditto,	Strokestown District,	–	28,217 0 0	1,672 15 3	1,500 0 0
1014	Ditto,	Shrule District,	–	22,864 0 0	1,369 3 3	500 0 0
1026	Ditto,	Shinrone District,	–	7,338 15 11	286 16 5	–
1048	Ditto,	Saleen Lough District,	–	2,918 19 1	60 15 7	–
977	Ditto,	Tawnawoggawn District,	–	1,110 17 11	11 5 10	–
1009	Ditto,	Turloghmore District,	–	47,181 0 0	2,702 18 6	1,500 0 0
1189	Ditto,	Templemore District,	–	6,432 0 2	529 10 1	770 15 3
1039	Ditto,	Wilkinstown District,	–	1,275 6 1	25 14 2	–
1464	Ditto,	Wottonstown District,	–	202 13 0	17 11 1	–
895	Ditto,	Youghal District,	–	18,935 0 0	1,130 3 2	–
			360 8 5	1,513,755 13 6	88,038 14 11	119,610 0 2
		Deduct Transfers,	–	–	–	518 18 0
			360 8 5	1,513,755 13 6	88,038 14 11	119,091 8 2

Dr. The Account of the Commissioners of Public Works of

	£ s. d.	£ s. d.
To Balance of last Account, viz.:—		
Loans outstanding,	1,513,755 13 6	
Interest due,	88,038 14 11	
		1,601,794 8 5
To Issues out of the Consolidated Fund to the Commissioners for the Reduction of the National Debt by the Commissioners of Public Works,	119,091 8 2	
To Interest accrued within the Year,	61,142 18 9	
To Amount received in anticipation of Issues,	218 13 0	
		180,452 19 11
	£	1,782,247 8 4

Office of Public Works, Dublin,
March, 23, 1855.

Printed image digitised by the University of Southampton Library Digitisation Unit

Commissioners of Public Works, &c.—*continued.*

Interest accrued within the Year.	TOTAL.	REPAYMENTS. Principal.	REPAYMENTS. Interest.	BALANCE outstanding, December 31, 1854. Principal.	BALANCE outstanding, December 31, 1854. Interest.	Over-payments.	No. of Loan.	—
£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.		
63 12 0	1,685 15 3	–	–	1,500 2 1	95 13 2	–	968	
8 7 3	221 4 8	–	–	208 13 2	12 11 6	–	975	
360 2 5	10,179 19 5	70 2 11	–	9,186 12 0	914 4 6	–	970	
1,765 3 0	49,606 15 3	–	–	45,365 0 0	4,241 15 3	–	1012	
319 12 10	6,251 0 7	–	–	7,090 10 1	1,260 10 6	–	1022	
674 15 11	20,302 10 11	–	–	18,750 0 0	1,552 10 11	–	1031	
174 12 4	6,340 5 2	2,000 0 0	–	3,707 18 9	632 6 5	–	1098	£2,000 Prin. remitted.
208 15 10	8,208 5 8	78 2 0	–	7,504 0 6	626 3 2	–	1208	
4,239 7 9	117,906 15 1	–	–	109,000 0 0	8,906 15 1	–	880	
161 2 5	4,424 17 2	–	–	4,028 0 0	396 17 2	–	972	
917 14 0	25,540 0 0	–	–	23,500 0 0	2,040 0 0	–	1007	
92 4 0	2,714 14 2	–	–	2,304 10 8	409 14 11	–	1008	
492 3 8	15,878 0 0	–	–	14,800 0 0	1,078 0 0	–	1023	
2,623 16 0	75,962 2 0	–	–	70,000 0 0	5,962 2 6	–	1032	
81 11 7	3,820 16 0	2,273 7 4	–	1,385 11 8	207 17 0	–	1035	£2,273 7 4 Prin. remit.
100 3 3	2,663 6 2	–	–	2,503 19 8	159 6 6	–	1042	
5,874 2 4	100,470 17 11	–	–	147,125 10 10	13,345 7 1	–	1047	
4 0 0	122 0 7	–	–	100 0 0	22 0 7	–	1082	
99 4 0	2,629 12 5	–	–	2,480 8 4	149 4 1	–	1210	
351 6 4	11,818 9 4	–	–	11,020 8 4	798 1 0	–	1211	
1,879 15 0	54,435 14 8	–	–	50,000 0 0	4,435 14 8	–	1213	
66 12 0	1,592 11 2	–	–	1,515 3 5	77 7 9	–	1218	
585 10 7	16,140 2 1	142 4 9	–	14,609 15 3	1,388 2 1	–	1220	
50 10 5	1,369 8 3	–	–	1,293 8 0	75 10 0	–	904	
12 4 0	322 19 4	–	–	304 12 4	18 7 0	–	913	
276 8 0	7,325 6 7	–	–	6,909 11 10	415 14 9	–	1017	
28 0 0	741 15 0	–	–	699 13 0	42 2 3	–	1083	
49 14 5	1,317 17 4	–	–	1,243 1 8	74 15 8	–	1040	
10 2 5	303 0 8	–	–	252 13 9	50 6 11	–	1041	
542 0 11	15,324 3 8	28 10 1	–	13,071 0 11	1,324 3 8	–	1215	
206 7 3	5,845 11 9	–	–	5,134 3 4	711 8 5	–	1019	
41 2 5	1,086 2 11	–	–	1,028 2 5	58 0 6	–	807	
58 17 7	1,820 1 8	–	–	1,471 16 2	348 5 6	–	1003	
74 3 3	2,181 16 1	–	–	1,854 5 7	327 10 0	–	1015	
585 0 6	20,445 4 7	613 0 9 4,076 12 8	–	13,285 9 0	1,570 2 2	–	903	£4,076 12*s.* 8*d.* Prin. remitted.
28 3 3	740 1 7	–	–	703 14 5	42 7 2	–	894	
20 6 5	538 14 10	–	–	508 3 6	30 11 4	–	898	
604 13 11	19,570 8 1	–	–	18,208 5 9	1,362 2 4	–	905	
242 16 10	6,415 1 10	–	–	6,071 6 4	343 15 0	–	1028	
26 0 10	690 11 7	–	–	651 8 3	36 3 4	–	915	
336 8 0	8,908 19 10	–	–	8,400 16 4	499 3 6	–	918	
196 17 7	5,250 4 3	–	–	4,772 4 7	477 19 8	–	920	
24 16 0	657 14 8	–	–	620 8 8	37 6 0	–	906	
1,147 11 7	32,537 6 10	–	–	29,717 0 0	2,820 0 10	–	1006	
930 19 9	25,664 3 0	–	–	23,364 0 0	2,300 3 0	–	1014	
293 11 3	7,019 3 7	–	–	7,338 15 11	580 7 8	–	1026	
116 15 3	3,090 9 11	–	–	2,018 10 1	177 10 10	–	1048	
44 10 0	1,175 19 9	–	–	1,119 17 11	56 1 10	–	977	
1,924 0 0	53,308 5 3	–	–	48,681 0 0	4,627 5 3	–	1009	
180 13 11	10,928 8 5	7,030 12 3	–	8,178 3 2	710 13 0	–	1189	£7,030 12 3 Prin. remit.
51 0 0	1,352 0 3	–	–	1,275 6 1	76 14 2	–	1039	
8 2 5	228 6 6	–	–	202 13 0	25 13 6	–	1464	
757 8 0	20,822 11 2	–	–	18,035 0 0	1,887 11 2	–	805	
61,242 6 3	1,782,047 0 10	65,188 0 8	8,374 19 7	1,508,036 3 7	140,006 1 7	218 18 0		
99 7 6	618 5 6	618 5 6	–	–	–	–		
61,142 18 9	1,782,028 15 4	64,569 15 2	8,374 19 7	1,568,036 3 7	140,006 1 7	218 13 0		
Remitted, ...		44,107 2 5	4,773 3 0					
Nett Repayments, . .		20,462 12 9	3,601 16 7					

Issues and Repayments under Act 6 & 7 Vict., c. 44. *Cr.*

	£ s. d.	£ s. d.
By Balance due to Loan Accounts, being for Amount paid in advance of Issues, . .		360 8 5
By Payments into the Consolidated Fund by lodgments to the Credit of Paymaster of Civil Services, Loans Repayments, as per statement, viz.:—		
Principal, ...	20,462 12 9	
Interest, ...	3,601 16 7	
		24,064 9 4
By amount Remitted by Treasury Minute, viz.:—		
Principal, ...	44,107 2 5	
Interest, ...	4,773 3 0	
		48,880 5 5
By Balance, viz.:—		
Loans Outstanding, ...	1,568,036 3 7	
Interest due, ...	140,906 1 7	
		1,708,942 5 2
	£	1,782,247 8 4

John Trimmer, *Accountant.*

F

Pnnted image digitised by the University of Southampton Library Digitisation Unit

(A 4.)—SHANNON

STATEMENT of LOANS by the COMMISSIONERS acting in execution of the Provisions of the Act 2 & 3 Vict., on account up to the

COUNTIES.	Amounts certified.			Repayments.		Total Repayments.
	Principal.	Interest.	Principal and Interest.	In former Years.	In the Year 1854.	
	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.
Limerick,	7,704 13 4	1,517 3 5	9,311 10 9	9,099 5 3	212 11 6	9,311 16 9
Limerick, County of the City,	2,051 3 7	438 8 0	2,489 11 7	2,436 8 9	53 2 10	2,489 11 7
Clare,	19,089 5 3	2,828 14 11	21,018 0 2	21,018 0 10	—	21,018 0 10
Tipperary, North Riding,	13,495 11 1	2,026 19 4	15,522 10 5	15,522 10 5	—	15,522 10 5
Tipperary, South Riding,	6,250 19 5	875 15 3	7,126 14 8	7,126 14 0	—	7,126 14 0
Galway,	39,071 3 3	5,947 17 11	45,019 1 2	45,019 4 3	—	45,019 4 3
Roscommon,	76,181 2 1	15,940 8 6	92,121 10 7	72,744 13 2	5,450 18 8	78,195 11 10
King's County,	13,492 7 7	1,803 12 5	15,296 0 0	15,300 17 9	—	15,300 17 9
Westmeath,	26,000 3 3	3,987 6 3	29,987 0 0	20,726 13 0	176 10 2	20,903 3 2

Office of Public Works, Dublin, March 23, 1855.

* Interest reduced by £32 15s., abatement

(A 5.)—A STATEMENT of OUTSTANDING LOANS made by the late "COMMISSIONERS for the ISSUE of LOANS Amount of Principal and Interest due upon each on the 1st January, 1854, the Interest since

No. of Loan.	NAME OF PARTY.	PURPOSE OF LOAN.	BALANCES outstanding January 1, 1854. Principal.	Interest.
			£ s. d	£ s. d.
4	Commissioners of Navan Turnpike Road,		4,933 6 1	1,480 14 2
24	Ditto,	Ditto,	1,286 14 10	321 18 6
53	Ditto,	Ditto,	923 1 7	688 17 1
8	Corporation of the Bridge across the Shannon at Portumna,		1,678 17 6	—
13 & 28	Commissioners of Wide Streets to improve Cork City,		6,700 0 0	5,967 13 0
113	Ditto,	Ditto,	7,000 0 0	9,200 13 7
40	Mayo County,	To improve Court-House at Castlebar,	186 1 3	124 11 4
52	Ditto,	To improve Court-House at Ballinrobe,	39 5 2	27 18 9
43	Kilkenny County,	For Causeway at Thomastown,	90 5 10	12 0 2
92	Ditto,	Road, Castlecomer to Ballinakill,	118 12 9	15 17 7
48	Earl of Bantry and M. Murphy,	To employ the Poor at Bantry,	1,204 14 11	563 3 2
87	Galway Town,	Portico for Court-House,	0 18 2	0 1 4
61	Commissioners for a Bridge across the Shannon at Athlunkard,		55,384 12 4	21,865 8 4
70	R. H. Maunsell,	Canal at Plassy, County Limerick,	912 19 10	721 15 1
96	N. D. Crommelin,	To improve an Estate, County Antrim,	10,000 0 0	—
106	Commissioners for a Bridge across the Shannon at Athlunkard,		6,000 0 0	6,247 19 11
123	Limerick City,	Road, Limerick to Tarbert,	86 10 4	63 17 10
139	Commissioners for a Bridge at Youghal,		10,000 0 0	7,883 5 4
		Total, £	106,546 0 7	55,185 15 2

The ACCOUNT of the COMMISSIONERS of PUBLIC WORKS for late LOANS

	£ s. d.	£ s. d.
Dr. To Amount collected, as per foregoing Statement:—		
Principal,	1,204 14 11	
Interest,	5,300 0 0	
		6,504 14 11

Office of Public Works, Dublin, March 23, 1855.

(A 6.)—An ACCOUNT showing the RECEIPT and EXPENDITURE of the COMMISSIONERS GRANT

	£ s. d.
Dr. RECEIPT.	
To Balance brought from last account,	2,350 6 2
To sundry Receipts, including Transfers from Labouring Poor,	351 7 8
	2,701 13 10

Office of Public Works, Dublin, March 23, 1855.

Printed image digitised by the University of Southampton Library Digitisation Unit

NAVIGATION.

cap. 61, showing the Total Amounts certified to Grand Juries and to Individuals, and the Repayments 31st December, 1854.

COUNTIES.	Amounts certified. Principal.	Amounts certified. Interest.	Amounts certified. Principal and Interest.	Repayments. In former Years.	Repayments. In the Year 1854.	Total Repayments.
	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.
Longford,	20,000 0 0	2,008 0 6	22,008 6 6	22,564 18 1	308 0 6	22,872 18 7
Leitrim,	39,181 2 1	*8,462 3 4	47,643 5 5	35,682 5 0	4,600 19 8	40,283 4 3
Mayo,	5,000 0 0	766 15 2	5,766 15 2	5,326 6 7	232 3 4	5,558 9 11
Sligo,	5,181 2 1	766 7 10	5,947 9 11	5,433 12 0	299 4 5	5,732 17 2
Loans, account of Counties,	272,788 13 0	48,269 18 10	321,058 11 10	287,901 9 10	11,636 10 8	299,235 0 6
Ditto, Individuals,	9,480 2 11	388 8 3	9,868 11 2	9,053 2 5	—	9,053 2 5
Total, £	282,268 15 11	48,658 7 1	330,927 3 0	296,954 12 3	11,333 10 8	308,288 2 11

JOHN TRIMMER, *Accountant.*

on repayment made in advance.

out of the CONSOLIDATED FUND," pursuant to the Act 57 G. 3, c. 34, and subsequent Acts; showing the accrued, the Repayments within the Year, and the Balances outstanding on December 31, 1854.

Interest accrued within the Year.	TOTAL.	REPAYMENTS. Principal.	REPAYMENTS. Interest.	BALANCES outstanding December 31, 1854. Principal.	BALANCES outstanding December 31, 1854. Interest.	—
£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	£ s. d.	
295 19 7	6,709 19 10	—	—	4,933 6 1	1,776 13 9	
64 7 0	1,673 0 4	—	—	1,286 14 10	386 5 6	
46 3 0	1,658 1 8	—	300 0 0	923 1 7	435 0 1	
—	1,678 17 6	—	—	1,678 17 6	—	
—	12,667 13 0	—	—	6,700 0 0	5,967 13 0	
—	16,200 13 7	—	—	7,000 0 0	9,200 13 7	
9 6 0	319 18 7	—	—	186 1 3	133 17 4	
1 19 0	69 2 11	—	—	39 5 2	29 17 9	
4 10 0	106 16 0	—	—	90 5 10	16 10 2	
5 19 0	140 9 4	—	—	118 12 9	21 16 7	
—	1,767 18 1	1,204 14 11	563 3 2	—	—	Interest remitted.
—	0 19 6	—	—	0 18 2	0 1 4	
2,215 8 0	79,465 8 8	—	5,000 0 0	55,384 12 4	19,080 16 4	
36 10 5	1,671 5 4	—	—	912 19 10	758 5 6	
—	10,000 0 0	—	—	10,000 0 0	—	
240 0 0	12,487 19 11	—	—	6,000 0 0	6,487 19 11	
4 6 6	154 14 8	—	—	86 10 4	68 4 4	
400 0 0	18,283 5 4	—	—	10,000 0 0	8,283 5 4	
3,324 8 6	165,056 4 3	1,204 14 11	Repaid 5,300 0 0 Remitted 563 3 2	105,341 5 8	52,647 0 6	

out of the CONSOLIDATED FUND for one Year, ended December 31, 1854.

	£ s. d. Cr.
By Amount paid into the Paymaster of Civil Services' Account in the Bank of Ireland, being Repayments of Advances out of Consolidated Fund by Loans made by late Commissioners, as per Contra,	6,504 14 11

JOHN TRIMMER, *Accountant.*

OF PUBLIC WORKS, in the year ended December 31, 1854.

LOANS.

EXPENDITURE. Cr.	£ s. d.	£ s. d.
By Payments on account of Grants, Act 1 & 2 Wm. 4, c. 33,	9 3 7	
By Amounts allowed in reduction of Pay Clerks' balances, Act 1 & 9 Vict., cap. 21 and 1,	589 2 10	
		598 6 5
By Balance carried to next Account,	—	2,103 7 5
		2,701 13 10

JOHN TRIMMER, *Accountant.*

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 7.)—RIVER

Acts 5 & 6 Vict., c. 89; 9 Vict., c. 4.;

AN ACCOUNT of the RECEIPTS and EXPENDITURE of the

No. of Final Notice.	NAME OF DISTRICT.	Received for carrying on the Works. From Commissioners of Public Works Loan Fund.	Other Receipts.	TOTAL.
	RECEIPT.	£ s. d.	£ s. d.	£ s. d.
	1. WORKS ACCOUNT. *Fixed Projects.*			
2	To Ardoe,	—	17 6 0	17 6 0
40	Annagh,	—	—	—
9	Borris-in-Ossory,	—	—	—
17	Boyne,	900 0 0	3 0 0	903 0 0
27	Brusna (Ferbane),	8,700 0 0	—	8,700 0 0
28	Ballycasey,	—	—	—
82	Ballyteigue,	1,400 0 0	59 0 0	1,459 0 0
108	Boley,	—	—	—
173	Balla,	700 0 0	—	700 0 0
175	Ballynahown,	—	—	—
184	Ballinamore, &c.,	2,000 0 0	254 18 6	2,254 16 6
19	Cappagh,	3,600 0 0	—	3,600 0 0
33	Comogue,	—	—	—
47	Clonakilty,	—	—	—
138	Castlebernard,	1,750 0 0	—	1,750 0 0
153	Cavetown,	—	—	—
159	Croghan,	—	—	—
181	Castlemartyr,	—	37 11 8	37 11 8
173	Coolaney,	—	—	—
179	Crosslough,	—	—	—
15	Dungolman,	—	—	—
29	Deel,	250 0 0	4 19 0	254 19 0
38	Dunkellin,	4,100 0 0	—	4,100 0 0
111	Derrylin,	97 0 0	—	97 0 0
162	Drumcliff,	—	—	—
164	Dunmore,	3,500 0 0	—	3,500 0 0
182	Dunmoran,	—	—	—
81	Eslin,	—	—	—
7	Fane,	—	—	—
65	Fergus,	6,500 0 0	—	6,500 0 0
8	Glyde,	4,500 0 0	126 4 11	4,626 4 11
79	Hind,	—	—	—
36	Inny,	5,700 0 0	31 14 7	5,731 14 7
18	Killimor,	2,000 0 0	—	2,000 0 0
41	Kilbeggan,	3,250 0 0	—	3,250 0 0
54	Kilbride,	—	25 1 8	25 1 8
78	Kill,	—	—	—
124	Kilmaganny,	—	30 17 0	30 17 0
160	Keenagh,	1,500 0 0	—	1,500 0 0
32	Lough Gara, &c.,	4,200 0 0	20 4 4	4,220 4 4
53	Loughans,	—	—	—
109	Leesborough,	—	—	—
166	Lough Dalla,	—	—	—
	Carried forward, £	54,647 0 0	610 15 8	55,257 15 8

Pnnted image digitised by the University of Southampton Library Digitisation Unit

DRAINAGE.

8 & 9 Vict., c. 69; and 10 & 11 Vict., c. 79, &c.

COMMISSIONERS OF PUBLIC WORKS, in the Year ended December 31, 1854.

No. of Final Notice.	NAME OF DISTRICT.	Expenditure on Works.	Interest chargeable on Moneys provided for carrying on the Works.	TOTAL.	—
	EXPENDITURE.	£ s. d.	£ s. d.	£ s. d.	£ s. d.
	By Balance from December 31, 1853, .	—	—	—	72,950 13 3
	1. WORKS ACCOUNT.				
	Fixed Projects.				
2	By Ardee, ...	69 17 11	296 2 2	366 0 1	
40	Annagh, ...	5 5 1	—	5 5 1	
9	Borris-in-Ossory, ...	41 2 10	248 13 0	289 15 10	
17	Boyne, ...	1,170 10 4	1,634 16 6	2,805 6 10	
27	Brusna (Ferbane), ...	5,942 19 8	2,532 3 11	8,475 3 7	
28	Ballycasey, ...	4 4 9	—	4 4 9	
62	Ballyteigue, ...	1,147 0 0	1,174 0 7	2,321 0 7	
108	Boley, ...	4 4 10	—	4 4 10	
173	Balla, ...	1,292 19 9	564 0 8	1,857 0 5	
175	Ballynahown, ...	0 1 4	—	0 1 4	
184	Ballinamore, &c., ...	15,365 1 7	5,792 6 1	21,157 7 8	
19	Cappagh, ...	2,125 12 1	481 13 9	2,607 5 10	
33	Comogue, ...	0 2 6	—	0 2 6	
47	Clonakilty, ...	36 19 11	120 15 9	157 15 8	
138	Castlebernard, ...	1,369 13 4	731 10 3	2,101 3 7	
153	Cavetown, ...	2 5 6	—	2 5 6	
159	Croghan, ...	2 5 6	—	2 5 6	
161	Castlemartyr, ...	31 15 2	83 7 4	115 2 6	
173	Coolaney, ...	3 3 4	—	3 3 4	
179	Crosslough, ...	—	11 7 3	11 7 3	
15	Dungolman, ...	3 15 0	—	3 15 0	
29	Deel, ...	525 19 7	238 0 4	763 19 11	
38	Dunkellin, ...	2,374 7 9	1,096 6 7	3,470 14 4	
111	Derrylin, ...	—	19 4 3	19 4 3	
162	Drumcliff, ...	3 3 4	—	3 3 4	
164	Dunmore, ...	2,264 12 10	1,274 6 5	3,538 19 3	
182	Dunmoran, ...	3 3 4	—	3 3 4	
81	Eslin, ...	2 10 0	—	2 10 0	
7	Fane, ...	0 1 3	—	0 1 3	
65	Fergus, ...	4,576 5 6	1,254 18 5	5,831 3 11	
8	Glyde, ...	2,405 11 4	1,322 7 5	3,727 18 9	
79	Hind, ...	4 15 6	545 8 6	550 4 0	
36	Inny, ...	2,825 3 7	1,202 13 7	4,027 17 2	
18	Killimor, ...	1,316 2 9	1,935 3 6	3,251 6 3	
41	Kilbeggan, ...	2,967 7 10	884 15 11	3,852 3 9	
54	Kilbride, ...	314 6 7	214 3 10	528 10 5	
78	Kill, ...	14 1 6	89 11 9	103 13 3	
124	Kilmaganny, ...	430 15 2	307 14 2	738 9 4	
160	Koenagh, ...	458 9 11	265 15 10	724 5 9	
32	Lough Gara, &c., ...	3,158 16 0	567 3 8	3,725 19 8	
53	Loughans, ...	13 3 6	52 3 3	65 6 9	
109	Leesborough, ...	8 0 8	184 8 2	192 8 10	
166	Lough Dalla, ...	4 4 10	—	4 4 10	
	Carried forward, . £	53,290 3 2	25,125 2 10	77,415 6 0	72,950 13 3

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 7.)—RIVER

Acts 5 & 6 Vict., c. 89; 9 Vict., c. 4;

AN ACCOUNT of the Receipts and Expenditure of the Commissioners

No. of Final Notice	NAME OF DISTRICT.	Received for carrying on the Works. From Commissioners of Public Works Loan Fund.	Other Receipts.	TOTAL.
	RECEIPT—*continued.*	£ s. d.	£ s. d.	£ s. d.
	Works Account—Fixed Projects—*continued.*			
	Brought forward,	54,647 0 0	610 15 8	55,257 15 8
188	Lisduff,	—	—	—
193	Lough Lannagh,	500 0 0	10 0 0	510 0 0
11	Longford,	2,500 0 0	9 15 8	2,509 15 8
43	Loughs Oughter, &c.,	8,700 0 0	9 5 2	8,709 5 2
183	Lough Corrib, &c.,	6,000 0 0	258 2 4	6,258 2 4
170	Lavally,	3,000 0 0	437 5 9	3,437 5 9
68	Lough Neagh,	13,200 0 0	1,775 10 7	14,975 10 7
174	Lough Mask, &c.,	5,000 0 0	—	5,000 0 0
176	Monivea,	1,000 0 0	—	1,000 0 0
25	Nobber,	—	—	—
4	Oranhill,	—	—	—
—	Quoile,	—	—	—
59	Quin,	1,000 0 0	51 14 4	1,051 14 4
37	Rath, or Cloneen,	—	—	—
61	Rinn, &c.,	5,738 0 0	—	5,738 0 0
20	Shrule,	500 0 0	—	500 0 0
35	Shinrone,	—	—	—
82	Shanagolden,	—	36 14 8	36 14 8
10	Strokestown,	1,500 0 0	—	1,500 0 0
14	Turloghmore,	1,500 0 0	—	1,500 0 0
42	Templemore,	776 15 3	2 16 0	779 11 3
44	Youghal,	—	20 15 6	20 15 6
		£ 105,561 15 3	3,222 15 8	108,784 10 11
	Navigation in connexion with Drainage, received from Exchequer in aid of Works,		—	10,927 0 0
	Total Receipt—Fixed Projects,			119,711 10 11
	2. WORKS ACCOUNT.			
	Preliminary Investigations.			
	Incidental Account,		91 8 7	
	Limerick,		5 10 0	
	Total Receipt—Preliminary Investigations,		—	96 18 7
	Carried forward,		—	119,808 9 6

Printed image digitised by the University of Southampton Library Digitisation Unit

DRAINAGE—*continued.*

8 & 9 Vict., c. 69; and 10 & 11 Vict., c. 79, &c.

of Public Works, in the Year ended December 31, 1854—*continued.*

No. of Final Notice	NAME OF DISTRICT.	Expenditure on Works.	Interest chargeable on Moneys provided for carrying on the Works.	TOTAL.	—
	EXPENDITURE—*continued.*	£ s. d.	£ s. d.	£ s. d.	£ s. d.
	Works Account—Fixed Projects—*continued.*				
	Brought forward,	53,490 3 2	25,125 2 10	77,415 6 0	
188	Lisduff,	4 4 10	—	4 4 10	
193	Lough Lannagh,	518 14 8	487 17 3	1,006 11 11	
11	Longford,	2,857 2 9	1,167 14 0	4,024 16 9	
43	Loughs Oughter, &c.,	6,162 1 0	2,848 16 0	9,010 17 0	
183	Lough Corrib, &c.,	15,548 13 7	5,874 2 4	21,422 15 11	
170	Lavally,	2,929 4 2	351 6 4	3,280 10 6	
68	Lough Neagh,	19,465 10 6	5,649 7 9	25,114 18 3	
174	Lough Mask, &c.,	3,707 4 9	1,879 15 9	5,587 0 6	
176	Monivea,	1,563 13 10	542 0 11	2,105 14 9	
25	Nobber,	1 19 11	—	1 19 11	
4	Oranbill,	0 1 8	—	0 1 8	
—	Quoile,	—	6 15 0	6 15 0	
59	Quin,	498 2 7	237 8 2	735 10 9	
37	Rath, or Cloneen,	3 15 0	—	3 15 0	
61	Rinn, &c.,	4,066 7 11	604 13 11	4,671 1 10	
20	Shrule,	96 8 0	854 17 5	951 5 5	
35	Shinrone,	1 7 6	—	1 7 6	
82	Shanagolden,	13 0 7	190 17 7	203 18 2	
10	Strokestown,	256 6 6	1,191 8 8	1,447 15 2	
14	Turloghmore,	1,900 18 11	1,810 6 9	3,711 5 8	
42	Templemore,	16 7 10	202 19 5	219 7 3	
44	Youghal,	219 10 10	630 16 5	850 7 3	
	£	112,121 0 6	49,656 6 6	161,777 7 0	
	Total Expenditure—Fixed Projects,			—	161,777 7 0
	2. Works Account. *Preliminary Investigations.*				
	By Barrow,			17 3 6	
	Incidental Account,			10 18 7	
	Limerick,			5 12 1	
	Suck or Shivene,			0 1 0	
	Total Expenditure—Preliminary Investigations,			—	33 15 2
	Carried forward,				234,761 15 5

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 7.)—RIVER

Acts 5 & 6 Vict., c. 89; 9 Vict., c. 4;

AN ACCOUNT of the Receipts and Expenditure of the Commissioners

RECEIPT—*continued.*

3. LIABILITY ACCOUNT.

	£	s.	d.	£	s.	d.
Brought forward,	—			119,808	9	6
To Amounts received from Counties and out of general recoveries under Awards to pay off Debentures on the following Districts, viz.:—						
Ardee,	—					
Annagh,	1,354	2	2			
Borris-in-Ossory,	—					
Boyne,	—					
Ballybay,	206	9	4			
Ballycasey,	620	16	5			
Borrisokane,	1,523	17	3			
Ballyteigue,	—					
Ballinakill,	677	17	5			
Boardsmill,	989	5	1			
Ballinaskea, &c.,	1,259	18	10			
Burren,	2,325	13	11			
Ballinamore, &c.,	931	11	9			
Castlebernard,	23	9	5			
Curragha,	906	3	2			
Dungolman,	1,035	17	2			
Deel,	2,515	10	7			
Drumcliff,	46	16	2			
Dunmore,	203	0	4			
Dunmoran,	18	6	8			
Fane,	1,273	10	7			
Glyde,	629	12	0			
Glenariff,	623	16	9			
Hind,	9	0	0			
Killimor,	262	0	6			
Kilmaine,	1,030	17	6			
Kilbride,	47	0	6			
Kilmaganny,	79	2	11			
Keenagh,	78	2	0			
Kilmannock,	645	0	0			
Lorrha,	313	3	9			
Lough-na-Saggart,	207	16	5			
Lough Gara, &c.,	35	18	4			
Longhans,	—					
Loesborough,	123	15	9			
Lough Lannagh,	142	4	9			
Longford,	135	17	6			
Moyne, &c.,	62	18	5			
Monivea,	28	19	1			
Nobber,	832	17	10			
Granhill,	1,667	15	3			
Owenabrocka,	521	16	4			
Quin,	613	0	9			
Carried forward,	24,003	2	7	119,808	9	6

Pnnted image digitised by the University of Southampton Library Digitisation Unit

DRAINAGE—*continued.*

8 & 9 Vict., c. 69; and 10 & 11 Vict., c. 79, &c.

of Public Works, in the Year ended December 31, 1854—*continued.*

EXPENDITURE.—*continued.*	Loans paid off.	Interest, &c., paid with Moneys received under Award.	Total.	—
	£ s. d.	£ s. d.	£ s. d.	£ s. d.
3. Liability Account.				
Brought forward,	—	—	—	234,761 15 5
By Amounts paid in reduction of Loan and Interest,	—	—	—	
Ardee,	—	358 18 8	358 18 8	
Annagh,	1,300 0 0	21 12 2	1,321 12 2	
Borris-in-Ossory,	—	86 1 5	86 1 5	
Boyne,	—	63 5 0	63 5 0	
Ballybay,	200 0 0	1 9 4	201 9 4	
Ballycasey,	500 0 0	5 16 5	505 16 5	
Borrisokane,	1,470 0 0	17 2 3	1,487 2 3	
Ballyteigue,	—	48 18 1	48 18 1	
Ballinakill,	650 0 0	11 12 5	661 12 5	
Boardsmill,	950 0 0	15 10 1	965 10 1	
Ballinaskea, &c.,	1,200 0 0	29 18 10	1,229 18 10	
Burren,	1,500 0 0	277 15 1	1,777 15 1	
Ballinamore, &c.,	1,100 0 0	—	1,100 0 0	
Castlebernard,	—	—	—	
Curragha,	870 0 0	14 8 2	884 8 2	
Dungolman,	1,000 0 0	10 17 2	1,010 17 2	
Deel,	2,500 0 0	39 18 2	2,539 18 2	
Drumoliff,	—	46 16 2	46 16 2	
Dunmore,	203 0 4	—	203 0 4	
Dunmoran,	—	18 8 8	18 6 8	
Fane,	1,050 0 0	197 5 7	1,247 5 7	
Glyde,	500 0 0	83 19 1	583 19 1	
Glenariff,	600 0 0	8 16 9	608 16 9	
Hind,	9 0 0	—	9 0 0	
Killimor,	—	—	—	
Kilmaine,	750 0 0	6 3 11	756 3 11	
Kilbride,	47 0 6	—	47 0 6	
Kilmaganny,	79 2 11	—	79 2 11	
Keenagh,	78 2 0	—	78 2 0	
Kilmannock,	600 0 0	29 2 6	629 2 8	
Lorrha,	100 0 0	8 15 10	108 15 10	
Lough-na-Saggart,	200 0 0	2 16 5	202 16 5	
Lough Gara, &c.,	—	—	—	
Loughans,	—	10 0 7	10 0 7	
Leesborough,	—	9 15 8	9 15 8	
Lough Lannagh,	142 4 9	—	142 4 9	
Longford,	—	—	—	
Moyne,	—	12 0 6	12 0 6	
Monivea,	28 19 1	—	28 19 1	
Nobber,	800 0 0	12 17 10	812 17 10	
Oranhill,	1,600 0 0	27 15 3	1,627 15 3	
Owenabrocka,	500 0 0	9 6 4	509 8 4	
Quin,	613 0 9	—	613 0 9	
Carried forward,	21,140 10 4	1,485 2 4	22,625 12 8	234,761 15 5

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 7.)—RIVER

Acts 5 & 6 Vict., c. 89; 9 Vict., c. 4;

AN ACCOUNT of the Receipts and Expenditure of the Commissioners

	£	s.	d.	£	s.	d.
RECEIPT—*continued.*						
Liability Account—*continued*						
Brought forward,	24,003	2	7	119,808	9	6
Rath, or Cloneen,	71	1	2			
Strokestown,	260	19	10			
Shrule,	147	10	6			
Shinrone,	608	19	3			
Turloughmore,	117	0	2			
Templemore,	3,680	2	11			
Wottonstown,	785	16	10			
Total Receipt—Liability Account,	—			29,674	13	3
To Balance to next Account,	—			115,022	17	7
			£	264,506	0	4

Office of Public Works, Dublin,
March 23, 1855.

Printed image digitised by the University of Southampton Library Digitisation Unit

DRAINAGE—*continued.*

8 & 9 Vict., c. 69; and 10 & 11 Vict., c. 79, &c.

of Public Works, in the Year ended December 31, 1854—*continued.*

EXPENDITURE—*continued.*	Loans paid off.	Interest, &c., paid with Moneys received under Award.	Total.	—
Liability Account—*continued.*	£ s. d.	£ s. d.	£ s. d.	£ s. d.
Brought forward, . .	21,140 10 4	1,485 2 4	22,625 12 8	234,761 15 5
Rath, or Cloneen, . . .	—	71 1 2	71 1 2	
Strokestown, . . .	—	46 8 2	46 8 2	
Shrule, ...	200 0 0	14 13 5	214 13 5	
Shinrone, ...	500 0 0	96 9 3	596 9 3	
Turloughmore, . . .	500 0 0	36 13 7	536 13 7	
Templemore, . . .	4,700 0 0	186 4 3	4,886 4 3	
Wottonstown, . . .	750 0 0	17 2 5	767 2 5	
Total Expenditure—Liability Account, . .	27,790 10 4 —	1,953 14 7 —	29,744 4 11 —	29,774 4 11
				£264,506 0 4

JOHN TRIMMER, *Accountant.*

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 8.)—PIERS, HARBOURS,

Dr. An Account showing the Receipts and Expenditure of the

RECEIPT.	£ s. d.	£ s. d.	£ s. d.
To Balance brought from last Account, ...	—	—	423 6 8
Piers and Harbours, Acts 9 Vic., c. 3, and 10 & 11 Vic., c. 75.			
To Amount received by way of Grant, ...	—	1,000 0 0	
To Amount received from Loan Fund, in aid of Works, to be repaid after Final Award, ...	—	1,830 16 11	
To Amount received as a Contribution in aid of repairs to Kilmore Pier, from G. W. Bolton, ...	—	100 0 0	
To Sundry Receipts in aid of Works (Sale of Plant, &c.):—			
Cape Clear Pier, ...	10 5 0		
Clogher Head Pier, ...	0 15 5		
Glandore Pier, ...	1 0 0		
Kilmore Pier, ...	19 0 0		
Newcastle Pier, ...	3 0 6		
Roigh Pier, ...	9 3 8		
Tarrea Pier, ...	16 1 6		
		59 6 1	
To Receipts in aid of Repairs under Act 16 & 17 Vic. c. 136 (Sale of Plant, &c.) viz. :—			
Ballycotton Pier, ...	1 11 0		
Kilbaha Pier, ...	0 0 6		
Newcastle Pier, ...	1 11 0		
		3 2 6	
Total Receipts, Piers and Harbours, . .	—		2,993 5 6
Receipts in aid of Fishery Piers, Tolls, &c.			
To Glandore Pier, ...	4 13 7		
Ring Pier, ...	15 18 2		
Total Receipts for Fishery Piers, . .		—	20 11 9
			£3,437 3 11

Office of Public Works, Dublin,
March 23, 1855.

Pnnted image digitised by the University of Southampton Library Digitisation Unit

AND FISHERIES.

COMMISSIONERS of PUBLIC WORKS, in the Year ended December 31, 1854. *Cr.*

EXPENDITURE.	£ s. d.	£ s. d.	£ s. d.
PIERS AND HARBOURS, Acts 9 Vic., c. 3, and 10 & 11 Vic., c. 75.			
By Amount expended on the following fixed projects:—			
Brandon Pier,	1 14 4		
Belmullet Canal,	41 3 8		
Carlingford Pier,	5 0 0		
Cushendall Pier,	393 6 6		
Greystones Pier,	15 12 0		
Kilmakillogue Pier,	5 10 10		
Kilmore Pier,	31 3 4		
Kilmore Pier (removing Rocks),	386 1 6		
Newcastle Pier,	23 0 3		
Rosroe Pier,	167 19 11		
Tarbert Pier,	17 18 9		
		1,088 11 1	
By Amount expended under Act 16 and 17 Vic., cap. 136, for Repairs:—			
Ardfry Pier,	0 8 9		
Ballycotton Pier,	80 8 2		
Ballyness Pier,	7 19 11		
Ballinaconrty Pier,	19 18 3		
Ballinagoul Pier,	4 14 7		
Barna Pier,	8 0 0		
Belmullet Pier,	9 12 10		
Broadhaven Pier,	20 11 2		
Baltimore Pier,	18 0 0		
Bunatrahane Pier,	45 9 7		
Clifden Pier,	46 5 0		
Cahore Pier,	76 5 3		
Courtmacsherry Pier,	80 0 0		
Clogher Head Pier,	0 15 5		
Dingle Pier,	0 6 0		
Duncannon Pier,	3 6 5		
Greencastle Pier,	25 17 10		
Glandore Pier,	86 19 11		
Kenmare Pier,	0 17 6		
Kilbaha Pier,	19 8 5		
Liscannor Pier,	81 18 1		
Moville Pier,	40 0 0		
Newcastle Pier,	591 0 9		
Portnablahy,	4 4 0		
Roundstone Pier,	32 17 5		
Saleen Pier,	14 7 6		
Slade Pier,	9 12 6		
Tarmon Pier,	14 16 2		
Tarrea,	344 11 11		
		1,688 13 4	
Total Expenditure, Piers and Harbour,	—		2,777 4 5
EXPENDITURE FOR FISHERY PIERS.			
By Glandore Pier,	6 1 0		
Ring Pier,	4 3 3		
Roigh Pier,	9 3 8		
Total Expenditure for Fishery Piers,		—	19 7 11
			2,796 12 4
By Balance carried to next Account,	—	—	640 11 7
			£3,437 3 11

JOHN TRIMMER, *Accountant.*

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 9.)—LAND IMPROVEMENT

Act 10 Vict.,

Dr. AN ACCOUNT showing the RECEIPT and EXPENDITURE of the

RECEIPT.	£ s. d.	£ s. d.	£ s. d.
To Balance brought from last Account,	—	182 5 2	
Amount received from Treasury by way of Loan,	—	500 0 0	
Amount received from Proprietors in repayment of preliminary expenses,	—	781 19 0	
			1,464 4 2
			1,464 4 2

Office of Public Works, Dublin, March 23, 1855.

(A 10.)—SHANNON

Dr. AN ACCOUNT showing the RECEIPT and EXPENDITURE of the

RECEIPT.	£ s. d.	£ s. d.	£ s. d.
To Balance brought from the last Account,	—	—	8,571 12 5
WORKS.			
To Amount received, produce of sale of lands,	—	50 0 0	
RENTS AND TOLLS.			
To Amount received for Rents,	989 19 9		
" " Tolls, wharfage, &c.,	1,771 8 5		
" " Gauging boats (fees for),	1 2 0		
" " Produce of sale of materials,	12 3 9		
" " Fines,	1 2 9		
		2,775 16 8	
			2,825 16 8
			11,397 9 1

Office of Public Works, Dublin, March 23, 1855.

Printed image digitised by the University of Southampton Library Digitisation Unit

PRELIMINARIES.

cap. 32.

Commissioners of Public Works, in the Year ended December 31, 1854.

Cr.

EXPENDITURE.	£ s. d.	£ s. d.	£ s. d.
By Amount paid into Exchequer, in repayment of advances,	—	493 10 3	
Amounts paid for preliminary investigations, advertising, scrivenery, &c.,	—	381 0 5	
			874 10 8
Balance to next Account,	—	—	589 13 6
			1,464 4 2

John Trimmer, *Accountant.*

NAVIGATION.

Commissioners of Public Works, in the Year ended December 31, 1854.

Cr.

EXPENDITURE.	£ s. d.	£ s. d.	£ s. d.
Works.		Nil.	
Rents and Tolls.			
By Amount expended, viz.:—			
Salaries and allowances,	1,145 1 10		
Maintenance and repairs,	1,707 7 5		
Gauging and weighing boats,	1 4 0		
Rents,	16 14 4		
Taxes,	22 10 2		
Miscellaneous expenses,	20 9 2		
		2,913 6 11	
			2,913 6 11
Balance,	—	—	8,484 2 2
			11,397 9 1

John Trimmer, *Accountant.*

Printed image digitised by the University of Southampton Library Digitisation Unit

Dr. AN ACCOUNT showing the RECEIPT and EXPENDITURE of the COMMISSIONERS

RECEIPT.	£ s. d.	£ s. d.	£ s. d.
To Balance,	—	—	24,338 4 1
1. SALARIES AND INCIDENTS OF OFFICE :—			
To Amount received from the Treasury on account of Vote,	—	29,153 0 0	
Amount of Law Costs recovered,	—	134 6 8	
Registration Fees,	—	4 6 6	
Sundry Receipts,	—	102 6 0	
Total Receipt, "Salaries, &c., of Office,"	—		29,393 19 2
2. PUBLIC BUILDINGS :—			
To Amount received from the Treasury on account of Vote,	—	32,460 4 0	
Amount of sundry Receipts,	—	352 5 2	
Expenses of Queen's visit, 1853, transfer in adjustment,	—	67 11 9	
Total Receipt, "Public Buildings,"	—		32,880 0 11
3. INLAND NAVIGATION :—			
To Tyrone Navigation,			
Amount received for Rents,	44 10		
Ditto Tolls,	412 14 7	457 4 10	
To Maigue River Navigation,			
Amount of Vote received from Treasury,	34 16 0		
Ditto Tolls received,	40 6 10	75 2 10	
Total Receipt, "Inland Navigation,"	—		532 7 8
			87,144 11 10
Carried forward,	—	—	

Printed image digitised by the University of Southampton Library Digitisation Unit

VOTES AND GRANTS.

of PUBLIC WORKS, for the Year ended December 31, 1854. Cr.

EXPENDITURE.	£ s. d.	£ s. d.	£ s. d.
1. SALARIES AND INCIDENTS OF OFFICE:—			
By Salaries of the Board for one year,	2,878 17 0		
Salaries of the Establishment, including Engineers,	13,302 6 10		
Amount of Contributions to the Superannuation Fund,	935 14 0		
Salaries of Supernumerary Staff,	1,871 9 7		
Law Expenses,	299 15 9		
Postage,	557 18 9		
Travelling Expenses of Inspection, &c.,	1,413 0 10		
Incidents, including Maps, Coals, &c.,	932 1 10		
Salaries of Commissariat Officers doing duty with the Board,	724 2 8		
Travelling and Contingent Expenses of Commissariat Officers,	453 18 1		
Amount paid for Progress Inspections,	705 15 7		
Expenses connected with Special Drainage Commission,	43 6 3	24,118 7 2	
Salaries and Incidents of Fisheries:—			
By Salaries of two Inspecting Commissioners	891 5 0		
Travelling Expenses of Inspection or Survey,	289 15 10		
Advertisements,	65 1 6		
Incidents,	42 1 1	1,288 3 5	
Total Expenditure, "Salaries, &c., of Office,"	—		25,406 10 7
2. PUBLIC BUILDINGS:—			
By Repairs of Buildings, Furniture, &c.:—			
Census Office,	—	170 6 2	
Charitable Bequests Office,	—	122 0 9	
Custom House,	—	1,894 15 0	
Dublin Castle,	—	3,936 7 5	
Four Courts,	—	2,133 18 4	
House, No. 4, Palace-street,	—	127 2 7	
Incidents,	—	1,070 13 8	
Income Tax Office,	—	372 6 8	
Incumbered Estates Office,	—	588 13 4	
Late Inland Navigation Office,	—	173 7 3	
Phœnix Park,	—	8,094 15 6	
Record Buildings,	—	456 1 11	
Royal Hibernian Military School,	—	2,861 11 5	
Royal Hospital,	—	2,189 5 4	
Royal Irish Academy,	—	2,402 4 0	
Stationery Office,	—	165 4 10	
Stores, City Quay,	—	1,846 3 7	
Irishtown Church,	—	0 12 10	
Belfast College,	—	138 11 9	
Cork College,	—	897 19 5	
Galway College,	—	988 19 9	
Land at North Wall,	—	12 14 8	
Expenses of Queen's Visit, 1853, transfer,	—	2,070 12 6	
Total Expenditure, "Public Buildings,"	—		32,714 8 8
3. INLAND NAVIGATION:—			
By Tyrone Navigation,		—	
Labour and Materials,	198 7 10		
Salaries and Incidents,	237 0 0	435 7 10	
By Maigue River Navigation,			
Salary of Inspector,	33 13 1		
Labour and Materials,	2 6 8	35 19 9	
Total Expenditure, "Inland Navigation,"	—		471 7 7
Carried forward,	—	—	58,592 6 10

H

Printed image digitised by the University of Southampton Library Digitisation Unit

Dr. Receipt and Expenditure on account of Parliamentary Votes and

RECEIPT—*continued.*	£ s. d.	£ s. d.	£ s. d.
Brought forward,	—	—	87,144 11 10
4. Harbours :—			
To Howth Harbour,			
Amount of Vote received from the Treasury,	480 0 0		
Ditto Rents received,	34 1 4		
		514 1 4	
To Dunmore Harbour,			
Amount of Rents received,	36 12 6		
Ditto of Dues,	14 6 4		
Ditto for Premises sold,	140 0 0		
		190 18 10	
To Donaghadee Harbour,			
Amount of Vote received from the Treasury,	25 0 0		
Ditto Rent received,	5 0 0		
		30 0 0	
Total Receipt, "Harbours,"	—		735 0 2
5. Insolvent Court,	—	—	Nil.
6. Marshalsea :—			
To Amount received from the Treasury on requisition,	—	—	500 0 0
7. Kingstown Harbour :—			
To Amount received from the Treasury on account of Vote,	—	10,645 0 0	
Ditto on account of Dues,	—	1,189 13 10	
Ditto Ditto, Rents,	—	71 17 6	
Sundry Receipts,	—	55 4 9	
Total Receipt, "Kingstown Harbour,"	—		11,961 16 1
8. Convict Depots and Constabulary Barracks :—			
To Amount received from the Treasury on account of Vote,	—	4,000 0 0	
Total Receipt, "Convict Depots," &c.	—		4,000 0 0
9. Central Criminal Lunatic Asylum (Maintenance) :—			
To Amount received for Rent,	—	—	27 10 0
10. Maynooth College,	—	—	Nil.
11. Female Convict Prison :—			
To Amount received from the Treasury on account of Vote,	—	1,500 0 0	
			1,500 0 0
12. Belfast Custom House, Post Office, &c. :—			
To Amount received from the Treasury on account of Vote,	—	10,700 0 0	
Portion of Amount issued for purchase of site relodged,	—	873 6 2	
Amount received for Materials sold,	—	571 16 0	
			12,145 2 2
Carried forward,	—	—	118,014 0 3

Printed image digitised by the University of Southampton Library Digitisation Unit

VOTES AND GRANTS—*continued.*

Grants in the Year ended December 31, 1854—*continued.* *Cr.*

EXPENDITURE—*continued.*	£ s. d.	£ s. d.	£ s. d.
Brought forward,	—	—	58,592 6 10
4. Harbours :—			
By Howth Harbour,			
Labour and Materials,	379 6 5		
Salary of Harbour Master,	15 0 0	394 6 5	
By Dunmore Harbour,			
Incidents,	1 6 0	1 6 0	
By Donaghadee Harbour,			
Labour and Materials,	20 2 9		
Salaries and Incidents,	23 14 2	43 16 11	
Total Expenditure, "Harbours,"	—		439 9 4
5. Insolvent Court,	—	—	47 12 6
6. Marshalsea,	—	—	274 4 11
7. Kingstown Harbour :—			
By Stone Materials, Labour included,	—	9,405 10 2	
Ballast, supplied under contract,	—	112 16 5	
Maintenance, Repairs, &c.,	—	760 3 3	
Salaries of Harbour Master, Engineer, &c.,	—	718 3 9	
Boatmen, Watchmen, &c.,	—	461 17 1	
Incidents and Contingencies,	—	379 13 1	
Rents and Taxes,	—	63 2 4	
Total Expenditure, "Kingstown Harbour,"	—		11,901 6 1
8. Convict Depots and Constabulary Barracks :—			
By Repairs of Buildings, Furniture, &c.:			
Constabulary Depot Barracks, Phœnix Park,	—	1,897 5 3	
Smithfield Convict Depot,	—	408 12 2	
Grangegorman Convict Depot,	—	142 14 2	
Mountjoy Prison,	—	610 15 5	
Total Expenditure, "Convict Depots," &c.,	—		3,059 7 0
9. Central Criminal Lunatic Asylum (Maintenance) :—			
By Repairs of Building, &c.,	—		300 4 6
10. Maynooth College :—			
By Payment for Plumbers' work,	—		2 5 0
11. Female Convict Prison :—			
By Works under Contract,	—	1,080 0 0	
Labour and Materials,	—	178 17 7	
Incidents,	—	6 18 8	
			1,265 16 3
12. Belfast Custom House, Post Office, &c. :—			
By Payments on account of Purchase of Site,	—	16,145 17 7	
Law Costs, expenses of Valuation, &c.,	—	730 5 11	
Works under Contract,	—	3,864 6 11	
Cost of Paling,	—	16 5 5	
Architect for Professional Services,	—	499 19 11	
Salary of Clerk of Works,	—	84 14 0	
Incidents,	—	17 4 11	
			21,358 14 8
Carried forward,	—	—	97,241 7 1

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 11.)—PARLIAMENTARY

Dr. Receipts and Expenditure on account of Parliamentary Votes and

RECEIPT—*continued.*	£ s. d.	£ s. d.	£ s. d.
Brought forward,	—	—	118,014 0 3
13. Expenses of the Queen's Visit, 1853:—			
To Transfer from "Public Buildings,"	—	2,070 12 6	
			2,070 12 6
14. Salaries and Incidents of Extraordinary Staff:—			
To Transfer from employment of the "Labouring Poor" Account,	—		108 2 11
15. Navigation in Connexion with Drainage:—			
To Amount received from the Treasury on account of Vote,	—		10,927 0 0
16. King's Inns Society,	—	—	Nil.
			£ 131,119 15 8

Office of Public Works, Dublin,
March 23, 1855.

Printed image digitised by the University of Southampton Library Digitisation Unit

VOTES AND GRANTS—*continued.*

Grants in the Year ended December 31, 1854—*continued.* *Cr.*

EXPENDITURE—*continued.*	£ s. d.	£ s. d.	£ s. d.
Brought forward,	—	—	97,241 7 1
13. Expenses of the Queen's Visit, 1853 :—			
By Tradesmen's bills,	—	762 5 5	
Transfer to "Public Buildings,"	—	67 11 9	
			829 17 2
14. Salaries and Incidents of Extraordinary Staff,	—	—	Nil.
15. Navigation in Connexion with Drainage :—			
By Transfer to River Drainage Account "Works,"	—	10,927 0 0	
			10,927 0 0
16. King's Inns Society :—			
By repayment of unexpended Balance,	—	—	194 3 10
Balance,	—	—	21,927 7 7
			£ 131,119 15 8

John Trimmer, *Accountant.*

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 12.)—MAINTENANCE

Dr. AN ACCOUNT showing the RECEIPT and EXPENDITURE of the

RECEIPT.	£ s. d.	£ s. d.	£ s. d.
To Balance from 1853,	—		1,853 11 7
1. GRANT ROADS:—			
To Amount received from Treasury,	—	2,000 0 0	
Ditto for sale of implements, Ballinholly Road,	0 5 7		
Ditto " Listowel, Liselton, &c.,	0 17 3		
Ditto " Tralee and Listowel,	0 13 6		
Ditto " Bedford, Shanagolden, &c.,	0 13 6		
Ditto " Glenquin and Goulburn,	0 2 6		
		2 12 4	
Total Receipts, Grant Roads,	—		2,002 12 4
Carried forward,	—	—	3,856 3 11

Printed image digitised by the University of Southampton Library Digitisation Unit

OF ROADS, &c.

COMMISSIONERS of PUBLIC WORKS, in the Year ended December 31, 1854.

Cr.

County.	EXPENDITURE.	£ s. d.	£ s. d.	£ s. d.
	1. GRANT ROADS.			
Antrim,	By Antrim Coast Road,	—	445 15 6	
Clare,	By Bellia, Kilbaha, and Loophead,	40 8 7		
"	Doonaha and Rehy,	70 11 5		
"	Ennis and Woodford,	51 5 2		
"	Burren,	16 2 11		
"	Ennis and Kilfenora,	16 19 1		
"	Killaloe and Tomgraney,	47 0 5		
"	Loughgraney and Loughrea,	43 9 0		
"	Tulla and Gort,	25 11 1		
"	Tulla and Loughgraney,	51 14 10		
"	Kilkishen and Limerick,	61 12 9		
			424 15 3	
Cork,	Kenmare and Glengariffe,	—	16 18 11	
Fermanagh,	Fivemiletown to Clones,	—	62 0 8	
Galway,	Barna and Cloniff,	27 10 6		
"	Portumna and Mountshannon,	73 13 7		
"	Spiddle and Costelloe,	65 19 2		
"	Streamstown and Aughris,	15 10 8		
"	Ennis and Woodford,	29 19 5		
"	Tulla and Gort,	20 9 8		
"	Culfin Road,	44 19 11		
"	Goroman and Clonile,	21 17 3		
"	Loughgraney and Loughrea,	64 0 10		
"	Ballinlawless,	27 1 8		
"	Ballinahoy and Bunowen,	21 16 3		
"	Screeb Road,	21 10 7		
"	Marblehill and Dalystown,	24 16 7		
			459 6 1	
Kerry,	Tahalla and Derryquin,	7 4 0		
"	Ballinholly or Brosna,	46 0 11		
"	Ballinskelligs,	31 11 8		
"	Blackwater and Tahilla,	21 0 10		
"	Cahirciveen and Kenmare,	41 13 6		
"	Listowel, Gunsboro', and Liselton,	61 4 3		
"	Kenmare and Castletown,	35 15 11		
"	Killarney and Bantry,	28 5 10		
"	Meanus or Bealmanagh,	37 15 8		
"	Sneem and Killarney,	56 8 2		
"	Ballycarnahan and Waterville,	35 0 8		
"	Kenmare and Glengariffe,	137 2 9		
"	Tralee and Listowel,	79 8 8		
"	Tralee and Castlomaine,	53 4 5		
"	Bedford, Shanagolden, and Listowel,	52 0 4		
			723 17 7	
Limerick,	Glenstaal Road,	9 9 7		
"	Glenquin and Goulbourn,	33 5 8		
			42 15 3	
Tipperary,	Glenstaal Road,	—	4 15 5	
	Total Expenditure, Grant Roads,	—	—	2,180 4 8
	Carried forward,	—	—	2,180 4 8

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 12.)—MAINTENANCE

Dr. An Account showing the Receipt and Expenditure of the Commissioners

RECEIPT—*continued.*	£ s. d.	£ s. d.	£ s. d.
Brought forward,	—	—	3,856 3 11
2. Post Roads :—			
To Amount received per Treasury,	—	1,000 0 0	
Total Receipts, Post Roads,	—		1,000 0 0
3. Roads and Bridges :—			
To Amount received per Treasury,	—	3,300 0 0	
Ditto for sale of implements, Cork County,	17 9 6		
Ditto " Clare "	23 17 4		
Ditto " Galway "	10 13 2		
Ditto " Kerry, "	2 0 1		
Ditto " Limerick "	2 18 1		
		56 18 2	
Total Receipts, Roads and Bridges,	—		3,356 18 2
Total Receipts, Maintenance of Roads,	—	—	8,213 2 1
			£8,213 2 1

Office of Public Works, March 23, 1855.

(A 13.)—EMPLOYMENT

Dr. An Account showing the Receipt and Expenditure of the Commissioners

RECEIPT.	£ s. d.	£ s. d.
To Balance brought from last account,	—	10,012 8 11
To Sundry Receipts, Law Costs, Sale of Plant, and other credits,	—	177 11 7
		£10,190 0 6

Office of Public Works, Dublin, March 23, 1855.

Printed image digitised by the University of Southampton Library Digitisation Unit

OF ROADS, &c.—*continued.*

of Public Works, in the Year ended December 31, 1854—*continued.*

Cr.

EXPENDITURE—*continued.*	£ s. d.	£ s. d.	£ s. d.
Brought forward,	—	—	2,180 4 8
2. Post Roads:—			
By Clare County,	—	81 1 3	
Carlow "	—	91 15 5	
Down "	—	44 19 11	
Donegal "	—	162 9 8	
Galway "	—	175 13 6	
Kerry "	—	171 17 9	
Kilkenny "	—	42 11 6	
Louth "	—	84 16 5	
Monaghan "	—	39 3 2	
Tipperary "	—	74 10 4	
Tyrone "	—	71 19 2	
Waterford "	—	121 9 10	
Total Expenditure, Post Roads,	—		1,162 7 11
3. Roads and Bridges:—			
By Cork County,	—	714 11 7	
Clare "	—	782 19 6	
Galway "	—	767 10 6	
Kerry "	—	409 11 7	
Limerick "	—	206 13 7	
Mayo "	—	699 2 2	
Roscommon "	—	111 15 9	
Tipperary "	—	294 12 10	
Total Expenditure, Roads and Bridges,	—		3,986 17 6
Total Expenditure, Maintenance of Roads,	—	—	7,329 10 1
Balance,	—	—	883 12 0
			£8,213 2 1

John Trimmer, *Accountant.*

OF LABOURING POOR.

of Public Works, in the Year ended December 31, 1854.

Cr.

EXPENDITURE.	£ s. d.	£ s. d.
By Amount expended during the year,	18 12 5	
By Amount transferred to other services, in adjustment,	449 10 2	
By Amount allowed in reduction of Pay Clerks' Balances,	6,847 9 5	
		7,315 12 0
By Balance carried to next account,	—	2,874 8 6
		£10,190 0 6

John Trimmer, *Accountant.*

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 14.)—MISCELLANEOUS

Dr. AN ACCOUNT showing the RECEIPT and EXPENDITURE of the COMMISSIONERS

RECEIPT.	£ s. d.	£ s. d.	£ s. d.
To Balance brought from last Account,	—	—	1,173 12 7
1. BOYNE RIVER NAVIGATION :—			
To Amount of Tolls received,	—	395 4 0	
Total Receipt "Boyne Navigation,"	—		395 4 0
2. MAINTENANCE OF CERTAIN TURNPIKE ROADS :—			
To Howth Road,		Nil.	
To Navan Road :—			
Amount of Tolls received,	—	1,294 17 10	
Total Receipt "Maintenance of certain Turnpike Roads,"	—		1,294 17 10
3. PORTUMNA BRIDGE:—			
To amount of Tolls received,	—	115 6 2	
Total Receipt "Portumna Bridge,"	—		115 6 2
4. LIMERICK FLOATING DOCK, Act 10 & 11 Vict., cap. 198:—			
To amount received from Paymaster of Civil Services,	—	2,000 0 0	
Proceeds of sales of Plant, &c.,	—	1,183 9 11	
Total Receipt "Limerick Floating Dock,"	—		3,183 9 11
5. RECEIVER'S ACCOUNT FOR LOANS, Act 1 & 2 Wm. 4, cap. 33 :—			
To Galway Harbour :—			
Amount of Tolls received,	1,219 16 4		
		1,219 16 4	
To Limerick Bridge, Harbour, &c. :—			
Amount of Tolls received,	8,065 6 10		
" Rents "	173 6 10		
Income Tax deducted,	1 10 8		
		8,240 14 4	
Total Receipt "Loans Receivers' Account,"	—		9,460 10 8
6. DISTRICT LUNATIC ASYLUMS, Act 8 & 9 Vict., cap. 117 :—			
To Belfast District Lunatic Asylum :—			
Received from Paymaster of Civil Services,	2,756 0 0		
		2,756 0 0	
To Clonmel District Lunatic Asylum,	—		
		Nil.	
Carried forward,	—	2,756 0 0	15,623 1 2

Printed image digitised by the University of Southampton Library Digitisation Unit

SERVICES.

of Public Works, in the Year ended December 31, 1854.

Cr.

EXPENDITURE.	£ s. d.	£ s. d.	£ s. d.
1. Boyne River Navigation :—			
By Labour and Materials,	—	115 11 5	
Salaries and Incidents,	—	196 12 6	
Repayment of Interest on account of Loan,	—	23 5 10	
Total Expenditure "Boyne Navigation,"	—		335 9 9
2. Maintenance of certain Turnpike Roads :—			
By Howth Road :—			
For balance remaining in hands of Commissioners of Public Works paid over to Trustees of the Malahide roads,	—	49 0 8	
By Navan Road :—			
Manual Labour,	220 12 8		
Materials for Surface Repairs,	447 17 2		
Rents,	88 19 1		
Salaries—Superintendent and Pay Clerk, £129 1 0			
" Overseer, 65 0 0			
	194 1 0		
Tradesmen's Bills,	1 7 0		
Interest on account of Loan,	300 0 0		
		1,252 16 11	
Total Expenditure "Maintenance of certain Turnpike Roads,"	—		1,301 17 7
3. Portumna Bridge :—			
By Salaries,	—	39 1 4	
Incidents,	—	1 15 3	
Total Expenditure "Portumna Bridge,"	—		40 16 7
4. Limerick Floating Dock, Act 10 & 11 Vic., cap. 198 :—			
By Labour,	—	1,481 13 4	
Plant and Materials,	—	54 16 0	
Salaries and Incidents,	—	469 19 7	
Gratuity to Engineer,	—	649 19 11	
Total Expenditure "Limerick Floating Dock,"	—		2,656 8 10
5. Receiver's Account for Loans, Act 1 & 2 Wm. 4, cap. 33 :—			
By Galway Harbour :—			
Labour and Materials,	252 1 7		
Salaries and Incidents,	486 17 10		
Repayment on account of Loan :—			
Interest,	400 0 0		
		1,138 19 5	
By Limerick Bridge, Harbour, &c. :—			
Labour and Materials,	821 13 8		
Salaries and Incidents, including compensation,	2,339 17 10		
Repayments on account of Loan :—			
Interest,	5,000 0 0		
		8,161 11 6	
Total Expenditure "Loans Receivers' Account,"	—		9,300 10 11
6. District Lunatic Asylums, Act 8 & 9 Vict., c. 117.			
By Belfast District Lunatic Asylum :—			
Works under Contract,	2,776 9 11		
Architect for Professional Services,	99 19 11		
Salaries and Incidents,	166 16 0		
Furniture and Fitments,	605 12 3		
		3,648 18 1	
By Clonmel District Lunatic Asylum :—			
Works under Contract,	674 14 10		
Salaries and Incidents,	34 6 10		
Furniture and Fitments,	29 0 0		
		738 1 8	
Carried forward,	—	4,386 19 9	13,635 3 8

Printed image digitised by the University of Southampton Library Digitisation Unit

Dr. Receipt and Expenditure on account of Miscellaneous Service

RECEIPT.	£ s. d.	£ s. d.	£ s. d.
Brought forward,	—	2,756 0 0	15,623 1 2
DISTRICT LUNATIC ASYLUMS—*continued.*			
To Eglinton Lunatic Asylum, Cork,		Nil.	
To Kilkenny District Lunatic Asylum,		Nil.	
To Killarney District Lunatic Asylum,		Nil.	
To Londonderry District Lunatic Asylum :— Received from the Paymaster of Civil Services,		1,412 13 0	
To Mullingar District Lunatic Asylum :— Amount received for Rent,	10 0 0	10 0 0	
To Omagh District Lunatic Asylum,		Nil.	
To Richmond Lunatic Asylum, Dublin :— Amount Received from Paymaster of Civil Services,	8,862 15 8	8,862 15 8	
To Sligo District Lunatic Asylum,		Nil.	
Total Receipt, "District Lunatic Asylums,"	—		13,041 8 8
7. SUNDRY ACCOUNTS :— To N. de la C. Crommellin, amount received to keep up Policies of Assurance for £10,000, as security for loan advanced by late Loan Commissioners,		330 0 0	
To Works Advances :— Transfer in adjustment of Personal Account,		3 17 4	
To Barna Pier,		Nil.	
To Land Improvement Loans Repayments :— Amount recovered from Proprietors,		192 9 4	
To Circular Road and Annesley Bridge :— Amount presented at Michaelmas Term, 1852,		28 8 4	
Carried forward,	—	554 15 0	28,664 9 10

Printed image digitised by the University of Southampton Library Digitisation Unit

SERVICES—*continued.*

in the Year ended December 31, 1854—*continued.* *Cr.*

EXPENDITURE.	£ s. d.	£ s. d.	£ s. d.
Brought forward,	—	4,386 19 9	13,635 3 8
DISTRICT LUNATIC ASYLUMS—*continued.*			
By Eglinton Lunatic Asylum, Cork :—			
Salaries and Incidents,	274 12 0		
Furniture and Fitments,	104 2 7		
Labour and Materials,	1,094 8 6		
		1,473 3 1	
By Kilkenny District Lunatic Asylum :—			
Incidents,	5 7 0		
Fitments,	38 14 6		
		44 1 6	
By Killarney District Lunatic Asylum :—			
Works under Contract,	229 6 1		
Salaries and Incidents,	83 6 3		
Labour and Materials,	549 10 7		
Furniture and Fitments,	24 12 5		
		886 15 4	
By Londonderry District Lunatic Asylum,	—	Nil.	
By Mullingar District Lunatic Asylum :—			
Works under Contract,	3,891 16 4		
Salaries and Incidents,	251 16 7		
Labour and Materials,	821 5 5		
Furniture and Fitments,	1,149 11 9		
Architect for Professional Services,	147 3 10		
		6,261 13 11	
By Omagh District Lunatic Asylum :—			
Furniture and Fitments,	245 5 0		
Labour and Materials,	74 3 4		
Salaries and Incidents,	22 17 1		
		342 5 5	
By Richmond Lunatic Asylum, Dublin :—			
Works under Contract,	2,890 13 0		
Salaries and Incidents,	157 17 9		
Furniture and Fitments,	1,092 12 10		
Architect for Professional Services,	100 0 0		
Labour and Materials,	132 3 10		
		4,373 7 5	
By Sligo District Lunatic Asylum :—			
Works under Contract,	1,941 9 9		
Salaries and Incidents,	229 17 0		
Furniture and Fitments,	734 9 7		
Labour and Materials,	1,466 18 10		
		4,372 15 2	
Total Expenditure "District Lunatic Asylums,"	—		22,141 1 7
7. SUNDRY ACCOUNTS :—			
By N. de la C. Crommellin, amount paid, being one year's Premium on his Life Assurance,	—	330 0 0	
By Works Advances,	—	Nil.	
By Barna Pier :— Transfer to "Piers and Harbours" Account,	—	10 5 0	
By Land Improvement Loans Repayments :— Transferred to the Paymaster of Civil Services,	—	32 0 3	
By Circular Road and Annesley Bridge,	—	Nil.	
Carried forward,		372 5 3	35,776 5 3

Printed image digitised by the University of Southampton Library Digitisation Unit

(A 14.)—MISCELLANEOUS

Dr. Receipt and Expenditure on account of Miscellaneous Services.

RECEIPT.	£ s. d.	£ s. d.	£ s. d.
Brought forward,	—	554 15 0	28,664 9 10
SUNDRY ACCOUNTS—*continued.*			
To Deposit Accounts:—			
Galway County, for transfer,	17 11 0		
Sundry Railway Companies, to meet expenses of Arbitration,	589 14 2		
		607 5 2	
To Fishery Weirs, &c.:—			
Received for Improvements,	—	88 0 0	
To amount received from Treasurers of Counties and others, in repayment of Loans under several acts, which on being apportioned were transferred,	6,607 15 0		
		6,607 15 0	
To Drainage repayments:—			
Received from Defaulters,	—	2,368 14 3	
To Temporary Receipts,	—	434 11 5	
To Roads Gratuities:—			
For amount received,	—	226 12 8	
To Proceeds of 3¼ per Cent. Stock, sold out for account of Contractors, &c.,	1,103 0 11		
Dividends on Investments in 3¼ per Cent. Stock, for account of Contractors and others,	111 15 7		
		1,214 16 6	
Total Receipt, "Sundry Accounts,"	—		12,102 10 0
To Balance,	—	—	6,875 17 7
			£47,642 17 5

Office of Public Works, Dublin,
March 23, 1855.

Printed image digitised by the University of Southampton Library Digitisation Unit

SERVICES—*continued.*

in the Year ended December 31, 1854—*continued.*

Cr.

EXPENDITURE.	£ s. d.	£ s. d.	£ s. d.
Brought forward,	—	372 5 3	35,776 5 3
SUNDRY ACCOUNTS—*continued.*			
By Deposit Accounts :—			
Irish Waste Land Society for transfer,	40 2 11		
Paid Expenses of Arbitration on account of sundry Railway Companies,	608 0 11		
		648 3 10	
By Fishery Weirs, &c. :—			
Expended for Improvements,	—	32 5 6	
By amount transferred to the Paymaster of Civil Services,	6,582 9 6		
By Galway County Deposit Account for transfer,	17 11 0		
		6,600 0 6	
By Drainage Repayments:—			
Transferred to the Paymaster of Civil Services,	—	2,378 10 0	
By Temporary Receipts, amount repaid,	—	442 13 2	
By Roads Gratuities :—			
For Amount Paid,	—	162 1 10	
By Payments to Contractors, Stock sold out,	1,103 0 11		
Payments to Contractors and others, Dividends on Investment,	127 11 2		
		1,230 12 1	
Total Expenditure, "Sundry Accounts,"	—		11,866 12 2
			£47,642 17 5

JOHN TRIMMER, *Accountant.*

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.)—LAND IMPROVEMENT ACTS, 10th Vict., chap. 32, &c.

SCHEDULE—Showing the Proprietors who have applied for and obtained Loans, the amount applied for, sanctioned, and issued by Instalments, with the Date of the last Issue, and also the Amount of Loans subsequently cancelled or relinquished to December 31, 1854.

NORTHERN DISTRICT.

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
ANTRIM,	Antrim, Lower,	William C. D. Johnston,	510 15 2	200 0 0	200 0 0	–	–	–
		Clotworthy Walkinshaw,	866 0 0	500 0 0	500 0 0	–	–	–
	Antrim, Upper,	Alexander Montgomery,	1,382 15 0	800 0 0	–	480 0 0	3	15 April, 1852.
		George J. Clarke,	3,521 0 0	1,000 0 0	–	800 0 0	4	9 Jan., "
		Alexander Arthur,	765 11 0	500 0 0	400 0 0	100 0 0	1	6 Sept., 1850.
	Belfast, Lower,	Alexander H. Haliday,	5,684 10 2	2,000 0 0	–	2,000 0 0	5	19 Nov., 1849.
		Alexander H. Haliday and William R. Haliday,	4,657 5 0	2,000 0 0	–	2,000 0 0	5	19 " "
		Thomas Greg,	9,000 0 0	2,000 0 0	–	2,000 0 0	5	15 June, 1850.
		Viscount Templetown,	12,000 0 0	4,000 0 0	–	2,000 0 0	4	26 Aug., 1854.
		John Thompson,	2,000 0 0	2,000 0 0	–	400 0 0	1	16 April, 1853.
		Robert Thompson,	1,200 0 0	1,200 0 0	–	240 0 0	1	" "
	Belfast, Upper,	John Wallace,	2,837 12 8	500 0 0	500 0 0	–	–	–
		Robert Thomson,	2,061 5 0	800 0 0	–	480 0 0	3	24 July, 1852.
		John Thomson,	2,872 0 0	800 0 0	–	640 0 0	4	27 " "
		William Crawford,	2,600 0 0	2,000 0 0	–	1,600 0 0	4	20 Dec., "
		Alexander H. Haliday,	2,000 0 0	2,000 0 0	–	1,200 0 0	3	17 " "
	Cary,	Alexander Stewart,	2,500 0 0	1,500 0 0	–	1,200 0 0	4	12 April, "
		Alexander G. Fullerton,	2,400 0 0	1,500 0 0	–	1,500 0 0	5	8 Feb., "
		John M'Gildowney,	3,734 2 8	1,500 0 0	–	1,500 0 0	5	25 July, "
		John M'Neale, jun.,	1,390 10 2	500 0 0	–	500 0 0	5	11 Jan., "
		Earl of Antrim,	3,067 0 0	2,500 0 0	1,000 0 0	1,500 0 0	5	21 June, 1849.
		Alexander G. Fullerton,	1,824 15 10	1,000 0 0	–	1,000 0 0	5	11 Sept., 1851.
		Earl of Antrim,	1,500 0 0	1,500 0 0	–	900 0 0	3	23 Dec., 1850.
		Hugh Lecky,	1,018 8 0	1,000 0 0	–	600 0 0	3	7 Nov., 1851
		George A. Wray,	1,400 0 0	1,250 0 0	–	1,000 0 0	4	7 March, "
		Ditto,	250 0 0	200 0 0	–	200 0 0	5	7 Aug., 1852
		Ditto,	100 0 0	100 0 0	–	100 0 0	5	10 " "
		Elizabeth Anderson,	1,073 0 0	500 0 0	–	300 0 0	3	6 March, 1854.
		Hugh and Robert Anderson,	2,200 0 0	1,000 0 0	–	200 0 0	1	29 July, 1852.
		Charles Price,	100 0 0	100 0 0	–	80 0 0	4	4 Dec., "
		Andrew Sharpe,	256 0 0	250 0 0	–	150 0 0	3	3 Aug., 1854.
	Dunluce, Lower	Hugh M'Neile,	3,959 5 11	2,000 0 0	–	800 0 0	2	4 Jan., 1852.
		George Macartney,	4,388 0 10	500 0 0	–	100 0 0	1	6 " 1849.
		William Trail,	827 0 0	400 0 0	–	400 0 0	5	21 May, 1852.
		Henry Murphy,	119 4 3	100 0 0	–	100 0 0	5	11 July, "
		James S. Moore,	1,489 0 0	1,000 0 0	–	800 0 0	4	15 April, "
		Thomas Hincks,	154 0 0	150 0 0	–	150 0 0	5	18 Feb., 1854.
		John Given,	163 0 0	150 0 0	–	90 0 0	3	3 Aug., 1854.
	Lower Dunluce and Carey,	James Stuart,	750 0 0	500 0 0	–	–	–	–
	Dunluce, Upper	John Montgomery,	5,215 15 4	2,500 0 0	450 0 0 1,050 0 0	1,000 0 0	2	16 Aug., 1849.
		James R. Phillott,	284 2 5	100 0 0	–	100 0 0	5	9 Jan., 1852.
		John Cromie,	2,389 10 0	1,500 0 0	–	1,500 0 0	5	3 Aug., "
		Henry Anderson,	900 0 0	900 0 0	–	720 0 0	4	16 Nov., "
		Earl of Antrim,	11,773 0 0	4,000 0 0	1,500 0 0	2,000 0 0	4	22 June, 1850.
		Sir Edmund W. Macnaghten	15,474 8 11	5,000 0 0	–	1,000 0 0	2	28 Jan., 1851.
		Thomas Montgomery,	1,000 0 0	1,000 0 0	–	600 0 0	3	23 June, "
		Henry Anderson,	680 0 0	450 0 0	–	450 0 0	5	4 Feb., 1852.
		John Montgomery,	487 16 10	450 0 0	450 0 0	–	–	–
		Thomas G. Batt,	2,338 15 0	1,500 0 0	–	1,500 0 0	5	25 June, 1853.
		Samuel Ferguson,	192 0 0	150 0 0	–	120 0 0	4	24 " 1851.
		George Macartney,	670 0 0	650 0 0	–	650 0 0	5	29 Oct., 1852
	Glenarm, Lower	John M'Neile,	4,889 0 0	2,000 0 0	800 0 0	1,200 0 0	3	28 " 1849.
		Edmund M'Donnell,	4,000 0 0	4,000 0 0	–	500 0 0	1	6 Dec., "
		Earl of Antrim,	2,000 0 0	2,000 0 0	–	2,000 0 0	5	5 April, 1852.
		Alexander Macauley,	3,000 0 0	1,000 0 0	–	400 0 0	2	6 " 1849.
		Edmund F. Cuppage,	3,458 0 0	1,000 0 0	800 0 0	200 0 0	1	6 Dec., 1850.
		Rev. D. Courtenay,	100 0 0	100 0 0	–	20 0 0	1	5 Aug., 1854
	Glenarm, Upper	James Agnew,	6,551 13 11	2,000 0 0	–	400 0 0	1	28 Nov., 1849.
		Earl of Antrim,	12,000 0 0	2,500 0 0	–	2,500 0 0	5	12 Oct., "
		Edmund M'Donnell,	18,722 0 0	2,500 0 0	–	2,500 0 0	5	28 June, "
		Ditto,	1,500 0 0	1,500 0 0	–	1,500 0 0	5	17 " 1850.
	Kilconway,	William Anderson,	2,830 2 3	1,000 0 0	800 0 0	200 0 0	1	5 April, 1848.
		Hugh Montgomery,	6,668 12 0	1,500 0 0	–	1,500 0 0	5	29 Oct., 1849.
		Ditto,	700 0 0	700 0 0	–	420 0 0	3	29 Jan., 1851.
		Thomas Scott,	250 0 0	250 0 0	–	100 0 0	2	26 " 1854.
	Massareene, Lower.	Arthur Henry,	1,000 0 0	500 0 0	–	500 0 0	5	26 Aug., 1850.
		Alexander Montgomery,	2,803 5 7	1,000 0 0	–	200 0 0	1	1 June, "
		Arthur Henry,	1,100 0 0	950 0 0	–	950 0 0	5	3 Nov., 1853.
		Ditto,	250 0 0	250 0 0	–	250 0 0	5	15 " "
	Toome, Lower,	John M'Neile,	12,725 3 3	6,000 0 0	2,000 0 0	4,000 0 0	8	3 Dec., 1849.
		Sir Robert S. Adair,	2,531 13 6	600 0 0	–	600 0 0	5	18 Aug., 1852.
	Toome, Upper,	John Thompson,	9,285 6 0	2,500 0 0	–	1,500 0 0	3	23 " 1851.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued	Date of last Issue.
Londonderry,	Coleraine,	Mitchell Smyth,	1,613 6 4	1,000 0 0	–	800 0 0	4	21 Aug., 1848.
		Ditto,	1,481 18 10	1,000 0 0	–	1,000 0 0	5	28 „ 1850.
		Sir Henry H. Bruce,	9,530 0 0	4,000 0 0	–	4,000 0 0	8	4 March, „
		Benjamin B. Gough,	1,980 0 0	600 0 0	120 0 0	480 0 0	4	10 „ „
		Thomas M'Clellan,	300 0 0	100 0 0	–	100 0 0	5	2 May, „
		Hamill Smyth,	1,345 2 7	750 0 0	–	750 0 0	5	6 Jan., 1849.
		Henry Richardson,	14,293 0 0	5,000 0 0	–	4,500 0 0	9	10 Oct., 1852.
		Griffin C. Galt,	290 0 0	100 0 0	–	100 0 0	5	21 Feb., 1851.
		Acheson Lyle,	838 16 0	500 0 0	–	100 0 0	1	5 April, 1848.
		Thomas M'Clellan,	1,000 0 0	500 0 0	200 0 0	300 0 0	3	10 March, 1851.
		Robert Alexander,	300 0 0	300 0 0	–	300 0 0	5	5 Dec., „
		John Lyle,	1,000 0 0	750 0 0	–	750 0 0	5	28 April, 1853.
		John Cromie,	500 0 0	500 0 0	–	300 0 0	3	15 Aug., 1851.
		William W. Sillito,	290 5 2	250 0 0	–	200 0 0	4	27 June, „
		Alexander M'Laughlin,	250 0 0	200 0 0	–	200 0 0	5	8 Dec., „
		James B. Ball,	250 0 0	250 0 0	–	120 0 0	3	21 July, 1852.
		Alexander M'Laughlin,	100 12 0	100 0 0	–	100 0 0	5	6 May, „
		Robert Alexander,	100 0 0	100 0 0	–	60 0 0	3	16 March, 1854.
	Keenaght,	Thomas Scott,	2,500 0 0	1,500 0 0	600 0 0	900 0 0	3	1 May, 1850.
		William Osborne and Joseph Osborne,	2,455 0 0	1,500 0 0	500 0 0	1,000 0 0	4	12 Dec., 1851.
		Marcus M'Causland,	10,028 15 0	4,000 0 0	–	4,000 0 0	8	25 March, 1852.
		Richard Hunter,	3,357 0 0	1,500 0 0	–	1,500 0 0	5	18 Jan., „
		Alexander Ross,	448 0 0	200 0 0	–	200 0 0	5	10 „ 1850.
		Sir Henry H. Bruce,	5,635 0 0	2,500 0 0	1,000 0 0	1,000 0 0	2	14 Aug., „
		George V. Sampson,	683 0 0	300 0 0	–	300 0 0	5	2 May, „
		Benjamin Lane,	363 15 0	150 0 0	–	150 0 0	5	30 „ „
		William Lane,	365 5 0	150 0 0	–	120 0 0	4	14 Aug., 1849.
		John Martin,	342 13 4	300 0 0	–	300 0 0	5	19 Feb., 1851.
		James M'Sparrow,	1,113 0 4	700 0 0	–	700 0 0	5	26 Aug., „
		William Wilson,	673 6 2	250 0 0	–	150 0 0	3	8 May, „
		George V. Sampson,	400 0 0	400 0 0	–	320 0 0	4	14 „ 1853.
		Richard Hunter,	3,387 19 2	1,000 0 0	–	800 0 0	4	10 June, „
		George Craig,	160 0 0	100 0 0	–	100 0 0	5	6 March, 1854.
		George Scott,	497 0 0	200 0 0	–	80 0 0	2	30 Dec., 1854.
	Loughinsholin	William Graves,	150 0 0	100 0 0	–	100 0 0	5	6 May, 1850.
		Richard Hunter,	597 0 0	400 0 0	–	400 0 0	5	16 Oct., „
		John P. Hewitt,	100 0 0	100 0 0	10 0 0	90 0 0	5	23 July, 1840.
		Earl Clancarty and others,	3,000 0 0	1,900 0 0	–	1,520 0 0	4	23 Dec., 1852.
		Richard Hunter,	250 0 0	150 0 0	–	120 0 0	4	5 Sept., 1856.
		James Courtenay,	312 4 10	200 0 0	–	80 0 0	2	13 July, „
	Tirkeeran,	John Lithgow,	100 0 0	100 0 0	–	100 0 0	5	18 May, 1848.
		Anthony Babington,	6,600 0 0	2,000 0 0	–	2,000 0 0	5	26 „ 1850.
		Acheson Lyle,	424 11 8	400 0 0	–	240 0 0	3	1 „ 1849.
		John B. Beresford,	1,500 0 0	800 0 0	–	800 0 0	5	24 Aug., 1850.
		Acheson Lyle,	504 13 2	300 0 0	–	120 0 0	2	10 March, 1849.
		Peter B. Maxwell,	800 0 0	400 0 0	–	400 0 0	5	25 Oct., „
		Thomas Scott,	600 0 0	600 0 0	–	480 0 0	4	7 April, 1854.
		Peter B. Maxwell,	200 0 0	200 0 0	–	160 0 0	4	6 Aug., 1850.
		Mervyn Wilson,	1,100 0 0	250 0 0	–	50 0 0	1	10 Nov., 1854.
Donegal,	Banagh,	John Hamilton,	7,000 0 0	7,000 0 0	1,000 0 0	6,000 0 0	12	1 May, 1849.
		Earl of Arran,	9,008 0 0	6,000 0 0	3,550 0 0	2,450 0 0	5	17 Feb., „
		George C. G. Wray,	129 0 0	100 0 0	–	100 0 0	5	24 Oct., 1848.
		Thomas Brooke,	1,278 0 0	1,000 0 0	–	1,000 0 0	5	27 Aug., 1851.
		Arthur Walker,	142 10 10	100 0 0	–	100 0 0	5	26 Jan., 1850
		Joseph Welsh,	380 8 2	250 0 0	–	250 0 0	5	15 Dec., 1851.
		Sophia Major,	560 0 0	200 0 0	–	120 0 0	3	12 April, „
		Sarah Cassidy,	371 0 7	100 0 0	–	–	–	–
		Claudius Hamilton and others,	282 0 0	250 0 0	–	250 0 0	5	3 Sept., 1849.
		Thos. Wark and Stephen Wark,	460 0 0	350 0 0	350 0 0	–	–	–
		William Sinclair,	2,376 0 0	2,000 0 0	–	2,000 0 0	5	14 Aug., 1851.
		George C. G. Wray,	100 8 4	100 0 0	–	100 0 0	5	6 Sept., 1849.
		Robert G. Montgomery,	700 0 0	700 0 0	700 0 0	–	–	–
		George C. G. Wray,	100 0 0	100 0 0	–	80 0 0	4	20 April, 1852.
		Thomas Brooke,	4,661 10 0	1,000 0 0	–	760 0 0	2	29 Aug., 1849.
		William Sinclair,	452 0 0	300 0 0	–	60 0 0	1	11 „ „
	Boylagh, Enniskowen, East,	John Hamilton,	2,600 0 0	2,300 0 0	920 0 0	1,380 0 0	3	20 Sept., 1848.
		Henry Hart,	800 0 0	550 0 0	–	550 0 0	5	2 Feb., 1850.
		Samuel Carmichael,	350 0 0	300 0 0	120 0 0	180 0 0	3	3 April, 1849.
		Peter B. Maxwell,	1,000 0 0	800 0 0	–	800 0 0	5	30 May, 1850.
		Michael Doherty,	1,000 0 0	500 0 0	–	500 0 0	5	22 Sept., 1852.
		John Harvey,	330 5 0	300 0 0	–	300 0 0	5	29 Jan., 1850.
		Robert Witherow,	130 0 0	100 0 0	–	80 0 0	3	13 March, „
		Thomas Lynch,	150 0 0	100 0 0	–	80 0 0	4	1 Aug., 1851.
		Thomas Witherow,	300 0 0	100 0 0	–	100 0 0	5	10 March, 1849.
		George Canning,	150 0 0	150 0 0	150 0 0	–	–	–
		James M'Monagle,	105 0 0	100 0 0	–	40 0 0	2	13 June, 1849.
		Henry Lynch,	308 0 0	150 0 0	30 0 0	120 0 0	4	8 Sept., „
		Lord Templemore,	16,000 0 0	6,000 0 0	–	5,400 0 0	11	25 May, 1852.
		John Cochran,	300 0 0	200 0 0	–	200 0 0	5	8 Feb., 1850.
		William O'Donnell,	175 0 0	100 0 0	–	60 0 0	3	19 „ 1849.
		William Knox,	600 0 0	400 0 0	–	400 0 0	5	17 July, 1850.
		George Young,	5,000 0 0	3,000 0 0	–	3,000 0 0	6	24 „ „

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
Donegal—*con.*	Ennishowen, East—*con.*	John Ferguson,	700 0 0	500 0 0	–	500 0 0	5	3 June, 1851.
		James S. Dougherty,	1,500 0 0	500 0 0	–	500 0 0	5	23 Dec., 1852.
		Thomas Witherow,	108 0 0	100 0 0	–	60 0 0	3	12 Aug., "
		George Young,	2,000 0 0	2,000 0 0	–	2,000 0 0	5	30 March, 1853.
		Henry St. G. Layard,	740 2 0	250 0 0	–	–	–	–
		James W. Doherty,	381 0 0	300 0 0	–	60 0 0	1	17 May, 1852.
	Ennishowen, West,	George Lynch,	161 0 0	150 0 0	–	150 0 0	5	25 Jan., 1849.
		John Torrens and others,	5,035 0 0	1,400 0 0	280 0 0	1,120 0 0	4	13 April, 1850.
		Joseph Dysart and Alexander Dysart,	330 0 0	300 0 0	120 0 0	180 0 0	3	12 Aug., "
		John Canning,	236 10 0	100 0 0	–	100 0 0	5	27 May, 1853.
		Anna E. Norman and Conolly Norman,	5,550 0 0	1,750 0 0	–	1,750 0 0	5	3 June, "
		James Ross,	200 0 0	100 0 0	–	100 0 0	5	26 May, 1854.
		James Alexander,	692 0 0	650 0 0	–	260 0 0	2	4 Feb., 1851.
		James H. Todd,	288 18 2	250 0 0	–	200 0 0	4	24 Dec., 1852.
		N. C. Martin,	250 0 0	200 0 0	–	200 0 0	5	16 Oct., 1854.
	Kilmacrenan,	William Marshall,	600 0 0	300 0 0	–	180 0 0	3	23 " 1848.
		Hamilton Verschoyle,	1,278 0 0	1,000 0 0	400 0 0	600 0 0	3	26 " "
		Anthony Hastings,	274 0 0	200 0 0	–	200 0 0	5	13 Nov., 1849.
		John R. Boyd,	800 0 0	800 0 0	–	800 0 0	5	4 Dec., "
		Mary S. Brooke,	1,780 0 0	1,400 0 0	–	1,400 0 0	5	22 June, 1850.
		John Irwin,	150 0 0	100 0 0	–	40 0 0	2	17 Nov., 1848.
		Earl of Leitrim,	7,000 0 0	7,000 0 0	4,000 0 0	3,000 0 0	6	13 April, 1850
		Ditto,	7,000 0 0	7,000 0 0	2,200 0 0	4,800 0 0	10	13 April, 1854.
		Robert H. Patton,	200 0 0	200 0 0	–	80 0 0	2	23 Nov., 1849.
		John Irwin,	400 0 0	400 0 0	–	400 0 0	5	11 Oct., 1848.
		Henry Maturin,	200 0 0	150 0 0	–	150 0 0	5	18 Jan., 1850.
		William Atkins,	398 0 0	300 0 0	120 0 0	180 0 0	3	31 July, 1849.
		Charles F. Stewart,	652 0 0	300 0 0	–	240 0 0	4	12 Nov., 1850.
		John Olphert,	306 0 0	300 0 0	30 0 0	240 0 0	4	12 June, 1849.
		James Sinclair,	449 1 0	400 0 0	240 0 0	100 0 0	2	4 April, "
		Thomas Brooke,	4,000 0 0	2,000 0 0	–	2,000 0 0	5	15 July, 1851.
		Alexander Nixon,	400 0 0	200 0 0	–	160 0 0	4	10 " 1850.
		John Irwin,	150 0 0	150 0 0	–	150 0 0	5	15 Aug., 1851.
		William Moore,	385 7 4	100 0 0	–	100 0 0	5	22 April, "
		Charles F. Stewart,	119 16 8	150 0 0	–	30 0 0	1	8 June, 1850.
	Raphoe,	Henry Lothan,	200 0 0	200 0 0	–	40 0 0	1	26 May, 1854.
		James Irwin,	106 12 6	100 0 0	–	–	–	–
		John Keys,	310 0 0	300 0 0	300 0 0	–	–	–
		Thomas Blair,	157 0 0	150 0 0	–	150 0 0	5	6 Sept., 1850.
		Sir Edmund S. Hayes,	7,128 0 0	5,300 0 0	2,800 0 0	2,500 0 0	5	14 June, 1849.
		Marquis of Abercorn,	10,207 0 0	3,000 0 0	–	4,500 0 0	9	28 Aug., 1851.
		Sir Robert A. Ferguson,	534 0 0	500 0 0	–	500 0 0	5	14 " 1849.
		Hugh Rooney,	100 0 0	100 0 0	–	100 0 0	5	27 Jan., "
		Andrew Ferguson,	1,850 0 0	1,500 0 0	–	1,500 0 0	5	13 Aug., 1850.
		Robert M'Clintock,	346 0 0	300 0 0	120 0 0	180 0 0	3	7 April, 1849.
		Joseph Pratt,	403 0 0	300 0 0	–	300 0 0	5	25 Aug., "
		William Knox,	194 9 0	150 0 0	150 0 0	–	–	–
		Robert G. Montgomery,	2,080 0 0	1,500 0 0	–	1,200 0 0	4	20 Feb., 1851.
		Sir Robert Bateson,	1,138 10 0	1,000 0 0	–	600 0 0	3	17 June, "
		Ditto,	1,376 7 0	1,000 0 0	–	400 0 0	2	7 April, 1849.
		Earl of Wicklow,	4,930 0 0	4,000 0 0	–	4,000 0 0	8	12 Aug., 1852.
		Earl of Erne,	4,000 0 0	4,000 0 0	–	3,500 0 0	7	11 June, "
		Robert Laird,	200 0 0	200 0 0	–	200 0 0	5	10 " "
		Peter B. Maxwell,	300 0 0	300 0 0	–	180 0 0	3	4 April, 1850.
		William Young,	400 0 0	200 0 0	–	80 0 0	2	16 Oct., 1848.
		Andrew Laird,	207 10 0	100 0 0	–	100 0 0	5	10 June, 1851.
		Wilhem Fenwick,	227 0 0	200 0 0	–	200 0 0	5	25 " 1849.
		William Style,	490 0 0	150 0 0	150 0 0	–	–	–
		James M'Curdy,	304 2 0	300 0 0	–	300 0 0	5	10 Dec., 1850.
		Samuel Hamilton,	273 18 4	200 0 0	–	120 0 0	3	4 Oct., 1852.
		John G. Smyly,	545 0 0	500 0 0	–	500 0 0	5	19 March, "
		Joseph H. Singer,	100 0 0	100 0 0	–	100 0 0	5	11 Aug., "
		Edward Bowen,	200 0 0	200 0 0	–	200 0 0	5	13 Dec., "
		Francis C. Leslie,	1,000 0 0	500 0 0	–	500 0 0	5	19 June, 1852.
		Joseph H. Singer,	200 0 0	200 0 0	–	200 0 0	5	11 " "
		Sir Robert Bateson,	230 0 0	200 0 0	–	200 0 0	5	12 Nov., 1853.
		Frederick Goold,	100 0 0	100 0 0	–	20 0 0	1	10 Oct., 1854.
		Sir R. Bateson,	650 0 0	300 0 0	–	300 0 0	5	7 Dec., "
	Tirhugh,	William H. Foster,	767 3 8	400 0 0	–	400 0 0	5	9 Oct., 1850.
		John Hamilton,	2,800 0 0	2,600 0 0	1,100 0 0	1,500 0 0	3	23 " 1848.
		John Leslie,	2,400 0 0	1,200 0 0	–	720 0 0	3	25 Nov., "
		Ditto,	20,226 0 0	5,000 0 0	–	2,000 0 0	4	15 Sept., 1849.
		James Johnston,	940 0 0	600 0 0	–	600 0 0	5	4 Mar., 1850.
		William R. Tredennick,	776 3 0	300 0 0	–	300 0 0	5	11 April, "
		James Miller,	419 10 0	350 0 0	350 0 0	–	–	–
		George Knox,	5,000 0 0	2,000 0 0	–	2,000 0 0	5	11 July, 1850.
		William H. Foster,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	11 Oct., "
		James Johnston & Charles Johnston,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	5 Sept., 1851.
		Charles Maude,	150 0 0	150 0 0	–	60 0 0	2	12 June, "
Fermanagh,	Clanawly,	Earl of Enniskillen,	1,091 15 0	750 0 0	–	750 0 0	5	25 Jan., 1851.
		Ditto,	2,755 0 0	2,000 0 0	–	1,200 0 0	3	24 Nov., "
		Ditto,	800 0 0	800 0 0	–	640 0 0	4	13 " 1854.
		William R. Armstrong,	126 0 0	100 0 0	–	40 0 0	2	25 Aug., 1853.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished.	Amount issued.	No. of Instalments issued.	Date of last Issue.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.		
FERMANAGH—*cont.*	Clankelly,	John Richardson,	1,218 0 0	500 0 0	–	300 0 0	3	17 July, 1851.
	Coole,	Edward E. Mayne,	220 0 0	200 0 0	–	200 0 0	5	6 „ 1849.
	Knocknnny,	Gartside Tipping,	253 1 11	250 0 0	–	250 0 0	5	8 Mar., 1850.
		Earl of Erne,	4,545 0 0	2,000 0 0	600 0 0	1,200 0 0	3	7 June, 1851.
		Ditto,	608 0 0	600 0 0	–	–	–	–
		Ditto,	1,312 0 0	1,200 0 0	–	–	–	–
	Lurg,	Edward Atthill and Margaret Brien,	400 0 0	200 0 0	–	200 0 0	5	7 April, 1854.
		James M'Cullagh,	700 0 0	400 0 0	–	400 0 0	5	11 „ 1851.
		James Johnston,	500 0 0	500 0 0	–	500 0 0	5	4 Jan., 1850.
		John C. Bloomfield,	965 0 0	950 0 0	950 0 0	–	–	–
		Hugh W. Barton,	3,600 0 0	3,500 0 0	2,500 0 0	1,000 0 0	2	5 Sept., 1848.
		Henry M. Richardson,	500 0 0	300 0 0	–	300 0 0	5	1 Feb., 1850.
		John C Bloomfield,	1,700 0 0	1,000 0 0	–	1,000 0 0	5	17 July. „
		John Irvine,	500 0 0	450 0 0	–	450 0 0	5	2 March, 1853.
		Ditto,	315 0 0	300 0 0	–	180 0 0	3	11 Dec., 1851.
		Hugh W. Barton,	3,428 0 0	1,000 0 0	1,000 0 0	–	–	–
		James Johnston,	3,000 0 0	2,000 0 0	–	000 0 0	2	18 July, 1850.
		Folliott W. Barton,	7,200 0 0	1,000 0 0	–	800 0 0	4	30 Nov., 1849.
		Hezlett Hamilton,	325 0 0	300 0 0	–	180 0 0	3	17 April, 1850.
		Lord Adam Loftus,	400 0 0	400 0 0	160 0 0	240 0 0	3	20 Dec., 1851.
		Richard St. George,	510 0 0	400 0 0	400 0 0	–	–	–
		James Lendrum,	250 0 0	250 0 0	100 0 0	150 0 0	3	4 Oct., 1853.
	Maheraboy,	Lucius H. Deering,	518 17 5	300 0 0	–	194 0 0	4	27 Aug., „
		John Collum,	500 0 0	300 0 0	–	240 0 0	4	10 May, 1851.
		Marquis of Ely,	500 0 0	500 0 0	500 0 0	–	–	–
	Maherastephena,	Robert Noble,	500 0 0	500 0 0	400 0 0	100 0 0	1	25 June, 1849.
		Sir Arthur B. Brooke,	20,000 0 0	7,000 0 0	4,000 0 0	2,000 0 0	7	20 Aug., 1851.
		Earl of Erne,	7,927 0 0	2,000 0 0	–	–	–	–
		Sir James W. King,	1,126 7 9	1,100 0 0	300 0 0	–	–	–
		Henry Leslie,	863 16 8	500 0 0	–	100 0 0	1	26 May, „
		Archibald Boardman,	100 0 0	100 0 0	–	–	–	–
		Robert Noble,	200 0 0	200 0 0	–	200 0 0	5	13 July, 1852.
		Ditto,	100 0 0	100 0 0	–	100 0 0	5	17 „ „
		Earl of Erne,	550 0 0	550 0 0	–	550 0 0	5	8 Feb., 1853.
		Sir J. W. King,	300 0 0	300 0 0	–	120 0 0	2	15 Nov., „
	Tirkennedy,	James Lendrum,	1,515 0 0	1,300 0 0	–	–	–	–
		John G. Porter,	5,000 0 0	3,000 0 0	–	500 0 0	1	24 Dec., 1847.
		Ditto,	1,731 0 0	1,700 0 0	–	680 0 0	2	10 Jan., 1850.
		Henry M. Archdall,	300 0 0	200 0 0	–	200 0 0	5	24 Nov., 1851.
		Henry M. Richardson,	000 0 0	250 0 0	250 0 0	–	–	–
		Henry A. Burke,	436 0 0	250 0 0	–	250 0 0	5	5 May, 1854.
		James Lendrum,	500 0 0	500 0 0	–	–	–	–
TYRONE,	Clogher,	Francis Gervais,	1,000 0 0	1,000 0 0	400 0 0	600 0 0	3	26 Sept., 1848.
		Samuel Vesey,	700 7 3	700 0 0	–	700 0 0	5	18 July, 1849.
		Morgan W. Jellett,	400 0 0	200 0 0	–	200 0 0	5	29 Jan., 1852.
		Robert Moule,	201 10 0	200 0 0	–	160 0 0	4	11 March, 1849.
		Thomas R. Browne,	3,563 0 0	700 0 0	–	700 0 0	5	9 Dec., 1853.
		Ditto,	2,953 0 0	1,000 0 0	–	200 0 0	1	22 „ 1854.
		Samuel Vesey,	400 18 6	350 0 0	–	210 0 0	3	27 April, „
	Dungannon, Lower.	Richard N. Horner,	2,900 0 0	1,000 0 0	–	650 0 0	6	18 Feb., 1849.
		James Gunning,	962 2 10	500 0 0	–	500 0 0	5	30 Nov., 1850.
		Earl of Caledon,	8,240 0 0	7,800 0 0	–	2,500 0 0	5	16 June, 1852.
		James Cochran,	220 0 0	200 0 0	–	200 0 0	5	7 Jan., „
		John W. Stokes,	330 0 0	250 0 0	–	250 0 0	5	24 Dec., 1850.
	Dungannon, Middle.	Mortimer O'Sullivan,	150 0 0	100 0 0	–	100 0 0	5	24 June, 1848.
		Henry Greene,	200 0 0	150 0 0	–	30 0 0	1	12 Nov., 1849.
		William Falls,	350 0 0	300 0 0	–	300 0 0	5	11 May, 1850.
		Mortimer O'Sullivan,	100 0 0	100 0 0	00 0 0	40 0 0	2	26 July, 1849.
		James M. Macrum,	540 0 0	200 0 0	–	120 0 0	3	28 May, 1852.
		Earl of Charlemont,	456 0 0	450 0 0	8 0 0	442 0 0	5	1 March, „
		John Y. Burges,	500 0 0	400 0 0	–	160 0 0	2	5 June, „
		Earl of Charlemont,	650 0 0	550 0 0	–	220 0 0	2	25 Feb., 1851.
	Dungannon, Upper.	William L. Conyngham,	300 0 0	300 0 0	–	300 0 0	5	11 Oct., 1848.
		James Scott,	215 0 0	200 0 0	–	200 0 0	5	6 Feb., 1849.
		Guardians of Viscount Powerscourt,	2,000 0 0	1,800 0 0	–	1,800 0 0	5	26 Oct., „
		Andrew Vance,	813 0 0	200 0 0	–	200 0 0	5	29 Sept., „
		William L. Conyngham,	200 0 0	200 0 0	–	200 0 0	5	5 Jan., „
	Dungannon,	Mervyn Stewart and George Vesey Stewart,	400 0 0	300 0 0	–	00 0 0	1	23 Aug., 1854.
	Omagh, East,	James Lendrum,	5,000 0 0	4,000 0 0	3,175 0 0	825 0 0	2	26 Nov., 1851.
		Johnston Mansfield,	500 0 0	300 0 0	–	300 0 0	5	23 Jan., 1852.
		Latham Blacker,	3,000 0 0	1,800 0 0	1,040 0 0	260 0 0	1	22 Feb., 1848.
		George Lendrum,	2,272 0 0	2,200 0 0	1,760 0 0	440 0 0	1	10 „ 1849.
		Robert V. Dixon,	400 0 0	400 0 0	–	320 0 0	4	10 Aug., 1854.
	Omagh, West,	Sir James M. Stronge,	1,650 0 0	1,500 0 0	–	900 0 0	3	8 Aug., 1850.
		Sir Robert A. Ferguson,	2,053 0 0	1,600 0 0	–	1,600 0 0	5	14 May, „
		Ditto,	521 0 0	500 0 0	–	500 0 0	5	14 July, 1849.
		Henry G. Lighton,	1,000 0 0	1,000 0 0	600 0 0	400 0 0	2	3 April, „
		Sir Robert A. Ferguson,	1,642 0 0	1,250 0 0	–	1,250 0 0	5	16 Dec., 1851.
		Ditto,	270 0 0	250 0 0	–	250 0 0	5	3 Nov., 1849.
		Ditto,	514 14 10	500 0 0	–	400 0 0	4	27 April, 1854.
		Henry Echlin,	394 0 0	250 0 0	–	150 0 0	3	25 Nov., 1851.
		Audley Caldwell,	300 0 0	150 0 0	–	–	–	–
		Ditto,	300 0 0	150 0 0	–	–	–	–

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued	Date of last Issue.
Tyrone—*con.*	Strabane, Lower	James Sinclair,	1,517 10 6	1,100 0 0	–	1,100 0 0	5	8 April, 1850.
		Charles J. Gardiner,	1,814 19 11	1,250 0 0	500 0 0	750 0 0	3	27 " "
		Alexander S. Humphreys,	311 0 0	300 0 0	–	300 0 0	5	12 Sept., 1851.
		Marquis of Abercorn,	10,416 0 0	6,000 0 0	–	5,000 0 0	10	9 Oct., "
		Andrew F. Knox,	250 0 0	250 0 0	–	250 0 0	5	10 Aug., 1848.
		John Baird,	100 0 0	100 0 0	–	100 0 0	5	3 Feb., 1849.
		John Humphrys,	1,000 0 0	800 0 0	–	480 0 0	3	31 May, "
		Thomas Baird,	100 0 0	100 0 0	–	100 0 0	5	30 Oct., 1848
		Robert Hume,	200 0 0	200 0 0	200 0 0	–	–	–
		Peter B. Maxwell,	400 0 0	300 0 0	–	300 0 0	5	10 July, 1850
		William Knox,	780 0 0	500 0 0	–	500 0 0	5	17 May, 1851.
		George Smithwick,	202 0 0	150 0 0	–	90 0 0	3	26 Sept., 1848
		James C. Ball,	210 0 0	200 0 0	120 0 0	80 0 0	2	11 Oct., "
		John P. Kennedy, jun.,	581 10 0	350 0 0	–	210 0 0	3	6 April, 1851.
		James Sinclair,	342 9 6	300 0 0	120 0 0	180 0 0	3	31 Dec., 1850.
		Marquis of Abercorn,	150 0 0	150 0 0	–	150 0 0	5	1 June, 1854.
		Daniel Baird,	500 0 0	450 0 0	–	90 0 0	1	22 Oct., 1850.
		James Houston,	506 0 0	300 0 0	–	120 0 0	2	7 July, 1851.
		Thomas Graham,	200 0 0	200 0 0	–	120 0 0	3	18 Sept., "
		Daniel Baird,	2,101 0 0	1,000 0 0	–	200 0 0	1	15 Nov., "
		Hugh Auchinleck,	420 0 0	250 0 0	–	250 0 0	5	1 Dec., 1853
	Strabane, Upper	Arthur W. C. Hamilton,	9,803 6 8	6,000 0 0	4,000 0 0	2,000 0 0	1	13 March, 1849.
		William Ogilby,	12,605 0 0	6,000 0 0	–	3,000 0 0	6	10 Sept., 1850.
		David White,	245 7 0	150 0 0	–	120 0 0	4	19 Oct., 1849.
		William M'Crea,	200 0 0	200 0 0	–	200 0 0	5	10 June, "
		James M'Ivor,	1,300 0 0	800 0 0	–	800 0 0	6	7 Feb., 1851.
		Thomas L. Stack,	265 0 0	150 0 0	–	90 0 0	3	24 " "
		David White,	150 0 0	150 0 0	–	150 0 0	5	31 July, "
		James Byrne,	522 0 0	350 0 0	–	350 0 0	5	23 Nov., 1854.
		William Todd,	215 5 0	200 0 0	–	200 0 0	5	23 April, 1851.
		Daniel Baird,	900 0 0	600 0 0	–	120 0 0	1	15 July, "
		James Scott,	300 0 0	250 0 0	–	100 0 0	2	10 Aug., 1852.
		David White,	379 0 0	350 0 0	–	140 0 0	2	11 Oct., 1854.
		Ditto,	500 0 0	500 0 0	–	100 0 0	1	15 Nov., "
Armagh,	Armagh,	Lee M'Kinstry,	2,880 0 0	1,000 0 0	600 0 0	400 0 0	2	12 July, 1849.
		Crosby S. Mangan,	350 0 0	200 0 0	–	120 0 0	3	9 Feb., 1850
		William J. Armstrong,	690 0 0	400 0 0	–	400 0 0	5	3 May, 1849
		Samuel Simpson,	250 0 0	150 0 0	–	60 0 0	2	11 June, 1851.
	Fews, Lower,	Earl of Gosford,	4,000 0 0	4,000 0 0	4,000 0 0	–	–	–
		Ditto,	8,000 0 0	4,000 0 0	4,000 0 0	–	–	–
		Ditto,	1,057 2 0	1,000 0 0	–	1,000 0 0	5	1 March, 1871.
		Ditto,	1,000 0 0	1,000 0 0	–	800 0 0	4	30 Sept., 1852.
		Jonathan Chomley,	100 0 0	100 0 0	–	60 0 0	3	18 May, 1854.
		Henry T. Prentice,	800 0 0	800 0 0	–	320 0 0	2	6 Sept., 1854.
	Fews, Upper,	John J. Bigger,	400 0 0	200 0 0	–	200 0 0	5	7 July, 1849.
		Jonathan Chomley,	100 0 0	100 0 0	–	100 0 0	5	11 Dec., 1850
		William Armstrong,	948 0 0	400 0 0	400 0 0	–	–	–
	Onellland, East	Francis Fforde,	868 0 0	400 0 0	–	400 0 0	5	16 May, 1850.
	Onellland, West	Henry Caulfield,	800 0 0	600 0 0	–	480 0 0	4	12 April, "
		Robert W. C. Cope,	1,391 7 6	800 0 0	–	800 0 0	5	27 Sept., 1849.
		Andrew M'Creight,	154 18 6	150 0 0	120 0 0	30 0 0	1	11 Oct., 1848.
		Robert W. C. Cope,	600 0 0	550 0 0	–	550 0 0	5	11 Dec., 1849
	Orior, Lower,	William H. Foster,	174 0 0	150 0 0	–	150 0 0	5	1 July, 1848.
		Count Fane de Salis,	4,000 0 0	2,000 0 0	–	400 0 0	1	13 Dec., 1849
		Mortimer O'Sullivan,	600 0 0	250 0 0	–	200 0 0	4	11 July, 1854.
	Orior, Upper,	Henry Alexander,	1,044 0 0	600 0 0	–	360 0 0	3	9 Dec., 1849.
		Powell Foxall,	606 0 0	500 0 0		200 0 0	2	13 Sept., "
		James W. M'Neale,	1,995 0 0	100 0 0	–	80 0 0	4	28 June, 1851.
	Tiranny,	Sir James M. Stronge,	500 0 0	500 0 0	200 0 0	300 0 0	3	21 April, 1849
		Edward W. Bond,	150 0 0	100 0 0	–	100 0 0	5	11 Aug., "
		Ditto,	447 14 4	150 0 0	–	30 0 0	1	14 Jan., 1848.
		Sir James M. Stronge,	601 0 0	150 0 0	30 0 0	120 0 0	4	16 Sept., 1849.
		Earl of Caledon,	2,560 0 0	2,500 0 0	–	500 0 0	1	13 Aug., 1850.
		Thomas J. White,	250 0 0	150 0 0	–	150 0 0	5	24 Jan., 1851.
		William J. Armstrong,	400 0 0	400 0 0	–	160 0 0	2	9 Nov., 1852.
		Sir James M. Stronge,	3,009 17 2	2,500 0 0	–	2,500 0 0	5	9 May, 1854.
		A. H. Bond,	130 0 0	100 0 0	–	60 0 0	3	22 Dec., "
Down,	Ards,	Hugh Montgomery,	7,159 7 8	2,500 0 0	–	1,500 0 0	3	20 March, 1852.
		Catherine A. Knox & others	1,187 0 0	600 0 0	600 0 0	–	–	–
	Castlereagh, Lower	Hugh Kennedy,	2,008 7 0	1,000 0 0	800 0 0	200 0 0	1	16 March, 1848.
		George Allen,	1,000 0 0	600 0 0	–	600 0 0	5	1 Oct., 1852.
		David S. Ker,	364 10 0	250 0 0	–	250 0 0	5	17 Sept., "
	Castlereagh, Upper.	James Robinson,	260 0 0	100 0 0	–	100 0 0	5	3 Jan., 1851.
		Sir Robert Bateson,	1,050 10 0	1,000 0 0	–	600 0 0	3	29 June, 1852.
	Dufferin,	Lord Dufferin,	4,014 0 0	4,000 0 0	–	500 0 0	1	16 " 1848.
	Iveagh, Upper,	John T. Reilly,	300 0 0	300 0 0	–	300 0 0	5	9 Oct., 1850
		Francis C. Leshe,	150 0 0	150 0 0	–	150 0 0	5	13 Nov., 1848.
		Earl of Roden,	3,100 0 0	2,400 0 0	–	2,400 0 0	5	19 Oct., 1852.
		Edward H. Trevor,	200 0 0	150 0 0	90 0 0	60 0 0	2	4 May, 1848.
	Kinnelarty,	William B. Forde,	5,831 13 8	5,800 0 0	–	5,000 0 0	10	5 April, 1850.
		Lady Harriet Forde,	1,500 0 0	900 0 0	–	900 0 0	5	30 Nov., 1849.
		David S. Ker,	3,560 0 0	1,500 0 0	–	1,500 0 0	5	5 June, "

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished.	Amount issued.	No. of Instalments issued.	Date of last Issue.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.		
Down—*con.*	Lecale,	Arthur H. Montgomery,	1,441 18 10	700 0 0	–	420 0 0	3	27 March, 1852.
		John Keown,	897 0 0	600 0 0	–	480 0 0	4	24 Aug., 1854.
	Mourne,	Alexander Stewart,	500 0 0	400 0 0	–	400 0 0	5	9 May, 1850.

MIDLAND AND EASTERN DISTRICT.

County.	Barony.	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished.	Amount issued.	No. of Instalments issued.	Date of last Issue.
Cavan,	Castlerahan,	Samuel Winter,	800 0 0	600 0 0	–	600 0 0	5	28 Aug., 1851.
		Thomas Gosselin,	348 0 0	300 0 0	–	120 0 0	2	19 Dec., 1850.
	Clankee,	Sir John Young,	1,600 0 0	1,500 0 0	–	1,200 0 0	4	4 May, 1853.
		Joseph Pratt,	1,254 8 5	800 0 0	–	800 0 0	5	28 „ 1850.
		Frederick FitzPatrick,	400 0 0	200 0 0	–	200 0 0	5	21 June, 1849.
	Clonmahon,	John K. Vernon,	267 6 0	200 0 0	200 0 0	300 0 0	5	17 Oct., 1850.
		Mark Kerr,	350 0 0	150 0 0	150 0 0	–	–	–
		John Nesbitt,	600 0 0	300 0 0	–	300 0 0	5	3 May, 1849.
		Lord John G. Beresford,	15,000 0 0	10,000 0 0	9,000 0 0	1,000 0 0	2	3 Sept., „
		John Beresford,	4,000 0 0	2,500 0 0	2,000 0 0	500 0 0	1	4 May, 1848.
		Richard O'Reilly,	800 0 0	250 0 0	–	50 0 0	1	24 Nov., 1849.
		James Campbell,	150 0 0	150 0 0	–	–	–	–
	Loughtee, Lower	John Baker,	200 0 0	200 0 0	–	100 0 0	4	30 Aug., 1848.
		John Ingham,	100 0 0	100 0 0	–	100 0 0	5	20 April, 1850.
		Andrew M'Creight,	500 0 0	400 0 0	220 0 0	180 0 0	3	26 May, 1851.
		John C. Jones,	460 0 0	300 0 0	–	300 0 0	5	1 March, 1852.
		Ditto,	1,000 0 0	400 0 0	–	400 0 0	5	30 Sept., „
	Loughtee, Upper	Robert Burroughs,	950 16 9	750 0 0	300 0 0	450 0 0	3	27 June, 1848.
		Henry T. Kilbee,	228 16 6	200 0 0	–	200 0 0	5	15 March, 1849.
		Marian and Charles Waring	1,000 0 0	1,000 0 0	200 0 0	800 0 0	4	4 April, „
		Thomas Smith,	445 10 7	400 0 0	400 0 0	–	–	–
		William Smith,	175 0 0	150 0 0	–	120 0 0	4	13 July, 1849.
		Matthew O'R. Dease,	500 0 0	300 0 0	–	60 0 0	1	5 June, 1848.
		Lord Farnham,	2,000 0 0	1,500 0 0	600 0 0	900 0 0	3	2 Feb., 1850.
		Ditto,	150 0 0	150 0 0	90 0 0	60 0 0	2	1 „ „
		William H. Enery,	150 0 0	150 0 0	–	150 0 0	5	12 „ 1853.
		Marian and Charles Waring	200 0 0	200 0 0	–	200 0 0	5	14 Sept., 1849.
		Arthur Knox,	150 0 0	100 0 0	–	100 0 0	5	20 May, 1851.
	Tullygarvey,	Theophilus Clements,	750 0 0	750 0 0	–	150 0 0	1	25 Nov., 1847.
		Robert Corscadden,	200 0 0	100 0 0	–	100 0 0	5	5 July, 1849.
		William H. Enery,	500 0 0	250 0 0	–	250 0 0	5	24 „ 1850.
		Arthur R. Slack,	111 5 9	100 0 0	40 0 0	60 0 0	3	11 Jan., 1849.
		William Betty,	150 0 0	100 0 0	–	100 0 0	5	28 March, „
		Dawson R. Coote,	1,000 0 0	600 0 0	–	600 0 0	5	14 Sept., „
		Marcus G. Beresford,	1,500 0 0	1,000 0 0	800 0 0	200 0 0	1	10 May, 1848.
		Robert Burroughs,	1,600 8 8	1,000 0 0	800 0 0	200 0 0	1	9 „ „
		Henry T. Clements,	1,000 0 0	800 0 0	–	640 0 0	4	18 Nov., 1851.
		Marcus G. Beresford,	200 0 0	200 0 0	–	200 0 0	5	24 Feb., „
		James Godley,	100 0 0	100 0 0	–	80 0 0	4	3 Jan., 1853.
		Theophilus Clements,	750 0 0	600 0 0	–	240 0 0	2	26 Oct., 1851.
		E. B. Whyte Venables,	350 0 0	300 0 0	–	60 0 0	1	6 Sept., „
	Tullyhaw,	John Finlay,	318 17 9	200 0 0	–	200 0 0	5	16 Aug., 1849.
		Guy L'Estrange,	1,000 0 0	700 0 0	560 0 0	140 0 0	1	29 March, 1848.
		Sir James W. King,	511 7 8	500 0 0	–	200 0 0	2	9 Dec., 1852.
		William H. Enery,	500 0 0	500 0 0	–	500 0 0	5	12 Oct., „
		Ditto,	150 0 0	150 0 0	–	150 0 0	5	11 Nov., „
		Ditto,	150 0 0	150 0 0	–	150 0 0	5	12 „ 1853.
	Tullyhunco,	Richard Fox,	400 0 0	250 0 0	–	250 0 0	5	3 Jan., 1850.
		John M'Manus,	123 0 0	100 0 0	80 0 0	20 0 0	1	28 April, 1848
		Mary Anne and Jane Young,	312 0 0	200 0 0	–	160 0 0	4	3 May, 1849.
		Earl of Gosford,	4,000 0 0	4,000 0 0	4,000 0 0	500 0 0	1	30 March, 1848.
		William Betty,	100 0 0	100 0 0	–	100 0 0	5	11 Sept., 1850.
Monaghan,	Cremorne,	Thomas Rothwell,	1,334 2 0	1,200 0 0	480 0 0	720 0 0	3	20 Dec., 1850.
		Lord Blayney,	6,000 0 0	5,000 0 0	–	1,000 0 0	2	13 Oct., 1851.
		James M'Cullagh,	140 0 0	100 0 0	–	100 0 0	5	11 April, 1850.
	Dartree,	Richard Mayne,	200 0 0	150 0 0	–	150 0 0	5	6 Sept., 1849.
		Lord Cremorne,	2,000 0 0	1,500 0 0	1,200 0 0	300 0 0	1	10 Feb., 1848.
		John L. Cole,	600 0 0	500 0 0	–	500 0 0	5	6 July, 1849.
		Thomas Brunker,	1,000 0 0	600 0 0	–	240 0 0	2	10 Sept., „
		John Moorhead,	300 0 0	200 0 0	120 0 0	80 0 0	2	27 July, 1850.
		William Story,	100 0 0	100 0 0	–	100 0 0	5	28 Jan., 1851.
		William Forster,	759 0 0	300 0 0	–	300 0 0	5	11 Feb., 1850.
		John C. Ponsden,	400 0 0	400 0 0	240 0 0	160 0 0	2	22 Jan., 1851.
		John T. Whitstone,	105 0 0	100 0 0	–	100 0 0	5	30 April, „
		William Forster,	300 0 0	300 0 0	–	240 0 0	4	28 Nov., „
		John C. Quinn,	1,000 0 0	900 0 0	–	180 0 0	1	3 „ 1853.
	Farney,	Evelyn J. Shirley and James Shirley,	5,000 0 0	3,500 0 0	–	3,500 0 0	7	9 April, 1850.
		Richard Bolton,	670 0 0	300 0 0	–	240 0 0	4	17 June, 1852.
		Robert L. Tottenham,	247 0 0	200 0 0	–	200 0 0	5	26 Oct., „
	Monaghan,	Charles Atkinson,	1,000 0 0	500 0 0	–	100 0 0	1	4 April, 1848.
		Sir George Forster,	2,000 0 0	700 0 0	700 0 0	–	–	–
		Edward Lucas,	6,000 0 0	5,000 0 0	3,000 0 0	2,000 0 0	4	4 Jan., 1850.
		Elizabeth J. Woodright,	522 12 5	300 0 0	–	300 0 0	5	8 June, 1849.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished.	Amount issued.	No. of Instalments issued.	Date of last Issue.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.		
MEATH—*con.*	Slane, Up.—*con.*	John Bolton,	528 0 0	300 0 0	–	240 0 0	4	7 April, 1852.
		Sir St. Vincent K. H. Whitshed,	1,325 0 0	900 0 0	–	720 0 0	4	2 July, 1853.
WESTMEATH,	Clonlonan,	Gustavus Jones,	571 17 6	300 0 0	–	180 0 0	3	5 April, 1851.
		John Longworth,	505 1 7	500 0 0	–	100 0 0	1	1 May, „
		Eliza Mathews,	229 0 0	200 0 0	–	120 0 0	3	5 Aug, 1854.
	Brawny,	Francis Longworth,	1,045 12 2	300 0 0	–	60 0 0	1	14 July, 1851.
		Lord Castlemaine,	3,000 0 0	1,000 0 0	–	000 0 0	3	18 Oct., „
	Corkaree,	William J. Levinge,	1,404 0 0	1,450 0 0	580 0 0	870 0 0	3	27 June, 1849.
		Sir Percy Nugent,	800 0 0	800 0 0	–	320 0 0	2	24 Feb., „
		James W. M. Berry,	800 0 0	700 0 0	–	420 0 0	3	18 July, „
		Edward Daly,	450 0 0	300 0 0	–	120 0 0	2	18 Oct, 1852.
	Delvin,	Marquis of Westmeath,	2,000 0 0	1,500 0 0	–	900 0 0	3	26 Feb, 1850.
		Hercules Robinson,	600 0 0	200 0 0	160 0 0	40 0 0	1	19 Nov., 1847.
		Thomas J. Fetherstone,	766 0 0	500 0 0	500 0 0	–	–	–
		Thomas Rotheram,	150 0 0	150 0 0	–	120 0 0	4	21 July, 1852
	Farbill,	John J. Nugent,	1,000 0 0	400 0 0	400 0 0	–	–	–
		Earl of Longford,	650 0 0	500 0 0	–	500 0 0	5	12 Feb., 1850.
		Ditto,	1,800 0 0	1,000 0 0	–	1,000 0 0	5	21 Oct., „
		Ditto,	1,100 0 0	1,000 0 0	–	1,000 0 0	5	16 July, 1852.
	Fartullagh,	Henry Pilkington,	222 17 11	200 0 0	120 0 0	80 0 0	2	24 June, 1848.
		Charles B. Marlay,	2,198 5 6	500 0 0	–	500 0 0	5	15 Dec., 1852.
		William Fetherston H.,	932 11 2	500 0 0	–	300 0 0	3	17 Nov., 1853.
		C. B. Marlay,	627 0 0	600 0 0	–	600 0 0	5	18 July, 1854.
		William Fetherston H.,	257 0 0	150 0 0	–	150 0 0	5	26 Oct., „
	Fore,	William B. Smythe,	679 0 0	650 0 0	–	650 0 0	5	20 Nov., 1849
		William P. Urquhart,	2,950 0 0	1,000 0 0	600 0 0	400 0 0	2	12 Sept., 1848.
		Earl of Longford,	730 0 0	400 0 0	–	400 0 0	5	10 „ 1850.
		Ditto,	550 0 0	500 0 0	–	500 0 0	5	23 Nov., „
		Samuel A. Reynell,	405 0 0	400 0 0	–	240 0 0	3	21 July, 1851.
	Kilkenny, West,	St. George Gray,	430 15 0	300 0 0	–	300 0 0	5	30 Aug., 1849
		Baroness Harris,	4,403 0 0	1,500 0 0	–	1,500 0 0	5	5 May, 1852
		William H. Daniel,	600 0 0	500 0 0	–	400 0 0	4	7 Jan, 1853
		Arthur D. Chaigneau,	657 0 0	600 0 0	–	480 0 0	4	14 July, „
		James Blackney,	150 0 0	100 0 0	–	40 0 0	2	28 May, 1852.
	Moyashel and Magheradernon,	John J. Nugent,	365 0 0	200 0 0	40 0 0	160 0 0	4	8 Nov., 1849
		Ditto,	226 14 7	200 0 0	–	40 0 0	1	22 June, 1850
	Moycashel,	Sir Richard Levinge,	2,874 0 0	1,500 0 0	–	900 0 0	3	14 July, 1849
		Godfrey Levinge,	411 11 1	400 0 0	80 0 0	320 0 0	4	13 „ „
		Sir William E. Leeson,	2,753 0 0	1,000 0 0	600 0 0	400 0 0	2	14 June, „
		Charles Vignoles,	250 0 0	100 0 0	–	40 0 0	2	11 April, 1851
		John L. Cappaidge,	200 0 0	200 0 0	–	160 0 0	4	3 May, 1854
		Arthur S. Upton,	600 0 0	450 0 0	–	450 0 0	5	25 Aug., 1853.
		James H. Dickson,	1,575 0 0	500 0 0	–	300 0 0	3	21 June, 1854.
	Moygoish,	Joseph F. Leathley,	752 4 3	700 0 0	–	280 0 0	2	10 July, 1851.
	Ratheonrath,	John Lentaigne,	400 0 0	200 0 0	–	200 0 0	5	2 May, 1849.
		Ditto,	300 0 0	300 0 0	–	300 0 0	5	13 Nov., „
		Charles Hamilton,	371 16 0	300 0 0	–	300 0 0	5	14 Jan., 1851.
		Henry Pakenham,	300 0 0	300 0 0	–	300 0 0	5	10 Nov., 1852.
		Charles Hamilton,	100 0 0	100 0 0	–	300 0 0	5	16 June, „
DUBLIN,	Balrothery, East	St. John Butler,	1,233 0 0	500 0 0	300 0 0	200 0 0	2	10 March, 1848.
		George Macartney,	850 0 0	300 0 0	–	300 0 0	5	5 Oct., 1852.
		Anna M. Dease,	2,040 0 0	2,000 0 0	–	800 0 0	2	23 Jan., 1854.
		Ditto,	050 0 0	050 0 0	–	700 0 0	4	7 Aug, „
	Coolock,	Thomas Deeley,	150 0 0	100 0 0	–	100 0 0	5	30 Oct., 1848.
		Sir Compton Domvile,	603 5 1	150 0 0	–	150 0 0	5	21 July, „
		Robert Maxwell,	456 3 8	200 0 0	–	140 0 0	4	16 April, 1851.
		Earl of Howth,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	16 Nov., 1849.
		Sir Compton Domvile,	377 0 6	200 0 0	–	200 0 0	5	29 Jan., 1851.
		George Farran,	150 0 0	150 0 0	–	120 0 0	4	15 Nov., 1850
		Robert R. Cruise,	230 0 0	200 0 0	–	200 0 0	5	24 March, 1853.
		Sir Compton Domvile,	150 0 0	150 0 0	–	150 0 0	5	14 April, 1851.
		Ditto,	230 0 0	200 0 0	–	200 0 0	5	16 „ 1853.
		James M'Owen,	200 0 0	200 0 0	–	200 0 0	5	13 Oct., 1851.
		Lord Talbot de Malahide,	2,656 13 6	1,500 0 0	–	1,500 0 0	5	11 April, 1854.
		James M'Owen,	100 0 0	100 0 0	–	100 0 0	5	14 Aug., 1851.
		Sir Compton Domvile,	200 0 0	200 0 0	–	200 0 0	5	20 April, 1853.
		Earl of Howth,	1,000 0 0	1,000 0 0	–	–	–	–
	Castleknock,	Henry White,	2,400 0 0	1,000 0 0	–	600 0 0	3	12 April, 1852.
	Nethercross,	Sir Thomas Staples,	000 0 0	300 0 0	–	300 0 0	5	23 July, 1849.
		John T. Armstrong,	200 0 0	100 0 0	–	00 0 0	3	12 „ 1848.
		Edward Ennis,	170 0 0	100 0 0	–	100 0 0	5	11 May, 1849.
		John T. Armstrong,	150 0 0	100 0 0	–	60 0 0	3	12 July, 1848.
		Fords Leathley,	454 0 0	400 0 0	–	400 0 0	5	6 March, 1854.
		James M'Owen,	300 0 0	300 0 0	–	120 0 0	2	8 Feb., „
	Newcastle,	John L. Arabin,	3,200 0 0	1,000 0 0	–	200 0 0	1	1 May, 1852.
		Michael Lynch,	500 0 0	500 0 0	–	500 0 0	5	6 Feb., 1849.
		Andrew Reid,	1,440 0 0	800 0 0	480 0 0	320 0 0	2	20 May, 1848.
		George Farran,	200 0 0	100 0 0	–	100 0 0	5	19 „ 1851.
		John J. Verschoyle,	600 0 0	500 0 0	–	500 0 0	5	25 April, „
		Henry Purdon,	470 0 0	450 0 0	270 0 0	180 0 0	2	26 June, 1848.
		Michael Kenny,	400 0 0	400 0 0	400 0 0	–	–	–

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished.	Amount issued.	No. of Instalments issued.	Date of last Issue.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.		
Dublin—*con.*	Newcastle—*con.*	John J. Verschoyle,	200 0 0	200 0 0	–	200 0 0	5	21 Oct., 1852.
		Sir Robert Shaw,	300 0 0	100 0 0	–	60 0 0	3	12 March, „
		Emily Vesey,	517 0 0	500 0 0	234 11 2	205 8 10	3	7 Aug., „
		Governors of St Patrick's Hospital,	1,141 0 0	600 0 0	–	600 0 0	5	15 Nov., 1854.
		Ditto,	550 0 0	550 0 0	–	330 0 0	3	16 „ „
	Rathdown,	Christopher Fitzsimon,	600 0 0	600 0 0	–	600 0 0	5	15 March, 1849.
		Frederick Shaw,	786 11 0	450 0 0	–	180 0 0	2	11 Jan., „
		David C. La Touche,	201 0 0	200 0 0	–	200 0 0	5	3 March, „
		John H. Dunne,	2,050 0 0	500 0 0	–	200 0 0	2	16 Feb., „
		Christopher Fitzsimon,	750 0 0	550 0 0	–	440 0 0	4	18 „ 1850.
	Uppercross,	John Lentaigne,	1,000 0 0	800 0 0	300 0 0	480 0 0	3	17 „ 1840.
		Ponsonby Shaw,	514 10 0	300 0 0	–	300 0 0	5	2 June, 1848.
		Ditto,	300 0 0	300 0 0	–	300 0 0	5	23 May, 1850.
		Sir St. Vincent K. H. Whitshed,	1,265 0 0	600 0 0	–	600 0 0	5	13 March, 1852.
		Ditto,	163 0 0	150 0 0	–	60 0 0	2	3 May, 1853
		Ditto,	376 3 2	250 0 0	–	200 0 0	4	9 „ „
		Ditto,	247 0 0	200 0 0	–	40 0 0	1	14 July, 1854.
Kildare,	Carbury,	K. A. Ruthven,	600 0 0	150 0 0	150 0 0	–	–	–
		Viscount Harberton,	580 0 0	550 0 0	110 0 0	440 0 0	4	1 May, 1849.
		Earl of Milltown,	5,148 8 0	3,000 0 0	1,000 0 0	500 0 0	1	19 Jan., 1848.
		Edward Wolstenholme,	1,734 10 0	600 0 0	–	600 0 0	5	27 Oct., 1852.
	Clane,	Eliot Warburton,	100 0 0	100 0 0	100 0 0	–	–	–
	Ikeathy and Oughteranny,	Sir J. William Hort,	5,940 0 0	800 0 0	–	800 0 0	5	11 Oct., 1849.
		Thomas W. Browne,	1,800 0 0	1,500 0 0	–	300 0 0	1	23 May, 1851.
		John Aylmer,	300 0 0	300 0 0	–	300 0 0	5	11 April, 1854.
		Christopher Rynd,	203 0 0	200 0 0	–	80 0 0	2	5 „ „
	Kilkea and Moone	Philip Doyne,	857 18 9	500 0 0	–	100 0 0	1	23 Aug., 1850.
		Matthew D. Thomas,	200 0 0	200 0 0	–	40 0 0	1	6 Sept., „
		Thomas C. Wakefield, jun.,	668 0 0	500 0 0	–	420 0 0	5	28 July, 1854.
		Ditto,	312 2 0	250 0 0	–	20 0 0	4	11 May, „
		Kane Bunbury,	2,385 0 0	1,000 0 0	–	800 0 0	4	21 Oct., „
		Thomas C. Wakefield,	450 0 0	450 0 0	–	90 0 0	1	13 Sept., „
		Ditto,	350 0 0	300 0 0	–	60 0 0	1	„ „
		Ditto,	400 0 0	300 0 0	–	–	–	–
	Naas, North,	Lady Geary and Nicholas Evans,	729 5 8	500 0 0	–	400 0 0	4	26 Sept., 1850.
		Ditto,	100 0 0	100 0 0	–	60 0 0	3	7 Jan., 1853.
		Ditto,	400 0 0	350 0 0	–	70 0 0	1	28 Oct., 1850.
	Naas, South,	John La Touche,	1,342 9 1	1,300 0 0	–	1,300 0 0	5	23 July, „
		John Hickey,	1,000 0 0	800 0 0	–	800 0 0	5	16 „ 1853.
		William Betty,	259 0 0	200 0 0	–	80 0 0	2	10 March, 1850.
		George Cockburn,	526 0 0	500 0 0	–	300 0 0	3	13 Oct., 1851.
		John La Touche,	622 0 0	600 0 0	–	240 0 0	2	23 July, 1852.
		George W. West,	294 13 3	200 0 0	–	200 0 0	5	26 Jan., „
		Richard Doyne,	300 0 0	300 0 0	–	300 0 0	5	10 March, 1853.
		George W. West,	100 0 0	100 0 0	–	100 0 0	5	9 July, 1852.
		Richard Doyne,	100 0 0	100 0 0	–	100 0 0	5	28 Oct., 1853.
		Lady C. S. Wolfe,	468 0 0	450 0 0	–	450 0 0	5	20 July, 1854.
		Ditto,	438 0 0	400 0 0	–	400 0 0	5	8 Sept., „
		Earl of Clonmel,	150 0 0	150 0 0	–	60 0 0	2	31 Aug., „
		Sir E. D. Burrowes,	300 0 0	300 0 0	–	120 0 0	2	27 June, „
	Narragh and Reban, East.	John La Touche,	877 16 1	850 0 0	–	850 0 0	5	15 Dec., 1848.
		John Bonham,	450 0 0	450 0 0	–	450 0 0	5	2 Aug., 1850.
		M. C. Cramer Roberts,	2,400 0 0	1,000 0 0	–	400 0 0	2	24 Feb., 1852.
		John Bonham,	432 0 0	400 0 0	–	320 0 0	4	18 Aug., „
		Ditto,	356 9 7	250 0 0	–	250 0 0	5	16 Sept., 1851.
		Thomas E. Fitzgerald,	282 6 8	200 0 0	–	200 0 0	5	9 March, 1853.
		Ditto,	1,233 0 0	1,000 0 0	–	1,000 0 0	5	14 Dec., 1854.
	Offally, East,	Viscount Harberton,	1,270 0 0	800 0 0	160 0 0	640 0 0	4	30 July, 1850.
	Narragh and Reban, West,	Robert Verschoyle,	1,200 0 0	800 0 0	–	640 0 0	4	13 April, 1854.
	Offally, West,	Thomas Thompson,	733 16 2	400 0 0	–	400 0 0	5	8 May, 1849.
		Ditto,	100 0 0	100 0 0	–	100 0 0	5	18 Nov., 1850.
		Marquis of Drogheda,	255 7 7	250 0 0	–	250 0 0	5	28 April, 1851.
		Ditto,	1,229 15 0	1,000 0 0	–	800 0 0	4	13 Sept., 1852.
	Salt, North,	William Bellingham,	571 8 8	200 0 0	–	200 0 0	5	16 May, 1849.
		Ditto,	200 0 0	200 0 0	–	200 0 0	5	24 „ 1850.
		Ditto,	150 0 0	150 0 0	–	60 0 0	3	22 Sept., 1851.
	Salt, South,	William S. Frood,	588 0 8	200 0 0	–	160 0 0	4	7 Jan., 1852.
		George R. Keogh,	1,230 17 0	500 0 0	500 0 0	–	–	–
		Smyth W. Fox,	500 0 0	200 0 0	–	40 0 0	1	30 Jan., 1850.
		Richard B. Palliser,	705 7 0	500 0 0	–	500 0 0	5	16 May, 1851.
		Arthur B. Cane,	1,230 17 0	500 0 0	–	500 0 0	5	8 July, „
		Richard B. Palliser,	116 0 0	100 0 0	–	100 0 0	5	14 „ 1852.
		Arthur B. Cane,	600 0 0	300 0 0	–	180 0 0	3	5 May, 1854.
		Guardians of John Augustus Palliser,	100 0 0	100 0 0	–	–	–	–
		Fanny Palliser,	100 0 0	100 0 0	–	–	–	–
King's,	Ballyboy,	William T. Briscoe,	684 11 0	650 0 0	390 0 0	260 0 0	2	18 Oct., 1850.
		Barry Fox,	200 0 0	200 0 0	–	200 0 0	5	19 Aug., 1848.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished.	Amount issued.	No. of Instalments issued.	Date of last Issue.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.		
King's—*con.*	Ballyboy—*con.*	Robert S. Drought,	200 0 0	200 0 0	200 0 0	–	–	–
		Elizabeth Morris,	280 0 0	250 0 0	100 0 0	150 0 0	3	20 June, 1849.
		Andrew W. Gamble,	200 0 0	200 0 0	–	200 0 0	5	22 Aug., "
		Francis H. M. Biddulph,	300 0 0	250 0 0	150 0 0	100 0 0	2	7 July, 1848.
	Ballybritt,	Thomas Bernard,	2,000 0 0	2,000 0 0	1,200 0 0	800 0 0	2	6 April, 1849.
		Henry White,	680 0 0	650 0 0	–	650 0 0	5	1 March, "
		Ditto,	301 10 0	250 0 0	–	150 0 0	6	6 June, 1850.
		Charles B. Baldwin,	930 17 11	760 0 0	–	150 0 0	1	5 Aug., "
		William H. Darby,	500 0 0	500 0 0	–	500 0 0	5	24 Jan., 1853.
		Ditto,	576 0 0	500 0 0	–	500 0 0	5	25 " "
	Ballycowen,	Thomas Sadleir,	300 0 0	200 0 0	–	200 0 0	5	21 April, 1849.
		Ralph Coote,	100 0 0	100 0 0	100 0 0	–	–	–
		Barry Fox,	550 0 0	250 0 0	–	250 0 0	5	10 Dec., 1850.
		John O'Brien and Anne Maria E. O'Brien,	600 0 0	300 0 0	–	300 0 0	5	22 Sept., 1848.
		Ditto,	1,069 0 1	400 0 0	–	400 0 0	5	9 Oct., 1851.
	Clonlisk,	Johnston Stoney,	1,080 8 8	800 0 0	–	320 0 0	2	24 Aug., 1848
		Guy Atkinson,	300 0 0	250 0 0	150 0 0	100 0 0	2	16 July, "
		William Minchin,	100 0 0	100 0 0	–	100 0 0	5	24 Jan., 1850.
		Edward Synge,	3,443 0 0	1,500 0 0	–	600 0 0	2	12 July, 1848.
		Thomas Spunner,	205 0 0	150 0 0	–	150 0 0	5	5 Nov., 1850.
		Sandford Palmer,	254 17 1	200 0 0	–	160 0 0	4	21 July, 1849.
		Michael Egan,	100 0 0	100 0 0	–	100 0 0	5	12 April, 1851.
		John Evans,	797 11 0	500 0 0	–	500 0 0	5	1 June, 1850.
		Jonathan T. Abbot,	103 0 0	100 0 0	–	100 0 0	5	22 " "
		Joseph J. Walker,	150 0 0	150 0 0	–	150 0 0	5	1 March, "
		Henry Smith,	200 0 0	200 0 0	–	40 0 0	1	6 June, "
		Henry Prittie,	550 0 0	500 0 0	–	300 0 0	3	19 Aug., 1851.
		William P. H. Vaughan,	728 12 9	500 0 0	–	400 0 0	4	10 Dec., "
		Sandford Palmer,	350 0 0	350 0 0	–	650 0 0	5	11 Sept., 1852.
		Joseph J. Walker,	250 0 0	250 0 0	–	250 0 0	5	18 Aug., 1854.
		Guy Atkinson,	200 0 0	200 0 0	–	120 0 0	3	20 Dec., "
	Coolestown,	Joseph H. Wybrants,	700 0 0	650 0 0	390 0 0	260 0 0	2	1 Nov., 1848.
		Sir Thomas Esmonde,	113 0 0	100 0 0	100 0 0	–	–	–
	Eglish,	William H. Carter,	1,140 8 3	500 0 0	–	300 0 0	3	10 May, 1849.
		Robert Cassidy,	5,862 7 4	2,600 0 0	–	500 0 0	1	26 Oct., 1848.
	Garrycastle,	Charles Holmes,	949 7 0	900 0 0	360 0 0	540 0 0	3	18 April, 1849.
		Hannah M. Bird,	235 16 6	150 0 0	–	–	–	–
		William B. Fry,	500 0 0	400 0 0	–	400 0 0	4	10 Oct., 1849.
		Francis E. Mooney,	100 0 0	100 0 0	–	–	–	–
		James P. Holmes,	300 0 0	200 0 0	–	80 0 0	2	7 March, 1848.
		Henry King,	600 0 0	400 0 0	400 0 0	–	–	–
		Francis J. Adams,	391 17 0	300 0 0	–	180 0 0	3	14 June, 1850.
		Robert Leuder,	600 0 0	400 0 0	–	400 0 0	5	14 Sept., "
		Harry P. L'Estrange,	2,000 0 0	1,000 0 0	–	200 0 0	1	15 Aug., 1849.
		Garrett O'Moore,	554 0 0	500 0 0	–	300 0 0	3	14 April, 1851.
		Thomas Mulock,	199 8 4	150 0 0	–	150 0 0	5	15 Aug., "
		James F. Armstrong,	100 0 0	100 0 0	–	100 0 0	5	2 May, "
		Francis Longworth,	1,329 12 0	400 0 0	–	80 0 0	1	1 " "
	Geashill,	Earl of Digby,	992 0 0	950 0 0	–	950 0 0	5	17 June, 1848.
		Ditto,	799 0 0	700 0 0	–	700 0 0	5	28 Aug., 1850.
		John W. Tarleton,	200 0 0	200 0 0	–	200 0 0	5	0 Nov., 1849.
		Earl of Digby,	1,557 0 0	500 0 0	–	500 0 0	5	5 July, "
		Ditto,	1,200 0 0	1,000 0 0	–	1,000 0 0	5	4 " 1850.
		Ditto,	1,166 0 0	1,100 0 0	–	1,100 0 0	5	27 Nov., 1851.
		Ditto,	1,000 0 0	750 0 0	–	750 0 0	5	24 May, 1854.
	Kilcoursey,	Thomas Seymour,	340 0 0	300 0 0	–	240 0 0	4	11 Aug., 1852.
		Robert R. Morgan,	212 9 8	150 0 0	–	60 0 0	2	23 Oct., "
	Lower Philipstown,	Earl of Charleville,	167 0 0	150 0 0	–	150 0 0	5	15 Aug., 1854.
		Ditto,	2,000 0 0	2,000 0 0	–	800 0 0	2	6 Sept., "
		Ditto,	350 0 0	350 0 0	–	280 0 0	4	20 Aug., "
Queen's,	Ballyadams,	Frederick F. Trench,	146 0 0	100 0 0	40 0 0	60 0 0	3	11 Jan., 1850.
		Thomas Kelly,	200 0 0	100 0 0	–	100 0 0	5	17 April, 1848.
		Ditto,	176 0 0	150 0 0	–	150 0 0	5	7 June, 1849.
		Christopher St. George,	345 7 0	600 0 0	–	120 0 0	2	15 July, 1850.
		Sir Anthony Weldon,	300 0 0	300 0 0	–	300 0 0	5	9 " "
		Thomas Kelly,	150 0 0	150 0 0	–	150 0 0	5	5 Jan., "
		George W. Grogan,	150 0 0	150 0 0	–	30 0 0	1	20 Nov., "
		Thomas Kelly,	200 0 0	200 0 0	–	200 0 0	5	4 June, "
		Ditto,	100 0 0	100 0 0	–	100 0 0	5	22 Feb., 1851.
		Thomas H. Pope,	225 0 0	200 0 0	–	200 0 0	5	1 May, "
		Michael Dunne,	992 0 0	500 0 0	–	500 0 0	5	21 July, "
		Ditto,	500 0 0	400 0 0	–	240 0 0	3	28 May, 1852.
		Christopher St. George,	268 12 3	200 0 0	–	200 0 0	5	27 April, 1854.
	Clandonagh,	Sargeant Pratt,	177 5 2	150 0 0	–	150 0 0	5	20 Feb., 1849.
		Henry White,	150 0 0	100 0 0	–	100 0 0	5	1 July, 1848.
		John W. FitzPatrick,	1,113 0 0	500 0 0	–	500 0 0	5	21 Nov., "
		Robert H. Stubber,	11,745 7 11	4,000 0 0	–	2,500 0 0	5	28 April, 1851.
		Barker Thacker,	857 0 0	500 0 0	–	100 0 0	1	5 " 1848.
		Robert White,	1,894 5 5	400 0 0	–	400 0 0	5	21 June, 1849.
		Joseph Thacker,	809 6 9	500 0 0	–	500 0 0	5	1 " "
		John W. FitzPatrick,	2,140 0 0	500 0 0	–	500 0 0	5	29 Nov., "
		Ditto,	250 0 0	250 0 0	–	250 0 0	5	12 Oct., "
		Henry White,	300 0 0	600 0 0	–	300 0 0	5	5 Nov., 1850.
		Robert H. Stubber,	900 3 0	800 0 0	–	320 0 0	2	19 May, 1852.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued	Date of last Issue.
QUEEN'S—*con.*	Clandonagh—*con.*	John W. FitzPatrick,	1,430 1 0	1,000 0 0	–	600 0 0	3	6 Sept., 1851.
		Lady H. E. W. Warneford,	1,000 0 0	500 0 0	–	500 0 0	5	27 May, 1852.
		Ditto,	500 0 0	400 0 0	400 0 0	–	–	–
		Robert R. Fisher,	221 7 6	200 0 0	–	80 0 0	2	3 June, 1852.
		Robert R. Palmer,	789 10 6	650 0 0	–	130 0 0	1	13 April, "
	Clarmallagh,	Robert FitzGerald,	1,111 14 0	1,000 0 0	600 0 0	160 0 0	2	25 Oct., 1848.
		Richard W. FitzPatrick,	762 0 0	500 0 0	–	500 0 0	5	18 Sept., 1849.
		John W. FitzPatrick,	789 18 4	500 0 0	–	500 0 0	5	25 April, "
		John Shortt,	200 0 0	200 0 0	–	80 0 0	2	24 June, 1851.
		Richard W. FitzPatrick,	100 0 0	100 0 0	–	80 0 0	4	26 Nov., 1849.
		John W. FitzPatrick,	230 13 1	200 0 0	–	200 0 0	5	19 July, 1851.
	Cullenagh,	Viscount De Vesci,	16,154 17 11	6,000 0 0	–	2,500 0 0	5	25 Sept., 1852.
		Charles W. Doyne,	1,400 0 0	800 0 0	–	800 0 0	5	1 June, 1853.
		William C. Cooper,	1,200 0 0	800 0 0	–	800 0 0	5	21 Aug., 1850.
		Lewis Moore,	1,000 0 0	500 0 0	–	500 0 0	5	1 Sept., 1849.
		William W. FitzGerald,	100 0 0	100 0 0	40 0 0	60 0 0	3	21 Nov., 1848.
		William Bryan,	500 0 0	200 0 0	–	40 0 0	1	4 May, "
		Richard Trench,	885 0 0	200 0 0	–	120 0 0	3	1 Aug., 1850.
		Lewis Moore,	200 0 0	200 0 0	–	200 0 0	5	5 Feb., "
		John Watson,	2,179 14 5	1,000 0 0	–	600 0 0	3	26 July, 1851.
		Lewis Moore,	200 0 0	200 0 0	–	200 0 0	5	12 Oct., 1850.
	Maryborough, E.	Matthew S. Cassan,	270 0 0	200 0 0	–	200 0 0	5	19 Nov., 1849.
		Ditto,	1,200 0 0	500 0 0	–	300 0 0	3	13 Sept., 1851.
		John T. Moore,	769 0 0	500 0 0	–	500 0 0	5	7 May, 1852.
		Henry D. Carden,	1,493 14 4	1,000 0 0	800 0 0	200 0 0	1	27 Aug., "
	Maryborough W.	Sir Charles H. Coote,	10,105 10 2	6,500 0 0	5,500 0 0	4,000 0 0	8	28 Sept., 1849.
		Sir Geo. Parker and others,	200 0 0	150 0 0	–	120 0 0	4	20 June, "
		William Mulhall,	100 0 0	100 0 0	–	100 0 0	5	20 " "
	Portnahinch,	Henry Trench,	422 0 0	400 0 0	–	400 0 0	5	14 April, 1851.
		Robert M. Alloway,	200 0 0	150 0 0	90 0 0	60 0 0	2	8 Nov., 1848.
		William Betty,	450 0 0	300 0 0	–	180 0 0	3	11 Oct., 1849.
		George Adair,	1,000 0 0	900 0 0	–	900 0 0	5	24 Nov., 1851.
		Ditto,	566 10 0	500 0 0	–	500 0 0	5	29 Sept., 1853.
		Ditto,	100 0 0	100 0 0	–	100 0 0	5	11 March, 1852.
		Charles H. Bowen,	547 0 0	500 0 0	–	400 0 0	4	9 May, 1853.
	Slievemargy,	Henry Thomas,	400 0 0	400 0 0	–	400 0 0	5	7 April, 1849.
		Sir J. William Hort,	600 0 0	600 0 0	–	600 0 0	5	19 July, 1850.
		John H. Lecky and Martha Bowan,	550 0 0	300 0 0	–	300 0 0	5	22 May, 1849.
		William C. Cooper,	2,000 0 0	1,500 0 0	–	1,500 0 0	5	1 Feb., 1850.
		Samuel Edge,	792 1 2	500 0 0	–	500 0 0	5	16 March, 1849.
		Michael Hackett,	780 0 0	400 0 0	–	400 0 0	5	26 July, 1850.
		James Fitzmaurice,	827 0 0	400 0 0	–	400 0 0	5	2 Aug., 1849.
		Charles Putland, jun.,	1,778 10 8	600 0 0	–	600 0 0	5	13 Dec., "
		Mary Stapleton, Sarah Stapleston, and others,	600 0 0	300 0 0	–	300 0 0	5	13 Aug., 1850.
		Peter Gale,	1,012 0 0	500 0 0	–	500 0 0	5	25 April, 1851.
		Thomas Hovenden,	247 0 0	200 0 0	–	40 0 0	1	1 June, 1850.
		Charles Putland, jun.,	350 0 0	300 0 0	–	300 0 0	5	19 Nov., "
		Samuel Edge,	2,995 10 0	1,000 0 0	–	1,000 0 0	5	4 " 1851.
		William C. Cooper,	250 0 0	250 0 0	200 0 0	50 0 0	1	23 June, "
		John Edge,	1,000 0 0	400 0 0	–	400 0 0	5	24 Aug., 1852.
		Charles Putland, jun.,	400 0 0	400 0 0	–	240 0 0	3	24 June, "
		Martin Carey,	460 0 0	300 0 0	–	300 0 0	5	17 May, "
		Mathew Byrne,	200 0 0	100 0 0	–	100 0 0	5	27 Feb., 1854.
		John Edge, jun.,	300 0 0	300 0 0	–	240 0 0	4	3 May, 1852.
		Richard Watters,	320 0 0	300 0 0	–	–	–	–
		Sir J. W. Hort,	200 0 0	200 0 0	–	40 0 0	1	27 Dec., 1854.
	Stradbally,	Sir Hunt J. Walsh,	334 6 2	300 0 0	–	300 0 0	5	31 Oct., 1849.
		John W. FitzPatrick,	600 0 0	500 0 0	–	400 0 0	4	30 April, 1850.
		Richard S. Leadbeater,	400 0 0	100 0 0	–	–	–	–
		Thomas P. Cosby,	862 0 0	200 0 0	–	200 0 0	5	8 July, 1849.
		John W. FitzPatrick,	826 0 0	200 0 0	–	200 0 0	5	19 " 1853.
		Sir Hunt J. Walsh,	1,000 0 0	600 0 0	–	480 0 0	4	15 Nov., 1849.
		Ditto,	355 19 0	350 0 0	–	350 0 0	5	24 Oct., 1851.
		Ditto,	150 0 0	150 0 0	–	150 0 0	5	2 July, 1853.
	Tinnahinch,	Marquis of Drogheda,	4,750 0 6	1,000 0 0	–	600 0 0	3	12 Jan., 1852.
		Susan Crosadale,	942 17 3	500 0 0	–	–	–	–
		William S. Sandes,	2,583 9 10	1,500 0 0	–	900 0 0	3	19 Feb., 1852.
		Lord Sidney G. Osborne,	200 0 0	150 0 0	150 0 0	–	–	–
	Upperwoods,	Thomas St. John,	100 0 0	100 0 0	–	100 0 0	5	31 Oct., 1850.
		William Hamilton,	1,439 19 0	1,000 0 0	–	800 0 0	4	22 Feb., "
		Joseph Verschoyle,	4,075 19 0	1,500 0 0	1,500 0 0	–	–	–
		Countess of Cavan and Hamilton FitzGerald,	992 1 0	500 0 0	–	500 0 0	5	16 June, 1849.
		William S. Trench,	2,848 7 9	1,500 0 0	–	1,500 0 0	5	23 July, "
		William S. King,	599 8 0	500 0 0	–	300 0 0	3	23 Aug., 1851.
		Edward S. Pim,	455 3 8	300 0 0	–	240 0 0	4	30 Oct., 1850.
		Samuel J. Morton,	1,035 0 0	700 0 0	–	700 0 0	5	23 Jan., 1854.
		Ditto,	890 0 0	–	–	–	–	–
		Sir Erasmus Dixon Burrowes,	1,500 0 0	1,000 0 0	–	200 0 0	1	30 Dec., 1854.
WICKLOW,	Arklow,	Francis Wright,	315 10 9	200 0 0	–	200 0 0	5	27 Jan., 1849.
		Robert Heath,	191 7 7	150 0 0	–	150 0 0	5	5 March, "
		Joseph Pim,	325 0 0	200 0 0	–	200 0 0	5	5 July, "
		Robert C. Wade and others,	1,198 0 0	100 0 0	–	100 0 0	5	17 April, 1850.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
Wicklow—*con.*	Arklow—*con.*	Robert C. Wade and others,	2,292 19 4	2,300 0 0	–	2,300 0 0	5	23 Feb., 1850.
		Edward S. Bayly,	200 0 0	100 0 0	60 0 0	40 0 0	2	1 Aug., 1848.
		Earl of Wicklow,	1,128 0 0	700 0 0	–	700 0 0	5	17 April, 1851.
		Ditto,	5,000 0 0	1,700 0 0	–	1,700 0 0	5	14 July, 1852.
		Ditto,	–	1,300 0 0	–	1,040 0 0	4	23 Nov., 1853.
		Robert C. Wade and others,	1,000 0 0	1,000 0 0	–	800 0 0	4	9 May, 1851.
	Ballinacor, North,	David C. La Touche,	5,000 0 0	5,000 0 0	–	5,000 0 0	10	9 Oct., „
		William Beresford,	360 0 0	150 0 0	–	120 0 0	4	8 Jan., 1850.
		William M. Patten,	511 0 0	250 0 0	–	250 0 0	5	27 „ 1849.
		John Parnell,	523 1 3	300 0 0	–	300 0 0	5	16 „ „
		William Beresford,	280 0 0	200 0 0	–	160 0 0	4	8 „ 1850.
		Thomas Doyle,	100 0 0	100 0 0	–	20 0 0	1	29 Aug., 1854.
	Ballinacor, South,	Abraham Tete and John Tete,	1,006 9 1	500 0 0	200 0 0	200 0 0	2	24 „ 1848.
		William Kirkpatrick and George Kirkpatrick,	320 0 0	200 0 0	–	80 0 0	2	20 Dec., 1850.
	Newcastle,	Henry C. Keogh,	792 0 0	750 0 0	300 0 0	450 0 0	3	14 May, 1849.
		Charles Tottenham,	657 0 0	500 0 0	–	500 0 0	5	21 July, 1848.
		Henry T. Redmond,	200 0 0	200 0 0	–	200 0 0	5	27 April, 1849.
		John H. Dunne,	1,116 17 9	500 0 0	400 0 0	100 0 0	1	3 Jan., 1848
		Arthur Jones,	1,073 5 6	500 0 0	–	200 0 0	2	14 Feb., 1850.
		Charles Tottenham,	500 0 0	500 0 0	–	500 0 0	5	2 Jan., 1852
		John F. Nuttall,	500 0 0	500 0 0	–	200 0 0	2	15 Oct., 1851.
		Henry C. Keogh,	300 0 0	300 0 0	–	120 0 0	2	29 Dec., „
		Samuel Fenton,	400 0 0	300 0 0	–	300 0 0	5	27 Feb., 1854
		Charles J. Tottenham,	108 0 0	100 0 0	–	100 0 0	5	18 Jan., „
		Ditto,	200 0 0	200 0 0	–	200 0 0	5	11 March, 1853.
		Ditto,	525 0 0	300 0 0	–	300 0 0	5	14 „ „
		Patrick Byrne,	250 0 0	250 0 0	–	200 0 0	4	18 April, 1854.
		Hugh Eccles,	200 0 0	200 0 0	–	–	–	–
	Rathdown,	Earl of Meath,	1,500 0 0	1,500 0 0	–	1,500 0 0	5	29 Oct., 1851.
		Earl of Rathdowne,	176 0 0	150 0 0	60 0 0	90 0 0	3	24 June, 1848.
		Peter D. La Touche,	732 8 0	700 0 0	–	560 0 0	4	12 April, 1849.
		Guardians of Viscount Powerscourt,	2,400 0 0	1,500 0 0	150 0 0	1,350 0 0	5	6 „ 1850.
		Viscount Monck,	350 0 0	350 0 0	70 0 0	280 0 0	4	16 March, „
		Ditto,	220 0 0	200 0 0	–	160 0 0	4	12 April, 1851.
		Ditto,	328 0 0	300 0 0	–	60 0 0	1	14 Nov., 1849.
		Guardians of Viscount Powerscourt,	184 0 0	150 0 0	–	150 0 0	5	9 April, 1850.
		Ditto,	2,545 0 0	2,000 0 0	63 0 0	1,937 0 0	6	29 „ 1852.
		John K. Edwards,	200 0 0	150 0 0	–	150 0 0	5	13 June, „
		Viscount Monck,	2,445 0 0	2,000 0 0	–	400 0 0	1	4 Nov., „
		John K. Edwards,	240 0 0	200 0 0	–	160 0 0	4	7 Feb., 1853.
	Talbotstown, Lower,	Henry Smith,	1,200 0 0	1,200 0 0	–	1,200 0 0	5	4 Dec., 1849.
		John T. Armstrong,	500 0 0	500 0 0	–	500 0 0	5	26 Aug., 1848.
		J. S. Moore,	5,000 0 0	1,000 0 0	–	200 0 0	1	10 Oct., 1854.
		Joseph P. Tynte,	137 2 0	100 0 0	–	100 0 0	5	11 March, 1848.
		Charles Devie,	1,250 0 0	700 0 0	–	240 0 0	2	29 April, „
		Pierce Mahony,	2,183 19 2	1,500 0 0	–	600 0 0	2	7 March, 1849.
		Ditto,	2,762 0 0	1,500 0 0	–	300 0 0	1	22 Feb., 1848.
		George Fisher,	1,281 0 0	500 0 0	500 0 0	–	–	–
		William J. Armstrong,	300 0 0	150 0 0	–	60 0 0	2	12 April, 1849.
		Ogle W. Moore,	3,295 0 0	1,000 0 0	–	400 0 0	2	12 Aug., 1848.
		William J. Armstrong,	356 0 0	250 0 0	–	150 0 0	3	6 March, 1852.
		John T. Armstrong,	500 0 0	500 0 0	–	500 0 0	5	26 Aug., 1848.
		John M'Mahon,	350 0 0	350 0 0	–	210 0 0	3	12 Jan., 1852.
	Talbotstown, Upper,	Robert F. Saunders,	600 0 0	600 0 0	–	600 0 0	5	8 „ 1851.
		Thomas F. Greene,	200 0 0	200 0 0	–	200 0 0	5	21 June, 1850.
		William W. F. Hume,	2,200 0 0	2,000 0 0	–	1,600 0 0	4	8 Sept., 1849.
		James T. C. Saunders and Augusta S. Saunders,	500 0 0	300 0 0	–	300 0 0	5	23 April, 1850.
		William J. Westby,	820 0 0	500 0 0	–	500 0 0	5	15 Jan., 1849
		Joseph P. Tynte,	705 11 0	400 0 0	–	400 0 0	5	28 Dec., 1850.
		William Grogan,	150 0 0	100 0 0	–	40 0 0	2	18 „ „
		Alexander R. Kirkpatrick,	800 0 0	500 0 0	–	440 0 0	5	4 March, 1851.
		William J. Westby,	2,950 4 0	1,000 0 0	–	1,000 0 0	5	5 April, „
		Benjamin G. Humphry,	508 0 0	300 0 0	–	180 0 0	3	10 Jan., 1852.
		William J. Westby,	200 0 0	200 0 0	–	200 0 0	5	5 April, „
		George Reede,	300 0 0	200 0 0	–	200 0 0	5	24 May, 1854.
		Sir Robert J. Paul,	913 0 9	900 0 0	–	900 0 0	5	27 June, „
		Sir Ralph Howard,	3,392 15 2	1,500 0 0	–	1,500 0 0	5	27 Feb., 1853.
		William W. F. Hume,	2,700 0 0	1,000 0 0	–	–	–	–
		Edward A. Dennis,	1,738 0 0	500 0 0	–	300 0 0	3	3 Sept., 1850.
		Robert F. Saunders,	720 14 1	650 0 0	–	130 0 0	1	27 Jan., 1851.
		James T. C. Saunders and Augusta S. Saunders,	500 0 0	500 0 0	–	400 0 0	4	18 May, 1853.
		Sir R. J. Paul,	700 0 0	500 0 0	–	200 0 0	2	11 Sept., 1854.
Carlow,	Carlow,	Earl of Bessborough,	493 12 1	450 0 0	–	360 0 0	4	16 May, 1849.
		Henry Bunbury,	650 0 0	400 0 0	–	80 0 0	1	18 Dec., 1847
		William F. F. Tighe,	2,193 0 0	1,000 0 0	–	1,000 0 0	5	27 Feb., 1850.
		Kane Bunbury,	155 18 1	100 0 0	–	100 0 0	5	23 Sept., 1848.
		Hugh Faulkner,	416 0 0	300 0 0	–	120 0 0	2	26 April, 1850.
		Viscount Beresford,	260 0 0	250 0 0	–	250 0 0	5	8 March, 1851.
		Robert Doyne,	800 0 0	300 0 0	–	300 0 0	5	1 May, „
		Beauchemp Coldough,	105 0 0	100 0 0	–	100 0 0	5	12 Feb., „

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished.	Amount issued.	No. of Instalments issued.	Date of last Issue.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.		
Carlow—*con.*	Carlow—*con.*	John Curran,	300 0 0	300 0 0	–	300 0 0	5	11 April, 1851.
		Viscount Beresford,	700 0 0	350 0 0	–	280 0 0	4	7 „ 1853.
		Robert S. Doyne,	2,000 0 0	1,500 0 0	–	1,200 0 0	4	14 Oct., 1852.
		Kane Bunbury,	056 0 0	000 0 0	–	500 0 0	5	27 June, 1854.
	Forth,	Somerset R. Maxwell,	2,000 0 0	2,000 0 0	1,200 0 0	1,200 0 0	3	23 July, 1852.
		Earl of Bessborough,	200 0 0	200 0 0	–	200 0 0	5	27 April, 1849.
		Hardy Eustace,	503 0 0	300 0 0	300 0 0	–	–	–
		John J. Leckey,	7,000 0 0	3,000 0 0	–	900 0 0	3	10 Sept., 1850.
		Charles Elliott,	250 0 0	200 0 0	–	–	–	–
		George R. Keogh,	1,140 0 0	500 0 0	–	100 0 0	1	22 Dec., 1849.
		James Butler,	982 0 0	500 0 0	–	–	–	–
		Ditto,	095 0 0	400 0 0	–	–	–	–
		James Butler,	982 0 0	500 0 0	–	100 0 0	1	19 Sept., 1854.
		Ditto,	695 0 0	400 0 0	–	60 0 0	1	6 „ „
	Idrone, East,	Robert La Touche,	7,850 0 0	4,400 0 0	2,400 0 0	2,000 0 0	4	20 „ 1849.
		Walter Newton,	4,501 14 4	4,400 0 0	–	3,000 0 0	5	25 Feb., 1851.
		Earl of Courtown,	6,500 0 0	4,500 0 0	–	3,000 0 0	6	29 Jan., 1852.
		Earl of Bessborough,	530 0 0	350 0 0	–	350 0 0	5	27 April, 1849.
		John L. Watson,	708 8 6	350 0 0	–	70 0 0	1	7 Jan., 1848.
		Thomas H. Watson,	740 13 0	250 0 0	–	50 0 0	1	14 „ „
		Henry Newton,	2,355 0 0	700 0 0	–	700 0 0	5	19 Oct., 1849.
		John Newton,	710 0 0	200 0 0	–	120 0 0	3	19 June, „
		Philip Bagenal,	1,288 4 2	300 0 0	–	–	–	–
		Beauchamp B. Newton,	1,036 6 0	300 0 0	–	300 0 0	5	19 July, 1840.
		Ditto,	501 0 0	500 0 0	–	200 0 0	5	10 „ 1850.
		John Newton,	224 8 7	200 0 0	–	120 0 0	3	21 „ 1851.
		Mark Rudkin,	400 0 0	200 0 0	–	200 0 0	5	16 Feb., 1852.
		Henry Bruen,	334 13 6	300 0 0	–	300 0 0	5	22 March, „
		Henry Newton,	600 0 0	500 0 0	–	500 0 0	5	7 Aug., „
		Earl of Bessborough,	2,000 0 0	2,000 0 0	–	800 0 0	2	29 April, „
		Henry Bruen,	3,233 8 9	1,500 0 0	–	1,500 0 0	5	7 May, „
		Philip Bagenal,	200 0 0	200 0 0	–	200 0 0	5	4 Oct., „
		The Knight of Kerry,	579 0 0	200 0 0	–	200 0 0	5	20 Feb., „
		Philip Bagenal,	400 0 0	400 0 0	–	240 0 0	3	18 Aug., 1854.
	Idrone, West,	Horace Rochfort,	2,790 0 0	2,700 0 0	1,600 0 0	1,100 0 0	3	18 April, 1850.
		John Alexander,	2,594 0 0	1,000 0 0	–	800 0 0	4	14 Jan., 1854.
	Rathvilly,	Robert C. Browne,	2,000 0 0	2,000 0 0	–	2,000 0 0	5	11 May, 1849.
		Mary H. Hardy and others,	360 0 0	300 0 0	–	300 0 0	5	20 Feb., 1851.
		Robert Doyne,	868 0 0	600 0 0	–	600 0 0	5	12 Jan., 1852.
		Sir Robert J. Paul,	307 10 7	200 0 0	–	200 0 0	5	26 Feb., 1851.
		Robert C. Browne,	900 0 0	900 0 0	–	900 0 0	5	8 June, 1850.
		Robert S. Doyne,	553 0 0	500 0 0	–	500 0 0	5	7 Feb., 1851.
		Kane Bunbury,	3,502 0 0	1,500 0 0	–	1,500 0 0	5	22 July, 1852.
		William B. M. Bunbury,	360 0 0	350 0 0	–	350 0 0	5	10 June, 1853.
		Anna Hutchinson,	1,143 19 3	500 0 0	–	500 0 0	5	24 Aug., 1852.
		Sir Robert J. Paul,	900 0 0	500 0 0	–	500 0 0	5	14 Jan., „
		David Ryan,	400 0 0	350 0 0	–	350 0 0	5	22 Sept., „
		Mrs. H. A. Whitty,	462 0 0	350 0 0	–	–	–	–
		Mrs. A. Hutchinson,	1,873 0 0	1,500 0 0	150 0 0	1,200 0 0	4	27 April, 1854.
		Anna Hutchinson,	1,687 0 0	1,350 0 0	–	270 0 0	1	13 Oct., „
	St. Mullins, Lower,	William F. F. Tighe,	1,923 0 0	1,000 0 0	400 0 0	500 0 0	3	22 May, 1850.
		Charles Doyne,	1,034 13 7	1,000 0 0	–	000 0 0	5	11 July, 1851.
		Thomas Kavanagh,	2,848 0 0	2,000 0 0	–	800 0 0	2	2 „ „
		Henry Bruen,	072 15 0	900 0 0	–	900 0 0	5	21 „ „
		Sir Thomas Butler,	691 0 0	000 0 0	–	240 0 0	2	25 Aug., 1852.
		Thomas Kavanagh,	221 8 4	200 0 0	–	–	–	–
Kilkenny,	Crannagh,	William F. Finn,	600 0 0	450 0 0	–	450 0 0	5	6 Nov., 1851.
		John Browne,	500 0 0	300 0 0	–	300 0 0	5	20 July, 1850.
		Arthur St. George,	800 0 0	500 0 0	–	300 0 0	3	27 June, „
		Joseph Hayden,	300 0 0	300 0 0	–	300 0 0	5	25 Aug., 1852.
		John Browne,	200 0 0	200 0 0	–	80 0 0	2	16 Sept., 1853.
	Fassadinin,	Viscount Frankfort,	600 0 0	550 0 0	–	550 0 0	5	26 „ 1848.
		Thomas Kavanagh,	0,275 0 0	1,000 0 0	750 0 0	200 0 0	1	21 Nov., 1849.
		Lord Vaux of Harrowden,	2,000 0 0	2,000 0 0	–	1,200 0 0	3	15 Aug., 1851.
		Joseph P. Tynte,	181 10 0	150 0 0	–	120 0 0	4	15 Oct., 1853.
		Thomas Kavanagh,	790 0 0	750 0 0	–	–	–	–
		Thomas Wright,	250 0 0	250 0 0	–	250 0 0	5	30 March, 1854.
	Galmoy,	Viscount Mountgarrett,	420 0 0	350 0 0	–	350 0 0	5	30 June, 1849.
		Thomas Neville,	200 0 0	150 0 0	–	120 0 0	4	20 July, „
		Nesbitt Lodge,	150 0 0	100 0 0	–	40 0 0	2	26 Aug., 1848.
		Viscount Mountgarrett,	300 0 0	300 0 0	–	300 0 0	5	16 July, 1850.
		George H. Houghton,	100 0 0	100 0 0	–	40 0 0	2	17 June, 1851.
		Charles Haly,	1,892 0 0	300 0 0	–	120 0 0	2	18 Nov., 1850.
		Viscount Mountgarrett,	500 0 0	400 0 0	100 0 0	160 0 0	2	21 Aug., 1851.
	Gowran,	Sir John Power,	5,000 0 0	3,000 0 0	–	1,500 0 0	3	3 „ 1849.
		William H. Greene,	279 0 0	200 0 0	160 0 0	40 0 0	1	17 July, 1848.
		Thomas R. Barnes,	228 0 0	200 0 0	–	–	–	–
		William F. F. Tighe,	1,516 0 0	1,500 0 0	900 0 0	600 0 0	2	3 Jan., 1850.
		William H. Greene,	1,229 0 8	1,000 0 0	600 0 0	400 0 0	2	14 Aug., 1848.
		Robert H. Langrishe,	160 0 0	150 0 0	–	150 0 0	5	25 Feb., 1850.
		Nicholas Murphy,	150 0 0	150 0 0	90 0 0	00 0 0	2	21 July, 1848.
		Lord Dunsany,	924 12 1	850 0 0	680 0 0	170 0 0	1	7 Dec., 1847.
		Michael Cahill,	150 0 0	150 0 0	–	120 0 0	4	11 Feb., 1852.
		William F. F. Tighe,	5,351 0 0	5,000 0 0	2,000 0 0	3,000 0 0	6	8 Aug., 1850.
		Peter Connellan,	640 0 0	500 0 0	–	373 0 0	4	23 Dec., 1853.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
Kilkenny—*con.*	Gowran—*con.*	Viscount Clifden,	13,300 14 0	8,000 0 0	8,000 0 0	–	–	–
		Hugh Greene,	1,487 3 3	800 0 0	–	640 0 0	4	1 June, 1850
		Sir Josiah C. Coghill,	2,500 0 0	1,500 0 0	–	1,500 0 0	5	10 "
		Godfrey Greene,	1,324 10 0	800 0 0	–	800 0 0	5	22 July, "
		Alexander R. Pope,	456 0 0	400 0 0	–	320 0 0	4	22 Nov., 1851.
		Peter Connellan,	096 0 0	500 0 0	–	246 0 0	3	25 Dec., 1853.
		James K. Aylward,	650 0 0	050 0 0	–	050 0 0	5	30 June, 1851.
		Sir J. Wheeler Cuffe,	500 0 0	400 0 0	–	160 0 0	2	8 Aug., 1850
		Viscount Monck,	500 0 0	500 0 0	–	500 0 0	5	1 March, 1851.
		Ditto,	300 0 0	250 0 0	–	250 0 0	5	28 Feb., "
		Godfrey Greene,	618 0 0	500 0 0	200 0 0	300 0 0	3	8 Nov., "
		James K. Aylward,	1,186 4 10	600 0 0	–	240 0 0	2	4 Aug., 1853.
		Viscount Monck,	150 0 0	150 0 0	–	–	–	–
	Ida,	Clement Milward,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	17 Aug., 1852
		Eliot Warburton,	150 0 0	150 0 0	120 0 0	30 0 0	1	3 Dec., 1847
		Clement Milward,	2,200 0 0	1,300 0 0	–	1,300 0 0	5	30 May, 1851.
		John Greene,	971 15 7	600 0 0	–	480 0 0	4	2 Feb., 1852.
		Earl of Bessborough,	1,800 0 0	1,000 0 0	–	800 0 0	4	15 Aug., "
		David Butchnell,	2,822 0 0	500 0 0	–	300 0 0	3	20 Nov., "
		William F. F. Tighe,	454 8 4	450 0 0	360 0 0	90 0 0	1	23 Sept., 1848.
		Rosetta A. and Wellesley Prendergast,	821 19 4	300 0 0	–	–	–	–
	Iverk,	Earl of Bessborough,	692 0 0	600 0 0	–	360 0 0	3	2 July, 1849.
		Ditto,	2,805 0 0	2,800 0 0	800 0 0	2,000 0 0	4	15 Sept., 1848.
		Ditto,	1,841 0 0	1,000 0 0	–	600 0 0	3	14 May, 1849.
		Ditto,	3,552 0 0	2,000 0 0	–	800 0 0	2	17 Oct., "
		Ditto,	600 0 0	550 0 0	–	220 0 0	2	19 July, "
		Ditto,	812 15 0	550 0 0	–	110 0 0	1	16 March, 1848.
		Chambre B. Pousonby,	246 9 6	200 0 0	–	200 0 0	5	21 Oct., "
		Anthony Cliffe,	1,300 0 0	1,000 0 0	–	600 0 0	3	25 Sept., 1851.
	Kells,	Marquis of Ormonde,	12,000 0 0	12,000 0 0	1,000 0 0	4,500 0 0	9	1 May, 1850.
		Earl of Bessborough,	3,591 0 0	2,000 0 0	–	800 0 0	2	18 July, 1849.
		Sir J. Wheeler Cuffe,	2,450 0 0	800 0 0	–	–	–	–
		Lorenzo N. Izod,	300 0 0	300 0 0	120 0 0	180 0 0	3	10 April, 1850
		Sir Henry Marsh,	1,200 0 0	500 0 0	–	200 0 0	2	18 Dec., 1851.
		Ditto,	200 0 0	200 0 0	–	40 0 0	1	6 Oct., 1852.
	Knocktopher,	Earl of Bessborough,	165 0 0	150 0 0	–	150 0 0	5	25 May, 1849.
		Arthur Dillon,	1,000 0 0	500 0 0	–	350 0 0	4	6 Feb., 1850.
		Harvey de Montmorency,	300 0 0	300 0 0	120 0 0	180 0 0	3	29 June, 1846.
		Sir Richard Langrishe,	386 3 4	300 0 0	–	180 0 0	3	7 April, 1849.
		John Greene,	4,035 1 1	2,000 0 0	–	1,600 0 0	4	20 Oct., 1851.
		Ditto,	1,496 19 2	700 0 0	–	560 0 0	4	26 June, 1850.
		Charles Putland,	1,002 16 0	500 0 0	–	500 0 0	5	11 Nov., "
		John Cronyn,	105 0 0	100 0 0	–	100 0 0	5	7 Jan., 1852.
		Sir Richard Langrishe,	372 18 0	300 0 0	–	60 0 0	1	18 July, 1850.
		Wm. G. Burroughs,	142 0 0	100 0 0	–	100 0 0	5	13 June, 1851.
		John de Montmorency,	733 0 0	650 0 0	–	–	–	–
		Hugo W. Jones,	312 0 0	300 0 0	–	–	–	–
		Hugo Jones,	312 18 9	300 0 0	–	–	–	–
	Shillelogher,	Michael Cahill,	590 19 6	550 0 0	110 0 0	440 0 0	4	5 April, 1852.
		Earl of Desart,	1,000 0 0	700 0 0	–	700 0 0	5	14 March, 1850.
		William L. Flood,	1,145 0 0	1,000 0 0	300 0 0	600 0 0	3	24 Aug., 1850.
		Ditto,	428 13 1	300 0 0	–	180 0 0	3	11 July, "
		Ditto,	100 0 0	100 0 0	–	60 0 0	3	27 Aug., "
Wexford,	Ballaghkeen,	Samuel Sparks,	300 0 0	300 0 0	–	300 0 0	5	3 April, 1849.
		Earl of Courtown,	1,502 5 0	1,500 0 0	–	1,500 0 0	5	12 Feb., 1850.
		John Maher,	4,000 0 0	2,000 0 0	–	2,000 0 0	5	5 " "
		William J. Wallace,	1,591 0 0	800 0 0	–	240 0 0	4	22 Aug., 1849.
		William Murphy,	100 0 0	100 0 0	–	40 0 0	2	15 April, 1851.
		Matthew Murphy,	167 19 8	150 0 0	–	–	–	–
		Robert Doyne,	10,595 0 0	3,000 0 0	300 0 0	1,500 0 0	3	24 Sept., 1851.
		Earl of Courtown,	2,000 0 0	2,000 0 0	–	1,000 0 0	4	30 March, 1853.
		Earl of Arran,	250 0 0	250 0 0	–	200 0 0	4	10 April, 1851.
		William Bolton,	446 5 6	400 0 0	–	400 0 0	5	25 Oct., 1850.
		Fanny Irvine,	9,550 0 0	1,000 0 0	–	1,000 0 0	5	7 March, 1851.
		John C. Pounden,	510 0 0	300 0 0	–	300 0 0	5	15 June, 1852.
		William J. Wallace,	500 0 0	500 0 0	–	100 0 0	1	15 Dec., 1849.
		Abraham Bolton,	200 0 0	100 0 0	–	100 0 0	5	7 June, 1851.
		Bryan Murphy,	210 3 4	200 0 0	200 0 0	–	–	–
		Robert Hay,	200 0 0	200 0 0	–	80 0 0	2	31 July, 1851.
		Thomas White,	350 0 0	350 0 0	–	140 0 0	2	11 April, "
		William Bolton,	1,001 0 0	500 0 0	–	500 0 0	5	10 Nov., 1852.
		John Walsh,	500 0 0	400 0 0	–	80 0 0	1	28 May, "
		John C. Pounden,	500 0 0	300 0 0	–	120 0 0	2	13 Dec., "
		Fanny Irvine,	1,500 0 0	1,000 0 0	–	800 0 0	4	11 Aug., 1854.
		Thomas B. Armstrong,	742 0 0	500 0 0	–	100 0 0	1	26 March, 1852.
		Fanny Irwin,	1,000 0 0	1,000 0 0	–	600 0 0	3	14 Nov., 1854.
	Bantry,	Lord Carew,	2,200 0 0	2,200 0 0	–	2,200 0 0	5	1 Oct., 1852.
		Francis Bruen,	1,500 0 0	1,000 0 0	–	600 0 0	3	8 March, "
		William J. Blacker,	730 0 0	500 0 0	–	500 0 0	5	28 Sept., 1849.
		Harry Alcock,	300 0 0	250 0 0	–	250 0 0	5	7 May, "
		John H. Talbot,	1,500 0 0	1,500 0 0	300 0 0	1,200 0 0	4	23 June, "
		Charles Tottenham,	1,350 9 3	1,000 0 0	–	600 0 0	3	5 Jan., "
		Richard C. B. Clayton,	554 0 0	500 0 0	300 0 0	200 0 0	2	19 June, 1850.
		Harry Alcock,	900 0 0	700 0 0	500 0 0	200 0 0	2	9 Sept., 1851.
		Charles J. Grogan,	4,646 3 4	2,000 0 0	–	1,200 0 0	3	16 July, "

Pnnted image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
WEXFORD—*con.*	Bantry—*con.*	William J. Blacker,	500 0 0	500 0 0	–	100 0 0	1	22 April, 1850
		John F. Richards,	513 2 0	500 0 0	–	300 0 0	3	29 „ 1851.
		William R. Farmar,	150 0 0	150 0 0	–	150 0 0	5	30 May, 1850
		James Robinson,	100 0 0	100 0 0	80 0 0	40 0 0	2	13 Sept., 1851.
		Lord Carew,	003 19 0	500 0 0	–	500 0 0	5	4 Aug., 1852.
		William J. Blacker,	550 0 0	500 0 0	–	400 0 0	4	17 „ „
		Charles Hill,	340 17 4	200 0 0	200 0 0	–	–	–
		Harry Alcock,	540 0 0	500 0 0	–	100 0 0	1	10 Sept., 1850.
		Solomon Richards,	856 0 0	400 0 0	–	240 0 0	3	25 July, 1851.
		Stephen Ram,	250 0 0	250 0 0	–	250 0 0	5	1 Nov., 1854.
	Bargy,	Higett Tench,	300 0 0	300 0 0	300 0 0	–	–	–
		John Harvey,	500 0 0	400 0 0	–	400 0 0	5	17 May, 1849.
		Francis A. Kennedy,	2,168 17 3	700 0 0	–	140 0 0	1	22 Dec., „
	Forth,	John H. Talbot,	200 0 0	200 0 0	40 0 0	160 0 0	4	7 Feb., 1850.
		John Rowe,	351 12 6	200 0 0	120 0 0	80 0 0	2	13 Nov., 1848.
		George Le Hunte,	250 0 0	250 0 0	–	250 0 0	5	10 „ 1851.
		Viscount Monck,	175 0 0	150 0 0	–	30 0 0	1	20 Dec., 1849.
		Ditto,	150 0 0	150 0 0	–	60 0 0	2	20 Sept., 1850.
		James Howlin,	200 0 0	200 0 0	–	80 0 0	2	26 June, 1851.
		John Harvey,	300 0 0	250 0 0	–	–	–	–
		E. C. Edwards,	400 0 0	400 0 0	–	160 0 0	2	4 Nov., 1854.
	Gorey,	William Kennedy,	391 3 9	350 0 0	230 0 0	120 0 0	2	8 June, 1848.
		Earl of Courtown,	2,344 0 0	1,800 0 0	–	1,800 0 0	5	10 Jan., 1849.
		Abel J. Ram,	240 0 0	200 0 0	200 0 0	–	–	–
		Stephen Ram,	7,500 0 0	5,000 0 0	1,500 0 0	3,500 0 0	7	19 Nov., 1851.
		Loftus Owen,	175 0 0	150 0 0	–	150 0 0	5	30 July, 1850.
		Earl of Courtown,	3,787 19 10	3,700 0 0	–	3,000 0 0	0	2 June, 1852.
		Abel J. Ram,	1,541 12 1	1,000 0 0	–	1,000 0 0	5	7 May, 1850.
		Robert Doyne,	12,472 0 0	8,000 0 0	3,000 0 0	3,500 0 0	7	30 Oct., „
		Guardians of Viscount Powerscourt,	800 0 0	800 0 0	–	800 0 0	5	21 June, „
		Sir Thomas Esmonde,	400 0 0	400 0 0	400 0 0	–	–	–
	Scarawalsh,	William Bett,	154 0 0	150 0 0	–	100 0 0	5	14 Aug., 1849.
		Thomas Braddell,	750 0 0	600 0 0	–	600 0 0	5	1 Nov., 1848.
		Ditto,	442 9 0	400 0 0	–	400 0 0	5	1 May, 1850.
		Ditto,	474 4 3	450 0 0	–	450 0 0	5	10 „ 1849.
		Henry Moore,	135 0 0	100 0 0	–	100 0 0	5	17 Feb., „
		William J. Wallace,	1,530 7 5	1,450 0 0	–	870 0 0	3	16 Nov., „
		George Glascott,	165 0 0	150 0 0	–	150 0 0	5	12 „ „
		Matilde B. Sherrard,	150 0 0	100 0 0	–	100 0 0	5	7 April, „
		Charles Tottenham,	502 8 6	300 0 0	–	300 0 0	5	20 Feb., „
		William Bett,	150 0 0	100 0 0	–	100 0 0	5	14 Aug., „
		Brook H. Bridges,	1,550 0 0	500 0 0	–	000 0 0	5	24 Dec., „
		Sir Thomas Esmonde,	435 0 0	400 0 0	400 0 0	–	–	–
		John Howlin,	358 7 0	350 0 0	–	350 0 0	5	7 March, 1851.
		Thomas Braddell,	500 0 0	000 0 0	–	500 0 0	5	7 July, „
		Michael G. Croker,	340 0 0	250 0 0	–	250 0 0	5	19 Nov., „
		Richard Donovan,	3,500 0 0	1,500 0 0	–	1,200 0 0	4	25 March, 1852.
		Brook H. Bridges,	720 0 0	500 0 0	–	400 0 0	4	5 July, „
		Viscount Monck,	1,040 0 0	000 0 0	–	540 0 0	3	8 „ „
		Henry P. Elrington,	150 0 0	150 0 0	–	150 0 0	5	28 Dec., 1850.
		William Bett,	100 0 0	100 0 0	–	100 0 0	5	19 June, 1852.
		Lord Carew,	415 17 10	400 0 0	–	160 0 0	2	9 July, „
		John Davis,	196 0 0	150 0 0	90 0 0	60 0 0	2	29 Dec., 1851.
		Robert H. Truell,	300 0 0	300 0 0	–	300 0 0	5	29 July, 1853.
		Richard Gason,	408 0 0	400 0 0	–	240 0 0	3	11 „ 1854.
		Charles Lett,	600 0 0	500 0 0	–	100 0 0	1	6 Sept., „
	Shelburne,	Francis A. Kennedy,	1,365 13 6	1,000 0 0	–	1,000 0 0	5	8 April, 1851.
		Lord Templemore,	8,000 0 0	6,000 0 0	–	8,000 0 0	12	28 Feb., 1852.
		Christian W. Palliser,	156 0 0	150 0 0	–	150 0 0	5	9 March, 1849.
		George P. Haughton,	1,540 0 0	1,500 0 0	–	1,300 0 0	5	27 April, „
	Shelmaliere, East,	Earl of Arran,	1,421 0 0	1,400 0 0	–	1,320 0 0	5	28 June, „
		Ditto,	300 0 0	300 0 0	–	120 0 0	2	17 Nov., 1848.
		George Le Hunte,	800 0 0	800 0 0	–	800 0 0	5	22 June, 1850.
		Armstrong Lyster,	106 0 0	100 0 0	100 0 0	–	–	–
		John E. Redmond,	250 0 0	250 0 0	–	200 0 0	4	23 July, 1850.
	Shelmaliere, West,	John F. Heatly,	200 0 0	150 0 0	120 0 0	30 0 0	1	16 Feb., 1848.
		Anthony Cliffe,	2,580 0 0	1,500 0 0	–	1,500 0 0	5	3 May, 1852.
		Herbert F. Hore,	160 0 0	150 0 0	–	100 0 0	5	29 June, 1849.
		Ditto,	317 0 0	150 0 0	–	120 0 0	4	13 Jan., 1852.
		Lord Carew,	1,306 14 5	1,000 0 0	–	100 0 0	1	5 April, 1851.
		Cadwallader Wilson,	600 0 0	500 0 0	–	200 0 0	2	24 Feb., 1852.

WESTERN DISTRICT.

SLIGO,	Carbury,	Viscount Palmerston,	2,000 0 0	2,000 0 0	–	2,000 0 0	5	14 June, 1849.
		John Wynne,	20,145 0 0	8,000 0 0	–	2,000 0 0	4	24 „ 1850.
		William C. Wood,	848 0 0	700 0 0	–	560 0 0	4	27 Oct., 1848.
		James Wood,	544 0 0	400 0 0	–	160 0 0	2	13 Jan., 1852.
		James Walker and B. Chambers Walker,	1,740 0 0	1,000 0 0	–	1,000 0 0	5	3 Sept., 1851.
		Viscount Palmerston,	1,200 0 0	1,200 0 0	–	1,200 0 0	5	30 June, 1850.
	Coolavin,	Lord De Freyne,	1,100 0 0	1,000 0 0	–	1,000 0 0	5	15 Dec., 1848.
		Joseph A. Holmes,	839 7 8	500 0 0	–	400 0 0	4	11 March, 1850.
		Patrick Owen Cogan,	244 0 0	200 0 0	–	160 0 0	4	20 Aug., 1851.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
Sligo—*con.*	Corran,	William Phibbs,	1,457 0 0	1,000 0 0	–	800 0 0	4	10 Oct., 1849.
		Sir Alexander Crichton,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	23 Aug., 1851.
		John Taaffe,	200 0 0	150 0 0	–	150 0 0	5	27 Oct., 1852.
	Leyney,	John Irwin,	720 0 0	700 0 0	–	560 0 0	4	17 July, 1849.
		Robert Young,	5,734 0 0	2,000 0 0	–	1,200 0 0	3	25 Jan., 1851.
		John M'Hugh,	408 8 5	200 0 0	–	120 0 0	3	11 Oct., 1848.
		Henry Caulfield,	5,618 0 0	5,000 0 0	3,000 0 0	2,000 0 0	4	1 May, 1850.
		Alexander Percival,	1,070 0 0	600 0 0	–	480 0 0	3	17 April, "
		Edward J. Cooper,	254 0 0	250 0 0	–	250 0 0	5	24 March, 1852.
		Catherine Armstrong,	100 0 0	100 0 0	–	80 0 0	4	10 Dec., 1849.
		Alexander Percival,	250 0 0	250 0 0	–	150 0 0	3	27 Oct., 1852.
		Edward Nicholson,	411 0 0	150 0 0	–	30 0 0	1	10 Aug., "
		Richard Phibbs,	1,000 0 0	500 0 0	–	100 0 0	1	0 May, 1854.
	Tireragh,	Henry Griffith,	879 0 0	700 0 0	–	280 0 0	2	23 April, 1851.
		Edward Wingfield,	2,500 0 0	2,000 0 0	–	2,000 0 0	5	8 Feb., 1849.
		Thomas Howly,	152 13 3	150 0 0	–	90 0 0	3	20 May, 1850
		Charles Tottenham,	1,000 0 0	{ 500 0 0 { 150 0 0	–	500 0 0	5	16 June, 1849
		James M'Ternan,	346 19 9	300 0 0	–	150 0 0	5	6 Nov., 1850.
		Thomas Howly,	333 3 3	300 0 0	–	120 0 0	2	6 " "
		William Ormsby,	390 0 0	250 0 0	–	240 0 0	4	22 Dec., 1849.
		John W. King,	625 0 0	300 0 0	–	150 0 0	3	6 July, "
		Thomas Jones,	2,500 0 0	300 0 0	–	300 0 0	5	12 March, 1850.
		Robert Jones,	3,906 17 11	1,000 0 0	–	300 0 0	5	10 July, 1849.
		Sir W. H. Roger Palmer,	4,793 13 0	700 0 0	–	800 0 0	4	10 Jan., 1850.
		Thomas Jones,	1,500 0 0	500 0 0	–	657 5 0	6	5 Dec., 1851.
		Edward Wingfield,	1,000 0 0	1,000 0 0	500 0 0	500 0 0	5	5 April, 1852.
		Alexander H. L. Popham and Anne G. L. Popham,	538 0 0	500 0 0	–	400 0 0	4	31 Aug., 1850.
		Thomas Jones,	600 0 0	600 0 0	–	600 0 0	4	7 July, 1854.
		Robert W. Armstrong,	501 15 0	300 0 0	–	300 0 0	5	9 Oct., 1850.
		Edward Howley,	1,100 0 0	600 0 0	–	240 0 0	2	23 June, 1851.
		Edward Wingfield,	500 0 0	500 0 0	–	500 0 0	5	23 April, "
		Charles Tottenham,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	8 Feb., "
		Robert Jones,	686 0 0	550 0 0	–	–	–	30 Sept., 1852.
		John W. King,	500 0 0	400 0 0	–	240 0 0	3	7 July, 1854.
		Arthur Ormsby,	650 0 0	400 0 0	–	240 0 0	3	21 Aug., "
		James Kirkwood,	598 2 3	150 0 0	–	90 0 0	3	7 July, "
		Samuel Stock,	150 0 0	100 0 0	–	40 0 0	2	10 April, 1852.
		Edward Wingfield,	700 0 0	700 0 0	–	560 0 0	4	5 Jan., "
		John W. King,	685 0 0	550 0 0	–	110 0 0	1	28 May, "
	Tirerill,	John Ormsby,	1,000 0 0	1,000 0 0	–	300 0 0	2	26 March, "
		Henry Griffith,	2,798 0 0	2,200 0 0	1,560 0 0	640 0 0	2	23 April, 1851.
		Edward J. Cooper,	4,262 6 6	3,000 0 0	–	3,000 0 0	6	16 " "
		Richard G. Brinkley,	5,016 10 7	1,200 0 0	–	1,200 0 0	5	20 Aug., 1850.
		Nicholson O. Furey,	487 0 0	200 0 0	–	200 0 0	5	23 April, 1851.
		John Irwin,	280 0 0	250 0 0	250 0 0	–	–	–
		William Gardiner,	150 0 0	150 0 0	–	150 0 0	5	21 Aug., 1850.
		Richard G. Brinkley,	3,816 0 0	1,500 0 0	–	1,500 0 0	5	29 June, 1852.
		William Gardiner,	100 0 0	100 0 0	–	100 0 0	5	22 Dec., "
		Richard G. Brinkley,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	5 Sept., "
		William Weir,	300 0 0	250 0 0	250 0 0	–	–	–
		R. G. Brinkley,	2,316 0 0	1,300 0 0	–	1,040 0 0	4	14 Jan., 1854.
Leitrim,	Carrigallen,	John Godley,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	5 Jan., 1850.
		Robert W. Story,	300 0 0	250 0 0	–	250 0 0	5	25 April, "
		Alexander Percy,	900 0 0	800 0 0	–	800 0 0	5	28 Feb., 1849.
		Matilda Shanly,	260 0 0	150 0 0	–	30 0 0	1	13 Dec., 1847.
		William C. Percy,	1,000 0 0	1,000 0 0	800 0 0	200 0 0	1	1 " "
		Earl of Leitrim,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	16 July, 1850.
		Richard S. Clifford,	300 0 0	150 0 0	–	150 0 0	5	4 May, 1849.
		John Unsworth and John Browne,	2,500 0 0	1,400 0 0	–	560 0 0	2	24 " "
		Pierce Simpson,	350 0 0	200 0 0	–	200 0 0	5	12 July, "
		John Godley,	450 0 0	400 0 0	–	400 0 0	5	18 Dec., "
		Catherine P. Jones,	15,000 0 0	8,000 0 0	7,000 0 0	1,000 0 0	5	3 Sept., "
		Pierce Simpson,	700 0 0	500 0 0	–	500 0 0	5	24 May, 1850.
		Peter D. La Touche,	1,400 0 0	1,400 0 0	–	1,400 0 0	5	15 April, 1851.
		George D. Beresford,	130 0 0	100 0 0	–	100 0 0	5	11 Sept., 1850.
		Pierce Simpson,	200 0 0	200 0 0	–	200 0 0	5	15 Nov., "
	Dromahaire,	James M'Ternan,	7,783 15 0	450 0 0	–	90 0 0	1	11 June, "
		Nicholas L. Tottenham,	1,400 0 0	1,200 0 0	186 0 0	1,014 0 0	5	22 July, "
		William Kernaghan,	1,532 0 0	1,500 0 0	1,500 0 0	–	–	–
		Francis N. Cullen,	1,007 0 0	800 0 0	–	800 0 0	5	25 Jan., 1849.
		Earl of Leitrim,	1,270 0 0	1,100 0 0	–	1,100 0 0	5	23 June, "
		Burton Phibbs,	1,000 0 0	650 0 0	–	650 0 0	5	20 April, "
		Hugh L. Montgomery,	680 0 0	500 0 0	–	500 0 0	5	8 Dec., 1848.
		William P. Cullen,	350 0 0	250 0 0	–	250 0 0	5	1 Sept., 1849.
		Samuel White,	5,093 10 9	2,000 0 0	2,000 0 0	–	–	–
		Francis N. Cullen,	231 0 0	200 0 0	–	200 0 0	5	23 Aug., 1849.
		William Johnston,	822 5 0	800 0 0	–	640 0 0	4	8 June, 1853.
		William P. Cullen,	121 10 0	100 0 0	–	80 0 0	4	23 March, "
		Henry Brett,	304 0 0	200 0 0	–	80 0 0	2	19 Feb., 1850.
		Michael Boland,	400 0 0	200 0 0	–	200 0 0	5	7 " 1853.
		James Faucett,	300 0 0	200 0 0	–	160 0 0	4	14 July, "
	Leitrim,	George D. Mansfield,	100 0 0	100 0 0	–	100 0 0	5	5 March, 1849.
		Peter D. La Touche,	685 17 1	650 0 0	–	650 0 0	5	24 Nov., "

Pnnted image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of instalments issued.	Date of last Issue.
Leitrim—*con.*	Leitrim—*con.*	John R. Peyton,	472 7 6	400 0 0	–	400 0 0	5	3 April, 1849.
		Pierce Simpson,	800 0 0	400 0 0	–	400 0 0	5	1 March, 1850.
		George Shaw,	120 0 0	100 0 0	60 0 0	40 0 0	2	0 May, 1849.
		Thomas Lananze,	300 0 0	300 0 0	–	300 0 0	5	28 „ 1851.
		Earl of Bessborough,	1,172 0 0	1,100 0 0	–	440 0 0	2	31 Aug., 1849.
		William Lewis,	402 0 0	300 0 0	–	300 0 0	5	1 June, „
		Arthur J. V. L. Birchall,	210 0 0	200 0 0	–	200 0 0	5	6 July, „
		William Peyton,	097 17 4	200 0 0	–	200 0 0	5	10 Dec., 1850.
		Pierce Simpson,	300 0 0	300 0 0	–	300 0 0	5	15 Nov., 1852.
		George Vaugh,	200 0 0	150 0 0	120 0 0	30 0 0	1	4 March, 1853.
		John R. Peyton,	1,410 7 6	500 0 0	–	200 0 0	2	2 May, 1850.
		Arthur J. V. L. Birchall,	250 0 0	200 0 0	–	200 0 0	5	15 Nov., „
		Viscount Southwell,	300 0 0	300 0 0	–	240 0 0	4	14 June, 1851.
		William Hamilton,	100 0 0	100 0 0	–	–	–	–
		Josias Rowley,	400 0 0	350 0 0	–	350 0 0	5	25 Nov., 1851
		Charles R. Peyton,	248 9 0	200 0 0	–	40 0 0	1	27 June, 1854.
		John Duckworth,	450 0 0	250 0 0	200 0 0	50 0 0	1	0 Sept., „
	Mohill,	Theophilus B. Jones,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	1 June, 1849.
		Earl of Leitrim,	1,000 0 0	1,00 0 0	–	900 0 0	5	24 „ „
		Robert Blackall,	300 0 0	300 0 0	–	300 0 0	5	10 „ 1850.
		Guy Lloyd,	341 0 0	300 0 0	–	240 0 0	4	3 Sept., 1851.
		Robert Blackall,	561 10 0	450 0 0	–	450 0 0	5	4 July, „
		Joseph Gabbett,	1,400 0 0	500 0 0	–	100 0 0	1	3 Feb., „
		Robert Blackall,	500 0 0	500 0 0	–	500 0 0	5	8 „ 1853.
	Rosclogher,	John R. Dickson,	5,191 0 0	3,000 0 0	500 0 0	2,500 0 0	5	13 April, 1850.
		James White and John J. White,	9,190 0 0	3,500 0 0	580 0 0	2,920 0 0	8	0 Dec., 1853.
		James Johnston,	8,885 5 0	8,700 0 0	800 0 0	2,900 0 0	6	21 Oct., 1850.
		Robert Johnston,	200 0 0	150 0 0	00 0 0	60 0 0	2	24 Aug., 1848.
		John Ffolliott,	1,500 0 0	800 0 0	–	800 0 0	5	3 „ 1849.
		Hugh W. Barton,	3,775 0 0	1,000 0 0	1,000 0 0	–	–	–
		Robert H. Ellis,	911 2 10	500 0 0	–	900 0 0	5	3 March, 1851.
		John Parke,	400 0 0	400 0 0	–	320 0 0	4	24 July, 1850.
		James S. Ellis,	300 0 0	200 0 0	–	160 0 0	4	16 Oct., „
		James Tate,	100 0 0	100 0 0	–	100 0 0	5	16 June, 1852.
Mayo,	Burrishoole,	John M'Loughlin,	2,500 0 0	500 0 0	–	100 0 0	1	4 April, 1848.
		Dominick J. M'Laughlin,	1,836 0 0	500 0 0	–	500 0 0	5	7 Dec., 1849.
		Marquis of Sligo,	20,000 0 0	20,000 0 0	7,050 0 0	4,000 0 0	8	18 Feb., 1853.
		Sir Richard A. O'Donnell,	20,000 0 0	11,900 0 0	4,400 0 0	7,500 0 0	15	7 July, 1849.
		George R. Gildea,	207 0 0	200 0 0	–	200 0 0	5	20 Nov., „
		Sir W. H. Roger Palmer,	5,019 1 0	5,000 0 0	–	1,000 0 0	2	11 April, 1850.
		Sir Richard A. O'Donnell,	1,500 0 0	1,500 0 0	000 0 0	900 0 0	2	11 Dec., 1849.
		Dominick J. Bourke,	422 7 0	200 0 0	–	45 1 6	2	6 Nov., 1850.
		Marquis of Sligo,	2,500 0 0	2,500 0 0	–	2,500 0 0	5	17 July, 1849.
		Earl of Lucan,	3,072 0 0	3,000 0 0	1,000 0 0	1,400 0 0	3	1 June, 1852.
		Sir Richard A. O'Donnell,	1,500 0 0	1,500 0 0	1,200 0 0	300 0 0	1	19 July, „
		Marquis of Sligo,	4,016 0 0	650 0 0	050 0 0	–	–	–
		Earl of Lucan,	700 0 0	700 0 0	–	700 0 0	5	24 Aug., 1852.
		Marquis of Sligo,	500 0 0	500 0 0	–	400 0 0	4	23 „ 1854.
		Ditto,	400 0 0	400 0 0	–	–	–	–
	Carra,	William Kearney,	1,701 17 6	1,100 0 0	–	880 0 0	4	18 July, 1849.
		Andrew C. Lynch,	1,685 3 8	1,500 0 0	–	1,200 0 0	4	3 Jan., 1851.
		Dorothea J. Fitzgerald,	400 0 0	300 0 0	60 0 0	240 0 0	4	25 Oct., 1849.
		Isidore P. Blake,	300 0 0	200 0 0	–	120 0 0	3	30 Nov., 1848.
		Earl of Lucan,	8,000 0 0	8,000 0 0	3,400 0 0	4,500 0 0	9	19 „ 1850.
		John Browne,	1,106 0 0	500 0 0	–	280 0 0	2	27 „ „
		John Flynn,	270 0 0	250 0 0	–	200 0 0	4	10 Feb., 1849.
		Peter Bourke,	312 0 0	100 0 0	–	40 0 0	2	12 „ „
		Lord Kilmaine,	854 0 0	500 0 0	–	200 0 0	2	3 Aug., „
		George Clendining,	500 0 0	500 0 0	–	400 0 0	4	22 Feb., 1850.
		Sir Robert L. Blosse,	012 4 6	500 0 0	–	400 0 0	4	23 April, 1851.
		Bridgetina Irwin,	400 0 0	400 0 0	–	400 0 0	5	19 May, „
		George H. Moore,	3,095 0 0	1,200 0 0	–	240 0 0	1	20 April, „
		Sir Robert L. Blosse,	587 17 8	300 0 0	–	300 0 0	5	28 June, 1852.
		Lord Avonmore,	500 0 0	500 0 0	–	400 0 0	4	20 Feb., „
		The Bishop of Tuam,	300 0 0	300 0 0	–	240 0 0	4	23 Jan., 1854.
		Earl of Lucan,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	13 Nov., 1851.
		Ditto,	1,000 0 0	1,000 0 0	–	200 0 0	1	25 Aug., „
		Viscount Avonmore,	200 0 0	200 0 0	–	120 0 0	3	10 Nov., 1852.
		Lord Baron Kilmaine,	100 0 0	100 0 0	–	100 0 0	5	22 Sept., „
		Sir Robert L. Blosse,	310 8 0	300 0 0	–	180 0 0	3	24 March, 1854.
	Clanmorris,	Sir Robert Arbuthnot,	1,254 18 9	1,200 0 0	520 0 0	680 0 0	3	6 July, 1849.
		Lord Oranmore,	10,143 0 0	11,500 0 0	10,200 0 0	1,300 0 0	4	4 June, 1850.
		Isidore Bourke,	1,700 0 0	1,000 0 0	–	1,000 0 0	5	22 Nov., 1849.
		James S. Lambert,	700 0 0	700 0 0	–	700 0 0	5	11 Dec., 1848.
		Andrew C. Lynch,	402 8 0	400 0 0	–	240 0 0	3	28 „ 1850.
		Patrick C. Lynch,	200 0 0	150 0 0	–	120 0 0	4	23 July, 1849.
		Joseph Lambert,	528 6 0	400 0 0	–	400 0 0	5	6 March, 1850.
		George Clendining,	1,386 0 0	500 0 0	–	400 0 0	4	12 Oct., 1849.
		George Vesey,	730 0 0	700 0 0	–	500 0 0	4	0 Dec. 1850.
		Patrick C. Lynch,	309 7 6	200 0 0	–	300 0 0	5	11 April, 1851.
		Sir Robert L. Blosse,	1,100 0 0	1,000 0 0	–	1,000 0 0	5	14 May, „
		George Clendining,	1,500 0 0	500 0 0	–	200 0 0	2	13 Oct., 1849.
		James S. Lambert,	300 0 0	300 0 0	–	300 0 0	5	27 July „
		Patrick Kirwan,	3,105 0 0	1,500 0 0	–	600 0 0	2	11 Sept., 1850.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
Mayo—*con.*	Clanmorris —*con.*	John Cather,	200 0 0	100 0 0	–	100 0 0	5	1 May, 1850.
		Joseph Lambert,	157 17 0	150 0 0	–	150 0 0	5	26 Nov. „
		John Cather,	118 16 4	100 0 0	–	100 0 0	5	8 April, 1851.
		Richard Prendergast,	160 0 0	100 0 0	–	100 0 0	5	30 May, „
		James Browne,	100 0 0	100 0 0	–	–	–	–
		Isadore Bourke,	500 0 0	450 0 0	–	450 0 0	5	13 Feb., 1853.
	Costello,	James Browne,	7,600 0 0	7,000 0 0	3,100 0 0	3,900 0 0	10	18 Sept., 1850.
		Hugh Burke,	722 0 0	500 0 0	–	500 0 0	5	11 Aug., 1849.
		Edmund P. M'Donnell,	150 0 0	150 0 0	150 0 0	–	–	–
		Viscount Dillon,	14,961 0 0	3,000 0 0	–	2,500 0 0	5	3 Aug., 1852.
		Hugh Burke,	502 0 0	500 0 0	–	500 0 0	5	15 Nov., 1850.
		Patrick Waldron,	369 0 0	200 0 0	–	160 0 0	4	25 April, 1851.
		Hugh Burke,	300 15 11	300 0 0	–	240 0 0	4	18 Aug., 1854.
		Thomas Strickland,	400 0 0	400 0 0	–	400 0 0	5	11 May, „
	Erris,	William H. Carter,	6,969 8 9	5,000 0 0	4,500 0 0	500 0 0	1	12 Feb., 1848.
		Samuel Bourns,	600 0 0	400 0 0	–	400 0 0	5	15 May, 1852.
		John Richards,	690 6 10	500 0 0	400 0 0	100 0 0	1	15 „ 1849.
		James O'Donel,	500 0 0	500 0 0	–	200 0 0	2	25 Sept., 1851.
		William Bourns,	400 0 0	250 0 0	–	150 0 0	3	29 Nov., „
		John Walshe,	818 15 0	600 0 0	–	120 0 0	1	17 Feb., „
	Gallen,	David Thompson,	3,500 0 0	2,000 0 0	2,000 0 0	–	–	–
		Bernard M'Manus,	2,024 0 0	1,000 0 0	–	1,000 0 0	5	28 Feb., 1850.
		Harloe P. Baker,	350 0 0	300 0 0	–	60 0 0	1	26 Jan., 1848.
		Matthew Gallagher,	1,000 0 0	500 0 0	–	200 0 0	2	27 Aug., 1850.
		Patrick Tuohy,	360 0 0	300 0 0	–	60 0 0	1	11 May, „
		Charles B. Jordan,	076 7 4	300 0 0	–	120 0 0	2	7 Dec., 1853.
		John Tuohy,	400 0 0	250 0 0	–	150 0 0	3	10 „ 1851.
		William Mally,	1,300 0 0	250 0 0	–	200 0 0	4	15 Aug., „
		John Bolingbroke,	510 6 0	300 0 0	–	60 0 0	1	9 Dec., „
		Edward Wingfield,	200 0 0	150 0 0	–	–	–	–
		Hon. Edward Wingfield,	200 0 0	150 0 0	–	150 0 0	5	27 Nov., 1854.
	Kilmaine,	Jane E. Roberts,	410 12 8	400 0 0	80 0 0	320 0 0	4	15 Oct., 1849.
		Thomas Elwood,	453 5 8	450 0 0	360 0 0	90 0 0	1	16 Dec., 1847.
		Ormsby Elwood,	450 11 3	400 0 0	–	400 0 0	5	16 July, 1849.
		Thomas S. Lindsey,	4,136 18 0	4,100 0 0	2,700 0 0	1,400 0 0	3	14 April, „
		Francis C. M'Donnell,	800 0 0	300 0 0	–	60 0 0	1	21 Sept., 1848.
		Thomas S. Lindsey,	2,858 4 1	2,850 0 0	1,490 0 0	1,360 0 0	3	14 April, 1849.
		Ditto,	542 0 0	400 0 0	160 0 0	240 0 0	3	14 „ „
		Robert Bowen,	342 0 0	300 0 0	300 0 0	–	–	–
		Patrick Kirwan,	6,627 13 7	5,000 0 0	2,500 0 0	2,500 0 0	5	6 April, 1850.
		Earl of Lucan,	2,612 0 0	2,000 0 0	–	2,000 0 0	4	27 „ „
		Henry Blake & Anne Blake,	300 0 0	100 0 0	–	100 0 0	5	18 „ 1849.
		Charles M'Donnell,	715 7 8	500 0 0	–	100 0 0	1	20 Feb., 1848.
		George S. Lynch,	440 0 0	400 0 0	–	400 0 0	5	26 Aug., „
		George Ormsby,	450 0 0	400 0 0	–	80 0 0	1	27 May, „
		Thomas Elwood,	291 5 8	200 0 0	100 0 0	40 0 0	1	6 „ „
		Courtney Kenny,	1,340 0 0	800 0 0	–	800 0 0	5	15 Oct., 1849.
		Earl of Lucan,	18,000 0 0	9,400 0 0	4,000 0 0	5,400 0 0	11	25 May, 1852.
		George Rutledge,	1,500 0 0	550 0 0	–	550 0 0	5	24 „ 1849.
		John Fynn,	748 0 0	300 0 0	–	240 0 0	4	1 „ „
		James K. Gildea,	2,000 0 0	1,000 0 0	–	200 0 0	1	17 Jan., „
		Lord Kilmaine,	1,640 0 0	500 0 0	–	500 0 0	5	16 Aug., 1851.
		John Fynn,	250 0 0	250 0 0	–	50 0 0	1	3 Jan., 1849.
		George S. Lynch,	200 0 0	200 0 0	–	200 0 0	5	14 May, „
		Joseph Lambert,	150 0 0	150 0 0	–	150 0 0	5	9 Oct., 1850.
		John C. L. Bucknall,	412 0 0	400 0 0	–	160 0 0	2	8 Dec., 1849.
		Thomas Elwood,	422 0 0	400 0 0	–	400 0 0	5	31 July, 1850.
		Earl of Lucan,	3,500 0 0	3,400 0 0	1,000 0 0	1,500 0 0	3	25 March, 1851.
		Lord Kilmaine,	163 0 0	160 0 0	–	120 0 0	4	4 Nov., „
		Earl of Lucan,	300 0 0	300 0 0	–	300 0 0	5	5 Jan., 1852.
		John S. L. Bucknall,	900 0 0	700 0 0	–	700 0 0	5	8 Sept., 1853
	Murrisk,	John C. Garvey,	1,000 0 0	1,000 0 0	700 0 0	200 0 0	1	22 Jan., 1848.
		Robert Buchanan,	532 0 0	500 0 0	400 0 0	100 0 0	1	1 Dec., 1847.
		John C. Garvey,	3,130 0 0	700 0 0	–	700 0 0	5	18 May, 1853.
		Henry Hildebrand,	372 0 0	150 0 0	–	150 0 0	5	23 Sept., 1852.
		James W. Garvey,	578 0 0	450 0 0	360 0 0	90 0 0	1	6 April, 1848.
		Sir W. H. Roger Palmer,	4,868 8 0	4,850 0 0	–	1,140 4 0	4	5 Dec., 1851.
		Francis Garvey,	500 0 0	300 0 0	–	180 0 0	3	25 April, „
		Marquis of Sligo,	3,594 0 0	3,550 0 0	–	3,500 0 0	7	17 Feb., 1853.
		Ditto,	1,200 0 0	950 0 0	–	570 0 0	3	29 Aug., 1854.
		Ditto,	400 0 0	400 0 0	–	–	–	–
		Ditto,	300 0 0	300 0 0	–	300 0 0	5	7 Sept., 1854.
	Tyrawley,	William Orme,	2,500 0 0	2,000 0 0	–	2,000 0 0	5	20 Aug., 1852.
		Thomas Palmer, jun.	345 0 0	300 0 0	–	240 0 0	4	27 „ „
		William H. Knox,	300 0 0	100 0 0	–	100 0 0	5	1 „ 1849.
		Francis A. K. Gore,	3,102 19 0	2,500 0 0	–	2,500 0 0	5	13 Nov., 1854.
		Walter Bourke,	559 15 0	400 0 0	–	320 0 0	4	14 Dec., 1849.
		William K. Orme,	420 0 0	250 0 0	–	250 0 0	5	1 May, „
		Thomas Pagit,	1,503 0 0	1,000 0 0	–	800 0 0	4	8 Dec., 1852.
		Roger Palmer,	383 19 1	350 0 0	–	140 0 0	2	20 April, 1849.
		Matthew Atkinson and Thomas Atkinson,	990 0 0	500 0 0	–	500 0 0	5	13 Nov., 1852.
		Walter J. Bourke,	687 0 0	400 0 0	400 0 0	–	–	–
		Andrew Browne,	200 0 0	200 0 0	–	40 0 0	1	14 June, 1848.
		Lewis G. Jones,	500 0 0	300 0 0	–	120 0 0	2	7 May, 1850.
		Charles O'Donel,	634 16 0	300 0 0	–	60 0 0	1	2 March, 1849.
		Richard J. C. Green,	2,110 0 0	1,200 0 0	–	480 0 0	2	3 Sept., 1850.
		John Gardiner,	1,141 0 0	500 0 0	500 0 0	–	–	–
		Sir W. H. Roger Palmer,	10,245 19 3	2,250 0 0	–	1,846 2 0	5	5 Dec., 1851.
		Henry W. Knox,	200 0 0	200 0 0	–	200 0 0	5	13 May, „

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
Mayo—*con.*	Tyrawley—*con*	John Walshe,	500 0 0	200 0 0	–	200 0 0	5	11 June, 1851.
		William Orme,	507 0 0	350 0 0	–	140 0 0	2	13 Jan., „
		Mervyn Pratt,	255 0 0	250 0 0	–	200 0 0	4	25 June, „
		Earl of Arran,	600 0 0	300 0 0	–	300 0 0	5	14 Sept., „
		Thomas Jones,	1,500 0 0	1,400 0 0	–	1,400 0 0	5	24 March, 1854.
		John Walsh,	300 0 0	200 0 0	–	40 0 0	1	14 Nov., 1851.
		Edward Walshe,	211 0 0	100 0 0	–	20 0 0	1	11 Oct., 1853.
		William Orme,	400 0 0	400 0 0	–	400 0 0	5	10 Nov., 1854.
		F. A. Knox Gore,	600 0 0	600 0 0	–	600 0 0	5	16 „ „
Roscommon,	Athlone,	Lord Crofton,	2,000 0 0	1,500 0 0	300 0 0	1,200 0 0	4	29 June, 1853.
		William H. Scott,	246 0 0	200 0 0	–	200 0 0	5	2 „ 1849.
		Richard W. Bond,	307 0 0	300 0 0	–	300 0 0	5	14 Nov., „
		Ambrose O'Kelly,	813 0 0	500 0 0	–	500 0 0	5	17 Oct., 1850.
		John J. O'Sullivan,	624 0 0	500 0 0	–	500 0 0	5	27 Feb., 1854.
		Peter C. Rorke,	500 0 0	150 0 0	–	150 0 0	5	3 Nov., 1849.
		John Power,	511 2 0	400 0 0	–	320 0 0	4	7 July, „
		John Hodson,	224 11 0	200 0 0	–	160 0 0	4	14 Aug., 1850.
		William E. Grainger,	460 0 0	400 0 0	–	160 0 0	2	15 July, „
		John H. Walsh,	1,236 14 8	800 0 0	–	800 0 0	5	21 Dec., 1840.
		John J. O'Sullivan,	833 8 8	300 0 0	–	300 0 0	5	13 Aug., 1850.
		Garrett O'Moore,	1,186 0 0	500 0 0	–	300 0 0	3	26 March, „
		John Dillon,	800 0 0	500 0 0	–	200 0 0	2	30 Aug., 1852.
		Theobald Sheil,	500 0 0	500 0 0	–	–	–	–
		John J. O'Sullivan,	621 0 0	500 0 0	–	400 0 0	4	15 Nov., 1853.
		Daniel J. Cruice and others,	438 0 0	400 0 0	400 0 0	–	–	–
		Lord Crofton,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	18 Oct., 1851.
		Ditto,	314 0 0	300 0 0	–	300 0 0	5	8 Sept., 1854.
	Ballintobber, North,	James Bannon,	550 0 0	300 0 0	60 0 0	240 0 0	4	28 Feb., 1850.
		Marquis of Westmeath,	500 0 0	300 0 0	–	240 0 0	4	22 Oct., „
		Ditto,	300 0 0	300 0 0	–	300 0 0	5	12 „ „
		Sarah Morton and others,	260 0 0	200 0 0	–	120 0 0	3	3 May, 1852.
	Ballintobber, South,	Francis Fetherston H., and Charles F. O'Neill,	1,500 0 0	1,000 0 0	–	200 0 0	1	4 Aug., 1848.
		Nicholas Baife,	1,104 17 3	800 0 0	–	640 0 0	4	24 Sept., 1853.
		Francis J. Davys,	420 0 0	400 0 0	–	400 0 0	5	19 June, 1851.
		Marquis of Westmeath,	2,300 0 0	2,000 0 0	–	1,600 0 0	4	18 July, 1849.
		Sir Michael D. Bellew,	487 0 0	200 0 0	–	40 0 0	1	5 Aug., 1848.
		Henry Packenham,	650 0 0	650 0 0	100 0 0	550 0 0	5	5 „ 1851.
		Charles A. O'Connor,	300 0 0	250 0 0	–	50 0 0	1	9 Nov., 1852.
	Boyle,	Guy Lloyd,	6,000 0 0	6,000 0 0	500 0 0	5,500 0 0	11	3 Sept., „
		James B. Stoney,	471 5 0	250 0 0	250 0 0	–	–	–
		John Flanagan,	700 0 0	300 0 0	–	240 0 0	4	7 Dec., 1849.
		Coote C. Mulloy,	300 0 0	150 0 0	–	150 0 0	5	18 July, 1850.
		Viscount Lorton,	8,000 0 0	8,000 0 0	6,500 0 0	1,500 0 0	3	20 Feb., 1851.
		Richard Irwin,	220 0 0	200 0 0	–	100 0 0	4	16 March, 1854.
		John Duckworth,	150 0 0	150 0 0	–	150 0 0	5	10 July, 1851.
		William Duckworth,	150 0 0	150 0 0	–	150 0 0	5	10 „ „
		James Kirkwood,	880 0 0	500 0 0	–	500 0 0	5	12 Feb., „
		Guy Lloyd,	1,300 0 0	1,300 0 0	–	1,300 0 0	5	24 June, 1852.
		Daniel H. Ferrall,	1,200 0 0	1,000 0 0	–	1,000 0 0	5	27 Aug., 1853.
		James Kirkwood,	300 0 0	300 0 0	–	300 0 0	5	17 Feb., 1852.
		Denis O'Connor,	357 0 0	300 0 0	–	60 0 0	1	27 Oct., 1851.
		Guy Lloyd,	500 0 0	300 0 0	–	300 0 0	5	17 Sept., 1852.
		Ditto,	200 0 0	200 0 0	–	120 0 0	3	25 June, 1853.
		James Kirkwood,	553 0 0	500 0 0	–	100 0 0	1	29 May, 1852.
		Alice Mulloy,	200 0 0	200 0 0	–	40 0 0	1	6 Sept., 1853.
		Lord Crofton,	275 0 0	250 0 0	–	200 0 0	4	8 Feb., 1854.
		Coote C. Mulloy,	500 0 0	500 0 0	–	500 0 0	5	3 Aug., „
		John L. Hackatt,	400 0 0	400 0 0	–	–	–	–
		Ditto,	400 0 0	300 0 0	–	60 0 0	1	14 Jan., 1854.
	Ballymoe,	Henry M. Browne,	300 0 0	200 0 0	–	120 0 0	3	19 June, 1852.
	Castlereagh,	William R. W. Sandford,	7,766 0 0	5,000 0 0	1,000 0 0	4,500 0 0	9	4 July, 1850.
		Richard Irwin,	900 0 0	700 0 0	–	700 0 0	5	22 Jan., „
		Patrick D. Irwin,	281 0 0	200 0 0	–	200 0 0	5	19 Sept., 1849.
		Denis O'Connor,	2,084 0 0	1,300 0 0	–	1,040 0 0	4	16 Dec., 1850.
		Roderic O'Connor,	491 19 10	300 0 0	120 0 0	180 0 0	3	4 June, 1849.
		Marquis of Westmeath,	2,050 0 0	1,000 0 0	–	800 0 0	4	5 Sept., „
		Henry Packenham,	2,090 0 0	1,300 0 0	–	1,300 0 0	5	21 June, 1850.
		Sir Alexander Crichton,	170 0 0	150 0 0	–	150 0 0	5	20 July, 1849.
		William R. W. Sandford,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	22 June, 1853.
		Roderic O'Connor,	221 19 7	200 0 0	–	80 0 0	2	22 Dec., 1852.
		Richard Irwin,	250 0 0	200 0 0	–	40 0 0	1	13 Aug., „
		T. R. Blackley,	630 0 0	600 0 0	–	480 0 0	4	29 Sept., 1854.
		Patrick Grehan,	1,200 0 0	1,000 0 0	–	200 0 0	1	23 Aug., „
		Nicholas Belfe,	722 0 0	700 0 0	–	–	–	–
		Roderick O'Connor,	242 0 0	200 0 0	–	160 0 0	4	5 Aug., 1854.
	Roscommon,	Theobald A. Dillon,	3,620 0 0	2,000 0 0	1,000 0 0	400 0 0	1	5 July, 1848.
		Henry S. P. Mahon,	2,393 0 0	1,000 0 0	–	800 0 0	4	27 Aug., 1851.
		Ditto,	1,500 0 0	800 0 0	–	800 0 0	5	27 „ 1852.
		Charles B. Baldwin,	1,815 17 4	1,000 0 0	–	400 0 0	2	7 Feb., „
		Marcus M'Causland,	2,150 0 0	1,000 0 0	–	1,000 0 0	5	4 Sept., „
		Henry S. P. Mahon,	2,000 0 0	1,000 0 0	–	1,000 0 0	5	1 Oct., 1853.
		William French,	508 0 0	450 0 0	–	325 0 0	4	22 April, „
		Oliver D. J. Grace,	237 8 9	200 0 0	–	120 0 0	3	25 Oct., 1854.
		John Kelly,	300 0 0	200 0 0	–	–	–	–
		Henry S. P. Mahon,	400 0 0	200 0 0	–	40 0 0	1	4 Nov., 1852.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
Roscommon—*con.*	Roscommon—*con.*	Gilbert Mahon,	320 0 0	200 0 0	–	40 0 0	1	25 Oct., 1853.
		Christopher French,	120 0 0	100 0 0	–	60 0 0	3	27 „ 1854.
		Ditto,	112 0 0	100 0 0	–	60 0 0	3	25 „ „
		Ditto,	350 0 0	350 0 0	–	210 0 0	3	25 „ „
	Frenchpark,	Lord De Freyne,	7,000 0 0	7,000 0 0	–	7,000 0 0	14	11 „ 1849.
		Viscount Dillon,	7,000 9 0	7,000 0 0	–	5,000 0 0	10	14 „ 1851.
		Oliver D. J. Grace,	1,500 0 0	1,000 0 0	200 0 0	800 0 0	4	28 April, „
		Lord De Freyne,	936 0 0	800 0 0	–	800 0 0	5	15 Nov., 1848.
		Daniel H. Ferrall,	1,550 0 0	800 0 0	–	800 0 0	5	15 June, 1850.
		Lord De Freyne,	1,000 0 0	1,000 0 0	–	800 0 0	4	1 Aug., 1851.
		Richard Irwin,	124 0 0	100 0 0	–	100 0 0	5	22 March, 1854.
	Moycarn,	William C. Kyle,	558 0 0	550 0 0	–	550 0 0	5	19 Aug., „
Galway,	Athenry,	Burton Persse,	1,183 0 0	900 0 0	–	540 0 0	3	19 Dec., 1849.
		Stephen Roche,	305 1 10	300 0 0	–	300 0 0	5	10 „ 1850.
		Harriett C. Daly,	500 0 0	500 0 0	–	500 0 0	5	6 April, „
		Andrew W. Blake,	1,112 3 9	200 0 0	–	120 0 0	3	18 Aug., 1851.
		Ditto,	612 0 0	600 0 0	–	180 0 0	1	18 „ 1849.
		Stephen Roche,	1,300 0 0	800 0 0	–	800 0 0	5	28 May, 1852.
		Peter D. Smyth,	669 0 0	300 0 0	–	180 0 0	3	18 Aug., „
		Ditto,	200 0 0	200 0 0	–	200 0 0	5	10 Nov., „
		Thomas Kelly,	200 0 0	200 0 0	–	200 0 0	5	29 July, 1853.
	Ballymoe,	Peter Blake,	300 0 0	250 0 0	–	200 0 0	4	28 June, 1849.
		George Vesey,	6,275 0 0	2,200 0 0	700 0 0	1,500 0 0	5	29 Nov., 1848.
		–	–	2,800 0 0	–	2,000 0 0	4	9 Dec., 1850.
		Edmund Dowell,	1,124 16 0	700 0 0	–	280 0 0	2	13 „ 1848.
		John Cheevers,	1,040 0 0	500 0 0	–	500 0 0	5	3 Nov., 1853.
		Ditto,	128 16 9	100 0 0	–	60 0 0	3	18 July, 1849.
		John L. Bagot,	325 11 7	300 0 0	–	300 0 0	5	26 May, 1851.
		William M'Dermott,	3,102 0 0	1,000 0 0	–	200 0 0	1	5 Aug., 1848.
		Gregory Browne,	430 0 0	400 0 0	400 0 0	–	–	–
		Thomas N. Bagot,	643 19 0	500 0 0	–	200 0 0	2	14 May, 1852.
		George Clondining,	500 0 0	500 0 0	–	300 0 0	3	13 June, 1850.
		Sir Joseph Burke,	549 10 2	400 0 0	–	400 0 0	1	1 Dec., 1851.
		James Browne,	349 10 6	150 0 0	–	150 0 0	5	4 Jan., 1853.
		Charles O'Rorke,	500 0 0	450 0 0	–	270 0 0	3	2 July, „
		St. George Caulfield,	376 0 0	300 0 0	–	180 0 0	3	26 Nov., „
		Charles D. O'Rorke,	739 0 0	400 0 0	–	–	–	–
	Ballinahinch,	John Lambert,	1,215 0 0	1,100 0 0	1,100 0 0	–	–	–
		Thomas C. Butler,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	18 Nov., 1850.
		Gartside Shea,	500 0 0	200 0 0	–	120 0 0	3	3 May, 1852.
		Alexander Thomson,	4,000 0 0	2,500 0 0	–	500 0 0	1	31 March, 1848.
		William H. G. Collins,	324 0 0	100 0 0	–	80 0 0	4	0 Oct., 1853.
		John A. O'Neill,	6,209 0 0	6,000 0 0	5,500 0 0	500 0 0	1	5 Nov., 1847.
		William Andrews,	1,800 0 0	500 0 0	–	200 0 0	2	15 Aug., 1850.
		Andrew Geraghty,	1,475 5 10	600 0 0	360 0 0	240 0 0	2	4 „ 1848.
		Christopher St. George,	432 10 0	300 0 0	–	180 0 0	3	8 June, 1850.
		James Beresford,	199 0 0	150 0 0	–	120 0 0	4	6 Sept., 1851.
		Thomas Y. Prior,	1,600 0 0	800 0 0	640 0 0	160 0 0	1	12 April, 1848.
		Arthur G. B. Martin and Mary Bell Martin,	11,019 2 5	5,000 0 0	5,000 0 0	–	–	–
		Robert Graham,	600 0 0	300 0 0	240 0 0	60 0 0	1	15 Jan., 1850.
		Henry Blake,	4,308 0 0	1,500 0 0	–	1,200 0 0	4	12 May, 1852.
		C. R. Broughton,	186 0 0	150 0 0	–	90 0 0	3	17 Sept., „
	Clare,	John A. Kirwan,	3,271 16 7	1,600 0 0	1,280 0 0	320 0 0	1	27 March, 1848.
		Pierce Joyce,	300 0 0	300 0 0	–	300 0 0	5	6 Sept., 1849.
		Denis Kirwan,	3,400 0 0	3,400 0 0	900 0 0	1,000 0 0	3	27 May, 1850.
		Pierce J. Blake,	1,398 0 0	900 0 0	720 0 0	180 0 0	1	13 Nov., 1848.
		Giles E. Lambert,	720 0 0	700 0 0	–	700 0 0	5	10 Oct., 1849.
		Francis Blake,	1,000 0 0	700 0 0	–	700 0 0	5	19 April, 1850.
		John J. Gunning,	1,157 0 0	1,000 0 0	–	800 0 0	4	1 Sept., 1851.
		James O'Brien,	327 16 0	300 0 0	–	240 0 0	4	1 March, 1850.
		John J. D'Arcy,	603 3 0	300 0 0	–	180 0 0	3	8 May, 1849.
		Christopher St. George,	1,003 0 0	500 0 0	400 0 0	100 0 0	1	9 Aug., 1848.
		Walter Lambert and Thomas E. Lambert,	4,317 0 0	1,000 0 0	–	1,000 0 0	5	18 July, 1849.
		Pierce Joyce,	150 0 0	150 0 0	–	150 0 0	5	18 Aug., 1849.
		James S. Lambert,	1,941 13 0	1,000 0 0	–	800 0 0	4	13 March, 1851.
		Robert Bodkin,	700 0 0	700 0 0	–	700 0 0	5	28 June, „
		Catherine Coneys,	233 0 0	200 0 0	–	120 0 0	3	8 March, „
		David Rutledge,	1,000 0 0	500 0 0	400 0 0	200 0 0	2	8 Aug., 1850.
		Robert Bodkin and Elizabeth Bodkin,	1,100 0 0	600 0 0	–	300 0 0	3	24 Jan., 1851.
		Giles E. Lambert,	300 0 0	200 0 0	–	200 0 0	5	17 April, 1850.
		John Martyn,	1,165 13 0	850 0 0	–	–	–	–
		Michael Kelly,	100 0 0	100 0 0	–	100 0 0	5	15 Jan., 1851.
		Hugh Henry,	4,248 0 0	1,000 0 0	–	800 0 0	4	13 Oct., „
		Thomas O. O. Donnellan,	100 0 0	100 0 0	–	100 0 0	5	21 Aug., 1854.
		John Egan,	502 10 0	300 0 0	–	240 0 0	4	26 Oct., „
	Clonmacnoon,	Lord Clonbrock,	6,025 0 0	6,000 0 0	1,500 0 0	4,500 0 0	9	6 June, 1851.
		Michael B. Kelly,	604 0 0	600 0 0	–	600 0 0	5	5 „ 1850.
		Hubert B. Moore,	500 0 0	300 0 0	300 0 0	–	–	–
		Lord Clonbrock,	300 0 0	150 0 0	–	150 0 0	5	16 Oct., 1854.
	Dunkellin,	Lord Wallscourt,	1,272 0 0	1,000 0 0	–	351 0 0	2	15 Feb., 1853.
		Thomas A. Joyce,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	20 Nov., 1848.
		Sir Thomas E. Blake,	404 0 0	250 0 0	–	250 0 0	5	13 Sept., 1849.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
Galway—*con.*	Dunkellin—*con.*	Christopher St. George,	406 0 0	2,000 0 0	–	1,200 0 0	3	6 March, 1848.
		Ditto,	516 10 0					
		Ditto,	893 10 0					
		James S. Lambert,	2,100 0 0	1,500 0 0	–	900 0 0	3	10 Nov., 1849.
		Ditto,	150 0 0	100 0 0	–	100 0 0	5	5 March, "
		Lord Wallscourt,	3,204 15 0	1,200 0 0	350 0 0	240 0 0	1	21 Oct., 1848.
		Peter Blake,	518 16 0	400 0 0	–	160 0 0	2	18 " "
		Randal E. L. Athy,	842 0 0	600 0 0	–	120 0 0	1	27 July, "
		Lord Dunsandle,	3,111 0 0	2,000 0 0	–	1,200 0 0	3	7 May, 1850.
		Robert P. Graham,	153 13 8	100 0 0	–	100 0 0	5	10 Jan., "
		John Connolly,	200 0 0	200 0 0	–	80 0 0	2	21 Nov., 1849.
		James S. Lambert,	100 0 0	100 0 0	–	60 0 0	3	4 April, 1850.
		Thomas A. Joyce,	500 0 0	500 0 0	–	500 0 0	5	28 Oct., "
		Richard D'Arcy,	500 0 0	400 0 0	–	80 0 0	1	21 Nov., 1849.
		James Ffrench,	250 0 0	200 0 0	200 0 0	–	–	–
		Edward M. Davies,	200 0 0	200 0 0	–	200 0 0	5	2 Feb., 1850.
		Owen E. Blake and Edward M. Davies,	200 0 0	200 0 0	–	200 0 0	5	27 Oct., 1854.
		Edward M. Davies,	100 0 0	100 0 0	–	–	–	–
	Dunmore,	Cornelius J. O'Kelly,	541 8 0	400 0 0	–	400 0 0	5	24 Dec., 1849.
		Andrew C. Lynch,	158 1 6	150 0 0	–	120 0 0	4	31 " 1850.
		Martin S. Kirwan,	500 0 0	300 0 0	–	300 0 0	5	20 April, "
		Richard A. H. Kirwan,	1,439 0 0	600 0 0	–	360 0 0	3	2 Feb., "
		Cornelius J. O'Kelly,	300 0 0	300 0 0	–	300 0 0	5	1 June, "
		Denis Kirwan,	653 0 0	650 0 0	200 0 0	390 0 0	3	2 Jan., 1851.
		Cornelius J. O'Kelly,	671 0 0	650 0 0	–	520 0 0	4	16 Oct., 1854.
		John Dennis,	341 0 0	300 0 0	–	300 0 0	5	16 Dec., "
		John Dennis,	391 0 0	200 0 0	–	160 0 0	4	6 " "
	County of the Town of Galway,	Francis Comyn,	537 15 6	300 0 0	–	60 0 0	1	10 March, 1848.
		James Browne,	468 0 0	400 0 0	160 0 0	240 0 0	3	8 Nov., 1849.
		Charles Blake,	1,776 18 9	500 0 0	400 0 0	100 0 0	1	1 June, 1848.
		Governors of Erasmus Smith's Schools,	500 0 0	350 0 0	–	70 0 0	1	6 " 1850.
		Anne O'Hara,	350 0 0	350 0 0	–	350 0 0	5	22 Jan., 1852.
		P. S. Comyn,	162 0 0	150 0 0	–	30 0 0	1	2 Sept., 1853.
	Galway,	Nicholas Lynch,	2,256 0 0	2,000 0 0	–	1,000 0 0	4	27 July, 1850.
		Thomas J. Blake,	704 0 0	250 0 0	–	–	–	–
	Kilconnell,	Richard D. Ireland,	428 0 0	400 0 0	320 0 0	80 0 0	1	21 Oct., 1847.
		James S. Lambert,	600 0 0	600 0 0	–	600 0 0	5	8 April, 1851.
		Richard D. Ireland,	501 0 0	300 0 0	–	60 0 0	1	3 May, 1848.
		Frederick F. Trench,	150 0 0	150 0 0	60 0 0	90 0 0	3	7 April, 1849.
		Arthur Donnelan,	400 0 0	200 0 0	–	40 0 0	1	17 June, 1848.
		George J. Crowe,	330 0 0	300 0 0	–	90 0 0	1	17 Aug., 1849.
		Lord Clonbrock,	1,500 0 0	1,500 0 0	–	1,500 0 0	5	15 June, 1851.
		Frederick F. Trench,	280 0 0	250 0 0	150 0 0	100 0 0	2	15 Feb., 1850.
		John R. Hodson,	834 0 0	500 0 0	–	100 0 0	1	2 Aug., 1849.
		Lord Clonbrook,	1,888 0 0	1,500 0 0	–	1,500 0 0	5	22 June, 1853.
		Lord Ashtown,	1,182 8 4	1,000 0 0	–	1,000 0 0	5	10 Jan., 1852.
		John Usher,	536 11 0	300 0 0	–	–	–	–
		Francis Longworth,	3,518 19 2	1,000 0 0	–	400 0 0	2	13 Dec., 1852.
		James M. Bourchier,	1,211 0 0	700 0 0	100 0 0	600 0 0	5	29 Aug., 1854.
		Ditto,	250 0 0	100 0 0	–	100 0 0	5	16 March, "
		Patrick J. Kelly,	279 0 0	250 0 0	–	100 0 0	2	25 April, "
		James M. Bourchier,	150 0 0	150 0 0	–	150 0 0	5	27 Dec., "
	Killian,	Denis H. Kelly,	1,866 10 0	950 0 0	–	950 0 0	5	15 June, 1849.
		John Cheevers,	1,037 15 8	800 0 0	–	640 0 0	4	2 Feb., 1850.
		Sir Michael D. Bellew,	1,091 17 6	800 0 0	–	800 0 0	5	21 Aug., 1849.
		Sir James F. R. Mahon,	953 0 0	300 0 0	–	300 0 0	5	1 Nov., "
		George Kelly,	584 0 0	500 0 0	–	200 0 0	2	4 June, 1851.
		Sir James F. R. Mahon,	566 0 0	500 0 0	–	300 0 0	3	20 Oct., 1850.
		Denis H. Kelly,	988 0 0	950 0 0	–	950 0 0	5	7 April, 1851.
		Robert R. Smyth,	258 5 7	200 0 0	–	80 0 0	2	18 Aug., 1852.
		Sir Michael D. Bellew,	112 0 0	100 0 0	–	40 0 0	2	9 Feb., "
		Robert R. Smyth,	382 0 0	350 0 0	–	140 0 0	2	14 Jan., 1854.
	Kiltartan,	Dudley Persse,	1,041 0 0	300 0 0	–	180 0 0	3	4 Aug., 1849.
		Viscount Gort,	4,168 15 9	3,000 0 0	2,000 0 0	514 10 7	2	21 Oct., 1850.
		William H. Gregory,	4,500 0 0	3,000 0 0	1,500 0 0	1,500 0 0	3	4 Jan., "
		James Daly,	701 14 0	600 0 0	–	600 0 0	5	20 Aug., "
		Anna G. Bagot, and John L. Bagot,	386 18 1	200 0 0	–	40 0 0	1	30 Oct., "
		William H. Gregory,	650 0 0	600 0 0	–	600 0 0	5	16 March, 1853.
		William Butler,	200 0 0	200 0 0	–	160 0 0	4	13 Dec., 1850.
		Edward Blaquire,	500 0 0	350 0 0	–	210 0 0	3	19 May, 1852.
		William H. Gregory,	959 0 0	950 0 0	–	950 0 0	5	7 Dec., 1853.
	Leitrim,	Philip Reade,	600 0 0	500 0 0	100 0 0	300 0 0	3	28 April, 1849.
		Edward Burke,	400 0 0	300 0 0	–	60 0 0	1	19 Feb., 1848.
		Philip Reade,	1,500 0 0	1,200 0 0	240 0 0	960 0 0	4	11 April, 1850.
		Ditto,	350 0 0	300 0 0	120 0 0	00 0 0	1	4 " 1848.
		Francis C. Sampson,	300 0 0	200 0 0	–	200 0 0	5	3 Jan., 1853.
		Thomas N. Redington,	4,438 0 0	4,000 0 0	3,500 0 0	500 0 0	1	22 Feb., 1848.
		John Lopdell,	1,000 0 0	800 0 0	–	320 0 0	2	28 Sept., 1849.
		Abraham A. Freer,	100 0 0	100 0 0	–	100 0 0	5	31 July, "
		Marquis of Clanricarde,	1,741 0 0	1,500 0 0	–	1,100 0 0	4	26 May, "
		Lord Wallscourt,	565 16 3	350 0 0	–	70 0 0	1	7 April, "
		Abraham A. Freer,	100 0 0	100 0 0	–	40 0 0	2	23 Feb., 1850.
		Francis C. Sampson,	150 0 0	150 0 0	–	90 0 0	3	10 Sept., 1853.
		Patrick O'Hare,	400 0 0	250 0 0	–	250 0 0	5	5 Aug., 1854.
	Longford,	Thomas Seymour,	944 0 0	900 0 0	–	900 0 0	5	10 Oct., 1849.
		Pierce Joyce,	500 0 0	150 0 0	–	150 0 0	5	23 " 1848.
		Walter Lawrence,	319 10 0	200 0 0	–	200 0 0	5	14 Feb., 1850.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
Galway—*con.*	Longford—*con.*	Ambrose O'Kelly,	466 0 0	300 0 0	–	240 0 0	4	22 Aug., 1849.
		Richard G. Daly,	350 0 0	250 0 0	–	250 0 0	5	18 Dec., 1851.
		Christopher St. George,	1,170 5 0	1,000 0 0	600 0 0	400 0 0	2	11 Oct., 1848.
		James M'Dermott,	850 0 0	500 0 0	–	300 0 0	3	21 July, 1849.
		Peter H. Dolphin, and Mary Dolphin,	500 0 0	400 0 0	–	240 0 0	3	18 Sept., "
		James Galbraith,	443 15 9	300 0 0	–	120 0 0	2	25 June, "
		John Reynolds,	1,670 0 0	1,000 0 0	–	–	–	–
		John Eyre,	600 0 0	400 0 0	–	400 0 0	5	27 Aug., 1849.
		Thomas S. Eyre,	658 2 0	400 0 0	–	320 0 0	4	25 Sept., 1851.
		Marquis of Clanricarde,	5,250 0 0	5,000 0 0	1,250 0 0	3,500 0 0	7	24 June, 1852.
		William Trench,	722 0 0	400 0 0	–	–	–	–
		Robert B. Seymour,	400 0 0	150 0 0	–	150 0 0	4	10 April, 1852
		Walter Lawrence,	207 14 10	200 0 0	–	200 0 0	5	20 July, 1850.
		John Eyre,	600 0 0	400 0 0	–	400 0 0	5	30 " "
		Pierce Joyce,	200 0 0	200 0 0	–	40 0 0	1	17 Nov., 1849.
		Richard Eyre,	421 15 3	400 0 0	–	240 0 0	3	18 March, 1852.
		Marquis of Clanricarde,	1,593 0 0	1,250 0 0	–	1,000 0 0	4	5 Sept., "
		Thomas Hackett,	514 18 0	250 0 0	250 0 0	–	–	–
		Marquis of Clanricarde,	400 0 0	400 0 0	–	320 0 0	4	5 April, 1852.
	Loughrea,	Dudley Persse,	7,408 10 0	4,000 0 0	3,500 0 0	500 0 0	1	16 Dec., 1847.
		Earl of Huntingdon, and Countess of Huntingdon,	525 0 0	500 0 0	–	500 0 0	5	11 April, 1851.
		Thomas Welsh,	950 0 0	350 0 0	–	350 0 0	5	9 Aug., 1853.
		Patrick H. Burke,	354 16 6	250 0 0	–	150 0 0	3	16 July, 1852.
		Thomas Seymour,	400 0 0	200 0 0	–	40 0 0	1	26 Sept., 1850.
		Robert Power,	150 0 0	150 0 0	–	60 0 0	2	1 Nov., 1852.
		Robert Power, jun.,	150 0 0	150 0 0	–	00 0 0	2	23 " "
	Moycullen,	James S. Lambert,	500 0 0	350 0 0	–	350 0 0	5	12 June, "
		Ditto,	500 0 0	500 0 0	–	500 0 0	6	17 " "
		Patrick Blake,	1,323 0 0	700 0 0	–	700 0 0	5	20 July, "
		Francis Comyn,	3,490 0 0	2,500 0 0	2,000 0 0	500 0 0	1	3 Jan., 1848.
		Andrew W. Blake,	1,038 2 0	1,000 0 0	200 0 0	800 0 0	4	1 June, 1849.
		Anthony O'Flaherty,	1,000 0 0	1,000 0 0	–	600 0 0	3	15 " "
		George E. Burke,	2,891 8 10	1,500 0 0	–	600 0 0	2	22 Sept., 1848.
		Christoper St George,	2,155 0 0	1,500 0 0	–	300 0 0	1	21 March, "
		Michael P. Browne,	109 5 5	150 0 0	–	00 0 0	2	4 April, 1849.
		George F. O'Flahertie,	1,022 0 0	500 0 0	–	400 0 0	4	17 Oct., "
		James Martin,	693 0 0	300 0 0	–	180 0 0	3	22 Feb., "
		Christopher St. George,	851 13 4	500 0 0	–	100 0 0	1	8 July, 1848.
		James Martin,	407 11 0	400 0 0	–	80 0 0	1	1 Feb., 1849.
		Martin S. Kirwan,	452 0 0	400 0 0	–	80 0 0	1	2 " "
		Martin Morris,	450 0 0	350 0 0	–	70 0 0	1	17 Oct., "
		Patrick Blake,	628 5 0	600 0 0	600 0 0	–	–	–
		Edmund O'Flaherty,	125 13 0	100 0 0	–	20 0 0	1	12 Nov., 1849.
		George F. O'Flahertie,	687 0 0	300 0 0	–	60 0 0	1	27 Aug., "
		James S. Lambert,	275 0 0	250 0 0	–	100 0 0	2	10 Jan., 1851.
	Boss,	Earl of Leitrim and Earl of Charlemont,	6,790 8 4	6,000 0 0	–	0,000 0 0	12	9 Oct., 1850.
		James Kilkelly,	1,100 0 0	1,100 0 0	880 0 0	220 0 0	1	15 Nov., 1847.
		Alexander C. Lambert,	297 0 0	250 0 0	–	250 0 0	5	21 July, 1848.
		Charles J. Lynch,	3,630 0 0	500 0 0	100 0 0	400 0 0	4	7 Feb., 1850.
		Alexander C. Lambert,	267 0 0	150 0 0	–	150 0 0	5	28 July, 1852.
		John B. Blake,	300 0 0	300 0 0	–	–	–	–
		Ralph Sadlier,	200 0 0	200 0 0	–	200 0 0	5	26 Jun., 1854.
	Tiaquin,	James D'Arcy,	600 0 0	600 0 0	–	600 0 0	5	4 " 1850.
		Richard D'Arcy,	700 0 0	700 0 0	–	420 0 0	3	8 Aug., 1849.
		Andrew Browne,	600 0 0	550 0 0	–	210 0 0	2	14 May, 1851.
		John C. Evans,	252 0 0	200 0 0	–	200 0 0	5	9 Feb., 1852.
		Myles W. O'Reilly,	5,520 7 3	5,000 0 0	4,200 0 0	800 0 0	2	12 " "
		Edward Browne,	820 11 0	600 0 0	–	240 0 0	2	30 July, 1850.
		Peter Blake,	220 10 0	200 0 0	–	200 0 0	5	23 Aug., 1851.
		Richard H. M. Eyre and Somers Payne,	495 16 0	450 0 0	360 0 0	90 0 0	1	22 Nov., 1848.
		Thomas J. Blake,	1,400 0 0	500 0 0	–	200 0 0	2	19 May, 1852.
		Sir Michael D. Bellew,	150 0 0	150 0 0	–	150 0 0	5	24 Sept., 1850.
		James D'Arcy,	912 3 9	600 0 0	–	120 0 0	1	9 July, 1849.
		Alexander Beytagh,	300 0 0	250 0 0	–	250 0 0	5	10 March, 1854.
		Charles Kelly,	696 19 6	500 0 0	500 0 0	–	–	–
		James Blake,	700 0 0	500 0 0	–	100 0 0	1	13 Oct., 1849.
		Robert French,	770 13 10	400 0 0	400 0 0	–	–	–
		John H. Blakeney,	581 0 0	200 0 0	–	200 0 0	5	18 Nov., 1851.
		Sir Michael D. Bellew,	766 0 0	650 0 0	–	520 0 0	4	3 Aug., 1854.
		William J. Digby,	3,416 0 0	1,000 0 0	–	800 0 0	4	15 Nov., 1853.
		Sir Michael D. Bellew,	170 10 0	150 0 0	–	150 0 0	5	27 June, 1854.
		Ditto,	200 0 0	200 0 0	–	160 0 0	4	7 July, "
Clare,	Bunratty, Lower,	Crosdeile Molony,	455 10 0	400 0 0	400 0 0	–	–	–
		Henry Butler,	507 17 5	300 0 0	–	300 0 0	5	3 Jan., 1850.
		Stafford O'Brien,	2,204 15 8	1,650 0 0	–	330 0 0	1	14 Aug., 1848.
		Stephen O'Halloran,	351 0 0	300 0 0	–	–	–	–
		Edward S. Ferriter,	328 0 0	300 0 0	–	60 0 0	1	15 Oct., 1849.
		Hamilton L. Jackson,	1,500 0 0	1,000 0 0	–	1,000 0 0	5	14 Aug., 1850.
		William Monsell,	239 0 0	200 0 0	–	120 0 0	3	26 Feb., "
		John Galbett,	314 5 10	200 0 0	–	200 0 0	5	15 Oct., 1852.
		Thomas Studdert,	207 0 0	200 0 0	–	200 0 0	5	21 June, "
		Christopher Delmege,	1,036 0 0	600 0 0	–	600 0 0	5	6 May, 1853.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £	s.	d.	Amount sanctioned. £	s.	d.	Amount cancelled or relinquished. £	s.	d.	Amount issued. £	s.	d.	No. of Instalments issued	Date of last Issue.
Clare—*con.*	Bunratty, Lower—*con.*	Mary O'Grady,	240	0	0	250	0	0	–			250	0	0	5	20 Oct., 1850.
		John C. Delmege,	240	0	0	200	0	0	–			200	0	0	5	8 Feb., 1854.
		John MacMahon,	908	2	1	900	0	0	–			900	0	0	5	11 Aug., "
		Samuel Caswell,	400	0	0	350	0	0	–			350	0	0	5	16 March, "
		Andrew Caswell,	300	0	0	250	0	0	–			250	0	0	5	3 Aug., "
		Philip M'Adam,	1,364	0	0	1,000	0	0	–			300	0	0	3	" "
		Samuel Caswell,	642	0	0	600	0	0	–			480	0	0	4	10 Oct., "
		Andrew Caswell,	271	0	0	250	0	0	–			150	0	0	3	13 Sept., "
	Bunratty, Upper,	Sir Colman M. O'Loghlen,	500	0	0	500	0	0	–			100	0	0	1	15 Oct., 1847.
		Michael Butler,	110	0	0	100	0	0	–			100	0	0	5	18 Dec., 1848.
		Sir Colman M. O'Loghlen,	250	0	0	250	0	0	150	0	0	100	0	0	2	19 Oct., 1849.
		Cornelius Creagh,	4,547	8	2	1,700	0	0	–			680	0	0	2	30 Aug., "
		Michael Butler,	510	7	1	200	0	0	–			120	0	0	3	17 Oct., "
		Cornelius O'Brien,	235	14	6	200	0	0	–			200	0	0	5	23 Aug., 1850.
		Francis O'Brien,	640	0	0	500	0	0	–			300	0	0	3	27 Jan., 1851.
		Margaret B. Stapleton and William Stapleton,	800	0	0	500	0	0	–			100	0	0	1	31 July, 1850.
		John Singleton,	120	0	0	100	0	0	–			100	0	0	5	30 " 1852.
		Michael Kerin,	130	0	0	100	0	0	–			100	0	0	5	6 Oct., 1853.
		Cornelius O'Brien,	380	0	0	250	0	0	–			200	0	0	4	20 April, 1854.
		Pierce Creagh,	460	0	0	300	0	0	–			300	0	0	4	11 July, "
	Burren,	Ditto,	2,500	0	0	2,300	0	0	–			2,300	0	0	5	10 May, 1852.
		Cornelius Creagh,	10,602	12	6	3,000	0	0	–			2,500	0	0	5	22 Aug., 1850.
		John Macnamara,	401	10	8	400	0	0	240	0	0	160	0	0	2	2 Feb., 1849.
		George Macnamara,	380	0	0	300	0	0	300	0	0	–			–	–
		Henry White,	3,400	0	0	2,000	0	0	–			2,000	0	0	5	30 Aug., 1852.
		Marianne O'Brien,	400	0	0	400	0	0	–			80	0	0	1	20 " 1850.
		Henry White,	500	0	0	500	0	0	–			300	0	0	3	24 July, 1854.
		Ditto,	3,212	0	0	1,900	0	0	–			1,140	0	0	3	–
		Pierce Creagh,	100	0	0	100	0	0	–			100	0	0	5	3 Feb., 1854.
	Clonderlaw,	Charles FitzGerald,	1,696	11	3	1,000	0	0	–			1,000	0	0	5	25 Oct., 1849.
		Thomas E. Davenport,	656	0	0	500	0	0	–			500	0	0	5	8 Aug., 1850.
		William H. Ball,	700	0	0	650	0	0	130	0	0	520	0	0	4	29 June, 1849.
		George Studdert,	180	0	0	150	0	0	–			150	0	0	5	30 Aug., 1850.
		Letitia J. Hickman,	1,769	8	11	1,000	0	0	–			–			–	–
		Theobald Butler,	200	0	0	200	0	0	–			130	0	0	4	29 Nov., 1850.
		Charles FitzGerald,	600	0	0	500	0	0	–			400	0	0	4	6 June, "
		George Barclay,	300	13	8	300	0	0	–			240	0	0	4	5 Nov., 1852.
		Crofton M. Vandeleur,	1,070	0	0	800	0	0	–			640	0	0	4	13 Sept., "
	Corcomroe,	Nicholas Westby,	10,300	0	0	7,000	0	0	1,150	0	0	1,500	0	0	3	6 Jan., "
		Cornelius O'Brien,	2,829	0	0	2,000	0	0	–			2,000	0	0	5	31 May, "
		John O'Brien,	2,151	0	0	2,000	0	0	–			400	0	0	1	13 " 1848.
		John W. Stratford,	350	0	0	300	0	0	–			300	0	0	5	24 Sept., 1849.
		Cornelius O'Brien,	548	0	0	500	0	0	–			500	0	0	5	6 Jan., 1852.
		John W. Stratford,	380	0	0	350	0	0	–			350	0	0	5	24 Sept., 1849.
		John Whitty,	245	0	0	200	0	0	–			200	0	0	5	7 July, 1850.
		Andrew Lysaght,	300	0	0	300	0	0	–			120	0	0	2	2 May, 1851.
		Francis M. Calcutt,	293	0	0	150	0	0	–			120	0	0	4	27 Feb., 1854.
	Ibrikane,	Francis G. Morony,	3,653	17	8	2,000	0	0	1,600	0	0	400	0	0	1	13 April, 1848.
		Thomas H. Morony,	1,524	0	0	1,000	0	0	–			200	0	0	1	24 Aug., 1849.
		Joseph Roughan,	863	0	0	500	0	0	–			100	0	0	1	7 Feb., 1850.
	Inchiquin,	Charles Synge,	5,000	0	0	4,550	0	0	3,550	0	0	1,000	0	0	2	31 Dec., 1847.
		Edward Synge,	14,000	0	0	2,500	0	0	–			1,000	0	0	2	6 July, 1849.
		Edward W. Burton,	278	5	7	250	0	0	–			250	0	0	5	6 June, 1850.
		Sir Colman M. O'Loghlen,	500	0	0	500	0	0	–			300	0	0	3	26 " 1849.
		James Roughan,	608	0	0	500	0	0	–			500	0	0	5	15 April, 1850.
		Elizabeth Synge,	1,942	0	0	500	0	0	–			300	0	0	3	26 July, 1851.
		James Roughan,	300	0	0	300	0	0	–			240	0	0	4	8 Nov., 1850.
	Islands,	Marcus Keane,	507	0	0	300	0	0	–			300	0	0	5	29 " 1848.
		Anna Dodd,	273	0	0	200	0	0	–			160	0	0	4	11 May, 1854.
		Sir David Roche,	1,000	0	0	500	0	0	–			200	0	0	2	24 Oct., 1850.
		Cornelius O'Brien,	406	0	0	400	0	0	–			400	0	0	5	19 June, "
		Sir David Roche,	1,000	0	0	1,000	0	0	–			400	0	0	2	24 Oct., "
		Charles Fitzgerald,	1,155	11	0	400	0	0	–			320	0	0	4	9 " "
		Robert Mahon,	400	0	0	200	0	0	–			70	0	0	2	27 Feb., 1851.
		William Armstrong,	1,400	0	0	900	0	0	–			180	0	0	1	28 July, "
		Marquis of Conyngham,	1,200	0	0	1,000	0	0	–			–			–	–
	Moyarta,	Henry S. Burton,	3,268	0	0	2,500	0	0	–			1,500	0	0	3	25 Oct., 1850.
		Arthur O'Keeffe,	200	0	0	150	0	0	–			00	0	0	2	13 Aug., 1849.
		Nicholas Westby,	1,500	0	0	1,150	0	0	–			460	0	0	2	27 April, 1850.
		Hugh P. Hickman,	1,000	0	0	1,000	0	0	–			200	0	0	1	3 Sept., 1851.
	Tulla, Lower,	Marcus Paterson,	1,700	0	0	1,500	0	0	600	0	0	900	0	0	3	3 June, 1849.
		David J. Wilson,	1,000	0	0	950	0	0	190	0	0	700	0	0	4	28 July. "
		Patrick Quaid,	172	16	4	150	0	0	–			150	0	0	5	15 Sept., "
		John Brown,	736	0	0	500	0	0	–			100	0	0	1	20 March, 1848.
		David J. Wilson,	200	0	0	200	0	0	–			200	0	0	5	3 July, 1849.
		Edward Bernard,	480	0	0	300	0	0	–			00	0	0	1	17 May, 1848.
		Sir Hugh D. Massy,	500	0	0	500	0	0	–			500	0	0	5	24 Oct., 1849.
		William Cannon,	190	3	4	150	0	0	–			–			–	–
		Thomas Arthur,	1,427	0	0	1,000	0	0	–			200	0	0	1	5 June, 1849.
		Edward T. Gloster,	200	0	0	200	0	0	–			120	0	0	3	12 March, 1850.
		Timothy O'Brien,	1,475	0	0	1,000	0	0	–			200	0	0	1	11 July, 1849.
		Hamilton L. Jackson,	1,500	0	0	1,000	0	0	–			1,000	0	0	5	5 Sept., 1850.
		Charles W. Smith,	466	16	3	450	0	0	–			180	0	0	2	14 Dec., 1853.
		Patrick C. Law and others,	400	0	0	200	0	0	–			200	0	0	5	8 April, 1850.
		John Flanagan,	451	0	0	150	0	0	–			150	0	0	5	0 Feb., 1851.
		Mary Geswell,	268	0	0	250	0	0	–			–			–	–
	Tulla, Upper,	Charles W. Smith,	308	0	0	300	0	0	–			300	0	0	5	12 July, 1849.
		James Molony,	500	0	0	500	0	0	500	0	0	–			–	–
		Thomas Studdert,	488	0	0	400	0	0	–			320	0	0	4	9 June, 1849.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished.	Amount issued.	No. of tenants' certs issued	Date of last Issue.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.		
Clare—*con.*	Tulla, Upper—*con.*	Thomas Studdert,	804 0 0	700 0 0	280 0 0	420 0 0	3	14 July, 1849.
		Maurice O'Connell,	535 0 0	400 0 0	320 0 0	80 0 0	1	22 March, 1848.
		James O'Hara,	2,500 0 0	2,400 0 0	2,400 0 0	—	—	—
		James Molony,	596 0 0	500 0 0	—	300 0 0	3	30 Jan., 1850.
		Ditto,	335 18 9	300 0 0	—	—	—	
		James W. Rynd,	254 2 3	250 0 0	—	50 0 0	1	7 July, 1852.
		Ditto,	324 0 5	300 0 0	—	240 0 0	4	28 April, 1854.
		Samuel Casswell,	516 0 0	400 0 0	—	—	—	—

SOUTHERN DISTRICT.

County.	Barony.	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished.	Amount issued.	No. of tenants' certs issued	Date of last Issue.
Limerick—	Clanwilliam,	Eyre Lloyd,	2,200 0 0	1,500 0 0	—	1,200 0 0	4	22 Feb., 1850.
		Sir Richard Bourke,	460 7 10	450 0 0	—	450 0 0	5	10 Oct., 1849.
		John Croker,	400 0 0	400 0 0	—	400 0 0	5	13 Dec., 1848.
		Viscount Gort,	1,392 2 0	1,000 0 0	—	209 15 2	2	21 Oct., 1850.
		Samuel Maunsell,	150 0 0	100 0 0	—	40 0 0	2	24 Feb., 1849.
		Earl of Clare,	1,500 0 0	1,000 0 0	—	1,000 0 0	5	19 June, "
		Sir David Roche,	1,000 0 0	600 0 0	—	600 0 0	5	12 " "
		John Croker,	200 0 0	200 0 0	—	200 0 0	5	27 Oct., "
		Earl of Clare,	1,072 0 0	1,000 0 0	—	800 0 0	4	25 Feb., 1851.
		Sir Matthew Barrington,	1,508 0 0	1,500 0 0	—	1,200 0 0	4	15 July, "
		George Gough,	814 0 0	800 0 0	—	800 0 0	5	22 March, 1852.
		John Croker,	300 0 0	300 0 0	—	240 0 0	4	25 May, 1853.
		Joseph Gabbett,	850 0 0	850 0 0	—	680 0 0	4	8 Oct., "
		John Croker,	150 7 0	150 0 0	—	150 0 0	5	31 " 1850
		George C. Frend,	367 0 0	350 0 0	—	140 0 0	2	21 Nov., "
		William F. Holland,	100 7 1	100 0 0	—	100 0 0	5	16 Sept., 1853.
		John Croker,	224 16 9	200 0 0	—	200 0 0	5	9 July, 1851.
		Richard Maunsell,	1,000 0 0	1,000 0 0	—	400 0 0	2	13 Dec., 1852.
		Earl of Clare,	900 0 0	900 0 0	900 0 0	—	—	—
		Wyndham Goold,	1,000 0 0	1,000 0 0	—	1,000 0 0	5	11 Aug., 1852.
		William C. Frend,	485 0 0	400 0 0	—	400 0 0	5	23 Nov., 1854.
		John Croker,	300 0 0	200 0 0	—	200 0 0	5	5 Jan., 1853.
		Ditto,	153 10 5	150 0 0	—	150 0 0	5	17 Sept., 1852.
		Ditto,	100 0 0	100 0 0	—	200 0 0	5	5 Jan., 1853.
		James D. Lyons,	370 0 0	300 0 0	—	180 0 0	3	25 Aug., 1852.
		John Croker,	100 0 0	100 0 0	—	100 0 0	5	5 Jan., 1853.
		Edward Murphy,	500 0 0	500 0 0	500 0 0	—	—	—
		Thomas Prosser,	500 0 0	500 0 0	—	—	—	—
		John Croker,	105 0 0	100 0 0	—	20 0 0	1	7 April, 1854.
	Connellee, Lower,	John S. Browne,	545 0 0	500 0 0	—	300 0 0	3	4 June, 1850.
		Robert Hunt,	1,180 3 3	800 0 0	—	800 0 0	5	19 Oct., 1849.
		Terence Murray,	513 18 9	400 0 0	—	240 0 0	3	14 June, 1852.
		Carrol Nash,	450 0 0	400 0 0	—	160 0 0	2	29 Dec., 1848.
		George Hewson,	227 17 2	100 0 0	80 0 0	20 0 0	1	23 May, "
		Thomas Lloyd,	522 19 9	300 0 0	—	240 0 0	4	12 Oct., 1849.
		Thomas E. Davenport,	400 0 0	200 0 0	—	120 0 0	3	30 April, 1852.
		William Hewson,	324 16 3	200 0 0	—	80 0 0	2	30 June, 1849.
		Francis Hewson,	212 17 8	200 0 0	—	200 0 0	5	27 Aug., 1850.
		Michael J. Keating,	100 0 0	100 0 0	—	60 0 0	3	18 May, 1853.
		William Archer,	100 0 0	100 0 0	—	100 0 0	5	28 Jan., 1850.
		George M. Maunsell,	150 0 0	150 0 0	—	150 0 0	5	3 May, "
		Charles L. Sandes,	650 0 0	600 0 0	—	240 0 0	2	23 " "
		Richard D. Massy,	200 0 0	200 0 0	—	200 0 0	5	1 Aug., 1851.
		Robert Hunt,	558 0 0	500 0 0	—	100 0 0	1	16 April, 1850.
		Julius Delmage,	1,000 0 0	1,000 0 0	—	400 0 0	2	20 Sept., "
		Viscount Southwell,	250 8 5	250 0 0	—	250 0 0	5	27 May, 1851.
		William Hogan,	300 0 0	300 0 0	—	120 0 0	3	27 " "
		Alexander Elliott,	201 17 0	200 0 0	—	40 0 0	1	22 Nov., 1850.
		John S. Peppard,	200 0 0	200 0 0	—	40 0 0	1	7 Dec., "
		Robert S. Peppard,	350 0 0	350 0 0	—	210 0 0	3	8 Jan., 1852.
		Walter Nugent,	1,386 11 11	1,000 0 0	—	200 0 0	1	28 May, 1851.
		Richard Bateson,	1,038 10 11	1,000 0 0	—	200 0 0	1	4 July, "
		Wm. R. S. V. Fitzgerald,	1,035 0 0	500 0 0	—	—	—	—
		Charles Patterson,	400 0 0	400 0 0	—	80 0 0	1	20 Aug., 1854.
		Charles L. Sandes,	1,000 0 0	250 0 0	—	250 0 0	5	24 July, 1849.
		Patrick Q. Hannigan,	200 0 0	200 0 0	—	200 0 0	5	30 Nov., 1850.
		John Cox,	351 18 10	300 0 0	—	240 0 0	4	20 " 1849.
		Andrew Vance and Anne Harte,	600 0 0	400 0 0	—	320 0 0	4	19 Feb., 1850.
		Richard Ellis,	3,000 0 0	2,000 0 0	1,400 0 0	600 0 0	2	30 June, 1849.
		John Mason,	492 10 10	350 0 0	—	140 0 0	2	3 April, "
		Allan Graham,	400 8 0	400 0 0	—	80 0 0	1	13 " 1848.
		Francis S. Walker,	396 0 0	350 0 0	—	350 0 0	5	26 May, 1849.
		J. W. Shelton,	200 0 0	200 0 0	—	160 0 0	4	16 Feb., 1854.
		William Monsell,	500 0 0	500 0 0	—	200 0 0	2	23 July, 1850.
		James D. Lyons,	700 0 0	500 0 0	—	500 0 0	5	5 Aug., 1852.
		Roger K. Sheehy and others	1,300 0 0	800 0 0	—	160 0 0	1	11 Aug., 1848.
		Charles H. B. C. S. Wandesforde,	300 0 0	200 0 0	—	80 0 0	2	15 Jan., 1849.
		John Cox, jun.,	592 0 0	300 0 0	—	300 0 0	5	3 July, "
		William H. De Massy,	100 0 0	100 0 0	100 0 0	—	—	—
		Wellington A. Rose,	500 0 0	500 0 0	—	500 0 0	5	20 Jan., 1850.
		William R. Sanders,	600 0 0	300 0 0	—	300 0 0	5	21 Feb., "
		Miles J. Mason,	301 0 0	300 0 0	—	60 0 0	1	27 Aug., 1849.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished.	Amount issued.	No. of Instalments issued.	Date of last Issue.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.		
Limerick—*con.*	Connellos, Up.—*con.*	John Anster,	344 0 0	300 0 0	–	300 0 0	5	3 July, 1850.
		Grantley Shelton,	600 0 0	500 0 0	–	100 0 0	1	14 Sept., 1849.
		Earl of Clare,	4,000 0 0	2,000 0 0	–	400 0 0	1	15 Dec., „
		Francis S. Walker,	458 0 0	450 0 0	–	450 0 0	5	19 Jan., 1854.
		John Massy,	237 0 0	200 0 0	–	300 0 0	5	28 Sept., 1850.
		George M. Massy,	150 0 0	150 0 0	–	130 0 0	5	27 April, „
		William J. Sheehy,	583 4 4	550 0 0	–	220 0 0	2	21 Aug., „
		John White,	1,045 7 8	600 0 0	–	600 0 0	5	17 June, 1853.
		Richard Bateson,	667 0 0	400 0 0	–	320 0 0	4	24 May, 1854.
		John Odell,	150 0 0	100 0 0	–	20 0 0	1	24 Aug., 1850.
		Richard White,	450 0 0	400 0 0	–	160 0 0	2	0 Oct., 1851.
		Sir Vere E. P. de Vere,	300 0 0	300 0 0	–	300 0 0	5	31 Jan., 1854.
		Earl of Clare,	400 0 0	400 0 0	–	160 0 0	2	0 Aug., 1851.
		Richard Dickson,	734 0 0	600 0 0	–	480 0 0	4	9 June, 1852.
		C. L. Tuthill,	500 0 0	500 0 0	–	500 0 0	5	12 April, 1854.
		J. W. Shelton,	522 0 0	500 0 0	–	400 0 0	4	13 Nov., 1854.
		John Anster,	300 0 0	300 0 0	–	120 0 0	2	20 Sept., „
		Robert Ferguson,	150 0 0	150 0 0	–	40 0 0	1	15 Nov., „
		Ditto,	300 0 0	200 0 0	–	–	–	–
		Thomas Fosberry,	500 0 0	500 0 0	–	–	–	–
	Coonagh,	The Governors of Erasmus Smith's Schools,	2,500 0 0	1,000 0 0	–	1,000 0 0	5	12 Sept., 1849.
		John W. Shelton,	500 0 0	400 0 0	–	400 0 0	5	24 Oct., „
		Newport White,	200 0 0	200 0 0	–	200 0 0	5	2 Sept., 1850,
		Edmund W. Shuldham,	1,553 4 0	1,200 0 0	270 0 0	720 0 0	3	18 Jan., „
		James M'Mahon,	300 0 0	300 0 0	300 0 0	–	–	–
		The Governors of Erasmus Smith's Schools,	193 10 0	150 0 0	–	150 0 0	5	1 March, 1851,
		William H. Hare,	1,260 3 9	800 0 0	800 0 0	–	–	–
		Edmund W. Shuldham,	253 0 0	250 0 0	–	250 0 0	5	24 June, 1852.
		Richard Dickson,	500 0 0	300 0 0	100 0 0	200 0 0	4	30 Jan., „
		Sir Richard Bourke,	466 12 10	450 0 0	–	420 0 0	5	2 Aug., 1851.
	Coshlea,	Mary J. O. Gascoigne and Elizabeth O. Gascoigne,	24,173 0 0	8,000 0 0	1,900 0 0	5,500 0 0	11	2 Aug., 1851.
		Ditto,	4,721 4 0	4,700 0 0	1,200 0 0	3,500 0 0	7	21 May, 1850.
		Edward J. Cooper,	5,642 0 0	3,000 0 0	–	3,000 0 0	6	10 April, 1851.
		John B. Massy,	200 0 0	150 0 0	–	150 0 0	5	28 Feb., 1850.
		Charles J. Coote & others,	765 17 6	600 0 0	–	360 0 0	3	20 Sept., 1851.
		Charles H. B. C. S. Wandesforde,	500 0 0	400 0 0	–	400 0 0	5	11 Aug., 1849.
		Earl of Kingston,	8,642 0 0	2,000 0 0	2,000 0 0	–	–	–
		George L. Bennett,	200 0 0	150 0 0	–	150 0 0	5	10 Aug., 1850.
		Sir David Roche,	1,000 0 0	1,000 0 0	–	200 0 0	1	28 Nov., 1849.
		Wellington A. Rose,	500 0 0	250 0 0	–	200 0 0	4	28 Feb., 1852.
		George Bruce,	300 0 0	300 0 0	–	120 0 0	2	11 „ 1850.
		Lord Baron Massy,	1,000 0 0	600 0 0	–	600 0 0	5	1 July, „
		Hugh Massy,	200 0 0	200 0 0	–	200 0 0	5	29 May, 1852.
		Eyre Lloyd,	200 0 0	200 0 0	–	200 0 0	5	7 Dec., „
		Lord Baron Massy,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	3 June, 1851.
		George L. Bennett,	300 0 0	200 0 0	–	200 0 0	5	24 Feb., 1852.
		Kilner Brasier,	301 5 0	300 0 0	–	300 0 0	5	15 July, 1851.
		Francis C. and Mary J. O. Trench, and Elizabeth O. Gascoigne,	2,400 0 0	1,000 0 0	1,000 0 0	–	–	–
		Viscount Guillamore,	1,000 0 0	600 0 0	–	600 0 0	5	29 July, 1853.
		Charles W. Smith,	1,150 0 0	800 0 0	–	160 0 0	1	14 April, „
		James Duncan,	500 0 0	500 0 0	–	400 0 0	4	24 Aug., 1854.
		John Franks,	1,275 0 0	600 0 0	–	–	–	–
	Coshma,	Robert Maxwell,	800 0 0	650 0 0	–	650 0 0	5	8 June, 1849.
		William H. Mason,	100 0 0	100 0 0	–	100 0 0	5	10 Jan., 1850.
		William Monsell,	500 0 0	500 0 0	–	500 0 0	5	29 July, 1851.
		Earl of Buckinghamshire and others,	3,000 0 0	2,000 0 0	–	2,000 0 0	5	5 Sept., 1850
		Frederick F. Trench,	100 0 0	100 0 0	40 0 0	60 0 0	3	9 May, 1849.
		Gertrude B. Fitzgerald,	700 0 0	700 0 0	–	700 0 0	5	3 March, 1852.
		Antony F. B. St. Leger,	1,179 0 0	1,000 0 0	–	1,000 0 0	5	12 April, 1850.
		Sir David Roche,	500 0 0	500 0 0	500 0 0	–	–	–
		Hamilton L. Jackson,	1,000 0 0	850 0 0	–	850 0 0	5	20 April, 1850.
		John Croker,	163 0 8	150 0 0	–	150 0 0	5	20 Nov., „
		Earl of Dunraven,	400 0 0	400 0 0	400 0 0	–	–	–
		Robert Ievers,	200 0 0	200 0 0	–	200 0 0	5	17 July, 1851.
		William H. Mason,	100 0 0	100 0 0	–	100 0 0	5	1 May, „
		Antony F. B. St. Leger,	1,500 0 0	1,000 0 0	–	1,000 0 0	5	10 Jan., 1852.
		William Monsell,	151 0 0	150 0 0	–	150 0 0	5	5 Feb., 1853.
		Hamilton L. Jackson,	300 0 0	300 0 0	–	300 0 0	5	5 March, 1852.
		John Croker,	271 0 0	250 0 0	–	200 0 0	4	13 „ „
		Antony F. B. St. Leger,	250 0 0	200 0 0	200 0 0	–	–	–
	Glenquin,	Conyngham Ellis,	1,500 0 0	1,500 0 0	600 0 0	900 0 0	3	27 July, 1849.
		Trustees of the late Earl of Devon,	10,000 0 0	10,000 0 0	5,500 0 0	4,500 0 0	0	20 April, 1851.
		Robert Fetherston,	500 0 0	300 0 0	–	300 0 0	5	24 Jan., 1850.
		Lord Muskerry,	1,650 0 0	1,000 0 0	–	400 0 0	2	6 July, 1849.
		Richard Fitzgibbon,	2,000 0 0	2,000 0 0	800 0 0	1,200 0 0	3	26 May, „
		William Stephenson,	200 0 0	200 0 0	–	80 0 0	2	6 July, „
		William Leake,	1,138 0 0	800 0 0	–	040 0 0	4	5 Nov., „
		George M. Maunsell,	1,667 0 0	1,000 0 0	–	1,000 0 0	5	8 Sept., „
		John J. Sullivan,	500 0 0	300 0 0	–	120 0 0	2	8 May, 1851.
		Daniel Clanchy,	850 0 0	300 0 0	–	300 0 0	5	23 Sept., 1850.
		Wyndham Goold,	2,000 0 0	2,000 0 0	–	2,000 0 0	5	24 Oct., 1851.
		William Leake,	402 0 0	350 0 0	–	140 0 0	2	17 May, 1850.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
Limerick—*con.*	Glenquin—*con.*	Godfrey Massy,	600 0 0	600 0 0	–	600 0 0	5	10 July, 1850.
		Thomas D. Evans,	316 16 4	200 0 0	–	140 0 0	5	16 June, 1851.
		Robert M. Rodwell,	450 0 0	200 0 0	–	200 0 0	5	12 „ „
		Wellington A. Rose,	200 0 0	200 0 0	–	200 0 0	5	0 May, „
		Trustees of the late General Locke,	1,650 0 0	1,000 0 0	–	1,000 0 0	5	10 Feb., 1853.
		Wellington A. Rose,	100 0 0	100 0 0	–	100 0 0	5	10 May, 1852.
		Trustees of the late Earl of Devon,	5,500 0 0	5,500 0 0	–	3,500 0 0	7	18 July, 1854.
		Thomas Willis,	150 0 0	150 0 0	–	30 0 0	1	26 Jan., „
	Kenry,	William Waller,	8,000 0 0	8,000 0 0	–	2,795 0 0	7	7 Dec., 1853.
		Ditto,	600 0 0	500 0 0	–	300 0 0	3	6 Feb., 1849.
		Sir Vere E. P. de Vere,	179 3 0	150 0 0	–	150 0 0	5	3 April, „
		Thomas E. Davenport,	300 0 0	300 0 0	–	300 0 0	5	23 Nov., „
		George Fosbery,	1,000 0 0	750 0 0	–	750 0 0	5	0 May, 1850.
		James Caulfield,	8,760 15 8	2,000 0 0	1,200 0 0	800 0 0	2	12 April, 1849.
		George Fosbery,	200 0 0	200 0 0	100 0 0	100 0 0	3	31 May, „
		Sir Vere E. P. de Vere,	221 0 0	200 0 0	–	200 0 0	5	20 June, „
		Ditto,	262 0 0	250 0 0	–	150 0 0	3	15 April, 1850.
		Darby O'Grady,	300 0 0	300 0 0	–	300 0 0	5	12 Oct., „
		George Fosbery,	500 0 0	500 0 0	–	500 0 0	5	23 April, 1851.
		Jane Westropp,	150 0 0	150 0 0	–	150 0 0	5	6 Sept., 1850.
		Sir St. George Gore,	1,500 0 0	1,500 0 0	–	1,500 0 0	5	4 Feb., 1852.
		Sir Vere E. P. de Vere,	223 0 0	200 0 0	–	40 0 0	1	22 „ 1850.
		George Fosberry,	1,000 0 0	1,000 0 0	–	200 0 0	1	9 Dec., 1854.
	Owneybeg,	Richard Lloyd,	3,500 0 0	2,000 0 0	–	1,600 0 0	4	21 Jan., 1852.
		Stafford O'Brien,	2,000 0 0	2,000 0 0	–	800 0 0	2	25 July, 1849.
		Thomas Lloyd,	2,936 2 0	1,500 0 0	–	1,200 0 0	4	20 Nov., 1850.
		Caleb Powell,	294 2 0	200 0 0	–	120 0 0	3	4 Aug., 1849.
		Thomas P. Evans,	277 5 3	200 0 0	–	200 0 0	5	30 July, 1850.
		Lord Cloncurry,	500 0 0	300 0 0	–	300 0 0	5	7 Aug., „
		Ditto,	200 0 0	200 0 0	–	80 0 0	2	28 Nov., 1851.
	Pubblebrien,	George Tuthill,	1,008 0 0	1,000 0 0	1,000 0 0	1,000 0 0	5	8 May, 1850.
		William Monsell,	800 0 0	800 0 0	–	640 0 0	4	11 Jan., 1850.
		John W. O'Grady,	100 0 0	100 0 0	–	20 0 0	1	14 Dec., 1847.
		William Barker,	3,000 0 0	2,900 0 0	–	2,200 0 0	6	11 Oct., 1849.
		William Monsell,	400 0 0	400 0 0	–	100 0 0	2	12 Jan., 1850
		Wyndham Goold,	500 0 0	350 0 0	–	330 0 0	5	18 Dec., 1849.
		William N. Lee,	315 0 0	300 0 0	–	300 0 0	5	24 Jan., 1850.
		Thomas Lloyd,	245 4 0	200 0 0	–	200 0 0	5	13 Sept., „
		Sir David Roche,	200 0 0	200 0 0	–	200 0 0	5	17 Oct., „
		George Tuthill,	450 0 0	450 0 0	–	450 0 0	5	22 July, 1851.
		William N. Lee,	500 0 0	500 0 0	–	500 0 0	5	17 June, 1854.
	Shanid,	William R. Yeilding,	2,105 0 0	{ 500 0 0 1,000 0 0	– –	500 0 0 1,000 0 0	5 5	5 „ 1849. 10 Dec., 1850.
		Richard Q. Sleeman,	750 0 0	700 0 0	560 0 0	140 0 0	1	26 Nov., 1847.
		Samuel A. Dickson,	500 0 0	500 0 0	–	400 0 0	4	25 Oct., 1850.
		The Knight of Glin,	2,500 0 0	2,000 0 0	–	1,600 0 0	4	20 Jan., 1849.
		Thomas Bateson,	301 15 4	300 0 0	–	300 0 0	5	14 March, 1850.
		Earl of Clare,	3,000 0 0	2,500 0 0	–	2,000 0 0	4	6 May, „
		Lord Monteagle,	641 10 0	600 0 0	–	600 0 0	5	19 June, „
		Earl of Clare,	5,000 0 0	4,000 0 0	–	3,000 0 0	6	10 July, „
		Lord Monteagle,	1,377 10 3	1,000 0 0	600 0 0	80 0 0	1	12 Dec., 1849.
		Richard Bateson,	500 0 0	500 0 0	–	500 0 0	5	14 Jan., 1851.
		Lord Monteagle,	1,550 0 0	1,100 0 0	–	1,100 0 0	5	8 April, „
		Patrick M'Dennell,	200 0 0	200 0 0	200 0 0	–	–	–
		Eyre Massy,	300 0 0	300 0 0	–	120 0 0	2	15 Aug., 1849.
		Richard M. Yeilding,	750 0 0	400 0 0	400 0 0	–	–	–
		Wyndham Goold,	3,000 0 0	1,500 0 0	–	1,500 0 0	5	11 July, 1851.
		Lord Monteagle,	000 0 0	600 0 0	–	600 0 0	5	26 Sept., 1850.
		Richard Bateson,	092 0 0	050 0 0	–	520 0 0	4	15 June, „
		John D. Evans,	240 11 5	200 0 0	120 0 0	80 0 0	2	17 April, 1850.
		Thomas Bateson,	953 0 11	800 0 0	–	800 0 0	5	22 Jan., 1852.
		Anselm E. Taylor,	409 14 5	400 0 0	400 0 0	–	–	–
		Samuel A. Dickson,	2,128 6 3	2,000 0 0	–	800 0 0	2	28 Jan., 1854.
		Thomas Bateson,	750 0 0	700 0 0	–	500 0 0	4	26 May, 1852.
		Ditto,	127 11 0	100 0 0	–	20 0 0	1	26 Feb., 1851.
		Lord Monteagle,	300 0 0	300 0 0	–	300 0 0	5	19 Aug., 1853.
		Henry H. Kitchener,	4,150 0 0	1,000 0 0	–	1,000 0 0	5	22 June, „
		Lord Monteagle,	200 0 0	200 0 0	–	200 0 0	5	17 Sept., 1852.
		Ditto,	100 0 0	100 0 0	–	89 3 4	5	17 „ „
		Thomas Bateson,	105 0 0	100 0 0	–	–	–	–
		William Harkness,	870 0 0	500 0 0	–	300 0 0	3	17 Aug., 1853.
		Thomas Bateson,	1,000 0 0	1000 0 0	–	200 0 0	1	16 Sept., „
	Small County,	Samuel A. Dickson,	2,823 0 0	2,000 0 0	–	2,000 0 0	5	2 Aug., „
		E. J. and J. Synan,	014 0 0	500 0 0	–	300 0 0	3	25 March, 1852.
		Robert D. Grady,	400 0 0	250 0 0	–	250 0 0	5	27 Feb., 1854.
Tipperary,	Clanwilliam,	The Governors of Erasmus Smith's Schools,	1,200 0 0	1,100 0 0	–	1,100 0 0	5	27 April, 1850.
		John B. Massy,	300 0 0	300 0 0	–	300 0 0	5	31 Aug., 1849.
		Richard M. S. Mansergh,	100 0 0	100 0 0	–	100 0 0	5	1 March, 1850.
		James H. S. Barry,	3,450 0 0	1,000 0 0	–	1,000 0 0	5	10 Sept., 1853.
		George C. L. Roe,	931 0 0	600 0 0	–	–	–	–
		John M. Dawson,	4,671 0 0	1,000 0 0	–	1,000 0 0	5	10 April, 1851.
		Simon Low,	1,332 13 4	1,200 0 0	–	480 0 0	2	8 March, „
		Lynn Carew,	350 0 0	200 0 0	200 0 0	–	–	–

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last issue.
Tipperary—*con.*	Clanwilliam—*con.*	Nathaniel E. Robbins,	250 0 0	200 0 0	–	200 0 0	5	20 Sept., 1851.
		George M. Dawson,	1,500 0 0	1,000 0 0	–	1,000 0 0	5	5 Aug., 1854.
		James H. S. Barry,	2,000 0 0	1,900 0 0	–	380 0 0	1	11 July, "
		M. E. Robbins,	350 0 0	350 0 0	–	–	–	–
	Eliogarty,	Henry Cotton,	146 0 0	100 0 0	–	100 0 0	5	17 April, 1848.
		Sir John C. Carden,	200 0 0	200 0 0	–	200 0 0	5	31 May, 1849.
		Patrick Maher,	148 16 7	100 0 0	–	80 0 0	4	22 " "
		John Trant,	1,484 0 0	1,000 0 0	–	1,000 0 0	5	2 Nov., "
		Richard M. Carden,	300 0 0	200 0 0	120 0 0	80 0 0	2	5 July, "
		Sir John C. Carden,	531 0 0	500 0 0	–	400 0 0	4	19 April, "
		Henry Cotton,	100 0 0	100 0 0	–	40 0 0	2	10 Feb., 1850.
		Sir John C. Carden,	1,764 0 0	1,000 0 0	–	800 0 0	4	17 April, 1851.
		John Trant,	510 12 0	400 0 0	–	400 0 0	5	11 " "
		Henry Goold,	780 1 0	700 0 0	–	280 0 0	2	20 " 1850.
		John Trant,	693 2 6	700 0 0	–	700 0 0	5	21 Oct., 1852.
		J. O. Radcliff & C. T. Webber	360 0 0	350 0 0	–	350 0 0	5	9 Dec., 1853.
		John G. H. Mulhallen,	1,200 0 0	400 0 0	–	80 0 0	1	0 May, 1854.
		J. O. Radcliff & C. T. Webber	100 0 0	100 0 0	–	100 0 0	5	16 Aug., "
		Joseph O. Radcliff,	300 0 0	300 0 0	–	–	–	–
	Iffa & Offa, West,	Viscount Lismore,	1,000 0 0	900 0 0	–	900 0 0	5	11 Oct., 1848.
		Earl of Kingston,	5,040 0 0	2,000 0 0	–	1,760 0 0	5	29 Jan., 1850.
		Earl of Donoughmore,	500 0 0	500 0 0	–	400 0 0	4	16 Aug., 1854.
	Iffa & Offa, East,	Henry C. Bowen,	182 0 0	160 0 0	–	60 0 0	2	25 " "
		Ditto,	299 0 0	200 0 0	–	100 0 0	4	14 Jan., 1853.
		Ditto,	210 0 0	200 0 0	–	–	–	–
		Ditto,	250 0 0	250 0 0	–	50 0 0	1	20 July, 1853.
	Ikerrin,	John J. Willington,	2,000 0 0	2,000 0 0	800 0 0	1,200 0 0	3	16 April, 1840.
		John Carden,	1,837 12 0	1,500 0 0	–	1,500 0 0	5	2 March, "
		Robert Lloyd,	111 13 5	100 0 0	–	100 0 0	5	6 " 1850.
		Dudley Byrne,	880 4 1	500 0 0	200 0 0	300 0 0	3	11 April, 1849.
		James Butler,	150 0 0	100 0 0	–	100 0 0	5	12 Feb., 1850.
		Gilbert Egan,	100 0 0	100 0 0	–	100 0 0	5	5 Dec., 1849.
		Thomas Pound,	100 0 0	100 0 0	–	100 0 0	5	29 April, "
		John J. Willington,	241 7 6	200 0 0	–	120 0 0	3	1 Feb., 1850.
		William B. Fry and Henry Fry,	300 0 0	200 0 0	–	160 0 0	4	10 March, 1849.
		John D. Hutchinson,	1,500 11 10	900 0 0	–	900 0 0	5	28 May, 1850.
		John Carroll,	100 0 0	100 0 0	–	100 0 0	5	21 April, 1840.
		Nicholas Pound,	100 0 0	100 0 0	–	100 0 0	5	26 Aug., 1851.
		Robert White,	280 0 0	200 0 0	–	200 0 0	5	22 July, 1850.
		Frederick Lidwill,	600 0 0	200 0 0	–	160 0 0	4	4 " 1849.
		The Commissioners of Education in Ireland,	1,000 0 0	1,000 0 0	800 0 0	200 0 0	1	12 Sept., 1849.
		John Carden,	2,000 0 0	2,000 0 0	–	800 0 0	2	12 June, 1851.
		Robert White,	671 14 2	600 0 0	–	–	–	–
		Dudley Byrne,	200 0 0	200 0 0	–	100 0 0	4	27 Feb., 1852.
		Peter D. La Touche,	900 0 0	900 0 0	–	360 0 0	2	9 Dec., 1850.
		Vizer Bridge and others,	300 0 0	250 0 0	–	250 0 0	5	14 Aug., 1851.
		Michael Gavin,	100 0 0	100 0 0	–	–	–	–
		John Carden,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	13 Sept., 1851.
		James S. Birch,	231 0 0	200 0 0	–	160 0 0	4	30 June, 1852.
		Joseph O. Radcliff and Charles T. Webber,	450 0 0	400 0 0	–	400 0 0	5	10 Jan., 1854.
	Kilnemanagh, Lower.	John Greene,	243 0 0	200 0 0	–	200 0 0	5	15 April, 1852.
	Kilnemanagh, Upper.	Richard S. Hammersley,	1,000 0 0	1,000 0 0	400 0 0	600 0 0	3	17 Feb., 1840.
		The Governors of Erasmus Smith's Schools,	2,500 0 0	1,000 0 0	–	1,000 0 0	5	1 July, 1850.
		John Prior,	600 0 0	200 0 0	–	200 0 0	5	4 Dec., 1852.
	Middlethird,	Francis L. Gore,	593 18 8	400 0 0	400 0 0	–	–	–
		Wray Palliser,	1,000 0 0	800 0 0	–	320 0 0	2	6 July, 1849.
		Earl of Clare,	2,000 0 0	1,500 0 0	–	1,500 0 0	5	20 Oct., "
		Matthew Mulcett,	990 0 0	600 0 0	–	120 0 0	1	20 April, 1848.
		Thomas P. Lloyd,	500 0 0	300 0 0	–	120 0 0	2	17 Oct., 1849.
		Anna Mansergh,	150 0 0	150 0 0	–	120 0 0	4	7 June, 1851.
		John Bayly,	300 0 0	300 0 0	120 0 0	180 0 0	3	12 Sept., 1849.
		Earl of Clare,	3,297 4 1	3,000 0 0	400 0 0	2,600 0 0	4	7 Aug., 1851.
		William Lathem,	1,751 17 1	500 0 0	–	300 0 0	3	19 Feb., 1852.
		John Bayly,	300 0 0	300 0 0	–	300 0 0	5	9 May, 1853.
		V. R. Drapes,	349 17 4	300 0 0	–	180 0 0	3	6 Sept., 1854.
	Ormond, Lower,	Francis H. Toone,	450 0 0	350 0 0	–	350 0 0	5	27 Nov., 1840.
		Henry Dwyer,	800 0 0	800 0 0	–	800 0 0	5	11 Feb., 1850.
		Edward Waller,	400 0 0	400 0 0	–	400 0 0	5	19 July, "
		Thomas G. Stoney,	1,630 0 0	1,500 0 0	–	1,500 0 0	5	24 June, "
		George Kinahan and Robert H. Kinahan,	1,545 12 10	800 0 0	–	800 0 0	5	20 Feb., "
		Thomas G. Stoney,	850 0 0	800 0 0	–	640 0 0	4	14 March, "
		Denis Leonard,	194 5 9	150 0 0	30 0 0	120 0 0	5	28 May, 1849.
		Charles Cambie,	1,077 18 6	700 0 0	–	420 0 0	3	18 April, 1850.
		John Going,	400 0 0	250 0 0	100 0 0	150 0 0	3	19 June, 1849.
		Countess of Farnham,	1,100 0 0	950 0 0	–	950 0 0	5	28 May, 1850.
		Augustus Robinson,	643 6 8	250 0 0	–	200 0 0	4	21 Aug., "
		Joseph Falkiner,	1,058 7 0	800 0 0	–	800 0 0	5	24 July, "
		George Smith,	880 0 0	500 0 0	–	300 0 0	3	23 " 1840.
		Edward Waller,	545 0 0	500 0 0	–	100 0 0	1	1 May, 1848.
		George S. Waller,	100 0 0	100 0 0	–	100 0 0	5	25 April, 1849.
		Ralph S. Smith,	242 6 0	200 0 0	–	40 0 0	1	1 May, 1848.
		James J. Poe,	166 10 0	150 0 0	–	150 0 0	5	20 Feb., 1849.
		Thomas Smith,	200 0 0	200 0 0	40 0 0	160 0 0	4	9 Dec., 1850.
		William Smith,	100 0 0	100 0 0	–	100 0 0	5	23 April, 1851.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished.	Amount issued.	No. of Instalments issued	Date of last issue.
			£ s. d	£ s. d	£ s. d.	£ s. d.		
Tipperary—*con.*	Ormond, Lower, —*con.*	Francis Synge,	1,984 0 0	1,500 0 0	–	360 0 0	1	31 March, 1848
		Robert Leeson,	300 0 0	200 0 0	–	200 0 0	5	24 May, 1849.
		Ralph Smith,	100 11 7	100 0 0	–	60 0 0	3	29 Oct., 1850.
		Richard R. W. Sadlier,	100 0 0	100 0 0	–	60 0 0	3	28 June, 1849.
		Richard Gason,	100 0 0	100 0 0	–	60 0 0	3	18 May, „
		Robert Nisbett,	350 0 0	200 0 0	–	80 0 0	2	6 Nov., 1850.
		George Cornwall and others,	200 0 0	200 0 0	–	200 0 0	5	27 May, „
		James J. Poe,	200 0 0	200 0 0	–	160 0 0	4	5 April, 1854.
		Thomas E Goold,	200 0 0	150 0 0	–	150 0 0	5	22 „ 1850.
		Marquis of Ormonde,	1,100 0 0	1,000 0 0	–	400 0 0	2	6 Nov., 1851.
		Augustus Robinson,	340 0 0	100 0 0	–	20 0 0	1	17 Dec., 1849.
		George Kinahan and Robert H. Kinahan,	533 0 0	400 0 0	–	400 0 0	5	9 Oct., 1851.
		Edward Waller,	435 0 0	400 0 0	–	160 0 0	2	11 Dec., „
		James Willington,	603 0 0	350 0 0	–	210 0 0	3	12 March, „
		Edward W. Newenham,	2,695 17 3	1,500 0 0	–	1,500 0 0	5	23 Aug., 1852.
		Thomas E. Goold,	200 0 0	200 0 0	–	40 0 0	1	4 Sept., 1850.
		Joshua R. Minnitt,	324 0 0	250 0 0	–	250 0 0	5	6 Aug., 1851.
		Richard Gason,	350 0 0	300 0 0	300 0 0	–	–	–
		Edward Galway,	225 0 0	200 0 0	–	40 0 0	1	13 Sept., 1852.
		Ditto,	480 0 0	300 0 0	–	120 0 0	3	12 Nov., „
		Joseph R. Minrett,	306 0 0	250 0 0	–	250 0 0	5	21 Aug., 1854.
	Ormond, Upper	Matthew Canny,	930 0 0	700 0 0	420 0 0	280 0 0	2	20 Feb., 1849.
		James Willington,	835 5 0	500 0 0	–	500 0 0	5	25 July, 1850.
		John Langan,	1,100 0 0	800 0 0	–	800 0 0	5	3 Dec., 1851.
		John Bayly,	1,375 4 7	1,000 0 0	–	1,000 0 0	5	14 „ 1849.
		James Dalton,	100 0 0	100 0 0	100 0 0	–	–	–
		Maunsell Andrews,	335 0 6	200 0 0	–	200 0 0	5	3 Jan., 1851.
		William Minchin,	100 0 0	100 0 0	100 0 0	–	–	–
		Thomas Cleary,	150 0 0	100 0 0	–	20 0 0	1	23 March, 1848.
		Stafford O'Brien,	150 0 0	100 0 0	–	60 0 0	3	28 July, 1849.
		Caleb Going,	1,626 0 0	1,000 0 0	–	1,000 0 0	5	20 April, 1850.
		John Bayly,	316 0 0	200 0 0	–	200 0 0	5	7 July, 1849.
		Sophia O. Cave,	2,088 0 0	1,000 0 0	–	–	–	–
		Richard Kennedy,	200 0 0	200 0 0	–	80 0 0	2	9 Aug., 1850.
		George Cornwall and others	200 0 0	200 0 0	200 0 0	–	–	–
		John Bayly,	600 0 0	600 0 0	–	480 0 0	4	13 March, 1851.
		John Head,	500 0 0	400 0 0	–	400 0 0	5	15 Sept., „
		William H. Carroll,	250 0 0	200 0 0	–	200 0 0	5	25 July, „
		John Langan,	1,100 0 0	850 0 0	–	–	–	–
		Arthur H. Read,	500 0 0	350 0 0	–	280 0 0	4	15 Jan., 1853.
		Ditto,	411 0 0	400 0 0	–	240 0 0	3	23 Dec., 1852.
		William H. Carroll,	300 0 0	300 0 0	–	240 0 0	4	10 May, „
		George M. Dawson,	500 0 0	500 0 0	–	500 0 0	5	13 Sept., „
		John Bayly,	200 0 0	150 0 0	–	150 0 0	5	0 May, 1853.
		Nicholas Roche,	800 0 0	500 0 0	–	–	–	–
		Samuel Brindley,	553 0 0	300 0 0	–	60 0 0	1	26 May, 1854.
		Nicholas Roche,	350 0 0	200 0 0	–	–	–	–
		Ditto,	800 0 0	500 0 0	–	–	–	–
		Samuel Brindley,	553 0 0	300 0 0	–	–	–	–
	Owney and Arra	William Ryan,	585 13 10	550 0 0	–	550 0 0	5	3 July, 1849.
		Richard E. Philips,	369 15 10	350 0 0	–	350 0 0	5	12 June, 1850.
		Ditto,	498 14 2	450 0 0	–	450 0 0	5	24 Sept., 1849.
		Ditto,	102 10 0	100 0 0	–	100 0 0	5	29 Dec., 1848
		Ditto,	357 17 2	250 0 0	–	50 0 0	1	28 Oct., 1847.
		Ditto,	189 4 0	150 0 0	–	150 0 0	5	30 Aug., 1850.
		Margaret Ormsby,	1,000 0 0	1,000 0 0	600 0 0	400 0 0	2	19 April, 1849
		Lady Elizabeth Waller,	158 12 0	130 0 0	–	120 0 0	4	17 Nov., 1848
		Stafford O'Brien,	564 5 4	550 0 0	–	330 0 0	3	13 Aug., 1849.
		Wellington A. Rose,	589 0 0	400 0 0	–	400 0 0	5	27 Nov., „
		Ditto,	173 0 0	100 0 0	–	100 0 0	5	17 „ 1848.
		Lady E. Waller,	897 5 8	700 0 0	–	700 0 0	5	31 Oct., 1849.
		William Ryan,	300 8 8	300 0 0	–	300 0 0	5	16 May, 1851
		Richard U. Bayly,	750 0 0	500 0 0	–	500 0 0	5	29 June, 1850.
		Francis Spaight,	1,442 10 10	1,100 0 0	–	1,100 0 0	5	20 Aug., „
		Earl of Orkney,	776 0 0	500 0 0	–	500 0 0	5	20 July, „
		William S. Philips,	200 12 8	150 0 0	150 0 0	–	–	–
		Edward Parker,	300 0 0	300 0 0	–	240 0 0	4	20 July, 1856.
		William Parker,	700 0 0	500 0 0	–	500 0 0	5	26 Aug., 1851.
		Wellington A. Rose,	300 0 0	100 0 0	–	100 0 0	5	10 Sept., „
		George Kinahan,	1,511 0 0	500 0 0	–	500 0 0	5	11 June, 1850.
		William B. Smithwick,	700 0 0	500 0 0	100 0 0	400 0 0	4	14 Feb., 1851.
		Lady Elizabeth Waller,	725 11 2	600 0 0	600 0 0	–	–	–
		Ditto,	184 9 1	100 0 0	–	–	–	–
		Francis Spaight,	1,110 0 0	450 0 0	–	450 0 0	5	3 Dec., 1851.
		William Tuthill and others,	500 0 0	400 0 0	80 0 0	320 0 0	4	10 Sept., 1850.
		John Gabbet and Margaret Parker,	1,000 0 0	800 0 0	–	800 0 0	5	13 June, 1851.
		Wellington A. Rose,	200 0 0	200 0 0	–	200 0 0	5	16 „ „
		Sir Matthew Barrington and Thomas Williams,	300 0 0	200 0 0	–	160 0 0	4	27 Jan., 1852.
		George Kinahan,	500 0 0	500 0 0	–	500 0 0	5	5 Nov., „
		Sir Matthew Barrington and Thomas Williams,	200 0 0	150 0 0	–	150 0 0	5	29 „ 1851.
		William B. Smithwick,	100 0 0	100 0 0	–	100 0 0	5	7 „ „
		John Hayes,	100 0 0	100 0 0	–	100 0 0	5	13 Sept., 1853.
		Richard U. Bayly,	500 0 0	500 0 0	–	500 0 0	5	17 May, 1852.
		Thomas Parker,	300 0 0	300 0 0	–	120 0 0	2	5 April, „
		William Ryan,	400 0 0	400 0 0	–	240 0 0	3	4 March, „
		Richard E. Philips,	416 19 0	400 0 0	–	400 0 0	5	24 Feb., 1853.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last Issue.
Tipperary—*con.*	Owney and Arra—*con.*	Thomas Parker,	100 0 0	100 0 0	–	60 0 0	3	28 April, 1853.
		Sir Wm. P. Gallwey,	500 0 0	500 0 0	–	100 0 0	1	23 Aug., 1852.
		H. Albert Lee,	207 14 8	150 0 0	–	80 0 0	1	10 Oct., 1854.
		Ditto,	412 0 0	400 0 0	–	–	–	–
	Sheveardagh,	John Stephens,	4,450 0 0	2,000 0 0	1,600 0 0	400 0 0	1	21 Oct., 1845.
		Thomas H. Ponsonby,	500 0 0	450 0 0	180 0 0	270 0 0	3	12 Jan., 1849.
		Ambrose Going,	731 0 0	700 0 0	–	700 0 0	5	11 Feb., 1851.
		John Lane,	889 0 0	700 0 0	–	280 0 0	2	8 Nov., 1849.
		William Despard,	750 0 0	700 0 0	–	280 0 0	2	23 Sept., 1848.
		Godfrey Levinge,	725 18 0	700 0 0	140 0 0	560 0 0	4	7 Feb., 1856.
		William Barker,	1,780 7 11	1,000 0 0	–	800 0 0	4	3 July, "
		Sir Vere E. P. de Vere,	670 0 0	600 0 0	–	600 0 0	5	6 June, 1851.
		William Pennefather,	200 0 0	200 0 0	–	40 0 0	1	3 Nov., 1853.
		Laurence Waldron,	1,610 0 0	1,500 0 0	–	600 0 0	2	23 Aug., 1854.
Waterford,	Coshmore and Coshbride,	Christopher Ussher,	800 0 0	650 0 0	–	620 0 0	5	25 April, 1849.
		Barry Drew,	500 0 0	300 0 0	–	240 0 0	4	10 Aug., 1850.
		Ditto,	–	100 0 0	–	80 0 0	4	10 " "
		Sir Richard Musgrave,	672 0 0	600 0 0	–	600 0 0	5	25 Jan., "
		John Keily,	2,970 0 0	1,500 0 0	–	600 0 0	2	6 Feb., "
		James Leahy,	1,485 0 0	640 0 0	650 0 0	–	–	–
		Barry Drew,	100 0 0	100 0 0	100 0 0	–	–	–
		Ditto,	410 0 0	200 0 0	–	120 0 0	3	16 Oct., 1850.
		Duke of Devonshire,	200 0 0	150 0 0	150 0 0	–	–	–
		Richard Smyth,	1,000 0 0	1,000 0 0	–	600 0 0	3	20 Sept., 1850.
	Decies within Drum,	Lord Stuart de Decies,	826 0 0	800 0 0	–	800 0 0	5	4 Nov., 1848.
		Ditto,	121 8 0	100 0 0	–	100 0 0	5	15 Aug., "
		Ditto.	295 6 8	250 0 0	–	250 0 0	5	8 May, 1840.
		Ditto,	642 6 3	600 0 0	–	600 0 0	5	3 April, "
		Earl of Huntington and Countess of Huntington,	340 0 0	300 0 0	–	300 0 0	5	7 May, "
		Robert W. Dower,	125 19 8	100 0 0	–	100 0 0	5	5 March, "
		Lord Stuart de Decies,	175 0 1	150 0 0	–	150 0 0	5	15 April, 1848.
		Ditto,	1,233 6 0	750 0 0	–	750 0 0	5	12 " 1849.
		Ditto,	182 18 7	100 0 0	–	100 0 0	5	9 Feb., "
		Sir Henry W. Barron,	700 0 0	700 0 0	–	700 0 0	5	16 Nov., "
		Lord Stuart de Decies,	125 0 0	100 0 0	–	–	–	–
		Edward Odell,	210 0 0	200 0 0	–	200 0 0	5	20 Sept., 1850.
		Earl of Huntington and Countess of Huntington,	119 0 0	100 0 0	–	100 0 0	5	12 Aug., "
		Ditto,	400 0 0	400 0 0	–	320 0 0	4	8 June, 1854.
	Decies without Drum,	George P. Poer,	711 8 6	700 0 0	–	700 0 0	5	22 " 1850.
		William H. Crawford and Thomas Garde,	600 0 0	450 0 0	–	00 0 0	1	20 May, 1848.
		Thomas P. Sherlock,	2,162 0 0	1,500 0 0	–	1,500 0 0	5	26 Jan., 1850.
		Richard Musgrave,	410 0 0	400 0 0	80 0 0	320 0 0	4	25 April, 1849.
		Ditto,	370 0 0	300 0 0	60 0 0	240 0 0	4	9 Feb., "
		Catherine I. Osborne,	3,400 0 0	2,200 0 0	440 0 0	1,760 0 0	4	9 May, 1850.
		Wray Palliser,	2,915 0 0	1,500 0 0	–	1,200 0 0	4	27 June, "
		Catherine I. Osborne,	1,925 0 0	1,400 0 0	–	560 0 0	2	2 Aug., 1849.
		Richard Chearnley,	11,227 7 3	4,000 0 0	–	2,000 0 0	4	24 July, 1850.
		Catherine I. Osborne,	2,068 0 0	1,450 0 0	1,160 0 0	290 0 0	1	4 May, 1848.
		Ditto,	1,300 0 0	1,350 0 0	540 0 0	810 0 0	3	8 April, 1850.
		Ditto,	1,880 0 0	1,700 0 0	680 0 0	1,020 0 0	3	16 Aug., 1849.
		Ditto,	850 0 0	750 0 0	150 0 0	600 0 0	4	18 Feb., 1850.
		Lord Cremorne,	1,500 0 0	1,000 0 0	200 0 0	800 0 0	4	20 April, "
		Richard Ussher,	441 0 0	500 0 0	–	300 0 0	5	16 " "
		Lord Stuart de Decies,	595 0 0	500 0 0	200 0 0	300 0 0	3	18 May, "
		Robert Umake,	522 0 0	300 0 0	–	60 0 0	1	22 Aug., 1849.
		Richard T. Barron,	1,982 0 0	1,000 0 0	–	1,000 0 0	5	15 " 1851.
		Sir John N. Humble,	1,880 0 0	1,500 0 0	–	000 0 0	3	28 May, "
		John O'Keefe,	531 0 0	500 0 0	–	–	–	–
		Thomas P. Sherlock,	500 0 0	500 0 0	–	500 0 0	5	5 Aug., 1854.
		College of Physicians,	3,862 0 0	3,500 0 0	–	500 0 0	1	29 July, 1853.
	Gaultiere,	Sir Henry W. Barron,	1,000 0 0	1,000 0 0	150 0 0	800 0 0	4	25 Jan., 1850.
		Lord Carew,	700 0 0	650 0 0	–	650 0 0	5	17 Feb., 1853.
		William Marchant,	430 0 0	200 0 0	–	200 0 0	5	8 Feb., 1850.
		Earl Fortescue,	4,000 0 0	4,000 0 0	–	1,000 0 0	2	6 Dec., 1852.
	Glenahiry, Middlethird,	Catherine I. Osborne,	1,000 0 0	950 0 0	190 0 0	760 0 0	4	4 Sept., 1850.
		Philip Fleming,	120 0 0	100 0 0	100 0 0	–	–	–
		Thomas Gamble,	105 0 0	100 0 0	–	22 0 11	2	20 Sept., 1850.
		Henry Langley,	380 0 0	200 0 0	–	60 0 0	2	1 May, "
		Viscount Donevale,	253 0 0	200 0 0	–	200 0 0	5	28 June, "
		Sir Henry W. Barron,	150 0 0	150 0 0	–	120 0 0	4	23 Dec., "
		Alexander Sherlock,	700 0 0	500 0 0	–	500 0 0	5	9 June, 1851.
		John Power,	1,091 0 0	1,000 0 0	–	200 0 0	1	20 Feb., "
		Viscount Donerailc,	154 0 0	150 0 0	–	60 0 0	2	2 Aug., "
		Francis O'Grady,	229 0 0	200 0 0	–	100 0 0	4	3 " 1854.
		Mary C. Wyse,	405 0 0	300 0 0	–	–	–	–
	Upperthird,	Marquis of Waterford,	1,944 0 0	1,900 0 0	1,000 0 0	–	–	–
		Catherine I. Osborne,	773 0 0	550 0 0	–	550 0 0	5	1 Sept., 1849.
		Ditto,	958 0 0	600 0 0	120 0 0	480 0 0	4	1 June, 1850.
		William N. Barron,	450 0 0	300 0 0	–	300 0 0	5	28 " "
		Ditto,	158 0 0	150 0 0	–	120 0 0	4	24 April, 1854.

Pnnted image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished.	Amount issued.	No. of Instalments issued	Date of last Issue.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.		
Cork,	Bantry,	Earl of Bantry,	5,000 0 0	5,300 0 0	1,850 0 0	1,500 0 0	3	23 Sept., 1848.
		Daniel O Sullivan,	504 18 0	300 0 0	–	300 0 0	5	19 April, "
		William O'Sullivan,	631 12 0	400 0 0	–	320 0 0	4	22 May, 1849.
		Earl of Bantry,	300 0 0	250 0 0	–	250 0 0	5	17 Feb., "
		Jeremiah O'Connell,	190 0 0	100 0 0	–	00 0 0	3	13 March, "
		Earl of Bantry,	547 0 0	500 0 0	–	300 0 0	3	23 Sept., 1848.
		Ditto,	823 8 7	{ 350 0 0	–	70 0 0	1	5 Aug., "
				{ 150 0 0	150 0 0	–	–	–
		Earl of Kenmare,	8,066 0 0	2,500 0 0	2,500 0 0	–	–	–
		John Murphy,	102 0 0	100 0 0	–	100 0 0	5	10 Feb., 1853.
	Barretts,	Thomas Punch,	175 0 0	150 0 0	–	150 0 0	5	14 Nov., 1849.
		George Stawell,	180 0 0	150 0 0	–	150 0 0	5	4 Sept., 1848.
		William G Brown,	2,450 0 0	600 0 0	–	120 0 0	1	5 " "
		Philip Cross,	845 0 0	300 0 0	–	240 0 0	4	15 Oct., 1851.
		Charlotte Symes,	1,000 0 0	400 0 0	100 0 0	240 0 0	3	1 May, 1849.
		George Stawell,	150 0 0	150 0 0	–	150 0 0	5	17 Oct., 1850.
		Thomas Punch,	160 0 0	100 0 0	–	100 0 0	5	4 July, 1851.
		John Harding,	313 10 8	200 0 0	–	200 0 0	5	24 Sept., "
		James Jones,	1,041 0 0	500 0 0	–	100 0 0	1	8 Oct., 1853.
	Barrymore,	Edward G. Hudson,	3,400 0 0	1,500 0 0	–	1,200 0 0	4	3 Jan., 1850.
		Henry M. Smith,	5,502 0 0	3,000 0 0	–	1,500 0 0	3	27 Feb., 1849.
		Amelia Creed,	511 2 6	300 0 0	–	180 0 0	3	14 " "
		Edward Roche,	3,594 10 0	1,500 0 0	1,200 0 0	300 0 0	1	5 Sept., 1848.
		Henry B. Mitchell,	737 3 0	300 0 0	–	120 0 0	2	8 June 1849.
		John Turpin,	150 0 0	150 0 0	–	–	–	–
		Richard Barter,	1,200 0 0	500 0 0	–	500 0 0	5	23 Sept., 1850.
		Edmund B. Roche,	2,250 0 0	2,000 0 0	–	–	–	–
		Ditto,	1,250 0 0	1,250 0 0	–	1,000 0 0	4	17 Sept., 1852.
		Thomas Power,	340 16 0	200 0 0	–	120 0 0	3	24 March, 1853.
		Richard Barter,	000 5 7	500 0 0	–	400 0 0	4	24 " 1854.
	Bear,	Viscount Berehaven,	955 0 0	850 0 0	680 0 0	170 0 0	1	31 Jan., 1848.
		Ditto,	4,000 0 0	2,000 0 0	–	800 0 0	2	16 Feb., 1849.
		Patrick O'Sullivan,	458 14 0	350 0 0	–	210 0 0	3	17 Oct., 1850.
		Earl of Bantry,	602 0 0	350 0 0	–	–	–	–
	East Carbery, East Division,	William B. Jones,	1,858 0 0	700 0 0	–	700 0 0	5	17 Nov., 1849.
		Cornelius O'Callaghan,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	28 Aug., 1852.
		Daniel Connor,	751 13 9	{ 450 0 0	–	450 0 0	5	25 Jan., 1849.
				{ 300 0 0	–	300 0 0	5	26 Nov., "
		Ditto,	936 0 0	850 0 0	340 0 0	510 0 0	3	19 July, 1848.
		John Bowen,	450 0 0	250 0 0	–	150 0 0	3	21 Feb., 1851.
		William J. O'N. Daunt,	578 2 0	400 0 0	80 0 0	240 0 0	3	18 Aug., 1848.
		Thomas Hungerford,	300 0 0	200 0 0	–	200 0 0	5	26 Oct., 1850.
		Sampson T. W. French,	010 0 0	600 0 0	120 0 0	480 0 0	4	7 April, 1849.
		William Merrick,	100 0 0	100 0 0	–	100 0 0	5	6 July, "
		Earl of Shannon,	10,311 8 3	8,000 0 0	3,200 0 0	4,800 0 0	11	8 Feb., 1851.
		Daniel Donovan,	121 0 0	100 0 0	–	100 0 0	5	13 Oct., 1849.
		Eliza Sealy,	350 0 0	200 0 0	–	200 0 0	5	4 Dec., "
		Sir William A. Chatterton,	1,150 0 0	350 0 0	–	350 0 0	5	28 Jan., 1851.
		William B. Jones,	450 0 0	350 0 0	–	280 0 0	4	31 Dec., 1853.
		Thomas Hungerford,	000 0 0	500 0 0	–	100 0 0	1	16 April, 1851.
		George C. Hingston,	120 0 0	100 0 0	–	100 0 0	5	28 July, 1852.
		Mary Long and others,	100 0 0	100 0 0	–	–	–	–
		Alcock Ottley,	100 0 0	100 0 0	–	40 0 0	2	6 Sept., 1854.
	East Carbery, West Division.	Edmund W. Shuldham,	950 0 0	700 0 0	–	700 0 0	5	15 Nov., 1848.
		William Morris, jun.,	1,100 0 0	500 0 0	300 0 0	200 0 0	2	18 May, "
		James Gillman,	458 0 0	400 0 0	80 0 0	320 0 0	4	5 Feb., 1850.
		James Lysaght,	041 0 0	400 0 0	–	400 0 0	5	20 Nov., 1849.
		Edward J. Alcock,	200 0 0	150 0 0	–	150 0 0	5	29 Oct., "
		Godfrey C. Smith,	144 14 0	100 0 0	–	100 0 0	5	11 Jan., "
		Herbert Gillman,	4,397 6 1	2,000 0 0	1,200 0 0	800 0 0	2	10 July, "
		James R. Barry,	1,174 1 0	800 0 0	–	800 0 0	5	10 Oct., "
		James Gillman,	130 0 0	100 0 0	–	100 0 0	5	17 Jan., 1850.
		Ditto,	419 5 0	300 0 0	–	240 0 0	4	23 April, "
		William Morris, jun.,	600 0 0	200 0 0	–	80 0 0	2	3 July, 1849.
		John S. Jagoe,	207 1 8	100 0 0	–	100 0 0	5	16 Sept., 1851.
		John Williamson,	260 18 3	100 0 0	–	100 0 0	5	21 June, 1849.
		William Norwood,	230 0 0	200 0 0	–	200 0 0	5	14 Aug., "
		Dennis O'Leary,	140 0 0	100 0 0	–	100 0 0	5	21 Dec., "
		John Powell,	274 0 0	100 0 0	–	100 0 0	5	8 April, "
		Henry Gillman,	012 0 0	300 0 0	–	180 0 0	3	24 Dec., 1850.
		Martha D. Cox and Katherine A. Cox,	246 0 0	200 0 0	–	200 0 0	5	15 July, 1851.
		Thomas Gillman,	663 10 0	300 0 0	300 0 0	–	–	–
		William M. Alcock,	300 0 0	300 0 0	300 0 0	–	–	–
		Godfrey C Smith,	177 10 0	100 0 0	–	60 0 0	3	29 April, 1852.
		Thomas Hungerford,	835 0 0	300 0 0	–	300 0 0	5	2 " 1851.
		Thomas Gillman,	1,300 0 0	500 0 0	–	100 0 0	1	1 May, 1850.
		Helena H. Stealy,	158 0 0	150 0 0	–	120 0 0	4	6 July, 1852.
		John D'Arcy Evans and Thomas W. Evans,	992 0 0	400 0 0	240 0 0	160 0 0	2	6 " 1850.
		Mary Long and others,	150 0 0	150 0 0	–	150 0 0	5	5 " 1851.
		Thomas K Sullivan,	332 0 0	300 0 0	–	240 0 0	4	22 " 1850.
		Edmund W. Shuldham,	319 0 0	200 0 0	–	200 0 0	5	8 " "
		William Norwood,	257 0 0	200 0 0	–	80 0 0	2	3 June, 1853.
		Thomas Tuckay,	109 0 0	100 0 0	–	80 0 0	4	24 Feb., 1852.
		William Scott,	150 0 0	150 0 0	–	30 0 0	1	29 Oct., 1850.
		Owen M'Carthy,	172 0 0	100 0 0	–	00 0 0	3	17 Nov., 1853.
	West Carbery, East Division.	Richard H. H. Becher,	321 12 11	200 0 0	–	40 0 0	1	20 Sept., 1848.
		Francis Beamish,	200 0 0	200 0 0	80 0 0	120 0 0	3	15 Dec., "
		George Robinson,	494 14 0	450 0 0	–	360 0 0	4	16 April, 1849.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of instalments issued.	Date of last Issue.
Cork—*con.*	West Carbery, East Division —*con.*	Daniel Conner,	308 0 0	300 0 0	–	240 0 0	4	5 June, 1849.
		Henry Newman,	260 17 3	100 0 0	100 0 0	–	–	–
		Sir William W. Becher,	180 0 0	150 0 0	–	150 0 0	5	12 Aug., 1850.
		Ditto,	612 2 6	600 0 0	–	480 0 0	4	10 May, 1849.
		Richard H. H. Becher,	1,134 0 4	1,000 0 0	400 0 0	600 0 0	3	14 Feb., „
		Sophia G Jermyn,	675 5 10	400 0 0	400 0 0	–	–	–
		John T. Becher,	2,063 15 8	1,100 0 0	780 0 0	320 0 0	4	22 Nov., 1849.
		Sir William W. Becher,	312 0 0	200 0 0	–	200 0 0	5	23 July, „
		Ditto,	180 0 0	150 0 0	–	120 0 0	4	16 May, „
		Richard H. H. Becher,	231 15 1	150 0 0	–	30 0 0	1	21 Dec., 1847.
		William B. Baldwin,	248 12 0	200 0 0	–	200 0 0	5	22 June, 1850.
		Ditto,	447 17 8	300 0 0	–	300 0 0	5	23 July, 1849.
		Ditto,	809 17 8	800 0 0	–	800 0 0	5	16 April, 1851.
		Lionel J. Fleming,	253 0 0	250 0 0	–	200 0 0	4	11 Oct., 1856.
		Edward Brodrick,	1,456 0 0	1,000 0 0	1,000 0 0	–	–	–
		John Beamish,	291 14 4	150 0 0	–	150 0 0	5	23 Jan., 1852.
		William Whitney,	500 0 0	300 0 0	–	180 0 0	3	11 Oct., 1849.
		Thomas St. John Clerke and others,	898 15 5	700 0 0	–	700 0 0	5	13 Sept., „
		St. John Jefferyes,	2,185 0 0	1,500 0 0	–	1,500 0 0	5	14 Jan., 1852.
		Florence M'Carthy,	158 15 0	100 0 0	–	60 0 0	3	19 Nov, 1849.
		Jeremiah O'Connell,	695 0 0	400 0 0	–	320 0 0	4	29 Aug., „
		Gibbs Ross,	102 0 8	100 0 0	–	80 0 0	4	24 May, „
		T. M'Carthy Downing,	272 12 10	150 0 0	160 0 6	–	–	–
		Henry Newman,	300 0 0	360 0 0	180 0 0	120 0 0	2	17 Jan., 1849.
		Morgan W. O'Donovan,	276 0 0	200 0 0	–	200 0 0	5	20 Oct., „
		Maurice F. S. Townsend,	3,200 0 0	1,500 0 0	–	–	–	–
		Ditto,	202 18 0	250 0 0	250 0 0	–	–	–
		Lionel J. Fleming,	500 0 0	500 0 0	–	200 0 0	2	31 Jan., 1851.
		Thomas F Uniacke,	244 8 0	200 0 0	–	120 0 0	3	17 „ „
		Richard Wright,	475 8 6	300 0 0	–	300 0 0	5	8 Sept., 1852.
	West Carbery, West Division.	Adam Newman,	1,037 8 2	600 0 0	240 0 0	360 0 0	3	9 June, 1840.
		Sir William W. Becher,	185 15 2	150 0 0	–	150 0 0	5	23 July, „
		Ditto,	134 13 4	100 0 0	–	100 0 0	5	23 „ „
		Thomas Tuckey,	200 0 0	150 0 0	30 0 0	120 0 0	4	1 May, „
		Richard H. H. Becher,	595 2 0	300 0 0	300 0 0	–	–	–
		Ditto,	530 4 0	300 0 0	–	60 0 0	1	4 March, 1848.
		Sir William W. Becher,	295 13 4	100 0 0	–	100 0 0	5	23 July, 1849.
		Ditto,	487 9 1	200 0 0	–	–	–	–
		Adam Newman,	800 5 0	600 0 0	240 0 0	360 0 0	3	14 May, 1849.
		Patience Noble,	300 0 0	150 0 0	150 0 0	–	5	–
		Samuel Levis,	981 17 3	600 0 0	–	600 0 0	5	18 Sept., 1848.
		Alleyn Evanson,	200 0 0	200 0 0	200 0 0	–	–	–
		Timothy O'Donovan,	300 0 0	200 0 0	–	200 0 0	5	25 Oct., 1850
		Richard T. Evanson,	520 0 0	300 0 0	–	300 0 0	5	17 Dec., „
		James H. & Anne Swanton,	1,201 14 0	600 0 0	240 0 0	360 0 0	3	10 July, 1851.
		James Lysaght,	225 10 6	200 0 0	–	120 0 0	3	10 Jan., 1850.
		Samuel Levis,	596 0 0	500 0 0	–	500 0 0	5	6 March, 1852.
		William M Crosthwaite,	102 11 0	100 0 0	–	100 0 0	5	30 Oct., 1850.
		Samuel Townsend,	151 1 6	100 0 0	–	100 0 0	5	19 March, 1852.
		John Triphook,	101 12 0	100 0 0	–	60 0 0	3	22 Feb., 1851.
		William Baldwin,	600 0 0	150 0 0	–	30 0 0	1	8 April, „
		Daniel M'Carthy,	515 0 0	200 0 0	–	120 0 0	3	16 March, 1854.
	Condons and Clongibbons,	William C. Collis,	1,600 0 0	850 0 0	–	850 0 0	5	24 Jan, 1850.
		Anthony Chute,	380 0 0	350 0 0	140 0 0	210 0 0	3	23 Aug., 1852.
		Robert Briscoe,	500 0 0	300 0 0	–	300 0 0	5	4 March, „
		John P. Pierce,	140 0 6	100 0 0	–	20 0 0	1	8 May, 1848.
		Thomas Campion,	313 3 4	100 0 0	–	60 0 0	3	26 Oct., 1850.
		Henry Braddell,	654 0 0	566 0 0	–	100 0 0	1	14 Sept., 1848.
		Frances Westropp and others,	300 0 0	200 0 0	–	200 0 0	5	11 Dec., 1851.
		William C. Collis,	438 0 0	250 0 0	–	250 0 0	5	11 „ „
		James Morogh,	1,765 0 0	800 0 0	–	–	–	–
		Henry O'Brien,	450 0 0	350 0 0	–	70 0 0	1	29 Aug, 1854.
	Cork,	John Denlay,	300 0 0	200 0 0	–	200 0 0	5	11 April, 1850.
	Courceys,	John C. Kearney,	656 17 10	500 0 0	–	400 0 0	4	18 Jan., „
	Duhallow,	George Grehen,	2,316 12 0	1,200 0 0	200 0 0	1,010 0 0	4	14 May, „
		Daniel C. Bastable,	500 0 0	150 0 0	–	150 0 0	5	11 Oct., 1848.
		Thomas H Justice,	240 0 0	150 0 0	111 0 0	39 0 0	2	23 April, 1849.
		Richard O. Aldworth,	1,594 1 6	1,300 0 0	–	1,010 0 0	4	15 June, „
		Ditto,	400 0 0	360 0 0	26 18 4	273 6 8	5	31 Aug., „
		Cornelius Ryan,	500 0 0	250 0 0	–	150 0 0	3	26 Jan., „
		Eugene M'Carthy,	250 0 0	250 0 0	–	250 0 0	5	30 Nov., „
		Benjamin Leader,	500 0 0	300 0 0	–	300 0 0	5	8 Sept., „
		Sir George C. Colthurst,	4,540 6 0	2,000 0 0	–	500 0 0	1	11 Oct., 1848.
		Nicholas P. Leader,	5,000 0 0	4,350 0 0	350 0 0	3,500 0 0	7	14 Jan., 1852.
		John Leader,	1,000 0 0	1,000 0 0	–	800 0 0	4	4 April, „
		James Carmichael,	400 0 0	200 0 0	–	200 0 0	5	17 Nov., 1849.
		John O'Callaghan,	243 12 7	100 0 0	–	100 0 0	5	9 March, 1850.
		Sir William W. Becher,	100 0 0	100 0 0	–	100 0 0	5	20 July, 1849.
		Denis M'Carthy,	450 13 4	300 0 0	–	240 0 0	4	16 Sept., 1850.
		Daniel and John L. Cronin,	4,023 0 0	3,000 0 0	500 0 0	2,500 0 0	5	5 June, „
		Denis S. Lawlor,	2,348 0 0	1,200 0 0	–	1,200 0 0	5	11 Sept., „
		Samuel P. Townsend,	1,300 0 0	800 0 0	–	640 0 0	4	23 Aug., „
		Frances J. Hewson,	1,150 13 4	800 0 0	–	800 0 0	5	3 May, „
		James L. O'Keeffe,	110 13 9	100 0 0	100 0 0	–	–	–
		John Sullivan,	262 14 0	200 0 0	–	200 0 0	5	13 Aug., 1850.
		Sir William W. Becher,	400 0 0	400 0 0	120 0 0	280 0 0	4	20 July, 1849.
		John Power,	225 13 4	150 0 0	60 0 0	90 0 0	3	28 Sept., „
		George Bolster,	710 0 0	400 0 0	–	320 0 0	4	26 April, 1850.

Pnnted image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of instalments issued.	Date of last Issue.
Cork—*con.*	Duhallow—*con.*	Viscount Lismore,	1,950 0 0	1,500 0 0	–	1,500 0 0	5	6 Sept., 1850.
		William Sankey,	200 0 0	150 0 0	–	150 0 0	5	16 July, 1849
		Lord Lisle,	4,981 0 0	2,000 0 0	2,000 0 0	–	–	–
		Michael Cagney,	585 0 0	250 0 0	–	200 0 0	4	27 Aug., 1850.
		William Leader,	400 0 0	400 0 0	–	400 0 0	5	23 Dec., „
		Henry Allen,	600 0 0	500 0 0	–	100 0 0	1	19 Sept., 1849.
		Henry Leader,	100 0 0	100 0 0	–	60 0 0	3	9 Feb., 1850.
		Richard Longfield,	400 0 0	350 0 0	–	350 0 0	5	11 April, 1851.
		George and Thomas Bolster,	1,380 0 0	400 0 0	100 0 0	240 0 0	3	3 Jan., 1852.
		Sir William W. Becher,	150 0 0	150 0 0	–	90 0 0	3	20 July, 1850
		William Sullivan,	150 0 0	150 0 0	–	150 0 0	5	6 Sept., 1850
		William Allen,	300 0 0	200 0 0	–	40 0 0	1	21 Dec., 1849
		Edward Foott,	701 11 4	300 0 0	–	120 0 0	2	13 Nov., 1851
		William Leader,	600 0 0	450 0 0	–	270 0 0	3	9 June, 1852
		Daniel Leahy,	600 0 0	400 0 0	–	400 0 0	5	30 Oct., 1851
		Thomas F. O'Connell and others,	300 0 0	300 0 0	–	120 0 0	2	12 July, „
		Frances J. Hewson,	314 0 0	200 0 0	–	200 0 0	5	14 Aug., 1852.
		Michael Boyan,	200 0 0	200 0 0	–	120 0 0	3	25 Nov., 1851
		Thomas Ware,	147 8 0	100 0 0	–	20 0 0	1	30 Aug., „
		Cornelius O'Connor,	220 0 0	150 0 0	–	150 0 0	5	26 July, 1854.
		Crosbie Morgell,	200 0 0	200 0 0	–	120 0 0	3	15 Nov., 1853.
		Daniel Leahy,	1,000 0 0	1,000 0 0	–	600 0 0	3	7 June, „
		Nicholas P. Leader,	1,000 0 0	1,000 0 0	–	200 0 0	1	7 April, 1854.
	Fermoy,	John D. Croker,	300 0 0	250 0 0	100 0 0	150 0 0	3	21 March, 1848.
		Arthur H. Lucas,	150 0 0	100 0 0	–	100 0 0	5	24 Aug., 1848.
		Timothy Hennessy,	1,400 0 0	1,400 0 0	–	1,400 0 0	5	26 April, 1850.
		Francis Rowland,	623 6 7	250 0 0	–	250 0 0	5	9 July, „
				100 0 0	–	100 0 0	5	30 Aug., 1849.
		St. John Galwey,	500 0 0	400 0 0	–	240 0 0	3	2 Nov., „
		Robert A. Rogers,	310 0 0	300 0 0	–	70 14 3	2	21 Oct., 1850
		Robert G. Berkeley and others,	894 0 0	600 0 0	–	600 0 0	5	20 Dec., 1848.
		George Crofts,	3,320 0 0	1,500 0 0	1,200 0 0	300 0 0	1	7 March, „
		George E. Cotter,	450 0 0	350 0 0	–	350 0 0	5	10 June, 1850.
		Richard Longfield,	250 0 0	250 0 0	–	250 0 0	5	20 April, 1849.
		James Hill,	314 0 0	250 0 0	–	150 0 0	3	19 Feb., „
		Viscount Doneraile,	465 0 0	300 0 0	–	300 0 0	5	13 July, „
		John H. Barry,	840 0 0	300 0 0	–	240 0 0	4	4 March, 1852.
		William Hennessy,	300 3 0	100 0 0	–	60 0 0	3	14 „ 1851
		Arthur H. Lucas,	216 17 0	200 0 0	–	200 0 0	5	10 Feb., 1852
		Joseph M. Harman,	300 0 0	250 0 0	–	150 0 0	3	27 July, „
		Thomas Franks,	700 0 0	400 0 0	–	400 0 0	5	24 April, 1854.
		N. P. Leader,	300 0 0	300 0 0	–	–	–	–
		Robert E. Gibbings,	4,400 0 0	1,000 0 0	–	200 0 0	1	13 April, 1854.
	Ibane and Barryroe,	Susan Cummins,	100 0 0	100 0 0	60 0 0	40 0 0	2	24 May, 1849.
		James H. S. Barry,	12,000 0 0	2,000 0 0	–	400 0 0	1	16 July, „
		Ditto,	1,600 0 0	950 0 0	–	–	–	–
	Imokilly,	Edward W. Hoare,	400 0 0	350 0 0	–	350 0 0	5	20 April, 1849.
		Earl of Shannon,	4,359 0 0	4,000 0 0	–	3,500 0 0	7	29 Nov., 1851
		Henry Allen,	150 0 0	150 0 0	–	150 0 0	5	8 May, 1849
		Mountfort Longfield,	800 0 0	500 0 0	–	500 0 0	5	3 Dec., „
		Roger G. and John Davis,	605 0 0	350 0 0	–	350 0 0	5	22 July, 1849
		Thomas M. Cummins,	834 0 0	400 0 0	–	400 0 0	5	27 Dec., „
		Thomas J. Biggs,	958 0 0	500 0 0	–	485 0 0	5	24 March, 1854.
		Richard U. Bayly,	364 0 0	250 0 0	–	250 0 0	5	3 July, 1850.
		Marquis of Thomond,	1,214 0 0	1,000 0 0	–	1,000 0 0	5	0 April, 1852
		Sir Edward Synge,	280 0 0	200 0 0	–	200 0 0	5	7 Dec., „
		Mountfort Longfield,	3,771 12 0	1,000 0 0	–	1,000 0 0	5	28 Oct., 1851
		Edmund B. Roche,	1,000 0 0	1,000 0 0	–	1,000 0 0	5	7 July, 1854.
		James Hanning,	250 0 0	250 0 0	–	200 0 0	4	8 June, „
		John Litchfield,	200 0 0	200 0 0	–	120 0 0	3	26 July, „
		E. B. Roche,	700 0 0	700 0 0	–	560 0 0	4	18 „ „
		Sir A. De Capel Brooke,	146 7 6	100 0 0	–	–	–	–
	Kerrycurrihy,	John Molony,	100 0 0	100 0 0	–	40 0 0	2	20 April, 1848.
		Richard Hayes,	470 0 0	200 0 0	–	200 0 0	5	18 „ 1849.
		Henry O'Brien,	110 8 0	100 0 0	–	100 0 0	5	20 Feb., „
		Thomas Hayes,	150 0 0	100 0 0	–	100 0 0	5	10 Jan., „
		Thomas R. Sarsfield,	300 0 0	300 0 0	–	240 0 0	4	21 July, 1852.
		Daniel M'Carthy,	302 0 0	250 0 0	–	150 0 0	3	28 „ 1854.
		Richard Woodley,	657 0 0	600 0 0	–	120 0 0	1	8 June, „
		J. O. Radcliff and C. T. Webber,	400 0 0	400 0 0	–	320 0 0	4	30 Dec., „
	Kinalea,	William R. Meade,	175 10 0	150 0 0	–	150 0 0	5	18 Sept., 1848.
		Achilles Daunt,	166 0 0	150 0 0	–	150 0 0	5	19 Feb., 1849.
		William R. Meade,	250 0 0	150 0 0	–	150 0 0	5	8 „ „
		John Molony,	1,663 0 0	1,000 0 0	–	1,000 0 0	5	6 July, 1850.
		Richard W. Knolles,	100 0 0	100 0 0	–	40 0 0	2	20 Oct., 1848.
		Thomas W. Knolles,	420 0 0	300 0 0	–	120 0 0	2	20 Sept., „
		John Meade,	137 16 3	100 0 0	20 0 0	80 0 0	4	25 June, 1849.
		William R. Meade,	645 0 0	500 0 0	–	400 0 0	4	10 Oct., „
		Adam N. Meade,	179 7 3	150 0 0	–	120 0 0	4	21 July, „
		Somers Payne,	107 0 0	100 0 0	–	100 0 0	5	11 Dec., 1848.
		William Whitney,	131 0 0	100 0 0	–	60 0 0	3	30 April, 1852.
		Achilles Daunt,	254 0 0	100 0 0	–	100 0 0	5	1 Dec., 1848.
		William H. Herrick,	1,097 0 0	250 0 0	250 0 0	–	–	–
		Michael H. Roberts,	260 0 0	250 0 0	–	200 0 0	4	20 Aug., 1850.
		Thomas W. Hungerford,	200 0 0	150 0 0	–	150 0 0	5	7 June, 1853.
		Francis Woodley,	356 4 3	250 0 0	–	250 0 0	5	3 May, 1852.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for.	Amount sanctioned.	Amount cancelled or relinquished.	Amount issued.	No. of Instalments issued.	Date of last Issue.
			£ s. d.	£ s. d.	£ s. d.	£ s. d.		
Cork—*con.*	Kinalea—*con.*	John H. Wheatley,	3,068 15 1	1,500 0 0	–	1,500 0 0	5	1 March, 1852.
		John Molony,	1,045 0 0	800 0 0	640 0 0	160 0 0	1	18 Feb., 1850.
		Peter Browne,	766 0 0	600 0 0	–	120 0 0	1	29 May, „
		John T. Cramer,	263 7 0	250 0 0	–	250 0 0	5	7 April, 1854.
		George G. Hodder,	300 0 0	300 0 0	–	60 0 0	1	10 Nov., „
	Kinalmeaky,	William A. Lamb,	200 0 0	200 0 0	–	160 0 0	4	13 March, 1850.
		Simon D. Crooke,	200 0 0	200 0 0	–	160 0 0	4	2 May, 1851.
		Henry Baldwin,	350 0 0	300 0 0	–	300 0 0	5	20 Sept., 1852.
	Kinnattaloon,	William O'Mahony,	3,500 0 0	1,500 0 0	–	600 0 0	2	3 June, 1850.
		William Kirby,	300 0 0	250 0 0	–	55 15 11	2	21 Oct., „
		Marion Peard,	500 0 0	300 0 0	–	180 0 0	3	16 July, 1849.
		Richard U. Bayly,	300 0 0	250 0 0	–	250 0 0	5	23 „ „
		Spotswood Bowles,	150 0 0	150 0 0	–	120 0 0	4	19 July, 1853.
	Kinsale,	Robert Meade,	222 14 6	200 0 0	50 0 0	150 0 0	4	3 Feb., 1849.
		Thomas Townsend,	450 0 0	200 0 0	–	200 0 0	5	18 Nov., 1850.
		William Newman,	450 0 0	450 0 0	–	450 0 0	5	28 Oct., 1848.
		Marmaduke C. Cramer,	270 0 0	200 0 0	–	40 0 0	1	26 May, „
		Henry Bennett,	200 0 0	150 0 0	–	150 0 0	5	23 Sept., 1850.
		William Newman,	150 0 0	150 0 0	–	150 0 0	5	7 July, 1849.
		Lucy C. Kearny,	200 0 0	150 0 0	–	150 0 0	5	16 Feb., 1852.
		Ditto,	360 0 0	300 0 0	–	240 0 0	4	22 Sept., 1854.
	Muskerry, East,	Sir George C. Colthurst,	1,275 0 0	800 0 0	–	800 0 0	5	24 „ 1849.
		Horatio Townsend,	213 0 0	150 0 0	–	150 0 0	5	5 April, 1850.
		Thomas J. Fitzgerald,	3,000 0 0	1,500 0 0	–	1,500 0 0	5	23 Jan., „
		John Hawkes,	500 0 0	300 0 0	–	240 0 0	4	16 March, „
		George Foott,	200 0 0	100 0 0	–	100 0 0	5	18 May, 1849.
		Daniel Conner,	735 0 0	500 0 0	–	100 0 0	1	14 Jan., 1848.
		William Crooke,	100 0 0	100 0 0	20 0 0	80 0 0	4	26 April, 1849.
		William H. H. W. Hedges,	507 10 0	450 0 0	450 0 0	–	–	–
		Henry T. Coppinger,	150 0 0	100 0 0	–	80 0 0	4	25 July, 1849.
		Richard Reeves,	560 0 0	350 0 0	–	210 0 0	3	4 March, 1852.
		Richard Barter,	200 0 0	150 0 0	–	–	–	–
		St. John Jeffryes,	489 10 0	450 0 0	–	270 0 0	3	14 Dec., 1854.
		Mountifort L. Conner,	150 0 0	150 0 0	–	150 0 0	5	21 Oct., 1853.
		Mary C. Roberts,	1,838 0 0	1,000 0 0	–	–	–	–
		Richard Barter,	328 0 0	200 0 0	–	400 0 0	4	7 June, 1853.
	Muskerry, West	Timothy O'C. Horgan,	1,000 0 0	700 0 0	420 0 0	140 0 0	1	15 Nov., 1847.
		John Blennerhassett,	924 0 0	900 0 0	–	900 0 0	5	3 Aug., 1849.
		Sir George C. Colthurst,	1,445 0 0	1,400 0 0	–	840 0 0	3	19 April, 1850.
		John E. Barrett,	350 0 0	200 0 0	–	200 0 0	5	9 July, „
		John C. Morgan,	500 0 0	300 0 0	300 0 0	–	–	–
		William Galgey,	260 0 0	200 0 0	40 0 0	160 0 0	4	9 Feb., 1850.
		Sir George C. Colthurst,	11,775 0 0	0,800 0 0	–	2,000 0 0	4	11 Jan., 1851.
		Richard Barter,	978 0 0	500 0 0	–	500 0 0	5	23 Oct., 1849.
		Ditto,	630 0 0	500 0 0	–	500 0 0	5	14 Dec., 1850.
		Henry Leader,	1,500 0 0	800 0 0	–	480 0 0	4	9 May, 1854.
		William Boyle,	478 0 0	200 0 0	–	45 17 6	2	9 Nov., „
		Denis O'Leary,	251 0 0	150 0 0	–	90 0 0	3	17 Oct., „
		Henry Leader,	944 0 0	500 0 0	–	500 0 0	5	2 Dec., 1851.
		Ditto,	1,150 0 0	300 0 0	–	180 0 0	3	24 Aug., 1852.
		John Blennerhassett,	182 14 6	100 0 0	–	100 0 0	5	12 Jan., „
		Peter Browne,	511 0 0	400 0 0	–	80 0 0	1	29 May, 1850.
		Richard Wright,	343 0 0	250 0 0	200 0 0	50 0 0	1	16 Aug., „
		Richard Barter,	100 0 0	100 0 0	–	20 0 0	1	14 July, 1851.
	Orrery and Kilmore.	George Bruce,	500 0 0	500 0 0	–	300 0 0	3	17 Sept., 1849.
		Robert Maxwell,	600 0 0	450 0 0	–	450 0 0	5	26 „ 1851.
		William Cox,	300 0 0	250 0 0	200 0 0	50 0 0	1	3 Dec., 1847.
		Elizabeth W. Bowen and Robert C. Bowen,	400 0 0	300 0 0	–	240 0 0	4	23 Feb., 1850.
		Jonathan Bruce,	500 0 0	300 0 0	300 0 0	–	–	–
		William R. Sanders,	400 0 0	400 0 0	–	400 0 0	4	14 Feb., 1851.
		James Glover,	150 0 0	100 0 0	–	80 0 0	4	9 March, 1853.
		Earl of Cork and Orrery,	550 0 0	500 0 0	–	500 0 0	5	5 April, 1852.
		Kilner R. Wood,	450 0 0	200 0 0	–	160 0 0	4	16 June, „
		Eyre Evans,	897 0 0	500 0 0	500 0 0	–	–	–
		George and John Evans,	3,000 0 0	1,000 0 0	–	1,000 0 0	5	12 April, 1854.
		Joseph P. Tynte,	2,001 11 8	900 0 0	900 0 0	–	–	–
		George C. Harris,	750 0 0	500 0 0	–	400 0 0	4	23 Nov., 1854.
	N. Liberties,	Earl of Donoghmore,	250 0 0	150 0 0	–	–	–	–
Kerry,	Clanmaurice,	William T. Crosbie,	15,269 9 3	8,000 0 0	–	3,500 0 0	7	27 July, 1850.
		Robert I. Palmer,	570 0 0	200 0 0	–	40 0 0	1	17 „ 1848.
		Samuel B. Leonard,	1,701 9 8	1,000 0 0	800 0 0	200 0 0	1	1 Jan., „
		Pierce Crosbie,	2,606 0 0	2,000 0 0	–	1,200 0 0	3	10 May, 1849.
		Stephen K. Collis,	1,263 6 0	950 0 0	–	570 0 0	3	25 June, „
		Maurice R. Hewson,	658 0 0	500 0 0	–	100 0 0	1	2 Sept., 1848.
		Alexander Elliot,	1,140 0 0	500 0 0	–	500 0 0	5	2 July, 1852.
		Oliver Fitzmaurice,	4,540 0 0	2,500 0 0	–	700 0 0	3	2 „ 1851.
		Edward F. Day,	2,800 0 0	1,000 0 0	–	1,000 0 0	5	4 March, 1850.
		Gerald F. O'Connor,	1,352 14 8	750 0 0	600 0 0	450 0 0	3	11 Oct., „
		Samuel Julian,	8,160 0 0	1,000 0 0	–	600 0 0	3	6 Jan., 1851.
		Earl of Listowel,	4,400 0 0	1,500 0 0	–	–	–	–
		The Knight of Kerry,	3,500 0 0	2,000 0 0	–	–	–	–
		Richard S. Oliver,	2,646 6 4	1,000 0 0	–	800 0 0	4	19 Jan., 1852.
		Stephen C. Sandes,	1,640 0 0	800 0 0	320 0 0	480 0 0	3	1 Aug., 1850.
		Robert C. Hurly,	443 10 0	200 0 0	–	200 0 0	5	7 Dec., 1853.
		John Blennerhassett,	745 10 6	500 0 0	–	500 0 0	5	17 May, 1850.

O

Printed image digitised by the University of Southampton Library Digitisation Unit

(B.)—Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d.	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d.	No. of Instalments issued.	Date of last issue.
Kerry—*con.*	Clanmaurice—*con.*	John Blennerhassett,	858 8 9	300 0 0	–	300 0 0	5	5 April, 1852.
		Edward F. Day,	570 0 0	500 0 0	100 0 0	400 0 0	4	27 June, 1851.
		Robert M. Hilliard,	200 0 0	200 0 0	–	160 0 0	4	5 Feb., 1852.
		Oliver William Mason,	824 0 0	500 0 0	400 0 0	100 0 0	1	23 May, 1851.
		Maurice Fitzmaurice,	360 0 0	150 0 0	–	–	–	–
		William J. Nehgan,	500 0 0	500 0 0	–	500 0 0	5	2 July, 1853.
		Patrick Ryan,	798 11 7	500 0 0	–	500 0 0	5	15 Dec., 1852.
		William J. Nehgan	320 0 0	300 0 0	–	300 0 0	3	25 Oct., 1854.
		Alexander Elliott,	158 11 10	150 0 0	–	30 0 0	1	11 „ „
		Knight of Kerry,	368 0 0	250 0 0	–	50 0 0	1	31 Aug., „
	Corkaguiny,	James Hickson,	634 0 0	000 0 0	240 0 0	360 0 0	3	24 Sept., 1849.
		Ditto,	1,219 0 0	800 0 0	580 0 0	220 0 0	2	28 April, „
		Robert C. Hickson,	14,000 0 0	11,000 0 0	–	0,000 0 0	12	5 Aug., 1851.
		Edward Hussey,	2,120 0 0	1,300 0 0	–	1,300 0 0	5	14 Feb., 1850.
		Arthur B. Rowan,	1,000 0 0	800 0 0	–	800 0 0	5	9 Sept., 1852.
		John Hickson,	750 0 0	700 0 0	–	560 0 0	4	14 „ „
		Maurice F. S. Townsend,	1,805 0 0	1,000 0 0	–	800 0 0	4	3 „ „
		John F. Day,	1,128 0 0	700 0 0	280 0 0	420 0 0	3	8 May, 1851.
		Thomas Blennerhassett,	2,300 0 0	1,400 0 0	–	840 0 0	3	16 Aug., 1849.
		George Hickson,	300 0 0	200 0 0	–	120 0 0	3	17 Oct., „
		James Hickson,	260 0 0	150 0 0	–	60 0 0	2	9 „ 1851.
		Matthew T. Moriarty,	310 0 0	200 0 0	–	40 0 0	1	15 Nov., „
	Dunkerron, North.	Berkeley Drummond,	000 0 0	500 0 0	–	300 0 0	3	25 Aug., 1849.
		Myles Mahony,	4,819 18 0	1,000 0 0	–	200 0 0	1	24 „ 1848.
		Edward Day,	230 0 0	200 0 0	–	80 0 0	2	25 April, 1850.
		The Magillicuddy of the Reeks,	1,062 0 0	1,000 0 0	–	200 0 0	1	4 March, 1851.
		Kean Mahony,	309 0 0	250 0 0	–	50 0 0	1	22 Sept., „
	Dunkerron, South.	James F. Bland,	11,000 0 0	6,000 0 0	–	1,500 0 0	3	14 April, 1853.
		John Mahony,	5,200 0 0	2,500 0 0	–	2,500 0 0	5	13 May, 1850.
		Denis Mahony,	3,194 0 5	300 0 0	–	240 0 0	4	26 April, „
		John Mahony,	2,000 0 0	2,000 0 0	–	2,000 0 0	5	16 Oct., 1854.
	Glenarought,	Frances J. Hewson,	361 19 2	200 0 0	–	200 0 0	5	0 July, 1850.
		Marquis of Lansdowne,	4,668 12 0	4,000 0 0	–	1,500 0 0	3	7 Aug., „
		Ditto,	4,834 11 0	4,000 0 0	–	2,000 0 0	4	24 July, „
		Frances J. Hewson,	243 0 0	200 0 0	–	200 0 0	5	15 Aug., 1852.
		Richard Lane,	320 0 0	300 0 0	–	300 0 0	5	7 April, 1854.
	Iraghticonnor,	Richard Hinde,	400 0 0	300 0 0	240 0 0	60 0 0	1	6 Jan., 1848.
		Stephen E. Collis,	985 15 0	800 0 0	–	800 0 0	5	29 Oct., 1852.
		Thomas S. Dennis,	1,150 0 0	700 0 0	–	560 0 0	4	13 June, 1849.
		George Cashel,	265 0 0	250 0 0	–	250 0 0	5	26 Jan., 1850.
		St. John T. Blacker,	11,772 0 0	0,000 0 0	650 0 0	4,500 0 0	9	15 April, „
		Richard FitzGerald,	3,212 0 0	2,000 0 0	1,600 0 0	400 0 0	1	1 Jan., 1848.
		Eusebius Seely,	623 12 0	500 0 0	–	500 0 0	5	21 Oct., 1850.
		Stephen E. Collis,	857 0 0	700 0 0	–	560 0 0	4	20 „ 1851.
		William Sandes,	4,196 0 0	3,000 0 0	–	2,500 0 0	5	15 Feb., „
		John Creagh,	132 10 0	100 0 0	–	100 0 0	5	28 Sept., 1849.
		Robert Leslie,	600 0 0	250 0 0	–	250 0 0	5	12 „ 1851.
		William Sandes, jun.,	340 0 0	200 0 0	200 0 0	–	–	–
		Berkeley Drummond,	1,053 0 0	750 0 0	300 0 0	400 0 0	3	21 July, 1851.
		Peince Mahony,	7,521 0 0	3,000 0 0	–	500 0 0	1	25 March, 1848.
		Ditto,	6,415 0 0	1,000 0 0	–	200 0 0	1	20 Sept., „
		Ditto,	18,880 8 10	1,000 0 0	–	200 0 0	1	10 Jan., 1849.
		Charles L. Sandes,	3,800 0 0	2,000 0 0	800 0 0	1,200 0 0	3	26 May, „
		George Gun,	11,500 0 0	5,000 0 0	3,000 0 0	1,500 0 0	3	27 April, „
		Stephen E. Collis,	10,370 0 0	5,000 0 0	–	1,500 0 0	4	2 Nov., 1852.
		Ditto,	4,228 2 5	2,500 0 0	–	1,000 0 0	2	28 Feb., 1849.
		Samuel B. Leonard,	2,206 16 3	800 0 0	640 0 0	160 0 0	1	22 June, 1845.
		George Sandes,	703 16 6	500 0 0	.	400 0 0	4	24 April, 1852.
		William V. L. Foster,	1,479 0 0	1,000 0 0	300 0 0	700 0 0	4	10 May, 1850.
		James Raymond,	1,120 0 0	500 0 0	–	500 0 0	5	22 March, 1852.
		James Crosbie,	555 0 0	350 0 0	–	210 0 0	3	3 April, 1849.
		Thomas O'Connor,	1,212 0 0	500 0 0	–	100 0 0	1	19 Sept., „
		Earl of Listowel,	1,600 0 0	1,000 0 0	–	1,000 0 0	5	22 June, 1850.
		Charles L. Sandes,	770 0 0	500 0 0	–	200 0 0	2	15 July, „
		St. John T. Blacker,	661 0 0	650 0 0	–	390 0 0	3	10 April „
		Maurice Hennessy,	200 0 0	200 0 0	–	80 0 0	2	5 July, „
		Thomas S. Dennis,	3,678 0 0	1,500 0 0	–	600 0 0	2	9 May, „
		Samuel S. Raymond,	536 0 0	400 0 0	–	240 0 0	3	5 April, 1852.
		Sir Robert J. Paul,	1,192 8 7	1,000 0 0	–	1,000 0 0	5	18 Jan., 1854.
		George Cashel,	250 0 0	200 0 0	–	200 0 0	5	11 Sept., 1851.
		William Harnett,	394 2 0	200 0 0	–	160 0 0	4	15 Aug., 1854.
		John Creagh,	100 0 0	100 0 0	–	100 0 0	5	15 April, 1852.
		Lord Burghersh and others,	12,350 0 0	4,000 0 0	–	2,200 0 0	5	13 Nov., „
		Alexander Elliott,	200 0 0	200 0 0	–	40 0 0	1	5 May, 1851.
		Earl of Listowell,	450 0 0	450 0 0	–	450 0 0	5	5 March, 1853.
		Pelham J. Mayne,	1,544 0 0	500 0 0	–	400 0 0	4	30 Dec., „
	Iveragh,	The Knight of Kerry,	3,446 0 0	1,400 0 0	–	560 0 0	2	28 April, 1848.
		Marquis of Lansdowne,	5,310 2 3	4,000 0 0	–	2,000 0 0	4	7 Aug., 1850.
		Maurice R. Hewson,	150 0 0	150 0 0	150 0 0	–	–	–
		Daniel O'Connell,	200 0 0	200 0 0	–	40 0 0	1	3 April, 1848.
		Andrew M'Carthy,	500 0 0	300 0 0	–	300 0 0	5	24 July, 1850.
		The Knight of Kerry,	1,043 0 0	750 0 0	–	300 0 0	2	30 Nov., 1848.
		Charles Sugrue,	1,300 0 0	600 0 0	–	600 0 0	5	10 April, 1850.
		Thomas S. Townsend and others,	1,381 0 0	1,000 0 0	–	–	–	–
		James Butler,	1,430 0 0	600 0 0	–	600 0 0	5	24 Aug., 1850.
		Charles O'Connell,	5,000 0 0	750 0 0	–	750 0 0	5	10 May, 1852.
		James Butler,	250 0 0	250 0 0	–	150 0 0	3	11 June, 1851.
		John F. Fitzgerald,	1,716 0 0	350 0 0	–	210 0 0	3	11 July, 1854.

Printed image digitised by the University of Southampton Library Digitisation Unit

(B) Schedule showing the Proprietors who have applied for and obtained Loans, &c.—*continued.*

County.	Barony.	Applicant.	Amount applied for. £ s. d	Amount sanctioned. £ s. d.	Amount cancelled or relinquished. £ s. d.	Amount issued. £ s. d	No. of instalments issued.	Date of last issue.
Kerry—*con.*	Iveragh—*con.*	John F. Fitzgerald,	150 0 0	150 0 0	–	150 0 0	5	19 Jan., 1854.
	Magonihy,	Michael Lynch,	1,600 0 0	1,600 0 0	–	1,105 0 0	8	22 Sept., 1852.
		Richard Leahy,	810 0 0	600 0 0	120 0 0	480 0 0	4	7 April, 1840.
		John F. Day,	013 0 0	350 0 0	210 0 0	140 0 0	2	12 Dec., 1851.
		Marian Harte,	4,200 0 0	2,000 0 0	–	1,200 0 0	3	19 March, 1849.
		Daniel Lawlor,	1,047 0 0	1,000 0 0	1,000 0 0	–	–	–
		John F. Day,	2,448 0 0	000 0 0	540 0 0	300 0 0	2	20 Nov., 1851.
		Henry A. Herbert,	673 0 0	300 0 0	–	60 0 0	1	21 June, 1848.
		Ditto,	2,032 0 0	1,500 0 0	–	300 0 0	1	21 „ „
		Richard Morphy,	1,120 6 6	000 0 0	350 0 0	50 0 0	1	24 Aug., 1849.
		Robert Leeson,	457 0 0	400 0 0	320 0 0	80 0 0	1	27 „ „
		Earl of Kenmare,	22,138 0 0	4,500 0 0	4,500 0 0	–	–	–
		Henry A. Herbert,	1,116 0 0	400 0 0	–	80 0 0	1	10 Aug., 1853.
		Oliver D. Stokes,	1,430 0 0	000 0 0	–	120 0 0	1	13 Nov., 1854.
	Trughenackmy,	George D. Stokes,	1,596 8 0	050 0 0	–	950 0 0	5	22 „ 1852.
		William M. Hickson,	558 0 0	500 0 0	–	400 0 0	4	12 May, „
		Thomas Cuthbert,	3,565 17 7	1,500 0 0	000 0 0	900 0 0	3	8 June, 1849.
		James Hickson,	3,500 0 0	2,000 0 0	–	400 0 0	1	31 Jan., 1848.
		Edward D. Freeman,	384 0 0	300 0 0	–	300 0 0	5	23 April, 1849.
		Sir William D. Godfrey,	4,100 0 0	1,150 0 0	–	690 0 0	3	5 July, „
		James Hussey,	2,890 16 2	1,500 0 0	–	600 0 0	2	16 June, „
		George D. Stokes,	600 0 0	500 0 0	–	500 0 0	5	12 Jan., 1850.
		Francis Twiss,	888 0 0	150 0 0	–	30 0 0	1	0 March, 1841.
		Berkeley Drummond,	5,893 3 5	3,000 0 0	–	2,500 0 0	5	15 Sept., 1851.
		Robert Leeson,	14,351 0 4	4,200 0 0	2,200 0 0	2,000 0 0	4	27 Feb., 1850.
		Sir Edward Denny,	5,800 0 0	2,500 0 0	–	1,500 0 0	3	5 March, „
		John Hussey,	767 0 0	400 0 0	–	400 0 0	5	10 July, 1853.
		William Meredyth,	1,630 0 0	600 0 0	–	120 0 0	1	5 April, 1848.
		Edward Rae,	935 1 0	050 0 0	–	520 0 0	4	13 June, 1850.
		Francis D. Rae,	185 10 0	100 0 0	–	100 0 0	5	8 Nov., 1848.
		Robert Twiss,	322 0 0	200 0 0	–	200 0 0	5	21 June, 1852.
		Edward D. Freeman,	325 0 0	250 0 0	250 0 0	–	–	–
		Edward Nash,	301 18 0	300 0 0	–	120 0 0	2	10 April, 1850.
		Robert A. Thompson,	273 0 0	200 0 0	–	200 0 0	5	25 May, 1849.
		William Blennerhasset,	1,050 0 0	850 0 0	–	340 0 0	2	8 Feb., „
		Sir Edward Denny,	8,760 0 0	} 2,500 0 0	–	1,000 0 0	2	13 May, 1851.
		Ditto,	11,363 18 3					
		Francis D. Rae,	310 0 0	300 0 0	–	500 0 0	5	24 Aug., 1849.
		Philip J. W. Miles,	600 0 0	600 0 0	–	480 0 0	4	11 July, 1850.
		Richard O'Connell,	800 0 0	500 0 0	–	500 0 0	5	2 „ „
		Sir Edward Denny,	1,174 3 8	1,000 0 0	–	1,000 0 0	5	10 June, 1851.
		William Miles,	604 3 4	600 0 0	–	480 0 0	4	16 Jan., 1852.
		George M. Hewson,	408 10 2	400 0 0	400 0 0	–	–	–
		Richard Chute,	3,790 0 0	1,000 0 0	–	1,000 0 0	5	21 June, 1851.
		John L. Rae,	221 0 0	200 0 0	–	120 0 0	3	7 March, „
		Richard Chute,	500 0 0	500 0 0	300 0 0	–	–	–
		Sir George C. Colthurst,	677 12 0	400 0 0	–	400 0 0	5	15 Nov., 1850.
		Henry A. Herbert,	860 0 0	600 0 0	–	480 0 0	4	23 Sept., 1852.
		Samuel M. Hussey,	200 0 0	200 0 0	–	100 0 0	4	20 Feb., „
		Thomas Cuthbert,	323 0 0	300 0 0	–	180 0 0	3	5 April, „
		Robert F. Meredith,	1,271 0 0	500 0 0	–	100 0 0	1	22 July, „
		Edward F. Day,	1,170 0 0	500 0 0	–	275 0 0	3	12 April, 1854.
		Maurice F. G. Sandes,	1,200 0 0	500 0 0	–	–	–	–
		Charles F. Nash,	599 0 0	500 0 0	–	–	–	–
		Richard Leahy,	700 0 0	700 0 0	–	280 0 0	2	11 Dec., 1854.
		W. De Moleyns,	470 0 0	450 0 0	–	270 0 0	3	10 Nov., „

By Order,

E. Hornsby, *Secretary.*

Office of Public Works,
Dublin, 30th December, 1854.

Pnnted image digitised by the University of Southampton Library Digitisation Unit

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

ARTERIAL DRAINAGE.

Page

SCHEDULE No 1.—Abstract of Awards made Final up to the 31st December, 1854, and repayments thereon up to 5th of January, 1855, ... 110

„ 2.—Return of Districts in Hands, with the expenditure and employment thereon, for year ending 31st December, 1854, ... 114

„ 3.—Return of Districts in which works not yet commenced, ... 116

EXTRACTS from the Annual Reports, for the year 1854, of the following District Engineers, viz. :—

No. 1.—Barry, Frederick, C.E., counties Mayo and Galway, stationed at Farmhill, Claremorris, ... 117

„ 2.—Battersby, Chas. J., C.E., counties of Meath, Westmeath, Longford, and Cavan, stationed at Balnalack, Rathowen, ... 118

„ 3.—Forsyth, William, C.E., King's County, stationed at Dublin, per Mr. John Brosnahan, Overseer, Kinnitty, ... 120

„ 4.—Gibbons, Barry D., C.E., Report on Youghal District, ... 120

„ 5.—Kane, H. J. B., C.E., counties Westmeath and King's, stationed at Kilbeggan, 121

„ 6.—Kelly, John W., C.E., counties Clare and Galway, stationed at Ennis, . . 123

„ 7.—Lyons, A. O., C.E., county Galway, stationed at Eyrecourt, ... 124

„ 8.—Manning, Robert, C.E., counties of Louth, Meath, Monaghan, and Cavan, stationed at Castlehellingham, ... 127

„ 9.—Mason, J. S., C.E., county Kilkenny, stationed at Callan, ... 127

„ 10.—Mulvany, Thomas J., C.E., counties Cavan, Fermanagh, Leitrim, Longford, Roscommon, and Monaghan, stationed at Belturbet, ... 129

„ 11.—Ottley, Charles S., C.E., counties Antrim, Derry, Down, Tyrone, and Armagh, stationed at Castledawson, ... 136

„ 12.—Roberts, Samuel U., C.E., counties Galway and Mayo, stationed at Galway, . 140

„ 13.—Smith, T., C.E., county Wexford, stationed at Bridgetown, ... 144

„ 14.—Tarrant, George, C.E., counties Galway and Mayo, stationed at Tuam, .. 145

Printed image digitised by the University of Southampton Library Digitisation Unit

SCHEDULE No. 1.—ABSTRACT of EIGHTY-FOUR DRAINAGE AWARDS made Final up to

No. of District, or Final Notice.	Districts.	Counties.	Area of Catchment, or Rain Basin	No. of Award.	Date when Awards made final.	Total Amount of Expenditure, for all purposes.	Portion of Total Expenditure charged to Counties for Public Works.	Portion of Total Expenditure charged on Lands.
						£ s. d.	£ s. d.	£ s. d.
		Awards made Final in the Year 1849.						
			Stat Acres.					
1	Blackwater,	Meath and Kildare,	50,000	1	16 March,	12,115 16 6	1,839 15 9	10,276 0 9
4	Oranhill,	Galway,	Unknown, being in cavernous limestone	2	4 April,	3,871 16 2	190 16 2	3,681 0 0
64	Ballycowan,	Kildare,	1,000	3	16 June,	729 3 2	87 9 10	641 13 4
63	Gorteen,	Do.,	7,170	4	16 „	3,526 4 11	139 10 4	6,380 14 7
87	Hermitage,	Do.,	000	5	10 „	280 10 1	18 5 10	273 10 3
57	Kilmurry,	Meath,	2,000	6	30 July,	938 13 3	55 14 0	882 18 6
26	Loughnasaggart,	Meath and Westmeath,	2,500	7	0 September,	683 14 6	9 0 0	674 8 6
13	Red Bog,	Meath,	3,000	8	6 „	904 19 11	66 19 11	898 6 0
107	Carbury Mill-stream,	Kildare,	1,000	9	19 October,	637 10 10	34 18 3	602 12 7
139	Wilkinstown,	Meath,	10,000	10	19 „	1,764 0 0	190 17 7	1,573 2 5
07	Garrigans,	Donegal,	3,330	11	26 „	2,475 7 10	141 5 3	2,334 2 7
6	Kilmannock,	Wexford,	8,532	12	26 „	9,836 13 7	–	9,836 13 7
12		Totals for 1840,	00,352			37,830 10 9	2,769 19 8	35,060 17 1
		Awards made Final in the Year 1850.						
89	Ballinderry,	Westmeath and King's,	1,058	13	30 April,	1,262 9 10	136 1 3	1,126 8 7
45	Mullafarry,	Mayo,	2,210	14	30 „	986 13 0	134 6 7	852 9 5
46	Lough Aluck,	Do.,	6,064	15	30 „	2,881 12 0	122 7 11	2,759 4 7
48	Owenkeagh,	Cork,	15,766	16	30 „	1,277 7 3	70 11 7	1,206 15 6
55	Carriggower,	Wicklow,	12,000	17	30 „	3,237 8 4	102 10 7	3,134 17 9
74	Shandrum,	Mayo,	700	18	30 „	712 10 3	–	712 10 3
110	Carrowmore Lake,	Do,	800	19	30 „	796 12 1	6 7 1	790 5 0
113	Drumbominy,	Fermanagh,	1,000	20	30 „	333 8 9	–	333 6 9
141	Moyne and Crosspatrick,	Mayo,	600	21	30 „	702 16 9	23 1 6	679 12 3
154	Curragha,	Meath and Dublin,	2,500	22	30 „	1,264 5 9	–	1,264 5 9
112	Kinmeen,	Fermanagh,	1,000	23	2 September,	244 10 4	–	244 10 4
58	Headfard,	Leitrim,	3,520	24	16 „	1,010 12 9	87 10 0	923 2 0
105	Kilcock,	Meath,	3,230	25	16 „	1,819 6 5	17 14 0	1,801 9 5
24	Ballybay,	Roscommon,	6,300	26	1 October,	848 17 4	41 6 2	807 11 2
106	Garr,	Kildare,	8,600	27	1 „	6,816 12 8	385 12 6	3,431 0 2
12	Lourha,	Tipperary,	8,000	28	8 „	3,504 19 3	55 0 0	3,449 19 6
21	Owenabrockagh,	Mayo,	6,000	29	26 „	3,154 5 7	00 15 11	3,068 9 8
23	Moyour,	Do.,	6,000	30	26 „	8,764 1 2	1,039 19 9	7,724 1 5
69	Curraunboy,	Do.,	200	31	26 „	295 5 7	26 9 4	268 16 3
70	Cuilmore,	Do.,	500	32	26 „	826 13 6	18 8 10	808 4 8
71	Broadlough,	Do.,	1,000	33	26 „	1,241 16 9	165 15 6	1,100 1 3
72	Mullawn,	Do.,	400	34	26 „	347 7 4	13 12 2	333 15 2
73	Cameloon,	Do.,	400	35	26 „	602 13 5	388 13 1	214 0 4
110	Tawnawoggaun,	Do,	2,200	36	26 „	1,334 0 10	155 12 4	1,178 8 6
152	Ballinakill,	Meath,	1,350	37	26 „	1,167 4 7	93 14 3	1,073 10 4
155	Boardsmill,	Do.,	6,850	38	26 „	4,191 5 3	677 19 10	3,513 5 5
156	Ballinaskea & Castlerickard,	Do.,	3,000	39	26 „	2,223 11 7	187 4 1	2,036 7 6
27		Totals for 1850,	95,582			48,348 2 10	4,010 12 0	44,337 16 10
		Awards made Final in the Year 1851.						
83	Castlebar Lakes,	Mayo,	1,500	40	29 April,	1,708 6 4	11 15 7	1,696 10 9
31	Kilmaine,	Do.,	10,000	41	29 „	10,990 10 1	243 4 11	10,747 5 2
109	Saleen Lough,	Do.,	2,850	42	29 „	3,079 13 11	135 18 6	2,943 15 5
7	Fane,	Louth,	87,400	43	20 September,	8,155 15 6	926 8 1	7,229 12 5
25	Nobber,	Meath,	40,000	44	20 „	7,634 6 4	580 17 11	7,053 5 5
180	Wottonstown,	Louth,	6,300	45	20 „	1,102 16 0	80 17 7	1,021 15 5
34	Ballinhassig,	Cork,	23,500	46	13 October,	7,844 17 1	568 8 9	7,276 8 4
5	Cahors,	Wexford,	7,000	47	13 „	4,315 14 11	45 11 6	4,270 3 5
125	Clonlost,	Westmeath,	3,500	48	13 „	2,406 14 3	209 9 5	2,197 4 10
49	Ratooragh,	Cork,	2,780	49	13 „	928 7 11	–	928 7 11
50	Shandon,	Waterford,	160	50	13 „	1,030 12 0	370 0 0	660 12 0
151	Lough Crew,	Meath,	2,396	51	15 „	2,753 10 8	157 18 6	2,596 1 2
28	Ballycasey,	Tipperary,	7,680	52	17 „	3,805 6 2	185 16 4	3,619 9 10
108	Boley,	Galway,	3,500	53	17 „	2,220 14 2	139 19 7	2,080 14 7
188	Lisduff,	Do.,	2,400	54	18 „	1,545 15 11	–	1,545 15 11
112	Foranwell,	Kildare,	6,800	55	29 „	6,475 1 8	67 2 7	6,407 10 1
166	Lough Dalla,	Mayo,	4,500	56	29 „	2,836 11 9	191 1 10	2,645 9 11
187	Glenarriff,	Antrim,	9,200	57	60 „	3,345 4 4	–	3,345 4 4
140	Maghera,	Down,	19,000	58	30 „	1,397 12 1	–	1,397 12 1
19		Totals for 1851,	237,466			70,577 11 1	3,914 3 1	66,663 8 0

Pnnted image digitised by the University of Southampton Library Digitisation Unit

December 31, 1854, and Repayments thereon, up to January 5, 1855.

Area of Flooded or Injured Lands, which have been Drained or Improved. Statute Measure.	Cost per Acre of the Drainage, including Interest, &c	Increase in the Annual Letting Value of these Lands, caused by Drainage.	Amount of Instalments payable half yearly, to repay Cost with Interest.	No. of half yearly instalments, to repay principal and interest.	Repayments. To end of 1853.	Repayments. During 1854.	Repayments. Total.	Districts.	No. of District, or Final Notice.
A. R. P.	£ s. d.	£ s. d.	£ s. d.		£ s. d.	£ s. d.	£ s. d.		
3,827 2 18	2 13 8	1,034 7 9	382 4 1	40	7,686 2 3	509 17 8	8,195 19 11	Blackwater, ...	1
974 0 16	3 15 7	315 10 1	139 17 7	44	1,588 5 0	275 13 11	1,863 18 11	Oranhill, ...	4
215 2 29	2 19 6	58 17 3	23 12 2	40	435 18 7	33 12 9	469 11 4	Ballycowan, ...	64
1,440 0 12	2 7 0	438 6 2	124 12 1	40	1,891 7 10	150 2 1	2,041 9 11	Gorteen, ...	63
150 1 38	1 16 5	26 13 11	10 1 3	40	90 5 4	23 15 7	114 0 11	Hermitage, ...	87
360 1 22	2 7 9	143 10 1	32 9 8	40	445 8 11	43 10 4	488 14 3	Kilmurry, ...	57
193 1 38	3 9 9	59 11 4	20 10 6	40	502 3 11	25 17 6	528 1 5	Loughnasaggart, . . .	26
241 2 8	3 14 4	75 8 5	33 0 9	40	415 8 0	59 8 9	474 17 6	Red Bog, ...	13
196 0 20	3 1 6	44 10 9	22 3 5	40	234 14 3	43 14 2	278 8 5	Carbury Mill-stream, . . .	107
700 2 37	2 4 10	217 10 8	57 17 6	40	768 11 11	107 18 9	876 10 8	Wilkinstown, ...	189
634 2 18	3 13 6	217 3 8	85 17 6	40	826 7 0	236 15 6	1,066 2 6	Carrigans, ...	67
509 1 12	19 6 3	702 0 1	347 12 10	46	4,817 18 9	265 3 8	5,082 17 5	Kilmannock, ...	6
9,453 0 28	Average. 3 14 2	3,833 16 2	1,286 8 4	–	19,702 2 6	1,778 10 8	21,480 13 2		12
311 0 38	3 12 5	112 8 6	49 4 8	62	677 8 8	76 9 6	753 16 2	Ballinderry, ...	39
326 0 15	2 12 4	117 5 1	39 0 2	30	445 17 8	64 15 10	510 13 6	Mullafarry, ...	45
921 2 30	2 10 10	240 19 7	103 15 6	40	821 6 7	131 7 5	952 14 0	Lough Allick, ...	46
393 2 15	6 1 4	99 9 10	41 15 1	44	452 17 1	77 8 7	530 5 8	Owenkeagh, ...	48
592 0 31	5 5 10	274 10 9	126 7 0	36	1,100 2 1	261 1 4	1,361 3 5	Carrigower, ...	55
132 1 35	5 7 7	53 10 0	24 13 1	44	167 5 2	30 11 9	197 16 11	Shandrum, ...	74
199 2 30	3 19 2	54 18 5	27 6 10	44	224 16 7	53 17 11	278 14 6	Carrowmore Lake, . . .	110
134 2 5	2 9 7	36 11 6	14 6 2	32	114 6 8	28 4 2	142 10 10	Drumbominy, ...	113
96 1 32	7 0 11	50 16 10	23 10 3	44	210 10 2	46 7 2	257 6 4	Moyne and Crosspatrick, .	141
407 3 32	3 2 0	122 6 7	54 1 6	36	391 12 6	111 14 6	503 6 0	Curragha, ...	154
87 3 31	2 15 7	28 2 0	10 6 10	32	73 6 10	20 13 8	94 0 6	Kinmeen, ...	112
304 1 20	3 0 8	144 10 9	43 13 11	28	392 16 11	86 2 11	479 2 10	Headford, ...	58
491 3 11	6 16 4	196 4 1	67 15 1	40	460 6 6	132 16 2	632 2 8	Kilcock, ...	105
414 3 27	1 16 11	124 0 8	44 5 8	24	323 15 0	91 2 11	414 17 11	Ballybay, ...	24
944 0 23	3 12 8	282 10 8	126 4 8	40	1,268 1 1	248 16 7	1,516 17 8	Gaur, ...	100
1,057 1 13	3 5 3	335 7 9	122 4 8	44	1,095 18 10	253 4 0	1,320 2 10	Lorrha, ...	12
379 0 35	8 1 6½	224 1 6	111 2 6	44	963 4 2	634 16 3	1,898 0 5	Owenabrockagh, . . .	21
1,040 3 11	7 8 5	556 8 4	273 13 5	44	3,020 4 8	768 4 0	3,788 8 3	Moyour, ...	23
46 0 31	5 16 4½	19 6 0	9 6 0	44	321 10 10	–	321 10 10	Curraunboy, ...	69
57 3 8	5 6 8	21 13 0	10 13 4	44	82 8 10	10 11 4	93 0 2	Guilmore, ...	70
196 3 16	5 11 3	78 19 3	68 5 5	44	365 8 0	37 18 0	403 6 0	Broadlough, ...	71
74 3 13	4 9 2	20 11 1	11 11 0	44	82 18 2	11 8 10	94 7 0	Mullawn, ...	72
72 3 37	2 18 7½	27 9 3	7 8 1	44	422 6 0	8 7 0	430 13 0	Camcloon, ...	76
294 1 0	4 0 1	82 10 10	40 15 6	44	412 10 7	52 16 6	465 13 1	Tawnawoggaun, . . .	116
490 3 3	2 9 10	129 15 6	49 12 4	32	440 11 0	97 15 11	538 6 11	Ballinakill, ...	152
1,428 0 12	2 9 2	428 2 1	159 4 4	32	2,080 9 8	282 0 2	2,362 9 10	Boardsmill, ...	155
738 0 20	2 15 2	205 7 11	93 18 11	32	842 14 7	181 8 9	1,024 3 4	Ballinaskea&Castlerickard,	156
11,579 0 17	Average. 3 16 7	4,074 4 8	1,724 4 11	–	17,294 12 2	4,080 1 2	21,374 13 4		27
185 2 27	9 2 9	85 19 1	42 17 2	80	189 7 4	113 12 0	302 19 4	Castlebar Lakes, . . .	83
1,126 3 30	9 10 3	622 12 5	283 14 8	80	2,437 19 4	828 17 5	3,200 16 9	Kilmaine, ...	61
906 3 14	8 4 11	259 3 10	74 7 3	80	502 1 9	91 8 4	593 10 1	Saleen Lough, . . .	169
1,521 3 28	4 15 0	533 2 7	257 7 4	44	2,210 10 0	412 2 6	2,622 12 0	Fane, ...	7
1,357 1 3	5 3 11	586 13 2	266 8 0	40	2,150 9 0	517 12 2	2,668 1 2	Nobber, ...	25
316 1 17	3 4 7	96 15 8	40 9 6	40	272 17 0	54 17 5	327 14 5	Wottonstown, ...	180
1,452 3 5	5 0 2	447 8 10	212 19 2	60	1,612 7 0	466 11 4	2,078 18 4	Ballinlassig, ...	34
817 1 24	6 18 4	240 6 2	119 2 1	76	3,060 2 1	98 5 6	3,158 7 7	Cahore, ...	5
048 2 5	3 7 9	177 14 5	80 16 10	40	709 4 0	150 16 8	860 0 8	Clonlost, ...	125
244 1 0	3 16 0	51 7 11	23 6 1	80	502 19 11	26 1 8	529 1 7	Ratoorugh, ...	49
43 1 15	15 4 10	57 8 7	22 17 2	44	484 1 5	45 1 1	520 2 6	Shandon, ...	50
489 0 34	5 6 1	140 4 6	66 2 6	72	506 16 8	126 6 7	633 3 3	Lough Crew, ...	151
753 6 6	4 16 0	225 12 8	107 17 2	60	582 8 0	1,032 9 5	1,614 17 5	Ballycasey, ...	28
683 0 4	3 0 11	188 18 11	76 11 1	40	514 17 0	157 16 6	672 13 0	Boley, ...	108
408 1 11	8 2 0	112 16 8	48 7 2	52	250 6 8	94 13 9	344 17 0	Lisduff, ...	188
956 1 65	8 11 3	268 1 11	125 7 8	40	748 18 10	241 16 6	990 15 4	Foranwell, ...	112
988 0 15	2 13 10	261 16 2	97 6 7	40	661 9 8	237 9 7	898 10 3	Lough Dalla, ...	166
526 0 30	6 7 2	214 12 4	105 13 0	56	1,016 14 8	213 8 8	1,230 3 4	Glenarriff, ...	187
393 1 22	3 11 0	147 3 5	59 10 5	32	318 10 8	107 10 0	426 15 8	Maghera, ...	140
13,707 3 5	Average. 4 17 3	4,712 10 5	2,114 13 7	–	18,732 6 7	5,017 3 1	23,749 9 8		19

Pnnted image digitised by the University of Southampton Library Digitisation Unit

SCHEDULE No. 1.—ABSTRACT of EIGHTY-FOUR DRAINAGE AWARDS made Final up to

No. of District, or Final Notice.	Districts.	Counties.	Area of Catchment, or Rain Basin.	No. of Award.	Date when Awards made final.	Total Amount of Expenditure, for all purposes.	Portion of Total Expenditure charged to Counties for Public Works.	Portion of Total Expenditure charged on Lands.
		Awards made Final in the Year 1852.	Stat. Acres.			£ s. d.	£ s. d.	£ s. d.
33	Camoge,	Limerick,	61,184	59	22 March,	4,437 11 9	90 17 11	4,346 13 10
81	Eslin,	Leitrim,	19,840	60	12 April,	11,356 6 3	577 16 2	10,778 10 1
175	Ballynahown,	King's and Westmeath,	15,000	61	14 April,	0,892 7 3	503 17 7	6,388 9 8
192	Derryholmes,	King's,	22,400	62	24 "	7,196 4 6	487 16 7	6,708 7 11
3	Borrisokane,	Tipperary,	20,550	63	29 "	10,038 17 11	529 0 0	9,509 17 11
40	Annagh,	Galway,	13,120	64	29 "	4,034 5 10	220 12 9	3,813 13 1
51	Cork Slob,	County of City of Cork,	330	65	29 "	5,920 7 11	–	5,920 7 11
60	Miles and Templebryan,	Cork,	10,285	66	29 "	1,392 5 3	69 15 6	1,322 9 9
153	Cavetown,	Roscommon,	8,000	67	29 "	1,933 18 5	–	1,933 18 5
159	Croghan,	Do.,	8,000	68	29 "	3,540 0 6	108 9 5	3,431 11 1
102	Drumcliff,	Sligo and Leitrim,	14,204	69	29 "	4,070 7 9	224 7 8	3,846 0 1
173	Coolaney,	Sligo,	90,744	70	29 "	4,625 0 0	–	4,625 0 0
182	Dunmoran,	Do.,	7,680	71	29 "	4,734 15 6	110 0 10	4,623 14 8
15	Dungolman,	Longford and Westmeath,	28,000	72	29 September,	10,587 1 10	335 12 6	10,251 9 4
37	Rath, or Clooneen,	Do., do.	15,000	73	30 "	6,671 6 4	599 8 1	6,071 18 3
189	Barren,	Carlow and Kildare,	40,000	74	29 October,	26,079 8 11	1,683 18 9	24,395 10 2
16		Totals for 1852,	374,427			113,500 5 11	5,541 13 9	107,967 12 2
		Awards made Final in the Year 1853.						
35	Shinrone (Lands),	King's and Tipperary,	35,840	75	26 April,	8,381 2 9	414 9 11	7,704 12 10
	Shinrone (Mill),	"	–	–	"	–	–	172 0 0
80	Sow,	Wexford,	14,000	76	26 April,	8,825 0 3	415 12 11	8,409 16 4
2		Totals for 1853,	49,840			17,206 12 0	830 2 10	16,376 9 2
		Awards made Final in the Year 1854.						
42	Templemore (Lands),	Tipperary,	33,000	77	26 April, 1853,	15,908 15 5	1,098 3 2	7,500 0 0
	Templemore (New award) (Mills),	"	–	–	1 July, 1854,	–	–	280 0 0
47	Clonakilty,	Cork,	2,000	78	5 September,	10,825 6 2	32 1 3	10,793 4 11
2	Ardee,	Louth and Meath,	78,000	79	18 "	22,280 5 8	1,355 5 1	9,920 12 5
53	Loughans,	Kilkenny,	3,500	80	26 "	4,107 7 4	94 0 0	1,800 0 0
9	Borris-in-Ossory,	Tipperary and Queen's Co.,	35,840	81	27 "	20,020 5 1	970 16 5	10,000 0 0
29	Deel,	Meath and Westmeath,	64,000	82	18 October,	20,783 12 7	2,096 17 4	13,700 0 0
161	Castlemartyr,	Cork,	12,960	83	20 "	7,389 19 6	613 0 5	4,940 0 0
59	Quin,	Clare,	37,120	84	25 "	20,055 11 0	1,078 18 4	14,000 0 0
8		Totals for 1854,	206,420			121,431 2 0*	7,339 8 0*	72,933 17 4*
84	General Total for six years, ending Dec. 31, 1854,		1,114,007			408,003 11 4	24,405 19 4	343,339 14 7

Office of Public Works, Dublin,
March 30, 1855.

* The difference between the total expenditure and the amount charged on the lands and on the

Printed image digitised by the University of Southampton Library Digitisation Unit

December 31, 1854, and Repayments thereon, up to January 5, 1855—*continued.*

Area of Flooded or Injured Lands, which have been Drained or Improved. Statute Measure.	Cost per Acre of the Drainage, including Interest, &c.	Increase in the Annual Letting Value of these Lands, caused by Drainage.	Amount of Instalments payable half yearly, to repay Cost with Interest.	No. of half-yearly Instalments, to repay principal and interest.	Repayments. To end of 1853.	Repayments. During 1854.	Repayments. Total.	Districts.	No. of District, or Final Notice.
A. R. P.	£ s. d.	£ s. d.	£ s. d.		£ s. d.	£ s. d.	£ s. d.		
1,412 0 7	3 1 7	946 8 9	233 11 11	24	1,885 0 1	344 3 8	2,229 3 9	Camoge,	33
2,639 3 5	4 1 8	886 15 1	396 11 2	40	4,390 11 1	584 19 11	4,975 11 0	Eslin,	81
2,032 2 26	3 2 10	602 6 6	274 2 9	32	1,863 6 5	514 12 4	2,377 18 9	Ballynahown,	175
5,600 1 0	1 3 11½	958 1 4	357 8 0	24	2,007 10 0	633 7 10	2,649 17 10	Derryholmes,	192
1,517 0 39	9 5 4	505 19 5	247 8 8	80	1,183 12 0	2,452 8 5	3,636 0 11	Borrisokane,	3
907 0 39	4 4 1	339 2 9	144 13 10	40	491 17 5	560 11 7	1,052 9 0	Annagh,	49
214 0 20	27 13 0	573 9 10	254 1 0	32	97 10 7	48 9 5	149 3 0	Cork Slob,	51
259 1 29	5 2 0	94 14 2	45 16 2	44	252 7 5	90 4 0	342 11 5	Miles and Templebryan,	60
309 0 37	6 5 0	117 1 8	55 18 5	60	235 4 0	109 8 11	344 12 11	Cavetown,	153
847 2 1	4 1 0	277 11 6	118 14 7	44	957 0 3	228 14 11	886 4 2	Croghan,	159
647 0 11	5 18 11	207 11 1	90 5 9	76	573 15 5	242 19 5	816 5 10	Drumcliff,	162
792 3 18	5 16 8	241 2 7	119 8 0	76	479 9 1	285 6 11	711 19 0	Coolaney,	173
881 0 35	5 4 11	282 10 4	133 13 11	50	617 9 5	268 18 9	886 7 9	Dunmoran,	182
2,220 0 8	4 12 1	929 1 9	383 17 5	40	1,458 16 0	734 2 9	2,192 18 9	Dungolman,	15
1,157 3 35	5 4 10½	401 16 10	183 5 0	59	1,053 18 0	420 15 9	1,474 9 9	Rath, or Cloneen,	37
8,008 0 9	3 0 1	2,589 19 9	929 12 2	40	9,829 1 1	1,586 17 7	11,415 18 8	Burren,	189
20,452 2 36	Average. 3 13 4	9,053 10 0	3,977 7 9	–	27,073 18 7	9,055 10 11	39,129 9 6		16
1,288 3 7	6 0 11½	434 19 7	200 0 6	60	659 9 4	543 19 4	1,213 5 8	Shinrone,	35
3 1 0	–	–	4 8 10	–					
1,983 0 10	4 4 10	609 9 5	290 10 6	44	918 12 4	927 17 5	1,546 9 0	Sow,	80
3,275 0 17	5 0 0	1,044 9 9	495 14 10	–	1,588 1 8	1,171 13 9	2,759 15 5		2
3,394 0 21	2 4 2	1,263 5 10	334 17 6	30	–	1,096 3 2	1,098 3 2	Templemore,	42
2 2 0	–	–	12 10 0	–					
292 0 30	39 18 9	–	394 11 1	49	–	–	–	Clonakilty,	47
3,252 0 11	3 1 9	1,751 19 4	442 19 1	30	–	1,712 14 11	1,712 14 11	Ardee,	2
548 1 2	3 5 8	214 4 4	55 16 9	40	–	104 7 1	104 7 1	Loughans,	53
3,024 3 27	2 15 2	1,085 18 2	365 11 2	40	–	1,101 5 2	1,101 5 2	Borris-in-Ossory,	9
4,499 3 39	3 0 10	1,584 8 9	643 15 2	28	–	2,223 12 0	2,223 12 9	Deel,	29
1,114 1 5	4 8 6	383 7 4	191 1 1	48	–	983 11 2	983 11 2	Castlemartyr,	191
4,305 0 29	3 5 0	1,032 15 3	456 8 6	48	–	1,175 18 6	1,175 18 6	Quin,	59
21,093 2 1	3 9 4	7,315 19 6	2,877 9 7		–	8,099 12 0	8,099 12 0		8
88,501 1 24	3 17 7	30,134 18 3	12,475 19 0		84,391 1 5	20,202 11 7	113,593 13 1		84
					Add Repayments by Counties for other Districts for which Awards have not been made, to December 31, 1854,		20,831 6 11		
					Total Repayments up to January 5, 1855,		134,425 0 0		

By Order,

EDWARD HORNSBY, Secretary.

*Counties is the amount remitted by order of the Treasury, under the Act 16 and 17 Vict. c. 130.

Printed image digitised by the University of Southampton Library Digitisation Unit

ARTERIAL DRAINAGE

No. 2.—Return of Districts in hands, with the Expenditure and

No. of District, or Final Notice	Districts.	Date of Final Notice.	Counties in which Situate.	Date when Work commenced.	Area of Catchment Basin.	Length of Rivers and Principal Drains to be Made or Improved as stated in Report.	Area of Flooded and Injured Lands originally estimated to be Drained or Improved, Statute Measure.
					Statute Acres.	Stat. Miles.	A. R. P.
17	Boyne,	10 June, 1846,	Meath, Westmeath, Kildare, & King's	22 June, 1846,	304,139	54	7,059 3 1
27	Brusna (Ferbane),	4 July, „	King's,	2 Sept., „	389,120	66½	15,037 0 25
			resumed	early in 1854,			
62	Ballyteigue,	2 Dec., „	Wexford,	1 January, 1847,	20,752	13½	2,921 3 14
172	Balla,	21 Sept., 1847,	Mayo,	16 July, 1849,	30,720	15	4,165 0 0
			resumed	10 Dec., 1853,			
22 and 184	Ballinamore and Ballyconnell,	26 June, 1846, and 10 Nov., 1847,	Cavan, Farmanagh, Leitrim, and Roscommon,	30 June, 1846,	101,455	40	0,538 1 16
18	Cappagh,	10 June, 1846,	Galway,	7 July, „	34,856	11	2,927 0 0
			resumed	October, 1853,			
138	Castlebernard,	28 April, 1847,	King's,	1 May, 1847,	38,000	10	1,911 0 0
179	Crosslough,	30 „ „	Mayo,	27 August, 1849,	399	1	81 0 0
			resumed	Nov., 1853,			
38	Dunkellin,	10 August, 1846,	Galway,	4 Sept., 1846,	88,320	52	7,110 0 0
			resumed	1 April, 1854,			
111	Derrylin,	10 March, 1847,	Fermanagh,	1 April, 1847,	3,000	4	159 0 0
164	Dunmore,	3 Sept., „	Galway, Mayo, and Roscommon,	15 August, 1849,	90,161	40	9,803 0 0
			resumed	1 Nov., 1853,			
65	Fergus,	17 Dec., 1846,	Clare and Galway,	15 Feb., 1847,	134,400	52	8,388 0 0
			resumed	October, 1853,			
8	Glyde,	14 May, „	Louth, Meath, Monaghan, & Cavan,	11 April, 1846,	170,813	44	6,887 0 3
79	Hind,	18 Jan., 1847,	Roscommon,	10 „ 1847,	10,000	14	2,800 0 0
30	Inny,	31 July, 1846,	Meath, Westmeath, Longford, and Cavan,	15 Sept., 1846,	231,116	41	7,763 1 14
			resumed	26 Sept., 1853,			
18	Killimor,	18 June, „	Galway,	6 July, 1846,	46,341	43½	6,861 0 29
41	Kilbeggan,	5 Sept., „	Westmeath and King's,	1 Feb., 1847,	88,060	20	4,982 3 25
			resumed	27 Sept., 1853,			
54	Kilbride,	30 Oct., „	Kilkenny and Tipperary,	31 October, 1840,	8,000	6	2,605 0 0
78	Kill,	18 Jan., 1847,	Cavan,	9 March, 1847,	17,000	10	642 0 0
124	Kilmagauny,	10 April, „	Kilkenny,	1 May, „	18,000	11	2,593 0 0
160	Keenagh,	3 Sept., „	Longford,	25 June, 1849,	18,000	9	1,882 0 0
			resumed	20 April, 1854,			
11	Longford,	2 June, 1846,	Longford,	17 „ 1846,	72,320	25	4,424 0 0
32	Lough Gara and Mantua,	24 July, „	Roscommon, Mayo, and Sligo,	9 Sept., „	128,000	25	3,003 0 0
			resumed	5 „ 1853,			
43	Loughs Oughter and Gowna, and River Erne,	16 Sept., „	Cavan, Leitrim, and Longford,	13 October, 1840,	260,480	57	8,300 0 0
68	Lough Neagh,	24 Dec., „	Londonderry, Antrim, Down, Armagh, and Tyrone,	3 May, 1847,	1,411,020	91¾	26,000 1 32
109	Leesborough,	12 March, 1847,	Monaghan,	1 April, „	11,022	7	680 0 0
170	Lavally,	4 Sept., „	Galway,	9 July, 1849,	28,160	20	2,436 0 0
			resumed	7 Oct., 1853,			
174	Lough Mask and River Robe,	24 „ „	Mayo and Galway,	11 June, 1849,	225,000	50	14,886 3 0
183	Loughs Corrib, Mask, and Carra,	4 Nov., „	Galway and Mayo, and County of Town of Galway,	1 January, 1848,	780,000	40½	20,972 0 28
193	Lough Lannagh,	19 Jan., 1848,	Mayo,	11 June, 1849,	21,440	11	2,454 0 0
176	Monivea,	22 Sept., 1847,	Galway,	15 August, „	54,000	23	3,776 0 0
			resumed	1 Nov., 1853,			
61	Rinn and Black River,	1 Dec., 1846,	Leitrim and Longford,	13 April, 1847,	74,000	17	4,097 0 0
			resumed	5 Sept., 1853,			
10	Strokestown,	60 May, „	Roscommon,	15 June, 1846,	70,000	45¼	7,397 2 5
20	Shrule,	19 June, „	Mayo and Galway,	10 July, „	27,000	13	3,068 0 0
82	Shanagolden,	1 Feb., 1847,	Limerick,	8 March, 1847,	14,270	24	1,012 0 0
14	Turloughmore,	4 June, 1846,	Galway,	9 June, 1846,	212,480	19	4,861 0 0
44	Youghal,	2 Oct., „	Cork,	1 Nov., „	1,547	–	220 0 0
Total 37				Totals,	5,258,561	1,025¼	211,352 1 34
				Add quantity of land in districts for which no revised survey made,			
				Add for districts of Ardee, Borris-in-Ossory, Clonakilty, Castlemartyr, Deel, Loughans, Quin, and Templemore, for which awards have been made,			

Office of Public Works, Dublin, March 30, 1855.

(*) Includes £227,945 10. 0d., interest on borrowed money.

Printed image digitised by the University of Southampton Library Digitisation Unit

AND NAVIGATION.

Employment thereon, for Year ending December 31, 1854.

Quantity of Land on Revised and Detailed Survey of District, estimated to be benefited by the proposed Works Statute Measure.	Total Expenditure from commencement of Works to 31st December, 1854, including Interest on Borrowed Money.	Expenditure for one year ending 31st December, 1854, including Interest on Borrowed Money.	Quantity of Rock and Earthwork removed in 1854.	Length of Rivers and Drains opened in 1854.	Equivalent of Men's Labour in Days' Work of one man. 1854.	—
A. R. P.	£ s. d.	£ s. d.	Cubic Yards.	Stat. Miles.		
3,701 0 13	56,923 0 8	2,805 8 10	–	–	–	Ordinary proceedings; award in preparation.
13,874 0 18	89,005 11 0	3,475 3 7	174,234	2	58,777	Summary proceedings; works resumed, after suspension for 2nd assents, in accordance with the Report of the Commissioners for Special Inquiry.
2,998 0 2	36,836 18 11	2,921 0 7	30,723	9	9,106	Ordinary proceedings.
4,060 0 14	15,601 8 5	1,857 0 5	64,490	9½	22,832	Summary proceedings; works resumed, after suspension for 2nd assents, in accordance with the Report of the Commissioners for Special Inquiry.
–	219,687 11 3	21,157 7 8	160,923	3½	113,613	Ordinary proceedings; drainage and navigation combined; Shannon and Erne junction; drainage commenced under summary proceedings.
3,488 1 31	13,004 4 3	2,607 5 10	117,286	7½	24,334	Summary proceedings; works resumed, after suspension for 2nd assents, in accordance with the Report of the Commissioners for Special Inquiry.
2,634 1 14	19,156 14 7	2,101 3 7	37,851	½	13,520	Summary proceedings; 2nd assents received.
91 0 35	398 19 0	11 7 3	–	–	–	Ditto, ditto; award in preparation.
9,006 1 3	29,834 17 3	3,470 14 4	53,083	17	23,422	Ditto; works resumed, after suspension for 2nd assents, in accordance with the Report of the Commissioners for Special Inquiry.
171 3 14	898 0 2	19 4 3	.	–	–	Ditto.
–	35,274 7 3	6,538 19 3	73,121	7	25,548	Ditto; works resumed, after suspension for 2nd assents, in accordance with the Report of the Commissioners for Special Inquiry.
9,812 0 14	35,939 3 10	5,831 8 11	85,340	9	55,351	Ditto; works resumed, after suspension for 2nd assents, in accordance with the Report of the Commissioners for Special Inquiry.
–	45,945 2 10	5,727 18 0	77,203	6	25,054	Ordinary proceedings.
3,134 0 22	19,206 15 4	550 4 0	–	–	–	Summary proceedings; 2nd assents received; drainage and navigation combined; navigation not commenced.
16,181 3 60	32,342 5 4	4,027 17 2	33,794	4	28,803	Summary proceedings; works resumed, after suspension for 2nd assents, in accordance with the Report of the Commissioners for Special Inquiry.
3,494 1 5	52,471 14 9	3,251 6 3	3,300	4½	8,138	Summary proceedings; 2nd assents received. Suspended for one year; resumed July, 1853.
6,956 2 10	24,170 5 10	3,852 3 9	151,221	10¼	28,919	Ditto; works resumed, after suspension for 2nd assents, in accordance with the Report of the Commissioners for Special Inquiry.
1,685 6 11	7,859 3 2	528 10 5	5,958	17⅞	2,540	Ditto.
1,611 0 0	2,729 2 5	103 16 3	–	–	–	Ditto; works suspended for 2nd assents, but to be completed under report of the Commissioners for Special Inquiry.
2,891 2 15	10,689 19 3	738 9 4	8,000	23	4,083	Ditto.
2,794 1 27	7,180 18 2	724 5 9	17,505	½	6,488	Ditto; works resumed, after suspension for 2nd assents, in accordance with the Report of the Commissioners for Special Inquiry.
5,389 3 30	33,048 17 0	4,024 16 9	24,047	1½	20,853	Ditto; 2nd assents received.
5,475 0 35	16,328 2 3	3,725 19 8	66,106	1½	40,409	Ditto; ditto; works resumed, after suspension for 2nd assents, in accordance with the Report of the Commissioners for Special Inquiry.
13,046 3 27	83,636 19 8	9,010 17 0	70,904	10½	56,118	Summary proceedings; 2nd assents received; drainage and navigation.
–	189,824 1 2	25,114 18 3	258,561	20½	149,089	Ordinary proceedings; drainage and navigation combined.
733 1 10	5,837 7 4	192 3 10	–	–	–	Summary proceedings; 2nd assents received.
2,296 1 35	11,431 4 10	3,280 10 6	49,532	1½	(*)	Ditto; works resumed, after suspension for 2nd assents, in accordance with the Report of the Commissioners for Special Inquiry.
–	57,534 13 5	5,587 0 8	30,943	6½	36,942	Ditto; drainage and navigation combined.
–	206,915 3 4	21,422 15 11	89,427	1	122,064	Ordinary proceedings; drainage, navigation, and mill-power combined.
1,924 1 16	16,575 0 10	1,006 11 11	2,941	3¾	6,856	Summary proceedings; 2nd assents received.
1,457 2 0	15,412 5 4	2,105 14 9	34,342	2½	7,066	Ditto; works resumed, after suspension for 2nd assents, in accordance with the Report of the Commissioners for Special Inquiry.
5,891 1 11	20,847 18 3	4,671 1 10	139,095	17	48,590	Ditto; works resumed, after suspension for 2nd assents, in accordance with the Report of the Commissioners for Special Inquiry.
7,397 2 5	39,091 13 3	1,447 15 2	–	–	–	Ordinary proceedings.
4,041 1 14	27,759 13 4	951 5 5	–	–	939	Summary proceedings; 2nd assents received.
1,638 0 28	4,219 3 0	203 18 2	–	–	–	Ditto; works suspended; reported upon by Commissioners for Special Inquiry.
3,856 2 2	59,448 14 11	3,711 5 3	36,752	2¾	15,516	Ditto; 2nd assents received; award in preparation.
280 6 25	21,088 16 8	850 7 3	–	–	–	Summary proceedings; 2nd assents received.
158,773 2 36	1,548,495 8 0	159,007 13 9	1,873,894	200	955,847	
85,087 3 1	–					
–	–	2,712 18 9	12,435	1½	6,208	
243,883 1 37	(a) 1,546,495 8 0	(a) 181,720 12 6	1,886,359	201½	962,055	

By Order, EDWARD HORNSBY, Secretary.

(*) Includes £40,656 6s. 6d., interest on borrowed money.

(a) Work executed by contract; no record of number of men employed.

Pnnted image digitised by the University of Southampton Library Digitisation Unit

No. 3.—Return of Districts in which Works not yet commenced.

No. of District, or Final Notice.	Districts.	Date of Final Notice.	Counties in which situate.	Area of Catchment Basin.	Length of Rivers or Streams to be Made or Improved. Statute Measure.	Area of Flooded and Injured Lands originally estimated to be Drained or Improved. Statute Measure.	Total Expenditure up to 31st December, 1854.	—
				Statute Acres.	Statute Miles.	A. R. P.	£ s. d.	
171	Ardanairy, . . .	10 Sept., 1847,	Wicklow, . .	1,490	$2\frac{1}{4}$	241 0 0	47 1 8	Summary proceedings.
178	Askillaun, . . .	22 „ „	Mayo, . .	1,500	$1\frac{3}{4}$	210 0 0	—	Summary proceedings, transferred to Land Improvement Act, and works executed by Marquis of Sligo.
92	Brickey, . . .	19 Feb., „	Waterford, . .	8,800	7	827 0 0	81 9 3	Summary proceedings.
165	Breeogue, . . .	3 Sept., „	Sligo, . . .	180,480	—	304 0 0	49 12 3	
185	Burton Hall, . .	23 Nov., „	Carlow and Kildare	5,700	$3\frac{1}{2}$	600 0 0	38 12 0	
177	Carrowbeg, . . .	22 Sept., „	Mayo, . .	330	$1\frac{1}{2}$	64 0 0	28 8 2	Revised quantity, 73A. 1R. 5P., summary proceedings; works proceeded with under Land Improvement Act.
190	Griffinrath, . . .	10 Jan., 1848,	Kildare, . .	900	$1\frac{1}{2}$	327 0 0	49 16 6	Summary proceedings.
168	Irishtown, Ongenstown, and Grange Streams,	3 Sept., 1847,	Meath, . .	3,840	$4\frac{1}{4}$	469 0 0	32 14 3	Summary proceedings.
158	Kilchreest, . . .	3 „ „	Galway, . .	20,800	$10\frac{1}{2}$	2,424 0 0	180 18 2	Summary proceedings.
163	Kisdoon, . . .	3 „ „	Tipperary, . .	13,720	7	1,416 0 0	117 11 10	Summary proceedings.
52	Main, ...	22 Oct., 1846,	Antrim, . .	57,600	11	2,192 0 12	677 3 2	Revised quantity, 1570A. 3R. 39P. Ordinary proceedings; legal difficulties.
146	Martinstown (Carbury),	12 May, 1847,	Kildare, . .	—	—	116 0 0	18 17 3	Summary proceedings.
194	Quoile, ...	13 „ 1851,	Down, . .	57,000	8	1,380 0 0	273 19 2	Ordinary proceedings.
167	Red Cross, . . .	3 Sept., 1847,	Wicklow, . .	6,700	4	332 0 0	47 8 10	Summary proceedings.
186	Raheen, . . .	23 Nov., „	Carlow, . .	3,567	$4\frac{1}{2}$	424 0 0	37 11 0	
157	Shanbogh, . . .	3 Sept., „	Kilkenny, . .	2,500	—	361 0 0	57 16 0	Summary proceedings.
181	Skane, . . .	26 Oct., „	Meath, . .	24,000	11	3,900 0 0	72 13 9	
17			Total, . .	388,987	$78\frac{3}{4}$	15,587 0 12	1,811 14 0	

Office of Public Works, Dublin,
March 30, 1855.

By Order,

Edward Hornsby, Secretary.

Pnnted image digitised by the University of Southampton Library Digitisation Unit

EXTRACT from the ANNUAL REPORT of Mr. F. BARRY, C.E., District Engineer.

For the year 1854. Dated 31st January, 1855.

Districts of LOUGH MASK *and* RIVER ROBE, BALLA, LOUGH LANNAGH, *and* SHRULE, *in the Counties of Mayo and Galway.*

I beg herewith to submit this annual report of the progress of the works under my charge during 1854. With former seasons their extent bears no comparison. In the first place, at the commencement of the year, all the districts were suspended, and it was not until late in the season that they were recommenced; and since then the works have been merely confined to such localities as were previously under operations, and were necessary to complete, for the drainage of the adjacent lands.

* * * * * *

For the above reasons an aggregate of only 67,569 persons were employed during 1854.

In penning this annual report, and as it will be the last that I shall have the honour to submit to the Board, I wish, summarily, to state that, since the Drainage Acts were first brought into operation in the autumn of 1846, an equivalent of nearly two and a half millions of labourers have received employment at a cost of £155,000, in carrying out the works of twenty-one districts, all of which have been completed under my directions.

This employment has been afforded to a population located in one of the most destitute parts of Ireland, chiefly at a period of famine, during a season of great depression, whereby a vast amount of misery was alleviated.

It is also gratifying to think, that in the expenditure of the above sum, this is not the only result; a population which literally knew not how to labour have been taught the use of tools and implements, thereby becoming useful members of society; and 30,000 acres of land which, formerly, were nearly valueless, from being soaked with water, are now drained, and fit for agricultural purposes; adding in both cases materially to the resources of the country.

During the past season the floods did not, as far as I am aware, overtop any bottom lands subject to the influence of our operations; and in almost all cases they passed off, so as to permit of an ample outfall for thorough drainage.

* * * * * *

LOUGH MASK AND RIVER ROBE DISTRICT.

Creagh Division.

The only works of any consequence which were completed in this reach of the river Robe were the building of the divisional wall between the extension of the Bulkaun stream and the tail-race of the manor mill, at Ballinrobe; the undersetting of the arch under Bridge-street; the excavations through the head and tail races of this mill; and the erection of an overfall for the tailwater into the main channel. On the

Robeen Division,

A heavy shoal, extending from below Old Robeen, through Fox-Hall Bridge, has been removed. And on the

Hollymount Division,

This shoal, which reached to Cloonark, has been excavated, so as to free the adjacent flat grounds; the tap-drain has likewise been refilled; a new outlet has also been made for Lough Keagh, into the river Robe; and two gullets have been built across the Cloonagashel stream.

Lehinch Division.

The tap-drain, which had been excavated for unwatering this reach was refilled, where required, by the proprietors.

Hollybrook Division.

The deep cuttings which were necessary at Tagheen have been completed, and the labourers are now employed between this locality and the village of Crossboyne, beyond which it is not intended to continue the excavations in the river.

Polnasillagh Division.

The arching over the deep cut leading from the Turlough into Castlemagarret demesne has been finished, and the channel above will, I expect, be out of hands by the first of March.

Keel Division.

A substantial weir of ashlar masonry has been erected in the river, between Lough Carra and Lough Mask, to keep up the waters of the former lake; and the embankments on either side of the channel are in progress. The abutments for the new iron structure, to carry the Ballinrobe and Castlebar public road, are likewise built, and ready for the beams and road-plates, which the contractors, Messrs. Courtney and Stephens, are to put up.

Carnacon Division.

A few drains only on this part of the district were cleared of slips and obstructions.

* * * * * *

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extract from the Annual Report of Mr. F. Barry, C.E., District Engineer.

BALLA DISTRICT.

Moyhenna Division.

On the Manulla river the only work executed during the past season was the putting up of three sluices in the Moyhenna mill weir. The Carrowmore and Derreens tributaries have been sunk to their proper depth and dimensions.

Ballycarra Division.

The main channel, especially the upper end of this reach, has been cleared of all its shoals and deposit, and the Breaghwy stream, which unwaters a considerable tract of good land, has been excavated for its entire length.

Ballinafad Division.

Through Mr. Blake's demesne, the excavation in the main channel is complete, and it has been continued up to where the district now ends. An occupation bridge, twenty-one feet span, has been thrown across the river, immediately opposite Ballinafad house.

* * * * * *

LOUGH LANNAGH DISTRICT.

Raheens Division.

The only piece of work of any consequence executed in this district has been the erection of a new mill weir at Raheens, and the embanking of the Raheens stream from this structure to the occupation bridge.

In the other divisions, some main and boundary drains have been sunk to their proper depths.

* * * *

SHRULE DISTRICT.

The deposit which had accumulated in all the channels of this district, during the past four years, was removed and taken up, and the district is complete and ready for award.

* * * * *

Extracts from the Annual Report of Mr. Charles J. Battersby, District Engineer.

EXTRACTS from the ANNUAL REPORT of Mr. CHAS. J. BATTERSBY, District Engineer.

For the year 1854. Dated January 6, 1855.

INNY DISTRICT, *Counties of Meath, Westmeath, Cavan, and Longford.*

The works in this district during the past year, extending over five miles of river course, have been carried on in the following divisions, viz.:—

No. 3, or Clynan Division.
No. 4, or Abbeyshrule Division.
No. 5, or Ballinacarrow Division.

No. 3, or Clynan Division.

The weather being too severe in the early part of the year, and the floods too high to admit of the excavation being continued in the bed of the river, the works were of necessity confined to the filling in of a part of the unwatering tap which had been previously used below Clynan bridge, and also to the dressing and surfacing of the spoil; this was the only work executed on this division during the past year, and occupied the men during part of the months of January and of February.

No. 4, or Abbeyshrule Division.

As soon as the water had subsided in the river after the winter floods, or about the middle of February, the dams were again repaired near the Abbeyshrule mill, and the rock cutting at once proceeded with, and in order to unwater both the Abbeyshrule and Aqueduct shoals at the same time, a dam was put in, and the entire river turned into the tap, which had been open since 1849. This tap, 24 feet wide at bottom, and about 3 feet 6 inches deep, partly cut through the land, and partly formed by dams in the old river channel, was one and a half miles in length, and discharged into the old river below Abbeyshrule mill. Since the completion of the excavation of the Aqueduct shoal, the filling in of the tap has proceeded at intervals, whenever labourers could be spared for the purpose, and there have been 228 statute perches completed.

In order to carry off the leakage water from these shoals, a tail tap was made which discharged below Clynan weir, and was of great advantage in keeping the site of the excavation free from water. This tap can be made available for the permanent improvement of the land through which it passes, as a sluice has been erected in the lower end of it at the Clynan weir, so that by making a small embankment along the main river, the adjacent low land may be inundated at the proper season, and the water be afterwards taken off when required. This tap also affords a facility for draining lands, which have been subject to injury from the backwater from Clynan weir, and could not have been heretofore improved.

The rock cutting and excavation below Abbeyshrule mill were finished on 4th May, and the excavation of the Aqueduct shoal was commenced on 28th March, and was

Printed image digitised by the University of Southampton Library Digitisation Unit

carried on uninterruptedly until the 7th August, when the head dam was lowered, the excavation of the entire shoal being then completed, with the exception of a small part in the site of the dams, and also some additional cutting required at the Aqueduct, so as to allow the water an easy and sufficient access to the arches. This shoal was for the most part, and especially in the neighbourhood of the Aqueduct, composed of a concrete of good manuring limestone gravel and stones, which it was found very difficult to excavate.

The piers of the Whitworth Aqueduct of the Royal Canal being founded 2 feet 6 inches above the new bed of river, it was decided by the Board not to underpin the piers, but to make a strong paving round the piers and under the arches; this paving was commenced on 26th June, and was finished on 16th September, in a most permanent and satisfactory manner, four out of five arches having been thus made available for drainage purposes. The stone used in this paving was procured from the rock cutting at Abbeyshrule, and the work has been completed within my estimate of 1st June last.

The contractor for the Abbeyshrule bridge has been employed during the latter part of the summer in completing the wing walls, the building of which was discontinued in the year 1850, owing to the necessity of keeping open the unwatering tap which crossed the line of the walls, and which was required for the unwatering of the Aqueduct shoal. The work done at this bridge during the past year consisted of the building of the two western wing walls, 170 feet long and 20 feet average height; the downstream eastern wall, 81 feet long and 16 feet average height; together with the filling in and repairing of roadway. The entire work has been executed in a very substantial manner.

* * * *

The Board having decided on advertising for contractors to execute a portion of the works on the district, notices to contractors were in consequence issued on 27th July last, and some tenders received; but the Board ultimately decided on not accepting any tender, and directed me, on 7th September, to proceed with the execution of the works as expeditionely as possible. Accordingly, on 8th September, the making of dams was commenced at Castlewilder, and the excavation proceeded with on the 15th; and on 4th November the channel was completed to the requisite width and depth, and the greater portion of the dams removed. This shoal was composed of limestone gravel and boulders.

On 11th September, the works were commenced at Ballinacarrow, and are now in a very forward state, as the greater part of the shoal has been excavated; the old bridge has been removed in the line of the new channel, and a temporary one erected higher up stream; and in order to preserve the sits of the excavation free from water, the proposed bed of river being upwards of 6 feet below the present level of the tail water, and 11 feet 6 inches below the present level of the head water, a waterwheel has been erected at the lower end of the shoal, and close to the tail dam, which works five pumps, and is found to be a most economical and satisfactory mode of unwatering the pits, especially at this season of the year, when manual labour applied to pumping is very insufficient, unsatisfactory, and expensive.

* * * *

The works on the district have proceeded very well, taking into consideration the small number of men employed, but they have not, owing to the scarcity of men, advanced with that expedition which might be desired. There has been, however, a great increase in the number of men employed in the latter end of this year, when compared with the same period of the previous year; and so far as it is possible to form an opinion, I think it more than probable that there will be a still further increase in the ensuing year, partly on account of the works being now carried on continuously, and without interruptions from want of funds, partly from the increased rate of wages which the men receive, and partly from the advanced state of the Branch Railways to Longford and Cavan, which have been employing some of the men previously engaged on Drainage works; and it is worthy of notice, that since the Board authorized an increased rate of wages in last September, the men have worked more freely and willingly than they were previously in the habit of doing, and they also appear to take a greater interest in the works; there is, however, a great difference in the quantity of work done by them, which arises from the physical incapacity of some. One great obstacle to the rapid progress of the works, is the difficulty of procuring men at the proper seasons of the year, as they are in the habit of leaving the works in the spring to sow their own and their neighbours' crops, and in the autumn, to save the harvest; but it is to be borne in mind, that so far the scarcity of men has not injuriously operated in this district to the same extent as it has done on others, because of the difficulty of carrying on the works in several places at the same time, and this has been owing to the necessity of preserving the mill supplies, and thereby keeping up the water to so high a level in the river as to cause the unwatering of the shoals on the upper reaches to be very expensive; but now that the milling power is to be destroyed, this difficulty will be removed, and if the men are forthcoming, the works can be carried on more extensively.

* * * *

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extract from the Annual Report of Mr. John Brosnahan, Overseer in charge of the Castlebernard District.

EXTRACT from the ANNUAL REPORT of Mr. JOHN BROSNAHAN, Overseer in charge of the Castlebernard District, under the direction of Mr. WILLIAM FORSYTH, C.E., District Engineer.

For the year 1854. Dated January 2, 1855.

The works executed in the above-named district, during the year 1854, are as follows, viz:—

Main Channel.

In the months of January and February the occupation bridge at Streamstown was in course of erection, and the embankments at Cloghanmore were partly completed; the weir itself cemented, the guard-walls at same built, and the banks made good over them; and 100 lineal feet of coping provided and dressed for Castletown weir. In the month of March, Streamstown occupation bridge was completed, and the approaches formed, and in this and the month of April the whole of the channel, from Droughtville to the head of the district, had been cleared up, and the grass and sand removed from Killyon bridge to the confluence of the Kilmain river. The drain through Muddy Lake had been likewise cleared up and re-sunk; and the foundations for guard-walls at Pass cleared out, some of them built, and the weir and embankment at Castletown commenced. This weir was completed in the mouth of May, and also the embankment at same as far as practicable. The Breaghmore river had been turned into the main channel at Killyon in the month of June; and in July the gravel deposit at Cloghanmore had been removed, together with a large quantity driven in at Castletown by the heavy flood in June. Preparations were also made for the erection of sluice-gates at Springfield weir.

In the months of August and September the embankments and back-drains at Cloghanmore weir had been finally completed, and the water turned over the weir, and stones quarried and drawn for guard-walls at Pass. These walls, the sluice-gates at Springfield weir, and the pitching of the embankment at Castletown, had been completed in the month of September, and in this and the months of October and November the gravel deposit at Carrig had been removed. In the month of November the weir at Castletown had been removed, and the fish-pass at Cloghanmore weir commenced, which was completed in December, except tarring the timber work, which had been retarded in consequence of wet weather.

Kilmain River.

During the months of January, February, and March, the weir at Breaghmore had been coped and cemented, and the guard-walls built, the weir-basin and embankments of same formed, and the entire channel cleared up, and the occupation bridges repaired. In the months of November and December the foundation of two falls was cleared out, one fall built, and considerable preparations made for the construction of the fish-pass over Breaghmore weir.

Clonfoss River.

The removal of gravel deposit had been carried on during the months of March, April, and May, the occupation bridge repaired, and Clonfoss weir cemented; and in June ashlar and coping had been provided for the falls on same; and during the months of July, August, and September, these falls were built, the embankment at Clonfoss weir completed, the water turned over the weir, and a considerable quantity of gravel deposit removed; and during the months of November and December this river had been widened for 100 lineal perches, to receive the flood-water of the Castlebernard river, and the temporary bridge at Carrigparks partly constructed.

Osierbrook Stream.

This stream had been completed in the month of September, and a large quantity of gravel deposit removed, and several other improvements effected.

* * * * * * *

Report by Mr. B. D. Gibbons, C.E., on the Youghal District.

REPORT by Mr. B. D. GIBBONS, C.E., on the YOUGHAL DISTRICT, *County of Cork.*

The operations during the past year have been chiefly such work as is invariably required at all sea embankments, for some time after being closed, and until they become consolidated, and assume a permanent condition. Several perches of the stone pavement, that had partially subsided, have been repaired, and open interstices packed and pinned.

There were several small leaks through the embankment, and though, in the aggregate, they did not admit as much tidal water as would seriously interfere with the drainage, it was advisable to stanch them—especially such of them as caused any apprehension of becoming enlarged. This has been done at a very moderate cost, and it may be advisable to do something further in this respect, in the ensuing season; but I do not contemplate any thing being necessary beyond what may be fairly regarded under the head of maintenance.

Printed image digitised by the University of Southampton Library Digitisation Unit

EXTRACT from the ANNUAL REPORT of H. J. B. KANE, C.E., Resident Engineer.
For the year 1854. Dated 17th January, 1855.

Districts of BROSNA (FERBANE), *and* KILBEGGAN, *in the King's County, and County of Westmeath.*

BROSNA (FERBANE) DISTRICT.

The works on this district have been in progress during the greater part of the past year, the latter part of which has proved nnusually favourable for drainage operations. The very small quantity of rain that has fallen in proportion to the nsual average amount, and its distribution over the year, admitting of drainage works being carried on up to the present time, without any lengthened interruption.

Belmount Division.

The works on this division consisted in the building of Belmount mill weir, 300 feet in length and 10 feet high, having fish-pass as approved of by the Board, together with the excavation of river below weir to Belmount bridge; and the construction and removal of all dams, &c., required to unwater the site of these operations.

Coole Division.

The excavation of the main channel on this division was commenced early in April, and has been steadily carried out to the present time. Notwithstanding the many difficulties which presented themselves on this part of the work, in the shape of very hard limestone rock, on the lower portion of division, and the necessity for keeping the water at a low enough level above the head dam, to allow of the hay crop being saved (which it was most successfully) on the extensive flats reaching from Kilcolgan to Ballycumber and Rahan. I am happy to state that this large channel has been completed for a distance of two miles, or to within a very few perches of the dam; and preparations are being made for running off the water from the long reach of river above the dam, on which depends the drainage of more than half the district. The abutments and piers of Coole and Kilcolgan occupation bridges have been built, and the superstructures are in course of construction.

Ballycumber Division.

The only works executed on this division were the erection of an occupation bridge, 42 feet span, across the new cut above Ballycumber bridge; and the construction of the abutments for Bolart bridge, the superstructure of which is at present in hands.

Ballyboughlin Division.

A stone occupation bridge was constructed in the early part of the year, over the Gageborough river, where it crosses the road leading to Gageborough house.

Clodiagh River, Rahan Division.

Rahan mill weir was removed, pending negotiations to purchase said mill, and all obstructions at the junction of head-race and site of old weir cleared np, so as to relieve as much as possible the low land lying between Rahan bridge and the canal Aqueduct.

Frankford River, Aqueduct Division.

The only work executed on this division, was the excavation of a new cut 500 feet in length, at the junction of this river with the Brosna.

In the following table will be seen the number of cubic yards executed on each division during the year, for earthwork, rockwork, and masonry.

* * * *

Name of Division.	Earthwork. Cube Yards.	Rockwork. Cube Yards.	Total. Cube Yards.	Masonry. Cube Yards.
Belmount,	10,470	—	10,470	781
Coole,	148,501	12,616	161,117	151
Ballycumber,	144	—	144	84
Ballyboughlin,	350	—	350	50
Rahan,	65	—	65	—
Aqueduct,	2,088	—	2,088	—
Total,	161,618	12,616	174,234	1,066

* * * *

KILBEGGAN DISTRICT.

During this year the works on the above district have advanced towards completion with great steadiness, as their nature admitted of their being carried on without interruption.

* * * *

Kilcoursey Division.

In the early part of the year, a portion of the embankments which retain the water for the supply of Charlestown mills were completed; and in October, the Charlestown mill-weir was constructed, its length being 100 feet, and height 6 feet, having a fish pass, as approved of by the Board.

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extract from the Annual Report of H. J. B. Kane, C.E., Resident Engineer.

Lehinch Division.

The works executed on this division, were the construction of an occupation bridge at Dalysford, the deepening and otherwise improving Kilmucklin stream, for a distance of 1¾ mile. The scouring of a considerable portion of back drain; and the building of eight gullets for farm passes on the above-mentioned stream. Upwards of 200 acres of land, which were perfectly saturated by the drainage water from the adjoining high lands, have been totally relieved by the opening of this drain. One of the principal proprietors in the vicinity, has already taken advantage of the fall obtained; and thorough-drained over 50 acres of the cutaway bog, lying along the road from Clara to Tullamore.

Kilnacarra Division.

The closing of a short portion of unwatering cut, and the scouring of back drain formed by the partial filling of unwatering cuts, were the only works executed on this division.

Belview Division.

The main channel was deepened and completed for a distance of 8,400 feet, and all unwatering cuts filled. The abutments of Ballybought occupation bridge have likewise been built, and the superstructure is in progress. The re-deepening has been of material advantage to the adjoining land; as this reach of river, as before excavated, was not of a sufficient depth to allow of the confluent drains freely discharging themselves.

Coola Division.

A weir 70 feet in length and 6 feet high, for Coola mill, has been constructed, with fish pass, as approved of by the Board. Six sluices which existed in the old weir, have been newly paved at down-stream side, and refitted with gates and metals. The embankments opposite to and at the north end of weir have been completed, and all unwatering cuts filled.

Ballynagore (Lower) Division.

At the up-stream end of this division, the main channel has been opened, and completed for a distance of 3,500 feet, and all unwatering cuts have been closed.

Ballynagore (Upper) Division.

The new river-course has been cleared of deposit, on the lower portion of this division, and the upper portion deepened, so as to give sufficient fall to admit of the gravel shoal at Newell's bridge and the new cut above bridge being excavated, which has been completed for a distance of 2,700 feet, the old bridge removed, and a temporary bridge erected.

Monaghanstown River Division.

A new channel ¾ of a mile in length, has been formed on the lower portion of this stream between Nure bridge and the Brosna river; the upper portion of division above the bridge has been scoured, all unwatering cuts (except those suited for land drains) filled, and the division completed.

In the following table will be seen the number of cube yards executed on each division during the year, for earthwork, rockwork, and masonry.

Name of Division.	Earthwork. Cube Yards.	Rockwork Cube Yards.	Total. Cube Yards.	Masonry. Cube Yards.
Kilcoursey,	5,688	—	5,688	161
Lehinch,	9,204		9,204	117
Kilnacarra,	1,344	—	1,344	—
Belview,	41,389	—	41,389	40
Coola,	23,360	—	23,360	140
Ballynagore, Lower,	20,833	591	21,424	—
Ballynagore, Upper,	33,563	—	33,563	—
Monaghanstown,	15,249	—	15,249	—
Total,	150,630	591	151,221	458

Observations on rainfall, and quantity of water discharged during floods.

In the following tables I have shown the monthly fall of rain at Ferbane for the last seven years, and the quantity of water discharged during greatest floods in each year, for the same period:—

	1848.	1849.	1850.	1851.	1852.	1853.	1854.
January,	1·72	4·41	2·21	6·05	5·89	5·04	5·09
February,	3·45	1·54	3·01	1·40	4·37	0·99	1·60
March,	2·75	1·02	0·11	2·72	1·17	1·91	1·16
April,	2·55	2·70	3·96	1·17	1·09	3·31	0·32
May,	0·77	3·90	1·77	1·11	2·42	0·82	2·68
June,	3·70	1·03	2·27	2·85	6·15	2·61	3·07
July,	3·21	4·96	3·78	2·87	2·28	4·06	2·92
August,	6·92	3·55	3·49	3·70	4·11	2·57	1·18
September,	3·72	4·51	2·40	1·89	0·95	1·48	1·98
October,	3·97	3·05	1·89	3·76	2·09	3·76	2·73
November,	1·67	2·66	4·00	1·17	6·27	3·04	1·64
December,	3·75	3·00	1·87	1·09	4·51	0·66	3·03
Total,	36·18	36·49	30·76	29·78	41·30	30·25	27·40

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extract from the Annual Report of H. J. B. Kane, C.E., Resident Engineer.

BROSNA (FERBANE) DISTRICT.

OBSERVATIONS on discharge taken at Ferbane Bridge.

Dates when the greatest floods occurred.	Discharge in cube feet per minute.	Depth of Rain at Ferbane from first observed rise in river to date of flood.	Number of days over which rain was distributed.	Depth of water in new river channel at date of flood.	Area of catchment Basin to point where observations on discharge were taken, 285,232 statute acres. Observations.
		In. Dec.		Ft. In.	
November 2nd, 1844, .	167·475	—	—	—	In old river channel during preliminary survey.
March 1st, 1848, .	178·234	1·65	6	—	In old river channel after drainage operations were commenced, but very little work executed.
December 9th, 1849, .	138·252	1·95	10	9·5	In new river channel immediately after works were stopped by floods.
November 21st, 1850, .	96·614	1·62	7	7·10	Same as 1849.
January 17th, 1851, .	267·477	3·06	8	12·9	First extraordinary flood after drainage works were commenced; numerous tributaries opened, and works more than half completed.
February 6th, 1852, .	238 679	2 93	9	12·2	During suspension of works.
November 12th, 1852,	192·595	3·75	8	11·0	Do. do.
January 14th, 1853, .	162 210	2.74	10	10·2	Do. do.
January 10th, 1854, .	116·393	1·36	3	8·6	Before works were commenced after Commission of Inquiry.
September 18th, 1850,	7,942	—	—	—	Least discharge observed from 1849 to 1854.

EXTRACT from the ANNUAL REPORT on the progress of the Works in the Districts in charge of Mr. JOHN W. KELLY, District Engineer.

Extract from the Annual Report on the progress of the Works in the Districts in charge of Mr. John W. Kelly, District Engineer.

For the year 1854. Dated 24th January, 1855.

District of FERGUS, *Counties of Clare and Galway.*
,, QUIN, *County of Clare.*

During the year 1854 there has been less rain in this locality, and consequently less water in the rivers, generally, than for many years previous; yet it cannot be considered a favourable one for drainage or river works. The spring and autumn seasons were fine, but the summer season was the reverse. There was more rain in the months of May, June, and July, (as will be seen by the accompanying weather table), than in any other three months of the past year. This was the more to be regretted, as they were the months best adapted to river drainage works; and as they are also the months in which the greatest number of men are available for such employment. During a portion of the month of June, the whole of July, and a few days in the beginning of August, some of our heaviest excavations, which were in full work, had to be suspended, in consequence of the heavy rains and floods in the rivers. The progress attained however, is reasonable—much greater, indeed, than was apprehended under the circumstances; and considering the general scarcity of labourers as compared with former years—the easy circumstances of, and extensive agricultural employment offered by the farmers, as well as the railway and other public works in the neighbourhood.

The satisfactory degree of progress attained, may be attributed to having plant and tools, and all requirements prepared from the earliest moment, to take advantage of every favourable circumstance that offered. And to the adoption of the plan of operations sanctioned by the Board—namely, of opening as many points for operating upon as the nature of the works and the number of labourers to be obtained would warrant—without, at the same time, departing from the general plan of completing the works from the lower part of the district, gradually upward.

THE FERGUS DISTRICT.

In this district, the works were carried on in four divisions—namely, in the Clare, Ballyhee, Dromore, and Ballyteigue divisions.

In the Clare division, the works consisted of the blasting and removal of 4,733 cubic yards of rock, and 51,231 cubic yards of earthwork. The rock excavation was almost entirely taken from the shoal in the river near Clare Castle; and being capable of being proceeded with only in the absence of the tides, and requiring dams to be made in from 4 to 6 feet of water, was necessarily a slow and difficult operation. The earthworks consisted of deepening and widening 1,580 perches of main and back drains, and strengthening, raising, and repairing 1,460 perches of embankments.

One of the large permanent sluices has been made, and another nearly so, and seven temporary sluices were inserted in the embankments at low levels, for the drainage of the interior wet lands.

Much apprehension was felt lest the soft wet lands along this reach of the river upon lowering the water, should, as is frequent in such cases, open into large splits and chasms,

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extract from the Annual Report on the progress of the Works in the Districts in charge of Mr. John W. Kelly, District Engineer.

and forming "landslips," fall into, and partially obstruct the river. This has been guarded against, by opening the back drains, and discharging the waters from the wet lands, into a portion of the channel at Clare, that had been sunk to a low level, ere the removal of the head dam, or lowering of the river from its former high level, had been effected. The result was, the wet spongy lands were tapped, as it were, and rendered comparatively firm, and such splits as occurred were confined to the small space between the embankments and the river edges. To prevent the latter as much as possible from slipping, it was deemed advisable to defer lowering the river to the full extent until next summer, in the hope that the banks may settle and consolidate in the interim.

Ballyhee Division.

In this division little was done until the men were thrown idle by floods in the other divisions adjoining. Since that time there have been 871 cubic yards of rock, and 1,893 cubic yards of hard gravel removed from the deep cut at Ballyhee; and the side or retaining walls to the excavation have been proceeding towards completion.

Dromore Division.

The works in this division consisted of removing from the main channel at and adjacent to Drumconora and Adroon bridges, excavation of a difficult kind, to the extent of 6,687 cubic yards of rock, and 11,706 cubic yards of clay and limestone gravel.

The piers of the middle arch of Drumconora bridge (which arch has been found sufficiently capacious for drainage purposes) have been underset with ashlar masonry to a depth of 7½ feet.

Ballyteigue Division.

The excavations in this division are generally of a heavy description, and forming the key to, or outlet from the extensive chain of lakes extending from Corofin, in the county of Clare, to Tubberindoney, in the county of Galway, are of an important character. The excavation in the main channel (which is nearly opened into Loughateadaun, the lowest lake of the chain), consisted of 3,246 cubic yards of rock, and 4,973 cubic yards of limestone gravel and clay.

The temporary bridges in this division, erected ere the works were suspended in 1850, underwent some slight repairs for the public safety and convenience.

The works in the two latter divisions were much retarded, in consequence of the summer rains and floods above alluded to, otherwise the progress should have been more than doubled. * * * * *

QUIN *District.*

The works in this district during the year consisted of opening 248 perches of main, and 236 perches of minor drains; and of scouring and deepening, 9,600 perches of the rivers and main drains formerly opened, preparatory to making the final award, and giving up the district in good order to the Trustees.

Also building two stone gullets of 2 feet waterway each, under county roads; and four accommodation bridges and gullets of the following spans:—namely, a stone arch 12 feet span, a wooden bridge of same span, but stone abutments, and two stone gullets of 2 feet span each. * * * * *

RAINFALL, &c., as observed in ENNIS, during the year 1854.

Month.	Rain.	Hail.	Snow.	Frost.	Fair.	Depth of Rain that fell in each month.
	Days.	Days.	Days.	Days.	Days	In. Dec.
January,	19	–	2	6	4	4·25
February,	13	1	–	11	3	1·80
March,	12	–	–	7	12	1·93
April,	4	–	–	1	25	0·20
May,	12	2	–	–	17	4·54
June,	12	1	–	–	17	4·70
July,	14	–	–	–	17	3·28
August,	8	–	–	–	23	1·76
September,	9	–	–	–	21	2·20
October,	19	–	–	1	11	3·90
November,	13	–	–	6	11	2·00
December,	19	3	–	4	5	5·88
Total,	154	7	2	36	166	36·44

Observations.

The greatest fall of rain in one day during the year 1854, occurred on the 3rd of June, and amounted to 1·05 inches. Wind N.W

The rainfall in Ennis during the last four years was as follows:—

	In. Dec.
1851,	40·08
1852,	53·59
1853,	40·37
1854,	36·44

Extract from the Annual Report of Mr. A. O. Lyons, C.E.

EXTRACT from the ANNUAL REPORT of Mr. A. O. LYONS, C.E.

For the year 1854. Dated January 9, 1855.

Districts of CAPPAGH *and* KILLIMOR, *in the County of Galway.*

CAPPAGH DISTRICT.

The district is divided into two divisions—the Lower, or Cappagh Division, extending from near the Shannon to Duniry mill; and the Upper, or Duniry Division, from Duniry mill to Dalystown.

Printed image digitised by the University of Southampton Library Digitisation Unit

Extract from the Annual Report of Mr. A. O. Lyons, C.E.

Cappagh Division.

On that portion of this division which is situated between the Shannon and Cappagh bridge several shoals of gravel and rock were removed, and the breast walls repaired where necessary. Between Cappagh bridge and Duniry mill, an entirely new channel was excavated, with the exception of that portion immediately below Duniry, which was partially excavated in a former year.

The quantity of excavation (exclusive of the unwatering course) along the main channel during the year, amounts to 89,041 cubic yards of earth, and 2,912 of rock.

The Easterville river, which is a tributary to this division, was deepened where necessary, and scoured throughout its entire length, being 636 statute perches, and it now affords ample means for the drainage of the lands which are situated along it.

The following streams and drains have been sunk from 4½ to 6 feet, under the surface of the adjoining land, viz.:—

Parknahown stream,	124	perches.
Reaghan stream,	88	,,
Abbey stream and branch,	376	,,
Gortnamona stream and branch,	303	,,
Lisdurra drain,	54	,,
Cloonacastle stream,	96	,,
Tomanymore stream,	138	,,
Total,	1,179	

871 perches of the unwatering course have been closed along this division.

A stone bridge of 9 feet span was built over the drain forming the unwatering course, where it crosses the public road from Portumna to Scariff, near Cloonmoylan bridge; and two accommodation bridges, each 32 feet span, have been erected over the new river course, between Cappagh bridge and Duniry, at places where fords formerly existed. The piers of the bridges are of sound mason work, and the beams are of red pine, with larch planking, three inches thick, for the roadway.

Duniry Division.

No work has been executed on this division. The necessary steps were taken to effect the purchase of the water power at Duniry mill; the amount of compensation has been settled and the owner and occupier have agreed thereto, but the actual possession of the weir, &c., has not yet been obtained.

Although the scarcity of labourers and tradesmen is becoming daily more apparent, I expect the works of the district can be completed during the spring and summer of 1855, so as to be ready for award by July or August next.

The expenditure up to this date has not exceeded the estimate for that portion of the works which has been executed, and I am of opinion, that the total expenditure for the completion of the district will not exceed the amount stated in the Report of the Commissioners of Inquiry.

The new channel on the Cappagh Division being completed in September, I had an opportunity of observing the height and duration of the floods during November and December, and I have to report, that the ordinary floods filled the channel within two feet of the surface of the land, and the extraordinary floods rose to the surface, flooding those portions which were lower than the average level of the land, amounting to thirteen acres. This occurred on three occasions, viz., 28th October, 15th November, and 18th December, but the water never remained more than six hours on the land, and in six hours afterwards the water was 3 feet under the surface, if the rain did not continue so as to keep up the flood.

As regards the Duniry Division, the lands were not actually flooded during the year, although the water was frequently very near the surface. The occupiers of the land removed some obstructions out of the channel above Duniry mill weir, and to this may be attributed the escape from flooding. I have no doubt but that when the mill weir at Duniry is removed, and the works completed, the lands on this division will be entirely free from floods, and the drainage more effectual than on the Cappagh Division, which is under the influence of the back water from the Shannon.

The observed discharge amounts to 2 cubic feet per minute per acre, from a catchment basin of 41,000 acres; but as the extraordinary floods obtained their maximum height during the night, and fell rapidly, the discharge will probably amount to nearly 3 cubic feet per minute per acre. I have not been able to make any comparison with the ascertained discharge prior to the execution of the works.

On the Cappagh Division forty-seven statute acres of land have been tilled, forty-three being under oats, and the remaining four in potatoes, turnips, and barley.

On the Duniry Division, 160 statute acres have been under crops. Of this portion seventy-six acres are situated in the low ground adjacent to the river, and the remainder along the verge of the high land. The crops consisted of 138 acres of oats, 12 acres of potatoes, 9 acres of turnips, and 1 acre of rape. For pasture and meadow, the lands are greatly benefited, and will continue to improve, as the grasses change.

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extract from the Annual Report of Mr. A. O. Lyons, C.E.

KILLIMOR DISTRICT.

STATEMENT OF WORKS EXECUTED ON EACH DIVISION.

Newbridge Division, No. 1.

A new road, 96 perches in length, forming the approaches to the new stone bridge over the main river, on the road from Portumna to Loughrea, was made by contract; and having been approved of by the County Surveyor, the Grand Jury, at the Summer Assizes, presented for the balance of the original estimate for the county works, which are now completed.

135 perches of the unwatering course were closed. This, along with some necessary repairs, and the removal of obstructions from the rivers and streams, completed the works on this division.

Lisduff Division, No. 2.

A fish passage was constructed in the weir at Hearnsbrook lake, in the month of June, and a leakage in the weir staunched. A substantial timber accommodation bridge was erected over the Lisduff river, adjoining the demesne of Hearnshrook, and the side slopes and banks of the river repaired.

The closing of the unwatering course was completed for 1,433 statute perches.

Killimor Division, No. 3.

A fish passage was built in the weir at Hardy's mill, 162 perches of the unwatering course were filled, and the obstructions removed from the main channel and streams throughout the division.

Claremadden Division, No. 4.

400 perches of the unwatering course were filled. Two timber accommodation bridges were re-constructed on the lands of Claremadden and Ardultagh. Weeds and other obstructions were removed from the watercourses, and 61 perches of a new drain opened in the townland of Kilcrow.

Killoran Division, No. 5.

On this division the work consisted principally in the excavation of the main channel and minor drains. The former had been partially sunk in a previous year, but not to the full depth. 723 perches of the main channel were excavated and completed, and 665 perches of minor drains.

332 perches of the unwatering course were closed, and three wooden accommodation bridges erected on the lands of Killoran and Poppeyhill.

Addergool Division, No. 6.

Two stone accommodation bridges, of 9 feet span, and two timber accommodation bridges were constructed. 272 perches of the unwatering cuts closed. The head race of Springfield mill scoured and deepened, and the obstructions removed from the river course along the entire division.

Kill River Division, No. 7.

244 perches of the unwatering course were closed, and two timber accommodation bridges constructed in a substantial manner on the lands of Cooleeny and Kill.

The works of the district are now almost completed. The re-construction of an accommodation bridge at Murty's Island, on the Killimor Division, has been ordered by the Board, and I consider that when this has been completed no other works will be required, except such necessary repairs and maintenance as may be considered advisable, until the final award shall be made. * * *

Result of the Drainage and the State of the Lands.

The works have effectually relieved from flooding all the lands in the district, amounting to 8,515 statute acres, with the exception of 75 acres which are situated on the Newbridge, Lisduff, and Killimor Divisions, and as the works have been completed, these lands will in future be liable to flooding for six or eight hours, perhaps on four or five occasions during the winter.

During the year 1854 the flood arose on these 75 acres, remaining for six hours, on four occasions, viz., 28th October, 24th November, and 14th and 18th December.

The observed discharge during floods agrees very closely with the observations of former years, as stated in previous reports, being 1·80 cubic feet per minute per acre, whereas, by the calculations made prior to, and during the partial execution of the works, the discharge was found to be from 1·10 to 1·25 cubic feet per minute per acre, or 66,000 cubic feet per minute, from a catchment basin of 53,000 acres; but since the completion of the district, the quantity discharged has amounted during high floods to 96,000 cubic feet per minute.

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extract from the Annual Report of Mr. Robt. Manning, C.E., District Engineer.

EXTRACT from the ANNUAL REPORT of Mr. ROBERT MANNING, C.E., District Engineer.

For the year 1854. Dated January 4, 1855.

DISTRICT of GLYDE, *in the Counties of Louth, Meath, Monaghan, and Cavan.*

Of the seven districts originally placed under my charge, awards have been made final in six cases, and control of the districts placed in the hands of Trustees. The Glyde District alone now remains in my charge, the works having been delayed longer than was anticipated in consequence of the difficulty of obtaining men. This circumstance, which was noticed in my last Annual Report, obliged me this year still further to increase the rate of wages, still it was with the greatest difficulty I was enabled to complete the execution of the works in the river bed before the commencement of winter floods; I am, however, now happy to report that the entire works of the district (with the exception of two drains, the excavation of which will cost about £220) are now completed. Of these two drains, one, in the neighbourhood of Killanny, is now in hands, and will, I expect, be finished at the end of this month; the other drain, running through the lands of Longfield, cannot be executed till after some weeks of dry weather. Should the execution of this latter drain have the effect of delaying the final award, the lands which it relieves may be excluded from the district.

The works executed during the year are as follows:—

2¾	Miles of main river channel.
3½	Miles of main drains and tributaries.
4¾	Miles of tidal embankment.
18	Tidal sluices.
5	Gullets.
380	Lineal perches of unwatering cuts filled in.

The works during the year were, with trifling exception, confined to the tidal reaches of the river, local circumstances, particularly the necessity of providing for the supply of large corn mills at the mouth of the river, rendered the projection and execution of those works very difficult; I am happy, however, to be enabled to add, that their completion before the recent floods has given me an opportunity of witnessing their entire success.

The quantity of rock and clay excavated during the year was 77,208 cubic yards; the cost, inclusive of all the charges above detailed, is 6¾*d.* per cubic yard. The total number of labourers employed during the year was 24,331, which includes watchmen, caretakers, and labourers employed at works of repair, maintenance, and unwatering; this will give an average of 3·18 cubic yards per man, on the quantity of excavation, or nearly four cubic yards par man per day, upon the number of men actually employed at this description of work.

When it is considered that, at the conclusion of works a great deal of "jobbing" work is performed, and as the works draw near completion the cost of superintendence naturally bears a large proportion to the works executed, the foregoing results, whether considered in relation to their cost or the average quantity of work executed by each labourer, cannot fail to be considered satisfactory.

The weather, during the past year, has been highly favourable to drainage operations. One flood, which occurred in the month of July, however, obliged me to withdraw the men from the river channel for about twelve days; during this time, however, the tidal embankments—the execution of which I had reserved for such a casualty—were completed, and the only loss sustained was the expense incurred in repairing the dams, and the unwatering, for the second time, the portion of the works in course of execution. As this expense, however, is included in the average cost of the works before given, and which is very moderate, it is sufficient here to mention this circumstance as a reason why that cost was not still more moderate. The only other flood which occurred was in the month of November; although considerable, it was not so great as those previously reported on. It was, however, of sufficient magnitude to test the scale of the tidal works, and to prove that they were of sufficient capacity. No flooding from the river occurred during those floods; but small portions of the embanked lands of Willistown, Adamstown, and Maine, on the river Dee, were subject to flooding from the adjoining high lands, in consequence of the neglect of the occupiers in conducting the waters to the outlets provided for them at several points in the embankments. The largest portion of this flooding, if it may be so called, was relieved in the course of a few hours.

* * * * *

Extract from the Annual Report of Mr. John S. Mason, C.E., Resident Engineer.

EXTRACT from the ANNUAL REPORT of Mr. JOHN S. MASON, C.E., Resident Engineer.

For the year 1854. Dated 13th January, 1855

Districts of Kilmaganny and Kilbride, in the County of Kilkenny.

I beg to furnish the following Report on the progress made with the works in the Kilmaganny and Kilbride districts, during the past year.

The works chiefly consisted in removing obstructions, and clearing out the channels which were made in the years from 1846 to 1852, inclusive. A considerable quantity of stuff in many parts of the river where the banks had slipped, partly filled the water-courses, and required to be removed for the free discharge of the river. Nearly the entire length of main channels and drains, about 23 miles in Kilmaganny and 17 in Kilbride, required some repair, and all obstructions have been removed.

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extract from the Annual Report of Mr. John S. Mason, C.E., Resident Engineer.

The progress of the works was much delayed by the want of labourers, as they only could be procured in very limited numbers—sometimes being reduced only to a few. Every exertion was made to increase the number; and to employ tradesmen, I had to send to distant towns; but even an offer of high wages would not induce many to leave their own neighbourhoods. Compared with former years, when the works were first commenced, I may say that the population is almost gone, as then between three and four hundred labourers were pressing for employment in each district, but now it would be difficult to retain constantly forty able-bodied men. The completion of the works has, in consequence, occupied a much longer time than would have been necessary under more favourable circumstances.

The works were completed in the early part of the month of last November, and only required some slight repairs since in keeping the water-courses free from stepping-stones and slips in the deep cuttings. * * * *

The following is a general account of the work which has been done during the year.

Kilmaganny District.

Between the King's River and the mill-weir, little more required to be done than to remove a quantity of stones which were scattered along the bed of the river. At the weir two wing retaining walls have been built, extending about 30 feet below the weir, on both sides of the river, and closing up a gap which was originally intended for a sluice-gate. The greater portion of the coping required to be re-set, also the paving at the toe of the weir, and the joints in front of the weir have been closed and pointed with cement.

Between the weir and Chapelizod, a large quantity of sand and gravel, upwards of 2,000 cubic yards, was removed from the bed of the river, also several small shoals about Chapelizod.

From Chapelizod to the confluence of the Toberadangan stream, the channel has been cleared of all obstructions, and deepened 18 inches above Dunnamaggan for about half a mile.

The Toberadangan branch was much obstructed with weeds and accumulations of sand and deposit, and has been well cleared out. The Rogerstown and Kilmaganny branches have been carefully gone over, and all obstructions have been removed—a number of shoals obstructed the waterway, together with stepping-stones and slips, and a considerable quantity of stuff has been taken out of the river.

Two stone arch accommodation bridges have been built—one 18 feet span, crossing the main channel below the confluence of the Toberadangan stream, and the second crossing the Toberadangan main drain. Six timber bridges, resting on stone abutments, have been erected at Vinesgrove and Rogerstown, crossing the main channel, and four crossing the main drains at Lackendragann and Ballintee. Near the village of Dunnamaggan, an accommodation road, about 28 perches in length, has been made with stone fence-walls, 4 feet high, and all the necessary works of repair have been completed throughout the district, in accordance with the Report to the Board, dated the 11th October, 1853.

Kilbride District.

From Goat's bridge near the junction of the King's River to Kilbride bridge, the channel was made but 6 feet wide at bottom, having a fall of about 21 feet per mile; but in consequence of the steepness of the gradient, the slopes of the cutting were washed away, leaving large boulder stones obstructing the channel, and forming shoals. Some of these boulders required to be blasted, and about 630 cubic yards of stuff have been removed out of the river.

From Kilbride bridge to Poulacapple bog, the obstructions in the river were chiefly caused by slips, owing to the slight fall in the bed of the river, from 2 to 3 feet per mile; it was necessary to clear this portion of the channel to the original depth, as a small obstruction would cause backwater in the bog drains. Only the centre of the river has been cleared as the banks have now settled, and would be likely to slip again if disturbed.

The several drains through Poulacapple bog were much obstructed with weeds, and passages made by the bog labourers carrying turf, and they have been all carefully gone over and cleared out.

Through the townland of Monarch, a new drain has been opened, about 300 perches in length; and in forming it 3,828 cubic yards of stuff have been excavated and removed. The drain was opened through very wet ground, and during the winter the banks have very much slipped; but I consider that it will be better to allow the lands to drain, and the banks to consolidate before removing the slips, and the waterway has therefore only been kept open.

The main drain from Garryricken and Trenchmore required little repair, more than to remove weeds and some deposit, and the water-courses are now in good order, and free from obstructions.

At the crossing of the public road, a stone gullet has been built, crossing the Monarch drain, and two stone arch accommodation bridges have been erected, one crossing the main channel at Baunta, and the other the main drain at Trenchmore. Three timber accommodation bridges have been constructed, one at Kilminick, resting on stone abutments, and two at Poulacapple bog, resting on timber piles. I have been guided by the Report to the Board, dated 10th October, 1853, in completing the works in this district, and I consider that they are now finished in accordance therewith.

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extracts from the Annual Report of Mr. T. J. Mulvany, C.E., District Engineer.

EXTRACTS from ANNUAL REPORT of Mr. T. J. MULVANY, C.E., District Engineer.

For the year 1854. Dated 31st January, 1855.

On the Districts of

1. *Ballinamore and Ballyconnell,*	*Counties of Cavan, Fermanagh, and Leitrim.*
2. *Lough Oughter & Gowna & River Erne,*	*Counties of Leitrim, Longford, and Cavan.*
3. *Longford,*	*County of Longford.*
4. *Keenagh,*	*County of Longford.*
5. *Rinn and Black River,*	*County of Leitrim.*
6. *Lough Gara and Mantua,*	*County of Roscommon.*
7. *Strokestown,*	*County of Roscommon.*
8. *Hind River,*	*County of Roscommon.*
9. *Kill,*	*County of Cavan.*
10. *Derrylin,*	*County of Fermanagh.*
11. *Leesborough,*	*County of Monaghan.*

General Observations.

In the first six districts in this list, works have been in progress during the whole year, except in the Keenagh district, where operations were only resumed in the month of April, after a protracted suspension. In the Strokestown district, some works of maintenance and repairs were carried on during the latter months of the year; and in the remaining districts, Nos. 8 to 11, inclusive, no works have been executed within the past year.

The nature of the weather, and the circumstances connected with the fall of rain during the year, have not been very favourable for the progress of drainage works. The entire rain fall for the year was not more than the average; but it was so distributed, that the months of January and February, June and July, and December, were very unsuitable for the progress of works in any district subject to heavy floods; and the seasons of the year which were most favourable for working, were those during which labour is always scarce, owing to the pressure of farm work in spring and harvest. Annexed is an abstract of the monthly fall of rain at those stations where regular registries have been kept.

MONTHLY FALL OF RAIN AT THE UNDERMENTIONED STATIONS.

Month. 1854.	Belturbet.	Cavan.	Ballyconnell.	Killanaen, near Ballinamore.	Longford.	Frenchpark.	Mean result of the observations.
January,	5·17	3·72	Registry imperfect.	5·01	Registry imperfect.	Registry imperfect.	4·63
February,	2·35	1·66		2·29			2·10
March,	2·12	1·60		1·64			1·79
April,	0·25	0·28		0·33			0·29
May,	4·35	3·93		3·43			3·90
June,	5·26	4·40		3·92			4·53
July,	4·56	4·21		3·53			4·10
August,	2·87	1·78		2·37			2·34
September,	2·00	1·21		2·37			1·86
October,	4·16	2·28		3·25			3·23
November,	2·16	1·78		2·06			2·00
December,	5·74	4·40		6·10			5·41
Total for year,	40·99	31·25		36·30			36·18

The observations which I made in my last annual report, with reference to the increasing difficulty of procuring a sufficient number of labourers, particularly at those seasons when they are most required, in order to expedite the execution of the works, have been fully confirmed by the experience of the past year; not only has the scarcity of men continued, but it has become greater than ever, partly owing to an increased emigration from some districts, and partly to the enlistment of recruits for the army. In the Ballinamore and Ballyconnell districts, we were unable, at any period of the year, to procure a sufficient force of men for the heavy reaches of excavation which it was most desirable to push on. Horses are also very scarce, and in some places we have been unable to procure the number required to work the pumps and draw materials to the works, even at a considerably advanced rate of hire. I have, therefore, been obliged, in one instance to recommend the Board to purchase a few horses for the use of the works; and this course has been adopted with considerable advantage, particularly in respect to the certainty with which the work can be carried on, without an apprehension of the horses being withdrawn by their owners, or an exorbitant rate of hire demanded, a system which has been resorted to in some cases, when it was perceived that it would be highly injurious to the works to stop the pumping, and when it was known that other horses could not be easily procured.

The following statements are prepared in a similar form to those given in former reports, to show the amount expended upon works, the number of men employed, and the quantity of work executed during the year:—

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extracts from the Annual Report of Mr. T. J. Mulvany, C.E., District Engineer.

EXPENDITURE AND EMPLOYMENT IN 1854.

Name of District.	Amount expended in the year 1854.			Greatest number of men employed in one day.	Average number per diem for the whole year.	Equivalent of men's labour in day's work of one man.
	£	s.	d.			
Ballinamore and Ballyconnell,	12,358	14	7	863	399	113·613
Lough Oughter and Gowna, &c.,	5,119	19	0½	469	118	56·118
Longford,	2,464	14	2	213	74	20·858
Rinn and Black River,	3,889	4	11	491	164	48·590
Lough Gara and Mantua,	3,072	0	5½	334	143	40·409
Keenagh,	495	19	5	89	22	6·488
	27,400	12	7	2,479	920	286·076

WORK EXECUTED IN 1854.

District.	Excavation.		Masonry.	Stone quarried and dressed.	Remarks.
	Rock-work.	Earth-work.			
	Cubic yards.	Cubic yards.	Cubic yards.	Cubic feet.	
Ballinamore and Ballyconnell,	1,525	129,398	2,786	10,590	
Lough Oughter and Gowna,	2,806	66,096	479	–	
Longford,	1,592	23,355	811	2,328	
Rinn and Black River,	2,397	136,698	32	–	
Lough Gara and Mantua,	2,645	63,261	–	–	
Keenagh,	127	17,376	–	–	
	11,292	438,188	4,108	12,918	

The workshops in Belturbet have been kept in operation upon a reduced scale, proportioned to the quantity of work which it was considered advisable to have executed there. The machinery of the steam dredger has been kept in repair, and a new set of buckets and links completed and put to work, the old set being removed to be thoroughly repaired, and to be kept as a spare set; a large quantity of smiths' work has been executed for the lock gates and sluices; six accommodation bridges, of forty and thirty-five feet span, have been constructed of laminated timber ribs, for the Ballinamore and Ballyconnell and Lough Oughter districts; and several smaller bridges for minor streams.

* * *

BALLINAMORE AND BALLYCONNELL DISTRICT, AND JUNCTION NAVIGATION BETWEEN THE SHANNON AND LOUGH ERNE.

In the eastern or Ballyconnell division of this district, both the steam dredger and the hand dredger were employed, up to the latter end of November, in completing the deepening of the main channel between Aghalane and Ballyconnell; the steam dredger was then moved up above Ballyconnell, and commenced dredging any dams or unfinished portions of shoals at Cormeen and Ballyhcady to a depth of four feet six inches below summer water; the hand dredger was removed below Caroul lock, to clear away the dams at Drummettagh, and at Corraback shoal to the same depth.

In the month of March, a portion of the old foundation and front wall of the corn mill at Ballyconnell gave way in a very unexpected manner, carrying with it some of the new work, and disarranging the water-wheel and machinery which had been erected by the Commissioners in the year 1851, and which had been working very satisfactorily since that time. Immediate steps were taken to repair the injuries to the building and machinery, for which purpose it was found necessary to turn the water from the mill during the months of April, May, and June, by the end of which time the works of repair were successfully completed, including the rebuilding of the front wall from a secure foundation, and the whole height of the mill.

While the mill was thus of necessity kept idle, advantage was taken of that circumstance to run the canal and mill-race dry, from the regulating weir downwards, and to remove the dams above the lock, repair and secure some defective parts of the banks, and to point and make stanch the masonry of the lock. When these works were completed, the water was turned down the canal and through the lock, and the masonry of the large sluice and fish-pass in the regulating weir was at once put in hands, as well as the excavation of the old river-course below the weir, and the dry walling of the banks through Ballyconnell demesne. As soon as the masonry at the weir was completed, the dam above the sluices was removed, and at the same time, the river at Skalen was completely closed by a dam, which had the effect of ponding up the water in Garadice lake and the other lakes on the same level. By these means the reach of river course between Ballyconnell and Skalen, about five miles in length, was run dry, or nearly so, and as many labourers as could be got at the time were set to remove any dams, unfinished portions of shoals, or deposit from the navigation channel, and were so employed until the works at the mill were completed, when it was necessary to let the water into the river at its proper level, for the working of the mill. Subsequently, in the month of September, the

Printed image digitised by the University of Southampton Library Digitisation Unit

same course was adopted, an arrangement having been made with the mill owner to give up the water for three weeks; at the end of this latter period, all the excavation had been completed to full depth through the shoals up to Cormeen; at that place, and at Ballyheady shoal, the highest portions were not more than two feet over bottom; and the soft mud shoal above Ballyheady, the cross dams and deposit at Coologue shoal, and the channel below the lock at Skalen, were cleared to within about three feet of bottom, leaving only a comparatively small amount of work to be done by the steam dredger to complete the navigable channel in this portion of the district.

The building of Skalen lock was commenced in September, and at the close of the year the walls were about four feet high over the springing of the invert.

The excavation of the rock and gravel shoals at Woodford was completed in the early part of the year, as also the improvement of the branch streams at Camagh lough, Kiltynaskelan, and Derryniggan. In the latter part of the year the new cut from the Blackwater river at Ballymagauran was enlarged to the proper dimensions, and the river above the new cut sunk as far as authorized by the Commissioners. The county boundary stream was also deepened and improved from the Woodford river up to Killyran lough.

In the central division, from Garadice lake to Lough Scur, the locks at Ballyduff and at Castlefore were finished early in the year, and the lock gates hung; the weir at Ballyduff, one hundred feet long and eleven feet high, was commenced and finished, with large sluice and fish-pass complete; the weir and lock at Aghoo were commenced; and at the close of the year, the weir, with sluice and fish-pass, was about one-half built, but little progress had been made with the actual building of the lock, owing to the difficulty of unwatering the foundations at that season.

The most important reaches of the main channel, in which works of excavation were in progress, were those between Garadice lake and Aghoo lock, and between St. John's lake and Castlefore lock. It was considered essential to complete the formation of the channel in those reaches if possible during the past year, and every exertion was accordingly made for that purpose. The comparatively small number of men that could be procured was, however, by no means adequate for the accomplishment of this purpose in the time that had been calculated upon. Notwithstanding this difficulty, however, the excavation would have been very nearly complete in both those reaches by this time, if it were not for the peculiarly unsafe nature of the material through which the sinking had to be carried. In many places where the channel bed had been excavated within two or three feet of bottom level, the sides slipped, and the bottom raised two or three feet more, so that after expending much time and money on such places, it often occurred that the bottom was as high as it had been before the sinking was attempted. The sections which accompany this report show approximately the present levels of the excavation at different parts of the reaches in question. In consequence of the impracticability of excavating those portions of the channel at present to the full intended depth, the Commissioners have decided upon raising the summer level of the water in those reaches, *pro tem.*, by one foot, and opening the navigation with a general depth of four feet six inches instead of six feet. The depth to be attained, therefore, at present, will be two feet six inches less than was originally intended, and the greater portion of the material remaining to be removed, even to attain that depth, will have to be dredged, as there is much less likelihood of the bottom rising when the water is in the channel than when it is attempted to carry on the sinking by means of excavation within dams.

Some excavation has also been done in the main channel below Ballyduff lock, in St. John's lake, at Derrymacoffin and Muckross shoals; and the improvement of the branch drains at Kilrush, at Castleroggy, and at Kiltyfannan, has been completed.

The cut at Kiltyharden, for the diversion of the Yellow river into St. John's lough, and that at Annagh bog, for the diversion of the Aughacushlawn river into Lough Scur, have both been enlarged to the size that has been found to be necessary for carrying off the heavy floods of those mountain rivers; the embankments at the upper ends of those cuts have been raised and strengthened, and the sides of the cuts secured where necessary, from the action of the flood waters, by stone walling or pitching.

An accommodation bridge, twenty-five feet span, with strong abutments of masonry, and wooden superstructure, has been erected on each of those cuts last mentioned; and another of thirty-five feet span over the navigation channel at Derrymacoffin.

In the western division, from Lough Scur to the Shannon, the locks, eight in number, were carefully pointed during the summer, and the foot boards and hand rails, &c., were fitted on the lock gates; a spoon-and-bag dredger has been working in the reach below Leitrim lock, and also in that between Killarcan and Sheffield locks, and has dredged about 3,500 cubic yards during the year; the fencing of the towing paths has been in progress in various parts of the district during the latter part of the year.

* * *

The Commissioners having decided upon purchasing the water power of the mills at Ballinamore and at Kilclare, and the sums demanded by the owners being very considerably beyond the value attached to the property by the Board, those cases were referred to the arbitrator, Mr. Prendergast, who held meetings, in November, for the purpose of inquiring into those cases, but has not yet made his final awards.

The number of acres of land relieved from injury in this district may be taken to be the same as last year; some of those lands are more effectually relieved, but the benefit has not been extended to any new lands; a considerable increase in the tilling of the

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extracts from the Annual Report of Mr. T. J. Mulvany, C.E., District Engineer.

drained lands is perceptible, but the number of acres has not been ascertained. In all the finished or nearly finished reaches of the main channel and in the tributaries, the improvements upon which have been completed, the channels have been found sufficient to carry off the greatest floods which have occurred during the year, with perfect safety to the low lands.

Mr. Robert Armstrong, who had been in charge of the works in the Ballyconnell division of this district almost since their commencement, died very unexpectedly in October last. This event rendered it necessary to make new arrangements, and Mr. Leonard, the resident engineer for the remainder of the district, was placed in charge of the Ballyconnell division also; at the close of the year, Mr. Leonard resigned his appointment, having accepted of employment in India, and all the works now remaining to be done in this district have since been placed under the superintendence of Mr. Farrell, who is also resident engineer for the Lough Oughter district. These changes in the parties charged with the immediate superintendence of the works, and the difficulties to be overcome by a stranger to the district before he can possibly become familiar with all the details of such extensive works, must have some tendency to interfere with the economical and speedy carrying out of the works; but from the arrangements that have been made, and the exertions that have been, and, I have no doubt, will be made by Mr. Farrell, there is every reason to hope that the inconvenience will not be of importance.

DISTRICT OF LOUGH OUGHTER AND GOWNA AND RIVER ERNE.

In the Lough Oughter division of this district, the excavation of the shoal at Gortnanoule, which was in progress at the close of 1853, has been completed, and the dams removed. * * *

On the Annalee river, the dams at Deredis shoal and at the lower portion of Tinker's Island shoal, have been to a great extent removed by dredging, and the excavation of the upper portion of Tinker's Island shoal has been completed. Arrangements were made in September last for purchasing the water power of the mill at Butler's-bridge, and, accordingly, on the 2nd October, the water was taken from the mill, and preparations were immediately made for completing the excavation of Butler's-bridge shoal, and the removal of the dams, which was nearly effected at the close of the year, and the tap-drains filled in; the masonry of the weir and the undersetting of the bridge were also completed. As soon as the head dam at Butler's-bridge was removed, and the water considerably lowered in the river up towards Ballyhaise, work was commenced at Derrygarra shoal, and continued, with some interruptions from floods, to the end of the year; a tap-drain was also opened at Kilnacreeve shoal, preparatory to commencing work in the river at that place.

On the Cavan river some work was done, between its junction with the Annalee river and Drumkeen bridge, in the way of removing old dams, filling tap-drains, and levelling spoil; from Drumkeen up towards Cavan the necessary sinking and improvements in the river have been completed as far as the flat next below Dr. Babbington's cottage, and in the branch streams from Carrickane and from Latt, and an accommodation bridge, sixteen feet span, has been built on the road leading to Liedarran. In the division of this river above the town of Cavan a small accommodation bridge has been erected at Kilnavara, and some rock spoil has been removed near the junction of the Swellan branch, and the spoil ground levelled and soiled.

The sinking of Drummurry branch stream was completed early in the year, and the works of deepening and improvement of the Farraneeer lough stream and its branches were commenced in June, and completed early in August.

On the upper Erne river the work done during the year has consisted of the filling and levelling of a tap-drain below Bellahillan bridge; the removal by dredging of the dams which had been left in at Clonloscan, Farranseer, and Drumcrow shoals; the completion of the channel between Lackan bridge and mill weir, with the filling of the taps and levelling of the spoil, except in part of the lands where the tenant would not permit this to be done; the deepening of a small side stream between the lands of Knockaghy and Sallaghans, and the filling of the tap at the lower end of Sallaghan shoal; the old mill weir at Lackan and the temporary weir at Woteraghy were repaired and stanched, and the new regulating weir at Sallahane was commenced in the month of August, and completed early in November—it is one hundred feet in length, built in steps, the centre portion being the lowest. There was a heavy flood in the month of December, and the water then rose six inches over the highest part of the weir, or about to the proposed flood level.

In the Lough Gowna division, the Corfree and the Rossduff tributaries have been sunk and improved; the later only up to Rossduff bridge, at which point the work was discontinued by order of the Board.

In the Killeshandra division, the shoal at Foxhole point was excavated in April and May, and afterwards, the excavation of the Creevy shoal was completed, (having been commenced and considerably advanced before the suspension of the works in 1848), and the dams have since been removed by dredging, the taps filled in, and the spoil levelled; an accommodation bridge of forty feet span and thirteen feet headway, for navigation, the abutments being of masonry, and the roadway supported by laminated plank ribs, has been erected across the Creevy cut at Castlehamilton demesne; the old tap-drains at Derrindrehid, Derreskit, and Dunnaweel shoals, have been filled in, and some dams and flood deposits cleared out while the water was low; the channels at Cullies river, Cornaferet, and Tully lough divisions, were also cleared of dams and obstructions; the Doogarry

Printed image digitised by the University of Southampton Library Digitisation Unit

lough stream, which was in hands in 1853, was completed and opened into the lake in April, and subsequently the branches from Corglass lough and from Lough Nabelwy, were sunk and improved as intended. The Drumanbane mountain stream has been deepened, with a regular inclination for 200 yards, from its junction with the Doogarry river, and the lower portion has been brought in a suitable direction to enter the stream, and has been paved at bottom, and protected with walling at the sides. Several accommodation bridges and passes have been erected where necessary on the streams in this division; the channels of the Arvagh river and Gunikin stream were also cleared out, and the improvement of the Enaghan stream was finished early in the year; all the works on the Killeshandra division and its branches may now be stated to be complete, and the drainage quite effective, above the point to which the influence of the backwater from Lough Oughter extends.

Detailed surveys and valuations were made of all cases in which damages had been sustained in this district during the execution of the works, and subsequently, meetings were held, at which the claimants were offered the amounts which the Commissioners considered they were entitled to; nearly all the claimants accepted the offers so made and were paid at once, but a few having refused the sums offered to them, have had their cases referred to the arbitrator.

* * *

LONGFORD DISTRICT.

The rock cutting below Longford mills and in the weir basin, and the masonry of the regulating weirs, sluices, and wheel cases for the manor mill and the distillery have been completed; the manor mill commenced working with the new water wheel and machinery on the 8th of April; the distillery wheel did not commence to work till the close of September, as the proprietors had not got their new mills and machinery ready till then—both concerns have worked very satisfactorily since they began; the new weir is very staunch, so that no water whatever is wasted until both wheels have got as much as they require.

* * *

In the Templemichael division a large quantity of flood deposit which had accumulated in the channel was partially cleared out in October, which had the effect of lowering the water considerably. In the Carrickglass division, the excavation of the main channel was completed, a large extent of the old river-course in the demense was filled with the spoil from the new channel, and an accommodation bridge has been erected across the cut, with masonry abutments, twenty-five feet span, and a trussed wooden superstructure of ten feet roadway.

The Agarr division, next above Carrickglase, has been completed for a length of 2,000 feet, and partly sunk for a further distance up towards Agarr bridge. At Rhine division some excavation was done for a short distance above and below the bridge, while the new bridge was being erected. At Ballinalee, a little excavation was also done at the high part of the shoal near the bridge, and the material was used for the formation of the new approaches. In the Ballymore division, a cut was opened, four feet in depth, up to within 300 yards of Ballymore bridge, in the early part of the year.

The foregoing was all the work executed in the main channel of the district during the year; but work was carried on at different periods (particularly when the men were unable to work in the main channel, owing to the height of the floods,) in the following branch drains:—the Ballyminnion stream, on which the hard shoal in the middle of the division has been nearly removed; the main drains on east and west sides of the town of Longford; the Deanscurragh drain, also, near Longford, which has been finished up to the high road; the Cloonbalt, Cloonany, Lismore, and Cloonee main drains, and the Miltown stream, which have all been finished, with the exception of some trifling slips, &c.; some work was also done in the Pocket river and its branches, and the Cloonfin main drain was in hands at the close of the year; the building of Cloonfin accommodation bridge has been contracted for; and the old bridge at Cloonbroney being in a dangerous state, was removed in the month of October, and a temporary bridge erected in its place.

The following county works have been in hands during the year:—Mullagh and Agarr bridges, which were opened for traffic in June, and Rhine bridge, which was opened in October; Kilnacarrow bridge was in such a state, that the traffic was turned over it in May, but the parapets and approach walls were unfinished, and owing to the severe illness of the contractor, the difficulty of getting masons, and other causes, the work was unfinished at the close of the year, but was then in course of being completed; the approach walls of Agarr and Rhine bridges are also incomplete, and it was found impracticable to procure masons to finish them in time to have the accounts prepared for presentment at the spring assizes.

* * *

The railway works have been in full operation in the neighbourhood of Longford during the year, and the difficulty of procuring labourers was still greater than in the year before.

* * * *

KEENAGH DISTRICT.

* * * *

In the month of April orders were issued to resume the works of this district, and arrangements for the purpose were accordingly made, and a few men commenced to clear up and deepen the bog cut in the Killashee turlough division, on the 20th of that month. Not more than twenty or twenty-five men could be had at that time; and the greatest number which it has been found practicable to procure, up to the close of the year, was eighty-nine per day.

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extracts from the Annual Report of Mr. T. J. Mulvany, C.E., District Engineer.

The deep bog cut for the relief of the lands in Killashee turlough was excavated to the full dimensions, except a short portion which was not got to the full depth; several slips have occurred in the clay, which had to be cut through under the deep bog, and the sides of the cut have closed in a good deal in some places; the drain through the turlough has been nearly made. There will be some excess of expenditure on this division, owing to the difficulties of the bog cut above mentioned, but it will be inconsiderable, and may, I expect, be counterbalanced by savings on some other portions of the work.

In the Aghantra and Cloonker divisions, the old county bridges at Gowlan and at Cloonker have been removed, and temporary bridges erected to accommodate the traffic until the new bridges shall have been built by the county; some excavation was also done in the channel near Gowlan bridge; the channel at Cloonker has been completed for a length of 200 yards below the bridge, and the work was in progress from the bridge upwards at the close of the year; the branch drain next below Cloonker bridge was also deepened and finished up to the road, thereby enabling the proprietor of the land to proceed with some works of land improvement. Preparations were also made for proceeding with the work in the Kilmore division.

* * * *

DISTRICT OF RINN AND BLACK RIVER.

The works of this district have progressed very steadily and satisfactorily during the year. In the main line the channel has been completed from Cloone bridge up to a point 100 yards above the junction of the stream from Lisgillock glebe, as well as the improvement of this branch stream, and also of those from Kiltyfea lough and from Tooman; the Sunnaghmore stream has been deepened for four-fifths of its length; the Lough Adoon and Curraun lough streams have been nearly finished; the Cornulla and the Drumeen streams were in hands at the latter part of the year; and on those main branches, a gross length of about five and a half miles of channel has been completed; the Mohill and Treanmore drains, and the Lakefield stream and its branches, have also been completed.

On the Black River, the main channel has been completed from Kesh bridge up to within a short distance of Bellantra mill. The Board have made arrangements for the purchase of the water power of Bellantra mill, and also for the compensation of the owners of some eel-weirs which interfere with the improvement of the next reach; the mill dam has been removed, the mill race deepened to serve as a tap, and a new tap drain was in progress at the close of the year, from the head of the mill race upwards to Esker bridge; the main channel, from Esker bridge up to half a mile above Drumbad bridge, has been completed, and the tap drains prepared for the remainder of the division up to Ballinamuck.

* * * *

Mr. Charles Mayne having accepted employment in India and resigned his appointment in this district at the close of the year, the Board have appointed Mr. Manning as resident engineer, in place of Mr. Mayne, and he has entered upon his duties.

LOUGH GARA AND MANTUA DISTRICT.

The works of this district, as well as those of the Rinn and Black River, were resumed in September, 1853, after a lengthened suspension. They have progressed satisfactorily during the past year, notwithstanding the difficulties arising from the scarcity of labour. Every reasonable inducement was held out to labourers to come to the works, by giving advanced prices, and by making the best arrangements for keeping them constantly employed, and these efforts have proved more successful in this district than in other parts of the County Roscommon, or in Longford, in consequence of the neighbourhood being generally less of an agricultural district, and the absence of employment on railways or other public works; the consequence is, that although the available force of men was at no time as much as could have been desired, as much progress has been made in the works as was calculated upon in my last report.

The deepening of the channel at Tinacarra, the outlet of Lough Gara, was finished by the end of the month of May, and the level of the lake was then considerably lowered; the deepening of the shoals in the lake at Tivannagh, Cuppanagh, and Cloonounny, was then proceeded with, and all completed before the end of July. The permanent lowering of the whole lake was then effected, and the means afforded of proceeding economically with the works on the Breedogue and Lung rivers, on both of which the influence of the surface level of Lough Gara extends for a considerable distance. The only work remaining to be done in this reach is the removal of the longitudinal dam at Tinnecarra, and the portion of the shoal under it, which can be conveniently done whenever men can be spared from the upper divisions, and the delay in finishing which cannot materially affect the drainage of the lake, or the progress of the works in other parts of the district.

On the Breedogue river, the completion of the work at Clooneen and Cloonacarrow shoals (which had been partly excavated before the suspension of the works, in 1848), was proceeded with after the surface of Lough Gara had been lowered, and the channel through both shoals was finished by the middle of September; the work at Breedogue shoal, the greater portion of which consisted of a new cut to shorten the very circuitous course of the river, had been in progress from the early part of the year, and was completed at the same time as the other shoals above mentioned; the water in the reach of river between Breedogue and Bella shoals being then greatly lowered, operations were resumed at the latter place, and carried on till the middle of November, when the floods

Printed image digitised by the University of Southampton Library Digitisation Unit

broke in, but not until the channel had been completed, with the exception of about 300 yards in length at the upper end, which was in a very forward state; the removal of the head dam at Bella has relieved a very large tract of land, and opened the way to the easy execution of the works on the Cloonshanville and Ballinagar rivers, and through Lough Bally up to the Mantua bog cut.

After the works were closed at Bella shoal, the men were employed in making the tap drains for the Kingsland river, and the lower part of the Finisclin river. The proprietors of land along the latter stream having objected to the further carrying out of the works, the Board consented that they should be omitted; but, as the chief works necessary for the relief of those lands have been already effected by the lowering of the main river, the proprietors were informed that the lands would not be exempt from paying their fair proportion of the cost of those works.

In the Mantua bog division the cut through the clay and gravel between Cloonkeeran bridge and the soft part of the bog was completed to the full depth,—owing to the semi-liquid state of the matter in the cup of the basin above this barrier, it was not practicable to effect the deepening of the cut through that portion of the bog below the level of the then backwater, that is, within three feet of full depth. In the gravel cutting between the bog and the turlough, the cutting was carried horizontally so as to reach the full depth at the junction of the drains in the middle turlough; some large slips have occurred in the bog cut, but the whole can be easily finished when the cut shall have been carried up from Lough Bally, and the work will be freed from any backwater.

In the turloughs, the drains from the middle to Kinclare turlough has been completed to the full depth, also that from the same point to the lower turlough, and the contour drain in the latter turlough was commenced in August, and was very nearly completed at the end of the year.

On the Lung river the work was commenced in the latter end of September, as soon as men and tools could be spared after the finishing of the lower shoals in Breedogue river. The latter months of the year proved unfavourable for the execution of any works in the main channel, which discharges a very large quantity of water in wet weather; but the men were profitably employed in making the necessary tap drains for the main river work, and also for the works in the Keelbannada stream,—and all these taps were completed at the close of the year.

* * *

Mr. John O'Flaherty, who was in charge of this and the Strokestown districts, having accepted a similar appointment to that of Messrs. Leonard and Mayne, resigned his office also at the close of the year, and Mr. John Mason has since been appointed by the Board to succeed him, and is now in charge of those districts.

STROKESTOWN DISTRICT.

In the beginning of September orders were given to proceed with the necessary works of repairs, &c., preparatory to making the final award for this district; most of the river courses and drains had been finished for four or five years, and all of them for at least two years, and it therefore became necessary to repair any damages which the works might have sustained in that time, and to clear out all the weeds, deposits, and obstructions of all kinds, which had accumulated in the rivers and drains.

* * * * *

As this is the first general clearing since the works were finished, many of the channels in the lower reaches of the district had been a good deal affected by the deposit sent down during the deepening of the upper branches, and it may be calculated that there will be less tendency for the future in those channels to become foul.

* * * * *

Suitable drags, scrapers, and cutting instruments were provided in September, and the work of clearing the water-courses was proceeded with to the end of the year, with the small force of men that could be obtained. The work consisted of removing all loose stones, sods, or other obstructions of that description; cutting the roots, and entirely removing all flaggers and weeds found growing in the bottom, and clearing away any accumulations of deposit,—care being taken to avoid cutting or injuring the sides of the drains. In the smaller drains and streams, and along the sides of the wide rivers, this work was done by men on the banks, and in the centre of the wide channels a raft was used. The greater portion of the clearing was effected at the end of the year. There are some other works of repairs, some unfinished bridges, &c., and a few proposed extra works to be done yet, which can be completed by the time the revised valuation is made, and other steps taken for the making of the award. Surveys have been made of all lands damaged during the execution of the works, with a view to the settlement of any claims that may be made for compensation.

HIND RIVER DISTRICT.

No work has been executed in this district during the past year.

* * * * *

DISTRICTS OF KILL, DERRYLIN, AND LEESBOROUGH.

No works have been executed in any of these districts during the year. The questions relating to the charges for county works in the two latter districts were settled between the Board's Solicitor and the Grand Juries of Fermanagh and Monaghan, at the last spring assizes.

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extracts from the Annual Report of Mr. C. S. Ottley, C.E., District Engineer.

EXTRACT from the ANNUAL REPORT of Mr. C. S. OTTLEY, C.E., District Engineer.

For the year 1854. Dated January 3, 1855.

DISTRICT of LOUGH NEAGH, *Counties of Armagh, Antrim, Down, Derry, and Tyrone.*

The works on the Lough Neagh District have progressed considerably during the year 1854, and those that had been previously executed have in no way suffered from the action of another winter.

In the beginning of the year the country was deeply covered with snow, and great fears were entertained of the effects of a thaw, as on all previous occasions where much snow had fallen, the injury from floods was unusually extensive.

All passed away, however, without damage to the lands; and I have the satisfaction to report, that Lough Neagh, at its maximum, in the winter of 1853–54, was four feet below its former usual winter level.

The following is a brief statement, in detail, of the operations carried on, and the measured work done upon each division of the district in 1854.

First, or Coleraine Division.

Dredging being the only description of excavation remaining to be done on this division, a steam-dredger was kept constantly at work upon it till September, when she was shifted higher up the river, having removed a large quantity of stuff from the shallower parts on the first division.

The only masonry not previously executed was that in connexion with the intended swivel bridge at Agivey. In order to get at this it was necessary to construct a temporary bridge, which was done, and the public were turned over it in July, since which the abutment masonry has been securely founded on piles, and been carried up to coping level. The main piles to form the pier for swivel bridge have also been driven.

The present county bridge over the Bann, at Agivey, which is of timber, is in a decayed and unsafe state, and much difficulty was found in securing it, so as to enable us to proceed with the above work at its Antrim end.

This bridge must soon be replaced by another; but the swivel bridge masonry will not be affected by the removal of the present structure.

* * * * * *

Measured work done on 1st Division:—

Dredging, including dams,	. .	23,680 cubic yards.
Masonry, ...		196 „

Second, or Movanagher Division.

The important shoal of Rooghan, on this division, was partially enclosed in April, 1854, and subsequently its whole length, nearly 500 yards, was laid dry, and the excavation of it was nearly completed when the floods obliged us to suspend operations.

The shoal was effectually unwatered during the work by a steam engine, and the excavation might have been completed easily but for the paucity of excavators. Moreover, unusually heavy rains and floods in June and July caused a temporary stoppage of fully a month in the Lower Bann excavation works.

The steam-dredger from 1st Division was brought up the river in September, and for the remainder of the year has been employed at the Carnroe dams and shoals. In addition to which much has been done at the removal of dams by barrow work, and dredging by spoon and bag.

Since my last report the Movanagher weir, 600 feet long, has been built, and it has been acting since the month of September. It is founded throughout upon solid rock, and is faced and coped with heavy ashlar, boated from Tamlaght quarry, where the stone for Agivey bridge and for Portna weir has also been procured. A fish-pass has been provided in this as well as in the weir at Carnroe.

The masonry on 2nd Division has now been entirely completed; and the quarry is only continued for making up the quantity of coping required for Portna weir (on the 3rd Division), which is the only weir on the district yet to be constructed.

The following work has been done in the past season on the 2nd Division:—

Dredging and excavation, including dams,	. .	47,091 cubic yards.
Masonry built, ...	.	1,001 „
Coping set, ...	.	650 lineal feet.
Stone quarried and dressed, ...		21,757 cubic feet.

Third, or Portna Division.

The masonry of Kilrea swivel bridge, and the new approach to it, has been completed this season. The iron work has been also erected, and the bridge was thrown open to the public on the 27th of May.

The temporary bridge that had been in use at Kilrea was at once taken down, and applied to a similar use at Agivey, to which I have referred in my observations on the 1st Division.

Preparations were commenced in August for proceeding to erect Portna weir, which is

Printed image digitised by the University of Southampton Library Digitisation Unit

the only one yet to be built across the Lower Bann. The construction of this weir was purposely deferred with a view to encouraging a rapid current in the river above, and with a hope of thereby forming a deep channel through the soft bottom of Lough Beg, as was anticipated by the writer of the original report. This desirable result, however, has not yet been arrived at, and the construction of Portna weir could not with propriety be further postponed. Under those circumstances, a length of the weir site was enclosed by dams, in September, and 200 lineal feet of the weir has been founded on rock, and built to a height of about four feet, for that length.

There is no doubt of our being able to complete this weir early next season. The stone is all ready, and is conveyed by boat through Movanagher lock and canal from the quarry at Tamlaght, which is about three and a half miles down the river.

The dams about the lock of Portna, and also at the shoal of Gortreaghy, have been much reduced by dredging.

Masonry built on 3rd Division, in 1854—in Kilrea bridge and Portna weir, 656 cubic yards.

* * * * *

Fourth, or Toome Division.

PORTGLENONE to LOUGH NEAGH.

In Lough Beg the steam-dredger, No. 1, has been engaged throughout the year, and a large quantity of stuff has been taken out, notwithstanding a considerable delay, which arose from the necessity of unshipping the boiler, and giving it a thorough repair.

The piers and arches of the old bridge at Toome have been altogether cleared away, and the site of one half its length of the river bed has been sunk to a depth of ten feet below its former level. In connexion with this excavation the eastern half of the river, from the old bridge site to the weir, has been bottomed, and also the canal, up to the lock. A very large quantity of material has been removed; and what yet remains over bottom level in the central part of the channel at Toome will occupy but a very short portion of next season to take out, when the Toome excavation will be finished.

The material being loose gravel over the greater portion of the river bed at Toome, the unwatering formed a heavy item of expense; and two high-pressure pumping engines were kept constantly going at this work during the season.

There is one shoal, half a mile below Toome, yet to be enclosed and removed; and this, with a part of Portglenone, is all that remains to be excavated on the Lower Bann, except such as must be done by dredging.

The stone from the Toome old bridge has been applied to new bridge pilasters (as far as suitable) and to the erection of wharf or quay wall, 280 feet in length, above the bridge on the town side of the river, which is now ready for the coping, and will be of great importance to boats trading on the river.

The lock at Toome has been coped, and the gates completed and hung. The sluices and sluice gear have been adjusted in their place, and the Toome lock thus been put in working order, which completes the series of five locks from the sea, at Coleraine, to Lough Neagh.

During the past season four tributary streams, discharging into Lough Beg, have been opened up, and new channels made for them, by which immediate and permanent benefit was afforded to the lands under their influence. Three of these, viz., Cam, Gortgill, and Culnafay streams, flow into Lough Beg, on the Antrim side, and one from the County of Derry.

The principal work done on the 4th Division was as follows:—

Excavation, including dredging,	112,322 cubic yards.
Masonry built,	667 "
Stone pitching to slopes,	1,368 lineal yards.
Stone dressed,	697 cubic feet.
Streams improved,	734 perches.

The sand forming the bar at head of Lough Beg has presented much difficulty, in consequence of its tendency to accumulate; and where a channel had been opened in 1853 it was again shoal in 1854. On entering the broad water of Lough Beg, the sand held in suspension by the current above falls to the bottom, and by its deposit creates a bar which, I fear, will always be an obstacle to summer navigation, unless kept clear by periodical dredging.

* * * * * *

A hand-bucket dredger has been sent from Toome to Ballyronan, to take out the cross dams which remained in after the work executed in 1853 for the extension and improvement of that pier, which is situated on the west shore of Lough Neagh, and is the port for the surrounding district.

TRIBUTARIES SOUTH of LOUGH NEAGH.

Upper Bann Division.

The improvement of the Annagh river, running into the Upper Bann a little above Portadown, was extended in 1854, so as to afford entire relief from flooding to about 150 acres of low lands, previously made to act as a reservoir for water by the embanked head-race to Artabrackagh mill.

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extract from the Annual Report of Mr. C. S. Ottley, C.E., District Engineer.

To effect this improvement it became necessary to purchase and abolish the water power at that mill, and the compensation clauses of the new Drainage Act (16 & 17 Vic. c. 130) were brought into operation in this case. The amount awarded by the Treasury Arbitrator nominated by the Board was accepted without appeal; and, in the mean time, the race was cut through, and the lands freed from flood early in August.

The Lower Ballybay river, joining the Bann below Portadown, has been improved, and a new channel made for it, which, coupled with the removal of two old bridges (forming, from their want of capacity, serious obstacles to discharge), has conferred very beneficial results upon the adjoining lands.

Temporary bridges of wood have been constructed in lieu of those removed, pending the erection of permanent structures, which the County Surveyor has been informed will be necessary.

The Upper Ballybay river has also been partially improved, and is still in progress.

The Cusher river, a large and much obstructed tributary to the Upper Bann, has been deepened where most shoal; but, from its course being confined between the Belfast Junction Railway and the Newry Canal, and very closely approaching both, there would be much difficulty in sinking the river to the full extent to be desired.

In the Bann itself the discharge has been improved by the removal of Green Island, and a projecting point of land immediately above Portadown bridge, on the east side, which prevented the water from flowing fairly through the bridge.

A shoal at Knock, two miles higher up, has also been partially excavated.

In addition to the principal streams, &c., I have named, numerous others of smaller extent, tributary to the Bann, have been opened up in the season of 1854. Amonst others may be noted the Derryhale, the Tarson, Ballyneary, Derryanvil, Derrycorry, Upper Farlough, Derrynesken, and the outlet from Lough Gallion to the Bann, all of which have been useful and effective.

Blackwater Division.

The main work on this division has been the excavation of the deep bog cut to carry the Tall and Callan river by a new course to the Blackwater at Verner's-bridge. This work was pushed forward with as much force as the nature of the bog and the men at our command would permit, and was completed in December, upon the 16th of which month the Tall waters were passed down it, and the low lands, which at the same time were extensively flooded, were at once relieved of water to the extent of, at least, 1,000 acres. I may observe that this cut may be made usefully available for navigation purposes, forming a canal for three miles into the interior from the Blackwater at Verner's-bridge.

The next step will be to divert the main body of the Callan into this new course, and the necessary notices have been served upon the landholders to enable us to begin that work without delay. The great advantages of this deviation on the Tall and Callan have been fully explained in former reports.

Another important improvement on the Blackwater Division, effected last season, was the widening and deepening of Maghery cut, whereby its sectional area has been enlarged about six-fold, and so made a valuable conduit for discharge of Blackwater floods, as well as a commodious channel for navigation.

The Kesh river, flowing into Lough Neagh, near Maghery, has also been enlarged and deepened, and the lands along its course completely freed from flooding.

The bridge over the Blackwater at Charlemont having been found insufficient for the winter discharge, the County Surveyors of Armagh and Tyrone were duly noticed, under the special provisions of the recent Drainage Act, to the effect that it would be removed, and that a new bridge should be built in its stead.

In the mean time a strong timber bridge, as a temporary substitute, was erected across the river, in connexion with the drainage works, over which the public traffic has passed since August last; and the old stone bridge has been entirely removed, except the portions of the piers below the level of summer water, which will be taken out when the shoal is enclosed for excavation next season.

* * * * * *

Portmore Division.

This division comprises the Portmore Lake, and a large tract of injured lands adjoining it, almost exclusively the property of Lord Hertford. It is situated in the south-westerm extreme of the County of Antrim, and is open, at two principal points, to Lough Neagh, whose former winter level completely covered the lands referred to. The district about Portmore is so little elevated even above the summer level of Lough Neagh, that its drainage was deferred till the back-water should be reduced, and the expense of making the drains thereby diminished, as well as of keeping them open when made.

One principal discharging channel has been made for the whole length of these flat lands, or "montiaghs," communicating at either end with Lough Neagh.

This cut is upwards of four miles long, in a straight line, and others have been made in connexion with it, making a total of seven miles of new drainage channels in the Portmore Division of the district.

This work was much required, and has already afforded immense benefit to a tract exceeding 4,000 acres in extent.

Printed image digitised by the University of Southampton Library Digitisation Unit

The work executed in 1854 upon the tributaries south of Lough Neagh was as follows:—

Excavations in large cuttings, ...	94,015 cubic yards.
Tributary rivers to Upper Bann, &c., improved, . .	1,581 perches.
Main drains and small tributaries to ditto, including Portmore, ...	4,187 do.

The last two items make together a length of eighteen miles, exclusive of Maghery cut, and Tall and Callan deviation channel, to which the first item of excavation principally refers.

The principal items of work performed upon the whole district, in 1854, as also of what was done previously, are set forth in the subjoined statement:—

GENERAL ABSTRACT from the commencement to end of 1854.

Description of Work.	Quantities of Work done.		
	Prior to 1854.	1854.	Total.
Rock excavation, ...	256,548	—	256,548 cubic yards.
Earth do., ...	1,756,224	258,561	1,994,785 do.
Embankments, ...	26,581	—	26,581 lineal yards.
Masonry, ...	27,792	2,382	30,174 cubic yards.
Stone dressed, ...	279,711	23,074	302,785 cubic feet.
Main drains and small tributaries sunk and improved, ...	36½	20½	57 miles.

The above items of excavation have reference to deepening of river bed and formation of navigation channels, but do not include the large quantity of material applied to the construction of dams, or the subsequent removal of those dams.

As I anticipated, in my report for 1853, the dearth of labourers has been seriously felt in the season of 1854. The progress of railway works, in extension of the Ballymena line, has reduced our hands very much; and we have been obliged to give increased prices and wages to induce those we have had to remain upon the drainage works. Moreover, Mr. Dargan, the contractor for the railway works referred to, besides giving very high wages to his men, pays them by the day, which is a system greatly preferred by the labourers to taskwork.

Fortunately, our heaviest work (which was at Toome) was well suited to cart-work, and by employing horses in that way, a much smaller force of men were requisite than barrow-work would have required to do the same amount of work. Moreover, the farmers being anxious to get employment for their horses, exerted their influence to bring sufficient men to keep the horses going, to which I ascribe our having succeeded in getting even the limited number we did.

I have stated that the rate of wages has unavoidably been raised, and I apprehend it is likely to advance still further. Eighteen pence a day is now generally demanded, where a shilling would have been gladly accepted formerly.

This state of things must inevitably add to the expense of executing public works, and has already done so upon this district.

Some members of the Standing Committee of Proprietors having suggested that a speedier mode of payment might induce men to apply for work, the Board directed that the labourers should be paid weekly instead of fortnightly on the southern end of the district, where the greatest difficulty existed in procuring hands. This alteration was, no doubt, useful, but had not the effect of increasing our numbers to an extent at all commensurate with our wants.

The rain-fall of this year of 1854 has much exceeded that of 1853. Indeed it exceeds that of any year since 1848, except the extraordinary fall in 1852.

The following is a copy of the Rain Gauge Registry, as kept at the Royal Observatory of Armagh, for each month of years 1853 and 1854:—

RAIN REGISTRY AT ARMAGH OBSERVATORY.

YEAR.	January.	February.	March.	April.	May.	June.	July.	August.	September.	October.	November.	December.	Total.
1853, .	4·68	1·28	1·89	3·13	0·49	2·26	3·58	2·47	1·34	4·98	3·99	1·60	31·69
1854, .	4·59	2·62	2·09	0·21	2·57	4·64	4·78	2·45	2·08	3·41	2·92	8·25	38·61

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extracts from the Annual Report of Mr. C. S. Ottley, C.E., District Engineer.

From the above it will be seen that not only was there 7 inches more rain in 1854 than 1853, but that an unusually large proportion fell in the last seven months, including 6¼ inches in December alone; whereas but 1·60, or less than 1⅝ inches fell in same month of 1853.

The water is not quite so low on this account now, as it was at the close of 1854; but it is still satisfactory to report, that Lough Neagh is but one foot above its former summer level; and though it is at the same time one foot higher than it is intended to be in winter, yet it is fully three feet six inches below what it usually was at the same date in former years.

The maximum discharge of the Lower Bann river at the cuts, in the year 1854, was 550,000 cubic feet per minute, which was in January, after a fall of 10½ inches of rain in the previous three months. The discharge now, after a fall of 12½ inches of rain in the same three months of 1854, has not yet reached 600,000 cubic feet per minute.

* * * * * *

Extract from the Annual Report of Mr. Samuel U. Roberts, C.E., District Engineer.

EXTRACT from ANNUAL REPORT of Mr. SAMUEL U. ROBERTS, C.E., District Engineer.

For the year 1854. Dated January 12, 1855.

Districts of LOUGH CORRIB, TURLOUGHMORE, LAVALLY, and DUNKELLIN, *in the Counties of Galway and Mayo.*

LOUGH CORRIB DISTRICT.

Galway Division.

Drainage.—The additional excavations in the river channel between the tideway and the regulating weir, authorized by the Commissioners in consequence of the excessive floods of December, 1852, and January, 1853, have been completed; the result of this work has been most satisfactory in securing the effectual discharge of the regulating weir during high floods, by relieving it from back-water.

The river walls have been under-pinned where rendered necessary in consequence of the additional deepening of the channel of the river, or where they were undercut or injured by the floods of the previous winters, and a portion of the tailrace guard-wall of the Dominick-street mills was taken down, and rebuilt in a secure and permanent manner.

The pavement of the regulating weir was found to have been much injured; some considerable repairs have been executed, and a timber sill fixed to secure it from any similar injury. It was also found necessary to insert a massive counter arch to secure the stone sill and pavement of one of the large sluices in the regulating weir. The shoals and scattered rocks in the weir-basin, and the dams constructed in it during the erection of the regulating weir, have been removed to the extent necessary for the purposes of both drainage and navigation.

One of the sluices constructed in the arches under Regan's mill, at Nun's Island, for the purpose of regulating the waters of the Gaol river, was found to have been much injured, and both arches to be in a dangerous state from the action of the floods of last winter—this work has been permanently repaired.

Some trifling works of maintenance and repairs have been executed at Terryland embankment, and walls have been built enclosing the property belonging to the Commissioners in connexion with it.

A considerable quantity of work was executed in the months of January and February with the Derrick bargee, in removing a shoal of loose rocks in the river channel below Menlough; this has not, however, been completed, as it was found necessary to remove the barges to the lake, to execute more urgent and pressing works.

The longitudinal or side dam made during the progress of the excavations at Menlough, has been removed to a depth of nine inches below summer water level, and some works of a trifling nature have been executed in the completion of the extreme ends of the spoil banks at Menlough.

The improvement of the Friar's Cut has been completed, but it will be necessary to remove a shoal which has since been formed at the lower end of it, by the silt brought down the channel during the action of the winter floods.

Navigation.—The only works which have been executed in this division of the district, in connexion with the navigation, have been the erection of a four ton crane on the Canal quay near Parkavera; the deepening of the boat harbour at Sickeen, and some trifling works required for the completion and general maintenance of the whole navigation.

Mill Power Improvements.—The improvement of the mill power in Galway, comprises the most important operations which have been carried on in this division of the district during the past year.

The alteration necessary in the Newtownsmith mills, to suit them to the lowered level of the water, was commenced on the 13th March, and completed so as to admit of the mills resuming work on the 25th of the following month.

The eastern mills tail-race and conduit works were resumed on the 19th August, and have been completed, with the exception of the coping of a portion of the walls.

Printed image digitised by the University of Southampton Library Digitisation Unit

The two new wheels for the Bowling Green mills have been completed in a very satisfactory manner, and are now in working order.

The improvement of the mills on the western river has also been executed during the past year; some difficulty was experienced in obtaining the assent of the owners of the twelve mills on this branch of the river to the total diversion of the water necessary for the execution of those works (notwithstanding the benefit to them which would follow their completion), in consequence of the great fluctuations that took place in the corn market, and the large quantity of stock which some of these parties held at the time. These circumstances rendered it necessary to use the greatest expedition in the execution of the improvements. All preparatory arrangements having been made, the works were commenced on the 21st September, on which day a dam was made across the western river, opposite the Presentation Convent, and the channel below it laid dry. The works were then proceeded with vigorously, and so far completed as to admit of the seven mills on the lower level being set to work on the 18th October, and those on the upper level on the 28th October. The remaining portion of the works for the execution of which it was not necessary to keep the mills idle, have since been proceeded with, and the whole is now in a forward state of completion.

Western Division.

Woodstock River Drainage.—This river, which flows through the extensive flat lands lying to the west of the Meulongh bogs, has been deepened and improved for a length of 217 perches; this work has been effected chiefly by means of spoon dredging, as no facility existed for unwatering it at a moderate expense. The improved channel will be available, not only for the purpose of draining the extensive lands through which it flows, but also as a navigable communication between the bogs of Clooniff and Pollagh and Galway. The improvement of this tributary will be completed by the end of January.

Gortmore River Drainage.—The improvement of this tributary, a portion of which was executed during the year 1853, has been completed.

Eastern Division.

Claregalway River Drainage.—Some works of repair and maintenance have been executed on the upper portion of this river, and some boundary fences built, which had been removed during the progress of the works.

Black River Drainage.—Gortbrack mill power has been purchased, and the weir and shoal upon which it was built have been removed, and all the works on this tributary completed, but the dredging of the shoal at the mouth of the river, which it is contemplated to execute in the approaching season.

Cong Division.

Drainage and Navigation.—During the early months of the year the progress in this division of the district was confined to the completion of such portions of the navigation works as were free from the influence of the winter floods. The puddle-staunching, lining walls, and formation of the trackways between Strandhill lock and Drumsheel, were proceeded with as vigorously as possible.

The accommodation bridge and approaches at Drumsheel have been completed.

The masonry in the Cong lock was commenced in March, and was progressing rapidly when I received instructions from the Board, in April, to suspend the execution of all navigation works in this division of the district, and complete only such as were necessary for the regulation of the waters of Lough Mask, for drainage purposes.

The shoals, eel weirs, and other obstructions in the Cong river, between Mr. Malley's mill and Lough Corrib, have been removed, with the exception of some massive loose rocks in the channel opposite Cong Abbey, which portion of the work is yet to be executed. A channel has been excavated through the shoal opposite Ashford, and the projecting point of that demesne removed, which has rendered the river sufficient to discharge floods without injury to the mills and lands at Cong. The bridge over the canal, on the road from Ballinrobe and Headford to Cong, has been completed.

The channel through Lackbui shoal, which divides the inner from the main basin of Lough Mask, has been excavated to the depth and breadth required, with the exception of the removal of the seat of the head dam and a small portion of the shoal immediately outside it, which it is proposed to execute next summer with a spoon dredge, aided by a diver. To admit of the execution of this work, it was necessary to divert the waters from the mills at Cong, which are supplied from the inner basin of Lough Mask, for a period of eighty days, and even then it was with great difficulty the work was proceeded with in consequence of the cavernous nature of the rock, and the difficulty of unwatering it.

The excavation of the channel from Lough Mask to the Cong river has been completed to the full extent necessary for the purpose of discharging the flood water of Lough Mask, and the only work which now remains to be executed is the erection of sluices, or such other means as the Board may approve of, to regulate the waters of Lough Mask, both with the view of effecting the drainage of the lands influenced by it during the winter, and securing to the Cong mills the full amount of their working power during the summer months.

In addition to this, it will be necessary to build boundary walls enclosing the Commissioners' property, and to execute such other works as may be found necessary for the maintenance and efficiency of the measure as at present arranged.

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extract from the Annual Report of Mr. Samuel U. Roberts, C.E., District Engineer.

Lough Corrib Division.

Navigation.—Although the operations necessary for the improvement of the navigation of Lough Corrib have been carried on as vigorously as the means available for executing them permitted, a considerable amount of work yet remains to be done. The nature and extent of these operations were greatly miscalculated in the original report and estimate for this district. In that report reference is made only to the shoals at Annadown, Illaunneel, and Clydagh; whereas, throughout the entire length of the course from Annadown to Clydagh shoal, a length of 8½ miles, either large masses of loose stone or isolated rocks have been removed to obtain the depth of water required for navigation purposes; and where dredging has been necessary, as at Annadown, Illaunneel, and Galcharick, the indurated state of the clay, and gravel, intermixed with large boulders, forming the substance to be removed, has rendered the work extremely difficult and tedious.

The two dredgers, together with the two Derrick barges, have been occupied since the beginning of April, in completing the channel required for navigation purposes at Annadown and Illaunneel, and executing the work at Galcharrick, which will not be completed before the end of January.

Twenty-six stone beacons have been built on shoals, and two landing wharfs at the Ferry of Knock. * * * *

The following is a Return of the traffic which has taken place on the Canal during the past year; some of this traffic has passed through from the lake to the sea at Galway, the greater portion has, however, been loaded or delivered on the quays or wharfs of the canal.

TRAFFIC on EGLINTON CANAL during the year 1854.

Date.	Marble.	Slates.	Building stones.	Bricks.	Minerals.	Coals.	Turf.	Timber.	Corn.	Potatoes.	Seaweed.	Manure.	Sea boats with sundries.	Miscellaneous.	Total.
	Tons.	Tons.	Tons.	Tons.	Tons.	Tons.	Tons.	Tons.	Tons.	Tons.	Tons.	Tons.	Tons.	Tons.	Tons.
January,	84	8	35	–	–	16	255	10	16	–	–	–	–	84	508
February,	168	–	110	4	12	4	563	12	16	–	6	6	30	48	979
March,	42	–	60	8	20	36	441	4	28	–	51	39	66	44	839
April,	140	–	85	–	–	52	280	20	–	3	138	45	–	32	795
May,	56	–	110	–	8	12	67	16	4	–	870	–	9	40	1,192
June,	84	–	125	8	44	18	84	24	–	–	84	24	–	64	557
July,	280	–	70	–	16	8	122	12	–	–	–	24	–	40	572
August,	560	–	65	–	4	4	94	–	–	3	–	–	6	76	812
September,	294	4	135	–	24	18	85	–	–	3	–	–	–	64	625
October,	294	4	130	–	12	16	89	–	–	3	–	–	–	80	628
November,	182	–	75	–	12	–	168	–	–	12	–	–	–	24	473
December,	112	–	110	–	26	4	144	–	–	6	–	–	–	12	418
Total,	2,296	16	1,110	20	180	184	2,392	98	64	30	1,149	138	111	608	8,396

TURLOUGHMORE DISTRICT.

Drainage.—In my last Annual Report, I stated that the works in this district were suspended in October, 1852, and their completion postponed until the circumstances connected with them had been considered by the Commissioners of Special Inquiry.

On the 2nd May, 1854, the Board authorized me to proceed with the completion of the works at a cost of £1,351 7*s.* 3*d.*, and the district was completed early in December last. * * * *

The entire district has been free from flooding during the past year, with the exception of the following lands, which were flooded for the period stated:—

Townland	Extent flooded in 1854 Statute Acres.	Duration of flood.	Observations.
Ballybrone,	50	Five days in December.	The water was 3 feet deep on the land.
Corbally, South,	48		
Corbally, North,	33	Five days in summer, and six days in December.	Do.
Currandrum,	28		The summer flood was caused by the insufficiency of the embankment which was subsequently made good.
Turloughmartin,	12	Three days in December.	
Turloughcartron,	7	One day in December.	The water was 1½ feet deep on the land.
Carofin,	780	Ten days in January and February, four days in summer, and fourteen days in December.	Of this reach 680 acres constituted the former bed of Cloonkeen lake, on which the floods rose to a height of 3 feet. The remaining 100 acres form the lowest land along the margin of the lake, on which the water remained but half the time it did on the former, and to the depth of 1½ feet.
Cummer,			
Cloonmore,			
Cloondarone,			
Cloonkeen, South,			
Do. North,			
Islandroe,			
Mahannagh,			
Ballybanagher,			
Ballinderry,			

178 acres of the foregoing lands form the lowest level of the Turloughmore basin, and the remaining portion the bed and margin of what was formerly Cloonkeen Lough.

Printed image digitised by the University of Southampton Library Digitisation Unit

Extract from the Annual Report of Mr. Samuel U. Roberts, C.E., District Engineer.

LAVALLY DISTRICT.

Drainage.—This is one of the twelve districts which, having been suspended in 1851, for second assents, was reported upon by the Commissioners of Special Inquiry in 1853. The cost of completing the works was estimated in that report at £5,758 13*s.* 10*d.*

During the closing months of the year 1853, a small portion of work was executed at the outfall of the Willmount turlough; but such difficulty was then experienced in procuring labour, that I suggested to the Board the prudence of completing the works if possible by contract, and with that view, plans, sections, and specifications were immediately prepared, tenders called for by public advertisement, and in June, Mr. John Miller was declared contractor; he entered into an agreement to complete the works in the district by the 1st December last, and immediately proceeded with their execution.

The main river channel has been opened up to the junction of the Esker tributary in Willmount turlough; 2,900 lineal yards of the Esker, and 110 lineal yards of the Baunmore streams, have also been completed.

The quantity of work which yet remains to be executed is as follows:—

Earthwork, . . .	60,915 cubic yards.
Rockwork, . . .	3,100 „
Masonry, . . .	130 „

It is not probable that this work will be completed before the 1st May next; for although Mr. Miller brought with him a number of navvies, and has paid the ordinary labourers of the country wages varying from 8*s.* to 12*s.* a week, he has been unable to procure more than an average number of 100 men. I have no doubt but that he has used his best exertions to procure men, and that the rapid completion of his work would be a source of much larger profit to him than its tardy execution, but I do not think that in the present state of labour in this country, any amount of wages he could offer within reasonable limits would be attended with any considerable addition to his number of hands.

* * * *

DUNKELLIN DISTRICT.

Drainage.—This district has also been reported upon by the Commissioners of Special Inquiry, and the cost of completing the works in that report is estimated at £9,880.

Towards the close of the year 1853, plans, sections, and specifications, were prepared with a view of completing the works by contract, and every exertion was made to procure competent persons who would undertake their execution. It was anticipated that overseers and superintendents who had been employed on such works under the Board, and were not then engaged, would have gladly entered upon these contracts; several such persons came to the district to estimate and tender for the works, but found, upon inquiry, so little prospect of being enabled to procure labour in the country, they would not undertake any portion of the works on anything like reasonable terms. Tenders were then called for by public advertisement, in the expectation that contractors with larger capital would undertake them, but the same cause influenced these parties, and with similar result; and I was therefore authorized to proceed with the works by employing the labourers of the country, under the directions of an assistant, aided by skilful overseers. In this manner the works were commenced in the middle of April last, and have since been carried on as vigorously as the means available would admit.

In the Monksfield Division the whole of the works have been completed, with the exception of the improvement of one of the minor drains, which is at present in progress.

The improvement of the outfall of the Rahasane turlough, to the extent contemplated by the Commissioners of Special Inquiry, has also been completed.

In the Strongfort division the water powers of the Roo and Strongfort mills have been purchased and removed, and the river channel has been opened up to the junction of the St. Clerans river, a distance of one mile and 234 perches.

In the Dunsandle Division the works were commenced at Tooloobaun bridge, and have been completed for a distance of one mile and 125 perches.

In the Lackafinna Division all the works have been completed.

In the Carra Division all the works have been completed.

The quantity of work which yet remains to be executed is as follows:—

Rockwork, ...	6,495 cubic yards.
Earthwork, ...	114,700 „
River, channels to be deepened, and cleared of obstructions, ...	6,588 perches.
Bridges to be underpinned, . . .	4
Accommodation bridges to be built, . .	23
Temporary bridges on public roads to be built,	4
Mill weirs to be rebuilt, . . .	6
Mills, the machinery of which is to be altered, .	3

I do not anticipate that these works can be finished before the 1st September next, and I am very apprehensive that the raising of the militia in this county will absorb a great portion of the labourers now engaged, and create still greater difficulty in completing them.

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extract from the Annual Report of Mr. Samuel U. Roberts, C.E., District Engineer.

The largest number of men that could be procured in the district during the past year was 250, but the average number did not exceed 120, although the works have been carried on in three remote parts of the district.

Notwithstanding the unfavourable nature of the winter season for the execution of drainage works, they are now being proceeded with in this district as vigorously as possible, with the view of expediting their completion.

In December last, I suggested to the Board the prudence of abandoning the execution of the works in that part of the Raford Division situate above Kiltullagh mill, which matter is now under consideration. If this portion of the work be omitted, it will expedite considerably the completion of the district.

* * * *

The following is a return, showing the quantity of the principal items of works executed in the foregoing districts, during the year 1854:—

District.	Excavation.		Masonry.			Puddle staunching.	Embankments formed.
	Earth.	Rock.	Dry masonry in retaining and fence walls.	Masonry in locks, bridges, quays, &c.	Dressed ashlar included in foregoing.		
	Cubic yards.	Cubic yards.	Cubic yards.	Cubic yards	Cubic feet.	Cubic yards.	Cubic yards.
Lough Corrib, . .	58,715	30,712	7,019	4,734	23,869	4,589	1,877
Turloughmore, . .	32,552	4,200	2,130	505	1,250	–	320
Lavally, . . .	43,190	6,372	–	48	–	–	–
Dunkellin, . . .	49,101	3,962	64	238	2,542	19	1,100
Total, . .	183,558	45,246	9,213	5,525	27,661	4,608	3,297

The following is a copy of the Registry of the fall of rain at the different places in the Lough Corrib District, where gauges have been kept during the year 1854:—

Months.	Galway.	Cong.	Castlekirk (Oughterard).	Menlough.
January, . . .	4·94	5·34	7·92	3·77
February, . . .	1·66	1·80	5·08	1·36
March, . . .	2·05	2·27	3·87	1·83
April, . . .	0·25	0·50	1·10	0·22
May, ...	3·41	1·77	2·59	Registry ceased from 1st May.
June, ...	3·97	4·39	6·28	
July, ...	2·88	2·84	3·70	
August, . . .	2·15	1·60	2·37	
September, . . .	2·53	2·61	4·53	
October, . . .	3·70	2·81	5·17	
November, . . .	2·76	2·12	2·99	
December, . . .	5·18	4·25	10·49	
	35·45	32·30	56·09	–

Annual Report of Mr. Terence Smith, C.E., District Engineer.

ANNUAL REPORT of Mr. TERENCE SMITH, C.E., District Engineer. For the year 1854.

Dated January 1, 1855.

BALLYTEIGE DISTRICT, *County Wexford.*

At the date of my last Annual Report (January 18, 1854), the works then remaining to be executed to complete this district for award consisted of an extensive repair to the canal banks and sluices, rendered necessary by the storms of the preceding winter; the formation of an earthen bank connecting the north end of the Cull embankment with the adjacent high lands, and the scouring up of the main drains throughout the reclaimed and improved lands.

These operations were pushed forward during the spring and summer months of the year; but owing the extreme scarcity of labourers, their completion saw the season far advanced. On the 30th October I was enabled to report to the Board that the entire works of the district were complete and ready for making the Final Award.

The present winter, so far as it has advanced, has been one of unusual mildness in this district, and nothing approaching to the character of either a flood or a storm has yet set in, nor has there been a single heavy rain-fall during the past year.

There have been no crops of any kind whatever cultivated upon the reclaimed mudlands during the past year; nor have the proprietors taken any steps to improve this new soil either by thorough drainage, by liming, or even by turning it up to the ameliorating influence of the weather; either or all of which operations must certainly precede every successful attempt at its profitable culture, or its production of the valuable grasses.

Printed image digitised by the University of Southampton Library Digitisation Unit

A very difficult subject connected with the winding up of this district was the settlement of the numerous claims put forward for compensation for damage done to lands during the progress of the works, and by the overflowing of the tidal waters of the estuary.

During the past season those claims, amounting severally to over seventy in number, were subjected by the Board to arbitration; and although the sums awarded are, in a few cases, considerable, yet it is a matter of much importance in connexion with the affairs of the district, that the whole has been arranged in a manner which gives general satisfaction to both the claimants and the proprietors.

The total quantity of earth and soil excavated and removed during the year was 30,723 cubic yards; and the average daily number of labourers employed was 37, giving an equivalent of 9,160 days' work of one man.

Extract from the Annual Report of Mr. George Tarrant, C.E., District Engineer.

EXTRACT from ANNUAL REPORT of Mr. GEORGE TARRANT, C.E., District Engineer.

For the year 1854. Dated January 17, 1855.

DISTRICTS of DUNMORE and MONIVEA, *Counties of Galway, Mayo, and Roscommon.*

The outworks of the district generally were partially suspended during the mouth of January, in consequence of the severity of the weather; but early in February, a favourable change having taken place, they were resumed and carried on in the following order during the year:—

Curraghan Stream.

The excavation of a cut for conveying the waters of the above stream for a length of 3,000 feet, commencing at a point one mile and a half distant from the main channel of the river Clare, and terminating at the public road leading from Kilcreevanty to Tullinadaly; and a collateral cut, 3,000 feet in length, has been completed.

A considerable tract of waste moor has been reclaimed by the lowering of this stream, and is now used for pasture and tillage; 7,060 cubic yards of clay, gravel, and boulder, have been excavated and deposited along the banks of the cut, and three cattle accommodation bridges put up.

Loughaclaureen Stream.

The widening and sinking 2,100 feet of the cut for lowering the waters of the lough nine feet under their original level have been completed, and a channel cut through the lake 2,600 feet in length; also the mearing drain between Fartamore and Castlegrove widened and sunk for its entire length, 5,600 feet. The bed of the lake, and a large tract of moory bottom suitable for reclamation, can now be converted into good meadow land. 13,956 cubic yards of hard gravel, boulder, clay, and moor, have been excavated.

Fartamore Division.

The mearing drain between the townlands of Fartamore and Sehid has been widened and sunk for a length of 3,000 feet; and 10,200 feet of minor drains through low cut-out bog and marsh have been made, relieving a large tract, a portion of which has been tilled this year, producing excellent crops of potatoes, turnips, mangel, cabbage, &c.

A quantity of spoil, east of Fartamore bridge, has been formed and dressed off, and several shoals cleared out of the main channel. 10,495 cubic yards of clay, gravel, and moor have been excavated.

Quarrymount River.

The excavation of the cut, from a point one mile and three quarters from the main channel of the river Clare to a point 1,500 feet above Kilcloony bridge, making a distance of 5,300 feet, has been completed, and a temporary bridge put up in lieu of the Kilcloony bridge, the rebuilding of which was presented for last assizes. A fine tract of rich pasture lands and improvable bog has been reclaimed by the lowering of the waters of the river; 5,214 cubic yards of rock, boulder, clay, gravel, and moor, have been excavated.

Liskeevy Division.

The excavation of the main channel of the river Clare for the entire length of the division, two miles, which was partially opened in 1852, was resumed in May last, and is now nearly completed, and a large quantity of spoil arranged along the sides of the channel, secured by a rough pitching of stone.

A cut, 1,500 feet in length, has been made from the main channel, south of Liskeevy bridge, into the swallow-holes in the turlough, which will act as an offtake and aid the discharge of the main channel.

The Belmont tributary, north of Liskeevy bridge, has been partially opened up for a length of 3,800 feet from the main channel; when this shall have been completed, a splendid tract of rich bottom lands, heretofore useless for nearly the entire year, covered with alluvion, will be reclaimed; 36,059 cubic yards of rock, clay, gravel, and boulder, have been excavated and run into spoil.

Printed image digitised by the University of Southampton Library Digitisation Unit

APPENDIX C.

Extract from the Annual Report of Mr. George Tarrant, C.E., District Engineer.

Milltown Division.

The excavation of the main channel for 1,200 feet, from the termination of the Liskeevy Division, was commenced in August last and carried on until November, when the dams were obliged to be cut to let off the floods. The works in the main channel were not resumed for the remainder of the year; 800 feet in length of the part opened are completed, and 5,302 cubic yards of rock, clay, gravel, and boulder, have been excavated and run into spoil.

Scarcity of labourers retarded considerably the progress of the works this year, the number of hands offering for employment being only as many hundreds as there were thousands employed in 1852, an extraordinary change, caused partly by emigration, but chiefly by the prosperity of the small farming class, who now get such remunerative prices for their crops as to be able to live without seeking employment on public works, or elsewhere, for their subsistence.

The arrangements for the completion of the district as far as Milltown consist in employing all available hands during the winter season in finishing the excavation of the tributary streams, named Curraghan, Lough Aclaureen, Quarrymount river, Belmont and Cloourane river, and in arranging the spoil along the edges of the main channel in several places, and as early as possible in spring to resume the excavation of the main channel in the Milltown Division; and after its completion to finish off the excavation of the Strawberryhill river, which joins the main channel at Milltown.

* * * * * *

MONIVEA DISTRICT.

Ardskea Division.

An accommodation bridge, composed of timber and iron, supported on abutments of masonry, has been constructed across the main channel, near the head of the division, for the passage of horses and carts, and several shoals and loose stones removed out of the bottom of the channel.

Brooklodge Division.

An accommodation arch has been constructed under the western embankment forming the approach to the new bridge at Ballyglooneen, and 3,000 feet of protecting walls have been built; also a public watering-slip formed south of the new bridge, and a boundary wall built in lieu of the old water-course, which was the mearing between Annagh and Ballyglunin demesnes.

A quantity of spoil has been formed in Annagh, Ballyglunin, and Brooklodge demesnes, watering-slips made, approaches to two accommodation bridges formed, tap-drains filled in, and several breaches in boundary walls thrown down during the execution of the works made good.

Pallas Division.

The entire of the river channel between Pallas and Abbey bridges has been widened and deepened, and the spoil thrown up from the excavation arranged and dressed off, the tap-drains filled in, several main drains cleared up, and the fences thrown down during the execution of the works made good.

A bridge, constructed of timber and iron, resting on abutments of masonry, has been constructed across the river, midway between Pallas and Abbey, for the accommodation of the adjacent villagee; 14,595 cubic yards of clay, gravel, and boulder, have been excavated and run into spoil.

Abbey Division.

The dam for keeping up a supply of water for Abbey mill has been rebuilt, and four sluices inserted in the line of the channel, capable of discharging 20,000 cubic feet per minute during floods; the embankment to the pond has been puddled and strengthened, and the sides of the river, between the pond and the bridge, secured with rubble stone pitching. Several shoals have been cleared out of the river between Abbey and Newtown, the spoil arranged and dressed off, and the tap-drains for this reach filled in; the piere of Chapelfield bridge underpinned, and the approaches to Abbey bridge finished off, and a public watering slip formed for the accommodation of the village of Abbeyknockmoy.

Boggan River.

A new cut, 8,000 feet in length, has been made for conveying the waters of the above tributary, commencing at a point 1,300 feet west of Abbey bridge, and terminating at the boundary of Moyne demesne; and two timber accommodation bridges put up for carrying the traffic of the public roads leading from Tuam to Abbey, and from Tuam to Monivea.

A considerable tract of pasture land and improvable bog has been laid dry by the work executed, and is now available for tillage purposes: 19,924 cubic yards of clay, gravel, and moor, have been excavated and run into spoil.

* * * * * *

DUBLIN: Printed by ALEX. THOM & SONS, 87, Abbey-street,
For Her Majesty's Stationery Office.

Printed image digitised by the University of Southampton Library Digitisation Unit